



The Federal Gas Tax Fund

2017 Annual Report – Part II

Table of Contents

Compliance and Financial Audit Statements, Federal Gas Tax Fund	A	1-9
Audit Based Attestation	B	1
Municipal Compliance Audit Reports	C	1-30
2017 to 2018 Federal Gas Tax Fund Allocations	D	1-13
2017 Federal Gas Tax Fund Projects	E	1-468

This report describes how Ontario’s communities invested and benefited from the federal Gas Tax Fund in 2017. The report is split into two parts. Part I summarizes investments, benefits, and AMO’s approach to the administration of the Fund. Part II provides detailed financial information, compliance statements, and descriptions of projects supported by the Fund.

Both parts of this report are available at www.amo.on.ca and www.gastaxatwork.ca.

Compliance with the terms and conditions as specified in
Annex B of the Administrative Agreement on the Federal
Gas Tax Fund

And

Annual Report

Association of Municipalities of Ontario

For the year ended December 31, 2017

Contents

	Page
Independent auditor's report on the compliance with the terms and conditions as specified in Annex B of the Administrative Agreement on the Federal Gas Tax Fund	A-3
Independent auditor's report on the annual report	A-4 - A-5
Annual report	A-6
Notes to the Annual Report	A-7 - A-9

Independent auditor's report on the
Association of Municipalities of
Ontario's compliance with the terms
and conditions as specified in Annex B
of the Administrative Agreement on
the Federal Gas Tax Fund

Grant Thornton LLP
11th Floor
200 King Street West, Box 11
Toronto, ON
M5H 3T4
T +1 416 366 0100
F +1 416 360 4949
www.GrantThornton.ca

To the Director, Finance and Operations, Association of Municipalities of Ontario

At the request of the Director, Finance and Operations, Association of Municipalities of Ontario ("AMO"), we have audited AMO's compliance, for the year ending December 31, 2017, with the terms and conditions as specified in Annex B (excluding section 9 – Communications), including Schedules A to D, of the Administrative Agreement on the Federal Gas Tax Fund dated March 4, 2014 between AMO and the Province of Ontario and the Government of Canada (the "Agreement"). This audit report covers the year ended December 31, 2017. Compliance with the provisions of the Agreement is the responsibility of management. Our responsibility is to express an opinion on the compliance with the terms and conditions as specified in Annex B (excluding section 9 – Communications), including Schedules A to D, of the Agreement based on our audit.

We conducted our audit in accordance with Canadian generally accepted auditing standards. Those standards require that we plan and perform an audit to obtain reasonable assurance that AMO has complied with the criteria established by the provisions of the Agreement. Such an audit includes examining, on a test basis, evidence supporting compliance and evaluating the overall compliance with the terms and conditions as specified in Annex B (excluding section 9 – Communications), including Schedules A to D, of the Agreement.

In our opinion, AMO is in compliance, in all material respects, with the terms and conditions as specified in Annex B (excluding section 9 – Communications), including Schedules A to D, of the Agreement for the year ended December 31, 2017.

Grant Thornton LLP

Toronto, Canada
September 7, 2018

Chartered Professional Accountants
Licensed Public Accountants

Independent auditor's report on Annual Report

Grant Thornton LLP
11th Floor
200 King Street West, Box 11
Toronto, ON
M5H 3T4
T +1 416 366 0100
F +1 416 360 4949
www.GrantThornton.ca

To the Director, Finance and Operations, Association of Municipalities of Ontario

We have audited the accompanying Annual Report for the year ending December 31, 2017, for the Association of Municipalities of Ontario (“AMO”), which details the funding received from the Government of Canada and distributed to municipalities under the Administrative Agreement on the Federal Gas Tax Fund dated March 4, 2014 between AMO and the Province of Ontario and the Government of Canada (the “Agreement”). The Annual Report has been prepared by management based on the reporting provisions in section 1.1 of Schedule D of the Agreement and in accordance with Canadian accounting standards for not-for-profit organizations.

Management's Responsibility for the Report

Management is responsible for the preparation of the Annual Report based on the reporting provisions in section 1.1 of Schedule D to the Agreement and in accordance with Canadian accounting standards for not-for-profit organizations and for such internal control as management determines is necessary to enable the preparation of the Annual Report that is free from material misstatement, whether due to fraud or error.

Auditor's Responsibility

Our responsibility is to express an opinion on the Annual Report based on our audit. We conducted our audit in accordance with Canadian generally accepted auditing standards. Those standards require that we comply with ethical requirements and plan and perform the audit to obtain reasonable assurance about whether the Annual Report is free from material misstatement.

An audit involves performing procedures to obtain audit evidence about the amounts and disclosures in the Annual Report. The procedures selected depend on the auditor's judgment, including the assessment of the risks of material misstatement of the Annual Report, whether due to fraud or error. In making those risk assessments, the auditor considers internal control relevant to an entity's preparation of the Annual Report in order to design audit procedures that are appropriate in the circumstances, but not for the purpose of expressing an opinion on the effectiveness of the entity's internal control. An audit also includes evaluating the

appropriateness of accounting policies used and the reasonableness of accounting estimates made by management, as well as evaluating the overall presentation of the Annual Report.

We believe that the audit evidence we have obtained is sufficient and appropriate to provide a basis for our audit opinion.

Opinion

In our opinion, the Annual Report is prepared, in all material respects, based on the reporting provisions in section 1.1 of the Schedule D to the Agreement and in accordance with Canadian accounting standards for not-for-profit organizations for the year ended December 31, 2017.

Basis of Accounting and Restriction on Distribution and Use

Without modifying our opinion, we draw attention to Note 2 to the Report which describes the basis of accounting.

The Report is prepared to assist AMO to meet the reporting requirements of the Agreement. As a result, the Report may not be suitable for another purpose. Our report is intended solely for AMO and the Government of Canada and should not be distributed to or used by parties other than AMO or the Government of Canada.

Other matter

Without modifying our report we draw attention to Notes 3 and 4 which provide summary information reported by the municipalities. This summary information has not been subject to audit procedures. Accordingly, we do not express an opinion on this information.

Grant Thornton LLP

Toronto, Canada
September 7, 2018

Chartered Professional Accountants
Licensed Public Accountants

Association of Municipalities of Ontario Annual Report

Year ended December 31,	2017	Cumulative January 1, 2014 to December 31, 2017
Balance of funds held by AMO, beginning of year	\$ 889,012	\$ -
Transferred from the original program (Note 1)	-	16,190,205
Amounts received from Canada	631,326,358	2,433,435,282
Transferred to ultimate recipients (Note 3)	(628,224,368)	(2,437,512,952)
Administration costs (Note 1)	(3,101,991)	(12,112,535)
Interest earned by AMO	<u>226,995</u>	<u>1,116,006</u>
Balance of funds held by AMO, end of year	\$ <u>1,116,006</u>	\$ <u>1,116,006</u>

Association of Municipalities of Ontario

Notes to Annual Report

Year ended December 31, 2017

1. Background information

On June 17, 2005, the Government of Canada (“Canada”), the Province of Ontario, the Association of Municipalities of Ontario (“AMO”) and the City of Toronto (“Toronto”) signed the Agreement for the Transfer of Federal Gas Tax Revenue under the New Deal for Cities and Communities (the “Original Agreement”) setting out new revenue sharing arrangements for federal gas tax revenues for investment in environmentally sustainable municipal infrastructure. The Original Agreement resulted in \$1.453 billion flowing to all Ontario municipalities (excluding the municipality of Toronto) for the period 2005 to 2009. On September 3, 2008, an amending agreement was signed for the administering of an additional \$2.361 billion flowing to all Ontario municipalities (excluding the municipality of Toronto) for the period 2010 to 2014.

In March 2014, AMO, the Government of Canada, the Province of Ontario and the City of Toronto signed a new Administrative Agreement (the “Agreement”). The Agreement is for ten years with the first five years of funding set (2014 to 2018).

With the Agreement, Canada has expanded the number of eligible project categories and reset the cumulative values of the existing eligible project categories to zero effective January 1, 2014 to highlight the program’s new focus on the national objectives of productivity and economic growth, clean environment and strong cities and communities.

AMO administers the funding on behalf of Canada for all municipalities except the municipality of Toronto. AMO receives 0.5% of the amounts received from Canada to administer the funds.

2. Basis of preparation

The Annual Report (the “Report”) has been prepared to assist AMO to meet the reporting requirements of the Agreement. The Report is intended solely for the use of AMO and Canada. Accordingly, readers are cautioned that the Report may not be suitable for another purpose.

The Report has been prepared in accordance with the financial reporting provisions in section 1.1 of Schedule D to the Agreement and in accordance with Canadian accounting standards for not-for-profit organizations.

Association of Municipalities of Ontario

Notes to Annual Report

Year ended December 31, 2017

3. Transfers to ultimate recipients

The following represents the information in aggregate reported by the ultimate recipients to AMO, as of August 8, 2018, regarding the allocation of funds:

	<u>Unaudited</u>	
	<u>2017</u>	<u>January 1, 2014 to December 31, 2017</u>
Balance of funds held by ultimate recipients, beginning of year (Note 4)	\$ <u>745,765,133</u>	\$ _____ -
<u>Revenues</u>		
Transferred from AMO		
Received in the year specified	628,224,368	2,437,512,952
Received under new program but related to original program	-	(498,162)
Transferred from the original program	-	690,215,949
Proceeds from disposal of assets	32,500	136,488
Interest earned by ultimate recipients	<u>13,386,229</u>	<u>54,109,248</u>
	<u>641,643,097</u>	<u>3,181,476,475</u>
<u>Expenditures</u>		
Spent on eligible projects	<u>(606,613,701)</u>	<u>(2,400,681,946)</u>
Balance of funds held by ultimate recipients, end of year	\$ <u>780,794,529</u>	\$ <u>780,794,529</u>

Association of Municipalities of Ontario

Notes to Annual Report

Year ended December 31, 2017

4. Cumulative balance adjustments by ultimate recipients

During the current year, adjustments were made by a number of ultimate recipients in the amounts reported to AMO for the 2016 year. The adjustments have resulted in the following revisions to the cumulative amounts reported in 2017:

		<u>Unaudited</u>	
	<u>Originally Reported</u>	<u>Adjustment</u>	<u>Revised Amount</u>
<u>Revenue</u>			
Transfers from AMO	\$ 1,808,790,422	\$ -	\$ 1,808,790,422
Transfer from original program	689,687,392	528,557	690,215,949
Proceeds from disposal of assets	103,988	-	103,988
Interest earned by ultimate recipients	<u>40,698,618</u>	<u>24,401</u>	<u>40,723,019</u>
	<u>2,539,280,420</u>	<u>552,958</u>	<u>2,539,833,378</u>
<u>Expenditures</u>			
Spent on eligible projects	<u>(1,795,234,436)</u>	<u>1,166,191</u>	<u>(1,794,068,245)</u>
Balance of funds, end of 2016	\$ <u>744,045,984</u>	\$ <u>1,719,149</u>	\$ <u>745,765,133</u>

September 28, 2018

Marie-Pier Nassif
Director, Program Operations Branch
Infrastructure Canada
1100 - 180 Kent Street
Ottawa ON K1P 0B6

Dear Ms. Nassif:

As required under Schedule D section 1.2 of the Administrative Agreement on the Federal Gas Tax Fund, AMO has undertaken an independent audit of a sample of municipalities that represents 10% of the municipalities for which it administers federal Gas Tax Funds.

The audit was completed between May and July 2018 by Grant Thornton LLP and for the municipalities to which Grant Thornton LLP is the auditor, the Compliance Audit was performed by Collins Barrow LLP. As per the attached summary reports of the compliance audits, there are no material issues of non-compliance.

Based on this sampling, I attest that the Financial Report information contained in Part 1 of AMO's federal Gas Tax Fund Annual Report is accurate.

I also attest that the federal Gas Tax Funds, including the interest accrued, was spent by municipalities on eligible projects with eligible costs.

If you require further information on AMO's federal Gas Tax Fund Annual Report, please do not hesitate to contact Chris VanDooren, Program Manager at AMO by email cvandooren@amo.on.ca or by phone 416-971-9856 ext. 410.

Sincerely,



Afshin Majidi,
Director of Finance and Operations

Attachment

c: Eric Landry, Director General, North/Atlantic/Ontario Program Operations Branch,
Infrastructure Canada

August 28, 2018

Chris VanDooren
Manager – Gas Tax Implementation
Association of Municipalities of Ontario
200 University Ave. Suite 801
Toronto, ON
M5H 3C6

Grant Thornton LLP
11th Floor
200 King Street West, Box 11
Toronto, ON
M5H 3T4
T +1 416 366 0100
F +1 416 360 4949
www.GrantThornton.ca

Dear Mr. VanDooren:

We are pleased to report that we have now completed the specified procedures for the year ended December 31, 2017 that the Association of Municipalities of Ontario (“AMO”) requested us to perform with respect to the Municipal Funding Agreement for the Transfer of Federal Gas Tax Funds between AMO and the municipalities of Ontario (excluding City of Toronto) (“Funding Agreement”) as of April 1, 2014. AMO requested us to perform these procedures in order to comply with the terms and conditions of the Administrative Agreement on the Federal Gas Tax Fund dated March 4, 2014 between AMO and the Province of Ontario and the Government of Canada (“Administrative Agreement”).

The summary of work done is as follows:

Sample size

We selected a sample of 44 municipalities, listed in Appendix A-1, based on the selection criteria provided by AMO (Appendix A-2) from a population of 443 municipalities of Ontario (excluding City of Toronto). As Grant Thornton LLP is the auditor for 5 of the selected municipalities, AMO concluded that the compliance work for these municipalities should be performed by a different firm of public accountants. Although the independence standards of Chartered Professional Accountants of Ontario do not prohibit Grant Thornton LLP from performing the compliance reviews, AMO decided that to avoid any perceived independence issue, that the compliance work should be performed by a different firm. For the remaining 39 selected municipalities, we have performed procedures to review compliance for the 2017 calendar year.

The appropriateness of the selection methodology and the adequacy the sample size is the responsibility of AMO.

Procedures performed

We performed the procedures described in Appendix D. These procedures were determined by AMO.

Findings

We have issued our reports for each of the 39 selected municipalities. These reports have been sent independently of this document. Our reports indicate the procedures performed and whether or not there were any exceptions noted as a result of applying the procedures described in Appendix D. In Appendix B we have summarized the exceptions found. In Appendix C we have identified the municipalities where exceptions were noted.

2017 Risk Management Questionnaire

AMO had asked each municipality to complete the “2017 Risk Management Questionnaire”, included in Appendix E-2, which listed 12 questions on financial policies and standard operating procedures (SOP) and required the municipalities to answer “yes” only if they had the policy or SOP in writing.

AMO requested that we verify that a written policy or SOP existed for each question which had been answered “yes”. While we have assessed existence of a policy for each question, we have not assessed the adequacy or sufficiency of those policies. The assessment and implementation of the SOP is the responsibility of the municipalities.

Our findings are listed in Appendix E-1.

Recommendations

Our recommendations, based on our procedures are listed in Appendix G.

It should be noted that the purpose of our engagement was not to identify recommendations, and accordingly, management cannot rely on our findings to discharge their responsibilities in this area.

Conclusion

We would like to express our appreciation for the cooperation and assistance received from you and your team during the course of our work.

If you have any particular comments or concerns, please do not hesitate to raise them at our scheduled meeting.

Yours sincerely,
Grant Thornton LLP



R. Dale Varney, CPA, CA
R. Dale Varney CA Professional Corporation
Partner

September 25, 2018

Chris VanDooren
Manager – Gas Tax Implementation
Association of Municipalities of Ontario
200 University Ave. Suite 801
Toronto, ON
M5H 3C6

Dear Mr. VanDooren:

We are pleased to report that we have now completed the specified procedures for the year ended December 31, 2017 that the Association of Municipalities of Ontario (“AMO”) requested us to perform with respect to the Municipal Funding Agreement for the Transfer of Federal Gas Tax Funds between the specific municipalities and the municipalities of Ontario (excluding City of Toronto) (“Funding Agreement”) as of April 1, 2014. AMO requested us to perform these procedures in order to comply with the terms and conditions of the Administrative Agreement on the Federal Gas Tax Fund dated March 4, 2014 between AMO and the Province of Ontario and the Government of Canada (“Administrative Agreement”).

The summary of work done is as follows:

Sample size

A sample of 44 municipalities, listed in Appendix A-1, based on the selection criteria provided by AMO (Appendix A-2) from a population of 443 municipalities (excluding City of Toronto) of Ontario was selected. As Grant Thornton LLP is the auditor for 5 of the selected municipalities, it was agreed with AMO that the compliance work for these municipalities would be performed by Collins Barrow Kawarthas LLP. For these 5 selected municipalities, we have performed procedures to review compliance for the 2017 calendar year.

The appropriateness of the selection methodology and the adequacy the sample size is the responsibility of AMO.

Procedures performed

We performed the procedures described in Appendix D. These procedures were determined by AMO.

Findings

We have issued our reports for each of the 5 selected municipalities. These reports have been sent independently of this document. Our reports indicate the procedures performed and whether or not there were any exceptions noted as a result of applying the procedures described in Appendix D. Appendix C includes a summary of our results by municipality.

2017 Risk Management Questionnaire

AMO had asked each municipality to complete the “2017 Risk Management Questionnaire”, included in Appendix E-2, which listed 12 questions on financial policies and standard operating procedures (SOP) and required the municipalities to answer “yes” only if they had the policy or the SOP in writing.

AMO requested that we verify that a written SOP existed for each question which had been answered “yes”. The assessment and implementation of the SOP is the responsibility of the municipalities.

No exceptions were noted.

Conclusion

We would like to express our appreciation for the cooperation and assistance received from you and your team during the course of our work.

If you have any particular comments or concerns, please do not hesitate to raise them at our scheduled meeting.

Yours sincerely,

Collins Barrow Kawartha LLP

Joanna Park, CPA, CA
Partner

Sample	Municipality	Geographic Region	Audited by GT
1	Algonquin Highlands, Township of	Central	
2	Dysart Et Al, Municipality of	Central	
3	Lake of Bays, Township of	Central	
4	New Tecumseth, Town of	Central	✓
5	Port Colborne, City of	Central	✓
6	Wasaga Beach, Town of	Central	
1	Admaston/Bromley, Township of	Eastern	
2	Beckwith, Township of	Eastern	
3	Champlain, Township of	Eastern	
4	Elizabethtown-Kitley, Township of	Eastern	
5	Hastings Highlands, Municipality of	Eastern	
6	Lanark, County of	Eastern	
7	McNab/Braeside, Township of	Eastern	
8	Pembroke, City of	Eastern	
9	Smiths Falls, Town of	Eastern	
10	Trent Hills, Municipality of	Eastern	
11	Wollaston, Township of	Eastern	
1	Aurora, Town of	Greater Toronto Area	
2	Georgina, Town of	Greater Toronto Area	
3	Oshawa, City of	Greater Toronto Area	
1	Baldwin, Township of	North Eastern	
2	Carling, Township of	North Eastern	
3	East Ferris, Municipality of	North Eastern	
4	Hilton, Township of	North Eastern	
5	Joly, Township of	North Eastern	✓
6	Machar, Township of	North Eastern	
7	Nipissing, Township of	North Eastern	
8	Sault Ste. Marie, City of	North Eastern	
9	Strong, Township of	North Eastern	✓
10	Whitestone, Municipality of	North Eastern	
1	Conmee, Township of	North Western	✓
2	Kenora, City of	North Western	
3	Rainy River, Town of	North Western	
1	Ashfield-Colborne-Wawanosh, Township of	South Western	
2	Cambridge, City of	South Western	
3	East Zorra-Tavistock, Township of	South Western	
4	Grey Highlands, Municipality of	South Western	
5	Huron-Kinloss, Township of	South Western	
6	Malahide, Township of	South Western	
7	North Huron, Township of	South Western	
8	Point Edward, Village of	South Western	
9	South-West Oxford, Township of	South Western	
10	Stratford, City of	South Western	
11	Wellington, County of	South Western	

Background

Schedule D, Section 1.2 of the Agreement requires AMO to “provide an independent audit opinion, or an attestation based on an independent audit and signed by a senior official designated in writing by AMO, as to a) the accuracy of the information submitted in the Financial Report Table; and b) that GTF funding, unspent funds, and any interest earned thereon, were expended for the purposes intended.”

AMO has worked towards meeting these Agreement requirements by identifying the crucial objectives of the program that must be achieved in order for it to be deemed successful. These are articulated through the Risk Management Framework and Risk Management Policy.

Using this information, AMO works with its auditor to develop an audit scope that will determine compliance against these objectives including an assessment of controls in place within municipalities on a test basis. AMO will decide on the number of municipalities to be tested on an annual basis. AMO will develop the criteria for the selection and its auditor will be asked to select the sample based on the criteria.

Goal

AMO will obtain an independent audit opinion on i) the accuracy of AMO's Gas Tax financial reporting tables and ii) that AMO administered municipalities have expended GTF funding, unspent funds and any interest accrued for the purposes intended.

Sampling Methodology

The auditor will undertake a random sample of municipalities with the following considerations:

- Municipalities who were already audited within the last five years of the current Agreement, effective April 2014, and had no material exceptions, will not be included in the sample.
- Geographic distribution across the province generated from sampling methodologies.

Sample Size

44 or 10% of the municipalities will be sampled annually. The sample size will increase by 5% if there are material findings in the original sample.

AMO will follow-up with municipalities who received an exception during the compliance audit. If there is a significant (material) exception, the municipality will be added to the audit list the following year on top of the standard sample size.

Period Audit Will Cover

In general, the audit will cover the prior municipal fiscal year; there can however be exceptions to this approach at the direction of AMO.

Municipal Auditor Excluded

If the AMO auditor is the auditor for any of the selected municipalities, the compliance work for the selected municipalities should be done by a different firm of public accountants.

Timing

Municipalities will be identified for audit by March 31st annually. AMO's auditor will be requested to have the work completed prior to August 1st.

The reporting deadline extension to May 31st for the 2016 municipal audit is for that year only. The field visits are expected to take place in June and July.

AMO's auditors will present its findings on an aggregate basis to the Audit Committee at its September meeting.

Section	Anticipated Municipal Action Required under the Agreement	Exceptions
3.2	Awareness of the base amount.	3
3.3	Contracts to be awarded in accordance with the municipal procurement policy.	None
4.2	Completion of each Eligible Project in accordance with Schedule B and Schedule C of the Agreement.	None
5.1	Federal Gas Tax funds to be applied to eligible expenditures as outlined in Schedule C of the Agreement.	2
5.5	Federal Gas Tax funds are tracked separately in a reserve fund account fund	1
	Balance per general ledger agrees to the amount reported to AMO	3
	Records readily available.	1
6.2	In case of a transfer of Federal Gas Tax funds to another municipality; evidence of by-law (which includes identification of transferee municipality and amount to be transferred) and its submission to AMO.	None
6.3	In case of a transfer of Federal Gas Tax funds to a non-municipal entity to support an eligible project; evidence of by-law (including identification of non-municipal entity and amounts to be transferred) and its submission to AMO.	None
6.6	Setting up of a dedicated reserve fund account in the general ledger	1
	Investment of unexpended funds to be in accordance with Ontario law and the Recipient's investment policy.	17
	Interest earned on unexpended funds to only be applied to Eligible Expenditures for Eligible Projects, set out in Schedule B and Schedule C.	4
6.9	Federal Gas Tax funds to be applied to eligible expenditures net of GST/HST.	None
6.12	Municipality to appropriately apply other sources of federal funding.	None
7.1	Annual reporting to AMO to be in specified format.	3
7.2	Outcomes reports for all completed projects to be submitted to AMO.	None
8.1	Asset Management Plan has been developed	None
8.2	Asset management Outcomes report submitted to AMO.	None
9.1	Generally accepted accounting principles in accordance with PSAS to be followed.	1
9.2	Separate records for Federal Gas Tax funds to be maintained.	1
10.1	Certificate of insurance to be in accordance with municipality's risk management policy. Certificate to list AMO and Canada as additional insured.	None None
10.2	Certificate of insurance to be provided to AMO	None
11.1	Recipient to re-invest into Eligible Projects any revenue generated from the disposal of an asset resulting from an Eligible Project where such disposal takes place within five (5) years of the date of completion of the Eligible Project.	None
11.2	Recipient to notify AMO in writing 120 days in advance and at any time during the five years following the date of completion of an Eligible Project if it is disposed of.	None
11.3	Infrastructure resulting from any Eligible Project that is not disposed of, to remain primarily for public use or benefit.	None

**Report - Compliance Audit of Municipalities
Summary of Exceptions by Municipality - 2017**

	Municipality	Agreement Section #						
		3.2	5.1	5.5	6.6 (a)	7.1	9.1	9.2
1	Algonquin Highlands, Township of	-	-	-	C	-	-	-
2	Dysart Et Al, Municipality of	-	-	-	-	-	-	-
3	Lake of Bays, Township of	-	-	-	C	-	-	-
4	Wasaga Beach, Town of	-	-	-	-	-	-	-
5	Admaston/Bromley, Township of	-	-	-	E	-	-	-
6	Beckwith, Township of	-	-	-	C	-	-	-
7	Champlain, Township of	-	D	G	C	G	-	-
8	Elizabethtown-Kitley, Township of	-	-	-	-	-	-	-
9	Hastings Highlands, Municipality of	-	-	-	C	-	-	-
10	Lanark, County of	-	-	-	-	-	-	-
11	McNab/Braeside, Township of	-	-	-	-	-	-	-
12	Pembroke, City of	-	-	-	-	-	-	-
13	Smiths Falls, Town of	-	-	-	-	-	-	-
14	Trent Hills, Municipality of	-	-	-	-	-	-	-
15	Wollaston, Township of	-	-	-	C	-	-	-
16	Aurora, Town of	-	-	-	E	-	-	-
17	Georgina, Town of	-	-	G	-	G	-	-
18	Oshawa, City of	-	-	-	-	-	-	-
19	Baldwin, Township of	A	-	G	C, E	G	-	-
20	Carling, Township of	-	-	-	-	-	-	-
21	East Ferris, Municipality of	-	-	-	-	-	-	-
22	Hilton, Township of	-	-	-	-	-	-	-
23	Machar, Township of	-	-	F	C, F, H	-	-	-
24	Nipissing, Township of	-	-	-	-	-	-	-
25	Sault Ste. Marie, City of	-	-	-	C, H	-	-	-
26	Whitestone, Municipality of	-	-	-	C	-	-	-
27	Kenora, City of	-	-	-	-	-	-	-
28	Rainy River, Town of	-	-	-	-	-	-	-
29	Ashfield-Colborne-Wawanosh, Township of	-	-	-	C	-	-	-
30	Cambridge, City of	-	-	-	-	-	-	-
31	East Zorra-Tavistock, Township of	A	-	B	-	-	-	B
32	Grey Highlands, Municipality of	-	-	-	C	-	-	-
33	Huron-Kinloss, Township of	-	-	-	-	-	-	-
34	Malahide, Township of	-	-	-	-	-	-	-
35	North Huron, Township of	-	-	-	C	-	-	-
36	Point Edward, Village of	-	-	-	C	-	-	-
37	South-West Oxford, Township of	A	D	-	C	-	-	-
38	Stratford, City of	-	-	-	-	-	-	-
39	Wellington, County of	-	-	-	-	-	-	-
40	Conmee, Township of *	-	-	-	C	-	I	-
41	New Tecumseth, Town of *	-	-	-	C	-	-	-
42	Joly, Township of *	-	-	-	-	-	-	-
43	Port Colborne, City of *	-	-	-	-	-	-	-
44	Strong, Township of *	-	-	-	-	-	-	-

- A Recipient not aware of the Base Amount.
- B Federal Gas Tax funds related documents/records not readily available.
- C Recipient does not have an investment policy
- D Approval in advance not obtained from oversight Committee for use of own labour
- E Interest credited to Federal Gas Tax fund account understated as amount lower than that per bank statement
- F Federal Gas Tax funds are not tracked separately in a reserve fund account
- G Balance as per general ledger differs from that reported to AMO in Annual Expenditure Report
- H No interest credited to Federal Gas Tax fund account
- I Audit report on 2017 qualified due to not being able to determine estimated landfill closure and post-closure liability
- * Municipalities audited by Collins Barrow LP. All municipalities were audited by Grant Thornton.

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

3.1 Communications

The Recipient will comply with requirements outlined in Schedule E:

- a) Providing upfront project information on an annual basis for communications purposes;
- b) Including Canada in local project communications; and
- c) Installing federal project signs.

No procedures performed as the Infrastructure Canada letter dated January 29, 2014 does not require the monitoring or implementation of the communications protocol to be subject to the compliance audit.

3.2 Incrementality

Any Funds that the Recipient may receive from Canada are not intended to replace or displace existing sources of funding for the Recipient's tangible capital assets. The Recipient will ensure that its total annual expenditures on tangible capital assets over the life of the Agreement, on average, will not be less than the Base Amount.

Inquire of the staff (person responsible for reporting FGT funds) as to whether the Recipient is aware of the base amount.

3.3 Contracts

The Recipient will award and manage all Contracts in accordance with its relevant policies and procedures and, if applicable, in accordance with the Agreement on Internal Trade and applicable international trade agreements, and all other applicable laws.

- a) The Recipient will ensure any of its Contracts for the supply of services or materials to implement its responsibilities under this Agreement will be awarded in a way that is transparent, competitive, consistent with value for money principles and pursuant to its adopted procurement policy.

Obtain the Recipient's Procurement Policy/By-law and verify the summary of tender results submitted to Council for the contracts awarded during the year is in accordance with the recipient's Procurement Policy/By-law.

Per Funding Agreement	Specified Audit Procedure
4.1 Eligible Project Categories	
Eligible Projects include investments in Infrastructure for its construction, renewal or material enhancement in the eligible categories specifically described in Schedule B & C.	No audit work performed as no action is required by the Recipient.
4.2 Recipient Fully Responsible	
The Recipient is fully responsible for the completion of each Eligible Project in accordance with Schedule B and Schedule C.	Review the project(s) on which expenditures were incurred during the year and ensure the description and nature of the project(s) as indicated by the municipality is consistent with Schedule B and Schedule C of the Municipal Funding Agreement for the transfer of federal Gas Tax Funds between AMO and the municipality.
5.1 Eligible Expenditures	
Schedule C sets out specific requirements for Eligible and Ineligible Expenditures.	Review all invoices/progress billing certificates etc. as listed in the costing sheet provided by the Recipient for the projects funded by federal Gas Tax Funds and for all amounts in excess of 1% of amount received during the year, verify by agreeing the details to invoices, progress billings and certificates of completion, that all significant expenditures are in accordance with Schedule C of the Municipal Funding Agreement for the Transfer of federal Gas Tax Funds between AMO and the municipality.
5.2 Discretion of Canada	
Subject to Section 5.1, the eligibility of any items not listed in Schedule B and/or Schedule C to this Agreement is solely at the discretion of Canada.	No audit work performed as no action is required by the Recipient.

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

5.3 Unspent Funds

Any Unspent Funds, and any interest earned thereon, will be subject to the terms and conditions of this Agreement, and will no longer be governed by the terms and conditions of the First Agreement.

No audit work performed as no action is required by the Recipient.

5.4 Reasonable Access

The Recipient shall allow AMO and Canada reasonable and timely access to all documentation, records and accounts and those of their respective agents or Third Parties related to the receipt, deposit and use of Funds and Unspent Funds, and any interest earned thereon, and all other relevant information and documentation requested by AMO or Canada their respective designated representatives for the purposes of audit, evaluation, and ensuring compliance with this Agreement.

No audit work performed as no action is required by the Recipient.

5.5 Retention of Receipts

The Recipient will keep proper and accurate accounts and records of all Eligible Projects including invoices and receipts for Eligible Expenditures in accordance with the Recipient's municipal records retention by-law and, upon reasonable notice, make them available to AMO and Canada.

Scan the general ledger and note whether the federal Gas Tax funds are tracked separately in a reserve fund account.

Review the Recipient's current record retention By-law and:

- a) Confirm with the municipality's staff that the documents and records pertaining to the Federal Gas Tax funded projects are being retained in accordance with the Recipient's retention by-law; and
- b) Observe whether the Federal Gas Tax related records are easily accessible.

Per Funding Agreement	Specified Audit Procedure
<p>6.1 Allocation of Funds</p>	
<p>AMO will allocate and transfer Funds that Canada may make available for Ontario Municipalities to Recipients on a per capita basis with allocations made on a 50:50 basis to upper-tier and lower-tier Municipalities, where they exist.</p>	<p>No audit work performed as no action is required by the Recipient.</p>
<p>6.2 Transfer of Funds to a Municipality</p>	
<p>Where a Recipient decides to allocate and transfer Funds to another Municipality (the “Transferee Municipality”):</p> <p>a) The allocation and transfer shall be authorized by By-law. The Transfer By-law shall be passed by the Recipient’s council and submitted to AMO as soon thereafter as practicable. The Transfer By-law shall identify the Transferee Municipality and the amount of Funds the Transferee Municipality is to receive for the Municipal Fiscal Year specified in the Transfer By-law.</p>	<p>Review the Annual Report for any transfers reported.</p> <p>Inquire of the Recipient staff whether any funds had been transferred to other municipalities during the year. If such a transfer took place, verify that the Recipient had passed a By-law which specifically identified the Transferee and the amount of Funds. Verify, by reviewing correspondence with AMO, that the By-law was submitted to AMO.</p>
<p>6.2 Transfer of Funds to a Municipality</p>	
<p>b) The Recipient is still required to submit an Annual Report in accordance with Sections 7.1 (a), (c) and (f) hereof with respect to the Funds transferred.</p>	<p>Verify, by reviewing the Annual Report, that it has been prepared in accordance with Sections 7.1 (a), (c) and (f) with respect to the Funds transferred and that the Annual Report has been submitted to AMO.</p>

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

6.2 Transfer of Funds to a Municipality

<p>c) No transfer of Funds pursuant to this Section 6.2 shall be effected unless and until the Transferee Municipality has either:</p> <ul style="list-style-type: none"> i. Entered into an agreement with AMO on substantially the same terms as this Agreement, or ii. Executed and delivered to AMO a written undertaking to assume all of the Recipient’s obligations under this Agreement with respect to the Funds transferred; in a form satisfactory to AMO. 	<p>Verify that the transfer date is after the date the Transferee Municipality either:</p> <ul style="list-style-type: none"> i. Entered into an agreement with AMO on substantially the same terms as this Agreement, or ii. Executed and delivered to AMO a written undertaking to assume all of the Recipient’s obligations under this Agreement with respect to the Funds transferred; in a form satisfactory to AMO.
---	---

6.3 Transfer of Funds to a Non-Municipal Entity

<p>Where a Recipient decides to support an Eligible Project undertaken by an Eligible Recipient that is not a Municipality:</p> <ul style="list-style-type: none"> a) The provision of such support shall be authorized by a by-law (a “Non-municipal Transfer By-law”). The Non-municipal Transfer By-law shall be passed by the Recipient’s council and submitted to AMO as soon as practicable thereafter. The Non-municipal Transfer By-law shall identify the Eligible Recipient, and the amount of Funds the Eligible Recipient is to receive for that Eligible Project. 	<p>Review the Annual Report for any transfers reported.</p> <p>Review the adoption of a resolution by the Recipient’s council for a Non-municipal Transfer By-law identifying the Eligible Recipient, and the amount of Funds the Eligible Recipient is to receive for that Eligible Project.</p> <p>Verify, by reviewing correspondence with AMO, that a copy of the By-law was submitted to AMO.</p>
---	--

6.3 Transfer of Funds to a Non-Municipal Entity

<ul style="list-style-type: none"> b) The Recipient shall continue to be bound by all of the provisions of this Agreement notwithstanding any such transfer. 	<p>No audit verification work required as by signing of funding agreement the Recipient acknowledges and agrees to this condition.</p>
---	--

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

6.3 Transfer of Funds to a Non-Municipal Entity

- | | |
|--|--|
| c) No transfer of Funds pursuant to this Section 6.3 shall be effected unless and until the non-municipal entity receiving the Funds has executed and delivered to AMO a written undertaking to assume all of the Recipient's obligations under this Agreement with respect to the Funds transferred, in a form satisfactory to AMO. | Verify, by reviewing correspondence with AMO, that the Transferor Municipality received notification from AMO that AMO had received a written undertaking in a form suitable to them from the non-municipal entity indicating that the non-municipal entity had assumed all of the Recipient's obligations under this Agreement with respect to the Funds transferred. |
|--|--|

6.4 Use of Funds

The Recipient acknowledges and agrees the Funds are intended for and shall be used only for Eligible Expenditures in respect of Eligible Projects.	No audit verification work required as by signing the funding agreement the Recipient acknowledges and agrees to this condition.
--	--

6.5 Schedule of payout of Funds

The Recipient agrees that all Funds are to be transferred by AMO to the Recipient as set out in Schedule A. Subject to Section 6.14, AMO will transfer Funds twice yearly, on or before the dates agreed upon by Canada and AMO, and on the basis set out in Schedule A.	No audit work performed as no action is required by the Recipient.
--	--

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

6.6 Use of Funds

The Recipient will deposit the Funds in a dedicated reserve fund or other separate distinct interest bearing account or invest the Funds through the One Investment Program or any other eligible investment permitted by the Ontario Municipal Act, 2001 and shall retain the Funds in such reserve fund, account or investment until the Funds are expended or transferred in accordance with this Agreement. The Recipient shall ensure that:

- a) Any investment of unexpended Funds will be in accordance with Ontario law and the Recipient’s investment policy; and
- b) Any interest earned on Funds will only be applied to Eligible Expenditures for Eligible Projects, more specifically on the basis set out in Schedule B and Schedule C.

Verify, by reviewing the general ledger, that the Federal Gas Tax funds are tracked separately in a reserve fund account fund.

Obtain a copy of the municipality's investment policy to verify that it is accordance with the Ontario Municipal Act, 2001.

Determine the reasonability of the interest earned by re-computing the interest earned on the un-expended amount. If the interest earned has been applied to Eligible Expenditures for Eligible Projects, more specifically on the basis set out in Schedule B and Schedule C, agree the amount of Eligible Expenditures to the Annual Report.

6.7 Funds Advanced

Funds transferred by AMO to the Recipient shall be expended by the Recipient in respect of Eligible Expenditures within five (5) years after the end of the year in which Funds were received. Unexpended Funds shall not be retained beyond such five (5) year period. AMO reserves the right to declare that Unexpended Funds after five (5) years become a debt to Canada which the Recipient will reimburse forthwith on demand to AMO for transmission to Canada.

No audit work performed as AMO undertakes this testing through the Reporting Tool.

6.8 Expenditure of Funds

The Recipient shall expend all Funds by December 31, 2028.

Not applicable as it is applicable for funds received in 2023.

Per Funding Agreement	Specified Audit Procedure
6.9 GST & HST	
The use of Funds is based on the net amount of goods and services tax or harmonized sales tax to be paid by the Recipient net of any applicable tax rebates.	For the items identified in Section 5.1 above, review the invoices pertaining to the projects financed by Federal Gas Tax funds and verify that the expenditures applied against the Federal Gas Tax funds for fiscal year under review included HST less any applicable tax rebates.
6.10 Limit on Canada's Financial Commitments	
The Recipient may use Funds to pay up to one hundred percent (100%) of Eligible Expenditures of an Eligible Project.	No audit verification work required.
6.11 Federal Funds	
The Recipient agrees that any Funds received will be treated as federal funds for the purpose of other federal infrastructure programs.	No audit verification work required.
6.12 Stacking	
If the Recipient is receiving federal funds under other federal infrastructure programs in respect of an Eligible Project to which the Recipient wishes to apply Funds, the maximum federal contribution limitation set out in any other federal infrastructure program agreement made in respect of that Eligible Project shall continue to apply.	Inquire if any projects funded by Federal Gas Tax funds were also funded through any other grant programs. If yes, review the funding limitations set out in that funding agreement and verify that the limitations have been followed.
6.13 Withholding Payment	
AMO may withhold payment of Funds where the Recipient is in default of compliance with any provisions of this Agreement.	No audit work performed as no action is required by the Recipient.

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

6.14 Insufficient funds provided by Canada

Notwithstanding Section 2.4, if Canada does not provide sufficient funds to continue the Funds for any Municipal Fiscal Year during which this Agreement is in effect, AMO may terminate this Agreement.

No audit work performed as no action is required by the Recipient.

7.1 Annual Report

The Recipient shall report in the form in Schedule D due by March 31st following each Municipal Fiscal Year on:

- a) The amounts received from AMO under this Agreement in respect of the previous Municipal Fiscal Year;
- b) The amounts received from another Municipality;
- c) The amounts transferred to another Municipality;
- d) Amounts paid by the Recipient in aggregate for Eligible Projects;
- e) Amounts held at year end by the Recipient in aggregate, including interest, to pay for Eligible Projects;
- f) Indicate in a narrative the progress that the Recipient has made in meeting its commitments and contributions; and,
- g) A listing of all Eligible Projects that have been funded, indicating the location, investment category, project description, amount of Funds and total project cost.

Review the Reporting Module and compare it to the report specified in the Schedule D of the agreement to verify that the Annual Report has been properly completed by the Recipient in accordance with the reporting requirements prescribed in Schedule D for items (a) through (g).

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

7.2 Outcomes Report

The Recipient shall account in writing for outcomes achieved. Specifically, an Outcomes Report shall describe, in a manner to be provided by AMO, the degree to which investments in each project are supporting progress towards achieving: beneficial impacts on communities of completed projects; and enhanced impact of Funds as a predictable source of funding.

Verify, by reviewing the Outcomes Report, that the it has been prepared in the manner provided by AMO, showing the degree to which investments in each project are supporting progress towards achieving:

- a) Beneficial impacts on communities of completed Eligible Projects; and
- b) Enhanced impact of Funds as a predictable source of funding.

8.1 Asset Management Plan

The Recipient will develop and implement an Asset Management Plan prior to December 31, 2016.

Inquire of the staff (person responsible for reporting of the Federal Gas Tax funding) that the municipality has submitted its Asset Management Plan to AMO.

8.2 Outcomes

On a date and in a manner to be determined by AMO, the Recipient will provide a report to AMO demonstrating that Asset Management Plans are being used to guide infrastructure planning and investment decisions and how Funds are being used to address priority projects.

Inquire of the staff (person responsible for reporting of the Federal Gas Tax funding) that the Asset Management Outcome questionnaire has been completed.

9.1 Accounting Principles

All accounting terms not otherwise defined herein have the meanings assigned to them; all calculations will be made and all financial data to be submitted will be prepared in accordance with generally accepted accounting principles (GAAP) in effect in Ontario. GAAP will include, without limitation, those principles approved or recommended for local governments from time to time by the Public Sector Accounting Board or the Canadian Institute of Chartered Accountants or any successor institute, applied on a consistent basis.

Verify, by reviewing the most recent annual audited financial statements, that they have been prepared in accordance with Public Sector Accounting standards.

Scan the auditors' report for any qualifications for non-compliance with Public Sector Accounting standards.

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

9.2 Separate Records

The Recipient shall maintain separate records and documentation for the Funds and keep all records including invoices, statements, receipts and vouchers in respect of Funds expended on Eligible Projects in accordance with the Recipient’s municipal records retention by-law. Upon reasonable notice, the Recipient shall submit all records and documentation relating to the Funds for inspection or audit.

Obtain a copy of the Recipient’s By-law for municipal records retention and verify compliance with the By-law by examining the general ledger and documentation for the Federal Gas Tax funds maintained and retained.

9.3 External Auditor

AMO and/or Canada may request, upon written notification, an audit of Eligible Project or an Annual Report. AMO shall retain an external auditor to carry out an audit of the material referred to in Sections 5.4 and 5.5 of this Agreement. AMO shall ensure that any auditor who conducts an audit pursuant to this Section of this Agreement or otherwise, provides a copy of the audit report to the Recipient.

No audit work performed as no action is required by the Recipient.

10.1 Insurance

The Recipient shall put in effect and maintain in full force and effect or cause to be put into effect and maintained for the term of this Agreement all the necessary insurance with respect to each Eligible Project, including any Eligible Projects with respect to which the Recipient has transferred Funds pursuant to Section 6 of this Agreement, that would be considered appropriate for a prudent Municipality undertaking Eligible Projects, including, where appropriate and without limitation, property, construction and liability insurance, which insurance coverage shall identify Canada and AMO as additional insureds for the purposes of the Eligible Projects.

Verify, by reviewing the Insurance Certificates, that the Insurance Certificates for the fiscal year are:

- a) Confirm general liability insurance coverage for the GTF Agreement, and
- b) List AMO and Canada as additional insured.

Per Funding Agreement	Specified Audit Procedure
<hr/> 10.2 Certificates of Insurance <hr/>	
<p>Throughout the term of this Agreement, the Recipient shall provide AMO with a valid certificate of insurance that confirms compliance with the requirements of Section 10.1. No Funds shall be expended or transferred pursuant to this Agreement until such certificate has been delivered.</p>	<p>Verify, by reviewing correspondence with AMO, that the insurance certificate has been submitted to AMO.</p>
<hr/> 10.3 AMO Not liable <hr/>	
<p>In no event shall Canada or AMO be liable for: (a) any bodily injury, death or property damages to the Recipient, its employees, agents or consultants or for any claim, demand or action by any Third Party against the Recipient, its employees, agents or consultants, arising out of or in any way related to this Agreement; or (b) any incidental, indirect, special or consequential damages, or any loss of use, revenue or profit to the Recipient, its employees, agents or consultants arising out of any or in any way related to this Agreement.</p>	<p>No audit verification work required as by signing of funding agreement the Recipient acknowledges and agrees to this condition.</p>
<hr/> 10.4 Recipient to Compensate Canada <hr/>	
<p>The Recipient will ensure that it will not, at any time, hold Canada, its officers, servants, employees or agents responsible for any claims or losses of any kind that the Recipient, Third Parties or any other person or entity may suffer in relation to any matter related to the Funds or an Eligible Project and that the Recipient will, at all times, compensate Canada, its officers, servants, employees and agents for any claims or losses of any kind that any of them may suffer in relation to any matter related to the Funds or an Eligible Project. The Recipient's obligation to compensate as set out in this section does not apply to the extent to which such claims or losses relate to the negligence of an officer, servant, employee, or agent of Canada in the performance of his or her duties.</p>	<p>No audit verification work required as by signing of funding agreement the Recipient acknowledges and agrees to this condition.</p>

Per Funding Agreement	Specified Audit Procedure
-----------------------	---------------------------

10.5 Recipient to Indemnify AMO

The Recipient hereby agrees to indemnify and hold harmless AMO, its officers, servants, employees or agents (each of which is called an "Indemnitee"), from and against all claims, losses, damages, liabilities and related expenses including the fees, charges and disbursements of any counsel for any Indemnitee incurred by any Indemnitee or asserted against any Indemnitee by whomsoever brought or prosecuted in any manner based upon, or occasioned by, any injury to persons, damage to or loss or destruction of property, economic loss or infringement of rights caused by or arising directly or indirectly from: (a) the Funds; (b) the Recipient's Eligible Projects, including the design, construction, operation, maintenance and repair of any part or all of the Eligible Projects; (c) the performance of this Agreement or the breach of any term or condition of this Agreement by the Recipient, its officers, servants, employees and agents, or by a Third Party, its officers, servants, employees, or agents; and (d) any omission or other willful or negligent act of the Recipient or Third Party and their respective officers, servants, employees or agents.

No audit verification work required as by signing of funding agreement the Recipient acknowledges and agrees to this condition.

11.1 Reinvestment

The Recipient will invest into Eligible Projects, any revenue that is generated from the sale, lease, encumbrance or other disposal of an asset resulting from an Eligible Project where such disposal takes place within five (5) years of the date of completion of the Eligible Project.

Review the Annual Report for the reporting of any asset disposals.

For any sale, lease, encumbrance or disposal of an asset of an Eligible Project by the Recipient within five (5) years of the date of completion of the Eligible Project, verify, by reviewing the transactions recorded in the general ledger, that the revenue generated from such disposal was invested into an Eligible Project.

Per Funding Agreement	Specified Audit Procedure
11.2 Notice	
The Recipient shall notify AMO in writing 120 days in advance and at any time during the five (5) years following the date of completion of an Eligible Project if it is sold, leased, encumbered or otherwise disposed of.	Verify, by reviewing correspondence with AMO, that AMO was notified in writing 120 days in advance and at any time during the five (5) years following the date of completion of an Eligible Project if it is sold, leased, encumbered or otherwise disposed of.
11.3 Public Use	
The Recipient will ensure that Infrastructure resulting from any Eligible Project that is not sold, leased, encumbered or otherwise disposed of, remains primarily for public use or benefit.	To support that Recipient has retained the FGT funded assets, request asset inventory or listing of assets and verify that the FGT funded assets are included in the listing.

**Report - Compliance Audit of Municipalities
2017 Risk Management Questionnaire - Summary of Findings**

	Municipalities	Answered "Yes" to Question												Total	Exceptions	
		1	2	3	4	5	6	7	8	9	10	11	12			
1	Algonquin Highlands, Township of	✓	✓	✓				✓		✓	✓				6	none
2	Dysart Et Al, Municipality of	✓	✓					✓		✓					4	none
3	Lake of Bays, Township of			✓				✓	✓						3	none
4	Wasaga Beach, Town of	✓		✓			✓	✓	✓	✓					6	none
5	Admaston/Bromley, Township of	✓						✓							2	none
6	Beckwith, Township of	✓						✓							2	none
7	Champlain, Township of	✓				✓		✓		✓					4	none
8	Elizabethtown-Kitley, Township of			✓		✓		✓		✓					4	none
9	Hastings Highlands, Municipality of	✓			✓		✓	✓	✓		✓	✓	✓		8	none
10	Lanark, County of	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	12	none
11	McNab/Braeside, Township of	✓						✓	✓	✓					4	none
12	Pembroke, City of							✓		✓					2	none
13	Smiths Falls, Town of	✓		✓		✓		✓		✓	✓				6	none
14	Trent Hills, Municipality of							✓		✓					2	none
15	Wollaston, Township of	✓						✓							2	none
16	Aurora, Town of	✓	✓	✓			✓	✓	✓	✓	✓				8	none
17	Georgina, Town of	✓	✓	✓				✓		✓	✓	✓			7	none
18	Oshawa, City of	✓		✓		✓	✓	✓	✓	✓	✓	✓	✓	✓	10	none
19	Baldwin, Township of		✓		✓	✓	✓	✓	✓				✓	✓	8	4
20	Carling, Township of	✓	✓					✓							3	none
21	East Ferris, Municipality of	✓						✓		✓	✓	✓			5	none
22	Hilton, Township of	✓						✓	✓	✓					4	none
23	Machar, Township of	✓													1	Note 3
24	Nipissing, Township of							✓		✓					2	none
25	Sault Ste. Marie, City of			✓				✓			✓				3	none
26	Whitestone, Municipality of			✓				✓							2	none
27	Kenora, City of			✓				✓		✓	✓				4	none
28	Rainy River, Town of	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	12	3
29	Ashfield-Colborne-Wawanosh, Township of							✓							1	none
30	Cambridge, City of	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	12	none
31	East Zorra-Tavistock, Township of		✓	✓			✓	✓	✓	✓			✓	✓	8	none
32	Grey Highlands, Municipality of	✓						✓							2	none
33	Huron-Kinloss, Township of	✓		✓				✓		✓					4	none
34	Malahide, Township of							✓		✓	✓				3	none
35	North Huron, Township of	✓						✓						✓	3	none
36	Point Edward, Village of	✓	✓	✓	✓	✓	✓	✓	✓		✓	✓	✓		11	4
37	South-West Oxford, Township of	✓	✓	✓			✓	✓	✓		✓	✓			8	none
38	Stratford, City of	✓						✓	✓	✓					4	none
39	Wellington, County of	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	✓	12	none
40	Conmee, Township of *							✓							1	none
41	Joly, Township of *							✓		✓					2	none
42	New Tecumseth, Town of *	✓		✓			✓	✓	✓						5	none
43	Port Colborne, City of *	✓	✓		✓		✓	✓	✓	✓				✓	8	none
44	Strong, Township of *	✓		✓				✓	✓	✓					5	none
	Total	30	14	21	8	10	14	43	19	27	16	12	11	225	11	

Notes

- 1 The Risk Management Questionnaire is attached as Appendix E-2. See Appendix E-2 for question text.
- 2 For all "yes" answers, auditors found that there was a written policy or Standard Operating Procedure ("SOP") except where noted. In a number of instances, the Recipient felt that one document (policy / SOP) covered a number of questions.
- 3 Answered "no" for # 7 even though there is a written procurement by-law
- * Municipalities audited by Collins Barrow LP. All municipalities were audited by Grant Thornton.

Overview

AMO monitors and manages risks associated with the administration of the federal Gas Tax Fund in accordance with its *Federal Gas Tax Risk Management Framework* and *Federal Gas Tax Risk Management Policy*. Your responses to this questionnaire help AMO assess risks and develop capacity-building programs.

The questionnaire consists of a series of questions regarding your municipality's financial policies and standard operating procedures (SOPs). Your responses are not used to allocate funding – but you will be asked to provide a written policy or SOP if you answer “yes” to a question and your municipality is selected for an audit.

Sample policies and SOPs can be found on the [Community](#) page.

Definitions

A **policy** contains guiding principles and rules to meet organizational objectives. It contains at a minimum a purpose statement, scope, definitions and policy statement.

An **SOP** describes a series of steps to be followed as a consistent and repetitive approach to accomplish an end result. It is developed to support the effective implementation of policies.

Q1. Does your municipality have a policy for the financial management of tangible capital assets?

A tangible capital asset policy describes how your municipality accounts for tangible capital assets – i.e., how your municipality defines, categorizes, and values assets, distinguishes between betterments and maintenance, handles capitalization and amortization, etc.

See the Canadian Institute of Chartered Accountants' [Guide to Accounting for and Reporting Tangible Capital Assets](#) for guidance on developing or improving your municipality's policy.

Q2. Does your municipality have an SOP to keep financial management of tangible capital assets current?

An SOP for the financial management of tangible capital assets may describe processes to verify the existence, continuing use, remaining life, and obsolescence of assets, review estimates of useful lives, confirm that additions and betterments have been accurately accounted for, and generally manage assets throughout their lifecycle.

See chapter 5, section 3.0 (“Asset Operating Policies and Procedures”) of the Canadian Institute of Chartered Accountants' [Guide to Accounting for and Reporting Tangible Capital Assets](#) for guidance on developing or improving your municipality's accounting procedures for tangible capital assets.

Q3. Does your municipality have a long-term financial plan (including revenue, expenditures and capital requirements)?

Long-term financial planning combines financial forecasting with strategizing. Financial forecasting is the process of projecting revenues and expenditures over a long-term period, using assumptions about economic conditions, future spending scenarios, and other salient variables. Long-term financial planning is the process of aligning financial capacity with long-term service objectives. It uses forecasts to provide insight into future financial capacity so that strategies can be developed to achieve long-term sustainability in light of the government's service objectives and financial challenges.

Q4. Does your municipality have an SOP for review of capital and operating accounts?

An SOP for the review of capital and operating accounts may establish a timeline for the review process, describe procedures to ensure that financial transactions are correctly classified and accounted for, and assign roles and responsibilities for the completion of the review.

Q5. Does your municipality have a capital budget policy?

A capital budget policy establishes guidelines for the development and funding of capital projects. The policy may identify principles (e.g., affordability and sustainability), strategies (e.g., for community engagement), and guiding documents (e.g., the Official Plan) to be referenced when making budgeting decisions, assign roles and responsibilities to Council and municipal staff, and set out additional guidelines (e.g., thresholds for the inclusion of projects in the capital budget).

Q6. Does your municipality have an SOP for the annual capital budgeting process?

An SOP for the annual capital budgeting process may establish processes for the development of a single- or multi-year capital budget, periodic review of the capital budget, and annual approval of the capital budget by Council.

Q7. Does your municipality have a tendering and/or procurement policy?

A procurement policy promotes ethical, legal, efficient, effective, accountable, and transparent sourcing strategies with respect to the procurement of goods, services or construction.

Municipalities are required to adopt and maintain a policy with respect to the procurement of goods and services under s. 270 (1) of the [*Municipal Act, 2001, S.O. 2001, c. 25.*](#)

Q8. Does your municipality have an SOP to operationalize the tendering and/or procurement policy?

An SOP to operationalize the procurement policy may describe processes to ensure that objectives established in the policy are met, assign roles and responsibilities, and establish standards for the preparation of requests for quotations, tenders, and proposals.

Q9. Does your municipality have an investment policy?

Municipalities investing in securities prescribed under [O. Reg. 438/97](#) in accordance with s. 418 of the [Municipal Act, 2001, S.O. 2001, c. 25](#) are required to adopt a statement of the municipality's investment policies and goals that considers:

- The municipality's risk tolerance and the preservation of its capital;
- The municipality's need for a diversified portfolio of investments; and
- Obtaining legal advice and financial advice with respect to the proposed investments.

An investment policy includes this statement and establishes a set of guiding principles that address the legislative and regulatory requirements described above.

See LAS's [Building Your Municipal Investment Policy](#) and AMO's [sample investment policy](#) for guidance on developing or improving your municipality's policy.

Q10. Does your municipality have a policy for reserves and reserve fund financial management (including segregated accounts)?

A policy for the financial management of reserves and reserve funds may provide guidelines and direction for the establishment of reserves, transfer of reserves, system of accounting for reserves and approvals for use of reserves.

Q11. Does your municipality have an SOP for implementing the reserves and reserve fund financial management policy?

An SOP to operationalize the reserve and reserve fund policy may describe processes to ensure that guidelines established in the policy are followed, assign roles and responsibilities, and establish standards for the accounting of reserves and reserve funds.

Q12. Does your municipality have an SOP for tracking federal Gas Tax agreement compliance?

An SOP to ensure compliance with the [Municipal Funding Agreement](#) may specify processes to ensure that federal Gas Tax funds are used solely for eligible expenditures on eligible projects and procedures to monitor project and asset management outcomes for reporting to AMO.

It should be noted that the purpose of our engagement was not to identify recommendations, and accordingly, management cannot rely on our findings to discharge their responsibilities in this area.

3.2 – Incrementality

Notes

For 2017, AMO changed the specified procedure to only inquire of the recipient as to whether the recipient is aware of the base amount. This is because effective 2017 an enhanced system was set up to monitor the base amount through the on-line reporting tool. New controls to monitor internally were established.

Observations in 2017

- In 3 instances, the municipalities were not aware of the base amount.

Management response

- These incidents occur due to high municipal staff turnover.
- Every new municipal contact involved in the program receives an introductory email with links to relevant reports and guides.

5.1 – Eligible Expenditures

Observations in 2017

- In two instances, Federal Gas Tax funds were not applied to eligible expenditures as outlined in Schedule C of the Agreement as approval was not obtained in advance from the Oversight Committee for the use of own labour.

Recommendation

- The municipalities should be reminded of eligible and ineligible project expenditures in accordance with Schedule C of the Agreement. If a municipality is unsure, they should seek advice in advance from AMO.

Management response

- In both cases the expense for own staff costs has been removed.
- All project expenditures are carefully reviewed and municipalities, through various outreach/capacity building activities, are reminded of the eligibility requirements.

5.5 – Retention of Receipts

Observations in 2017

- In one instance, we found that the municipality did not have the records readily available.
- In one instance, we found that the municipality did not track Federal Gas Tax funds separately in a reserve fund account.
- In three instances, the opening and closing balances of the Federal Gas Tax Fund account in the general ledger differed from the amounts reported to AMO in the Annual Expenditure Report.

Management response

- The municipality without historical records readily available was without a Treasurer or a CAO at the time of the audit visit. AMO has followed up with this municipality to confirm location of records and retention policy and confirm that they are in full compliance.
- The one municipality that did not track funds separately had to do with incorrect booking of the 2017 Legacy Funding. This has been corrected.
- AMO has confirmed with these municipalities that its records match that reported to AMO. The amount reported by AMO was correct.

6.6 – Use of Funds

Observations in 2017

- An investment policy had not been established in fifteen instances.
- In one case Federal Gas Tax funds were not tracked separately in a reserve fund account.
- In two instances, no interest was credited to the Federal Gas Tax funds account.
- In three instances, interest credited to Federal Gas Tax Fund account and reported to AMO in the Annual Report was lower than the interest earned on Federal Gas Tax funds.

Management response

- While the number has declined, many municipalities do not have an updated investment policy. AMO provides templates and training, and continues to remind municipalities of the importance of an investment policy even if they currently have no investments.
- The one municipality that did not track funds separately had to do with incorrect booking of the 2017 Legacy Funding. This has been corrected.
- The correct interest amount has now been credited to the FGT Fund in all of these cases.

7.1 – Annual Reporting

Observations in 2017

- In three instances, the balance as per general ledger differed from that reported to AMO in Annual Expenditure Report. The report to AMO was noted as being correct.

Management response

- AMO has confirmed with these municipalities that its records match that reported to AMO.

9.2 –Separate records

Observations in 2017

- In one instance, we found that the municipality did not have the records readily available.

Management response

- The municipality without historical records readily available was without a Treasurer and CAO at the time of the audit visit. AMO has followed up with this municipality to confirm location of records and retention policy and confirm that they are in full compliance.

Risk Management Questionnaire

Observations

- We found that four municipalities, even though they did not have a written policy or standard operating procedure, had answered “yes” to the question in the 2017 Risk Management Questionnaire simply because they were performing the process noted in the question.
- In one case a municipality answered “no” even though there was a written procurement policy.

Recommendation

- AMO should remind the municipalities that the questions in the questionnaire should only be answered “yes” if they have a written policy or standard operating procedure.
- AMO should also set up annual monitoring of the responses to the annual questionnaire to ensure steady progress towards achieving “yes” responses to all the questions.

Management response

- AMO has followed up with these municipalities.
- An annual monitoring of responses to the questionnaire is in place. In addition, AMO collects and shares sample policies or standard operating procedures.

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Bruce, County of	64,709	\$ 1,967,360	\$ 2,061,043
Arran-Elderslie, Municipality of	6,810	207,046	216,905
Brockton, Municipality of	9,432	286,763	300,418
Huron-Kinloss, Township of	6,790	206,438	216,268
Kincardine, Municipality of	11,174	339,725	355,903
Northern Bruce Peninsula, Municipality of	3,744	113,830	119,250
Saugeen Shores, Town of	12,661	384,935	403,265
South Bruce Peninsula, Town of	8,413	255,782	267,962
South Bruce, Municipality of	5,685	172,842	181,073
Dufferin, County of	56,881	\$ 1,729,364	\$ 1,811,714
Amaranth, Township of	3,963	120,488	126,225
East Garafraxa, Township of	2,595	78,896	82,653
Grand Valley, Town of	2,726	82,879	86,826
Melancthon, Township of	2,839	86,315	90,425
Mono, Town of	7,546	229,422	240,347
Mulmur, Township of	3,391	103,097	108,007
Orangeville, Town of	27,975	850,529	891,030
Shelburne, Town of	5,846	177,737	186,201
Durham, Regional Municipality of	608,031	\$ 18,486,079	\$ 19,366,368
Ajax, Town of	109,600	3,332,189	3,490,865
Brock, Township of	11,341	344,803	361,222
Clarington, Municipality of	84,548	2,570,528	2,692,935
Oshawa, City of	149,607	4,548,529	4,765,126
Pickering, City of	88,721	2,697,401	2,825,849
Scugog, Township of	21,569	655,766	686,993
Uxbridge, Township of	20,623	627,005	656,862
Whitby, Town of	122,022	3,709,857	3,886,517
Elgin, County of	49,556	\$ 1,506,660	\$ 1,578,406
Aylmer, Town of	7,151	217,413	227,766
Bayham, Municipality of	6,989	212,488	222,606
Central Elgin, Municipality of	12,743	387,428	405,877
Dutton/Dunwich, Municipality of	3,876	117,843	123,454
Malahide, Township of	9,146	278,068	291,309
Southwold, Township of	4,494	136,632	143,138
West Elgin, Municipality of	5,157	156,789	164,255

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Essex, County of	177,720	\$ 5,403,254	\$ 5,660,552
Amherstburg, Town of	21,556	655,371	686,579
Essex, Town of	19,600	595,902	624,279
Kingsville, Town of	21,362	649,473	680,400
Lakeshore, Town of	34,546	1,050,308	1,100,323
LaSalle, Town of	28,643	870,838	912,307
Leamington, Municipality of	28,403	863,542	904,663
Tecumseh, Town of	23,610	717,819	752,001
Frontenac, County of	26,390	\$ 801,884	\$ 840,069
Central Frontenac, Township of	4,556	138,517	145,113
Frontenac Islands, Township of	1,864	56,672	59,370
North Frontenac, Township of	1,857	56,003	58,669
South Frontenac, Township of	18,113	550,693	576,916
Grey, County of	92,568	\$ 2,814,362	\$ 2,948,379
Chatsworth, Township of	6,437	195,705	205,025
Georgian Bluffs, Township of	10,404	316,315	331,377
Grey Highlands, Municipality of	9,520	289,438	303,221
Hanover, Town of	7,490	227,720	238,564
Meaford, Municipality of	11,100	337,475	353,546
Owen Sound, City of	21,688	659,384	690,784
Southgate, Township of	7,190	218,599	229,008
The Blue Mountains, Town of	6,453	196,192	205,534
West Grey, Municipality of	12,286	373,534	391,321
Haliburton, County of	17,056	\$ 517,645	\$ 542,294
Algonquin Highlands, Township of	2,186	65,549	68,671
Dysart Et Al, Municipality of	5,966	181,385	190,023
Highlands East, Municipality of	3,249	98,780	103,484
Minden Hills, Township of	5,655	171,930	180,117
Halton, Region of	501,674	\$ 15,252,335	\$ 15,978,637
Burlington, City of	175,779	5,344,241	5,598,729
Halton Hills, Town of	59,013	1,794,031	1,879,461
Milton, Town of	84,362	2,564,873	2,687,010
Oakville, Town of	182,520	5,549,189	5,813,436

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Hastings, County of	39,888	\$ 1,212,722	\$ 1,270,471
Bancroft, Town of	3,880	117,964	123,582
Carlow/Mayo, Township of	892	27,120	28,411
Centre Hastings, Municipality of	4,574	138,122	144,699
Deseronto, Town of	1,835	55,790	58,447
Faraday, Township of	1,468	44,632	46,757
Hastings Highlands, Municipality of	4,168	126,720	132,755
Limerick, Township of	352	10,702	11,212
Madoc, Township of	2,166	66,796	69,977
Marmora and Lake, Municipality of	4,074	123,863	129,761
Stirling-Rawdon, Township of	4,978	151,347	158,554
Tudor & Cashel, Township of	586	17,816	18,665
Tweed, Municipality of	6,057	184,152	192,921
Tyendinaga, Township of	4,150	126,173	132,181
Wollaston, Township of	708	21,525	22,550
Huron, County of	59,100	\$ 1,796,828	\$ 1,882,391
Ashfield-Colborne-Wawanosh, Township of	5,582	169,711	177,792
Bluewater, Municipality of	7,044	214,160	224,358
Central Huron, Municipality of	7,586	230,791	241,781
Goderich, Town of	7,526	228,662	239,551
Howick, Township of	3,856	117,235	122,817
Huron East, Municipality of	9,264	281,655	295,067
Morris-Turnberry, Municipality of	3,413	103,766	108,707
North Huron, Township of	4,884	148,489	155,560
South Huron, Municipality of	9,945	302,360	316,758
Lambton, County of	124,623	\$ 3,788,936	\$ 3,969,362
Brooke-Alvinston, Municipality of	2,548	77,467	81,156
Dawn-Euphemia, Township of	2,049	62,296	65,263
Enniskillen, Township of	2,930	89,081	93,323
Lambton Shores, Municipality of	10,656	323,976	339,404
Oil Springs, Village of	704	21,404	22,423
Petrolia, Town of	5,528	168,069	176,072
Plympton-Wyoming, Town of	7,576	230,335	241,303
Point Edward, Village of	2,034	61,840	64,785
Sarnia, City of	72,366	2,200,157	2,304,926
St. Clair, Township of	14,515	441,302	462,317
Warwick, Township of	3,717	113,009	118,390

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Lanark, County of	56,689	\$ 1,723,526	\$ 1,805,599
Beckwith, Township of	6,986	212,397	222,511
Carleton Place, Town of	9,809	298,225	312,426
Drummond/North Elmsley, Township of	7,487	227,629	238,468
Lanark Highlands, Township of	5,128	155,908	163,332
Mississippi Mills, Municipality of	12,385	376,543	394,474
Montague, Township of	3,483	105,894	110,937
Perth, Town of	5,840	177,555	186,010
Tay Valley Township	5,571	169,376	177,442
Leeds & Grenville, United Counties of	68,030	\$ 2,068,329	\$ 2,166,820
Athens, Township of	3,118	94,797	99,311
Augusta, Township of	7,430	225,896	236,653
Edwardsburgh/Cardinal, Township of	6,959	211,576	221,651
Elizabethtown-Kitley, Township of	9,724	295,641	309,719
Front of Yonge, Township of	2,752	83,670	87,654
Leeds and the Thousand Islands, Township of	9,277	282,050	295,481
Merrickville-Wolford, Village of	2,850	86,649	90,775
North Grenville, Municipality of	15,085	458,632	480,472
Rideau Lakes, Township of	10,207	310,325	325,103
Westport, Village of	628	19,093	20,002
Lennox & Addington, County of	41,809	\$ 1,271,583	\$ 1,332,134
Addington Highlands, Township of	2,517	76,981	80,647
Greater Napanee, Town of	15,511	471,584	494,040
Loyalist Township	16,221	493,170	516,654
Stone Mills, Township of	7,560	229,848	240,793
Middlesex, County of	70,796	\$ 2,152,424	\$ 2,254,920
Adelaide Metcalfe, Township of	3,028	92,061	96,445
Lucan Biddulph, Township of	4,338	131,889	138,169
Middlesex Centre, Municipality of	16,487	501,257	525,127
Newbury, Village of	447	13,590	14,237
North Middlesex, Municipality of	6,658	202,424	212,064
Southwest Middlesex, Municipality of	5,860	178,163	186,647
Strathroy-Caradoc, Municipality of	20,978	637,798	668,169
Thames Centre, Municipality of	13,000	395,241	414,062

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Niagara, Region of	431,346	\$ 13,114,292	\$ 13,738,782
Fort Erie, Town of	29,960	910,879	954,255
Grimsby, Town of	25,325	769,961	806,625
Lincoln, Town of	22,487	683,676	716,232
Niagara Falls, City of	82,997	2,523,373	2,643,534
Niagara-on-the-Lake, Town of	15,400	468,209	490,505
Pelham, Town of	16,598	504,632	528,662
Port Colborne, City of	18,424	560,148	586,822
St. Catharines, City of	131,400	3,994,978	4,185,216
Thorold, City of	17,931	545,160	571,119
Wainfleet, Township of	6,356	193,243	202,445
Welland, City of	50,631	1,539,344	1,612,646
West Lincoln, Township of	13,837	420,689	440,722
Northumberland, County of	81,657	\$ 2,482,633	\$ 2,600,853
Alnwick/Haldimand, Township of	6,617	201,178	210,758
Brighton, Municipality of	10,928	332,246	348,067
Cobourg, Town of	18,519	563,037	589,848
Cramahe, Township of	6,073	184,639	193,431
Hamilton, Township of	10,702	325,375	340,869
Port Hope, Municipality of	16,214	492,957	516,431
Trent Hills, Municipality of	12,604	383,202	401,449
Oxford, County of	105,719	\$ 3,214,194	\$ 3,367,251
Blandford-Blenheim, Township of	7,359	223,737	234,391
East Zorra-Tavistock, Township of	6,836	207,836	217,733
Ingersoll, Town of	12,146	369,277	386,862
Norwich, Township of	10,721	325,953	341,474
South-West Oxford, Township of	7,544	229,362	240,284
Tillsonburg, Town of	15,301	465,199	487,351
Woodstock, City of	37,754	1,147,842	1,202,501
Zorra, Township of	8,058	244,989	256,655
Peel, Region of	1,296,809	\$ 39,427,275	\$ 41,304,765
Brampton, City of	523,906	15,928,563	16,687,066
Caledon, Town of	59,460	1,807,773	1,893,858
Mississauga, City of	713,443	21,690,939	22,723,841

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Perth, County of	37,554	\$ 1,142,278	\$ 1,196,672
North Perth, Municipality of	12,631	384,023	402,309
Perth East, Township of	12,011	365,690	383,103
Perth South, Township of	3,993	121,400	127,181
West Perth, Municipality of	8,919	271,166	284,079
Peterborough, County of	54,786	\$ 1,668,223	\$ 1,747,662
Asphodel-Norwood, Township of	4,041	122,859	128,710
Cavan Monaghan, Township of	8,601	261,498	273,950
Douro-Dummer, Township of	6,805	206,894	216,746
Havelock-Belmont-Methuen, Township of	4,523	137,514	144,062
North Kawartha, Township of	2,289	69,593	72,907
Otonabee-South Monaghan, Township of	6,581	202,485	212,127
Selwyn, Township of	16,846	512,172	536,561
Trent Lakes, Municipality of	5,100	155,208	162,599
Prescott & Russell, United Counties of	85,381	\$ 2,595,854	\$ 2,719,466
Alfred and Plantagenet, Township of	9,196	279,588	292,901
Casselman, Village of	3,626	110,242	115,492
Champlain, Township of	8,573	260,647	273,058
Clarence-Rockland, City of	23,185	704,898	738,464
East Hawkesbury, Township of	3,335	101,395	106,223
Hawkesbury, Town of	10,551	320,784	336,059
Russell, Township of	15,247	463,557	485,632
The Nation Municipality	11,668	354,744	371,637

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Renfrew, County of	86,534	\$ 2,630,909	\$ 2,756,191
Admaston/Bromley, Township of	2,844	86,467	90,584
Arnprior, Town of	8,114	246,691	258,439
Bonnechere Valley, Township of	3,763	114,407	119,855
Brudenell, Lyndoch and Raglan, Township of	1,658	50,408	52,809
Deep River, Town of	4,193	127,481	133,551
Greater Madawaska, Township of	2,485	75,552	79,150
Head, Clara & Maria, United Townships of	235	7,145	7,485
Horton, Township of	2,719	82,666	86,603
Killaloe, Hagarty & Richards, Township of	2,402	73,028	76,506
Laurentian Hills, Town of	2,811	85,463	89,533
Laurentian Valley, Township of	9,657	293,604	307,585
Madawaska Valley, Township of	4,282	130,186	136,386
McNab/Braeside, Township of	7,371	224,102	234,773
North Algona Wilberforce, Township of	2,873	87,348	91,508
Petawawa, Town of	15,988	486,086	509,233
Renfrew, Town of	8,218	249,853	261,751
Whitewater Region, Township of	6,921	210,420	220,440
Simcoe, County of	277,262	\$ 8,429,648	\$ 8,831,060
Adjala-Tosorontio, Township of	10,603	322,365	337,716
Bradford West Gwillimbury, Town of	28,077	853,630	894,279
Clearview, Township of	13,734	417,557	437,441
Collingwood, Town of	19,241	584,988	612,844
Essa, Township of	18,505	562,611	589,402
Innisfil, Town of	32,727	995,005	1,042,386
Midland, Town of	16,572	503,842	527,834
New Tecumseth, Town of	30,234	919,210	962,982
Oro-Medonte, Township of	20,078	610,435	639,503
Penetanguishene, Town of	9,111	277,003	290,194
Ramara, Township of	9,275	281,990	295,418
Severn, Township of	12,377	376,300	394,219
Springwater, Township of	18,223	554,037	580,420
Tay, Township of	9,736	296,005	310,101
Tiny, Township of	11,232	341,489	357,750
Wasaga Beach, Town of	17,537	533,181	558,570

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Stormont, Dundas & Glengarry, United Counties of	64,824	\$ 1,970,856	\$ 2,064,706
North Dundas, Township of	11,225	341,276	357,527
North Glengarry, Township of	10,251	311,663	326,504
North Stormont, Township of	6,775	205,982	215,790
South Dundas, Municipality of	10,794	328,172	343,799
South Glengarry, Township of	13,162	400,167	419,222
South Stormont, Township of	12,617	383,597	401,864
The District Municipality of Muskoka	59,190	\$ 1,800,477	\$ 1,886,214
Bracebridge, Town of	15,414	468,635	490,951
Georgian Bay, Township of	2,482	75,461	79,054
Gravenhurst, Town of	12,055	366,510	383,963
Huntsville, Town of	19,056	579,363	606,952
Lake of Bays, Township of	3,476	106,594	111,669
Muskoka Lakes, Township of	6,707	203,914	213,624
Waterloo, Region of	507,096	\$ 15,417,333	\$ 16,151,492
Cambridge, City of	126,748	3,853,543	4,037,045
Kitchener, City of	219,153	6,662,949	6,980,232
North Dumfries, Township of	9,334	283,783	297,297
Waterloo, City of	98,780	3,003,227	3,146,237
Wellesley, Township of	10,713	325,709	341,219
Wilmot, Township of	19,223	584,440	612,271
Woolwich, Township of	23,145	703,682	737,190
Wellington, County of	86,672	\$ 2,635,105	\$ 2,760,586
Centre Wellington, Township of	26,693	811,552	850,198
Erin, Town of	10,770	327,442	343,035
Guelph/Eramosa, Township of	12,380	376,391	394,315
Mapleton, Township of	9,989	303,697	318,159
Minto, Town of	8,334	253,380	265,446
Puslinch, Township of	7,029	213,704	223,880
Wellington North, Township of	11,477	348,937	365,553

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
York, Regional Municipality of	1,032,249	\$ 31,383,657	\$ 32,878,117
Aurora, Town of	53,203	1,617,541	1,694,566
East Gwillimbury, Town of	22,473	683,251	715,787
Georgina, Town of	43,517	1,323,055	1,386,058
King, Township of	19,899	604,993	633,802
Markham, City of	301,709	9,172,914	9,609,720
Newmarket, Town of	79,978	2,431,586	2,547,376
Richmond Hill, Town of	185,541	5,641,037	5,909,658
Vaughan, City of	288,301	8,765,268	9,182,662
Whitchurch-Stouffville, Town of	37,628	1,144,011	1,198,488
Single-Tier Municipalities			
Alberton, Township of	864	\$ 52,537	\$ 55,038
Armour, Township of	1,372	83,426	87,399
Armstrong, Township of	1,216	73,941	77,462
Assignack, Township of	960	58,374	61,154
Atikokan, Town of	2,787	169,467	177,537
Baldwin, Township of	551	33,504	35,100
Barrie, City of	136,063	8,273,497	8,667,473
Belleville, City of	49,454	3,007,118	3,150,314
Billings, Township of	506	30,768	32,233
Black River-Matheson, Township of	2,410	146,543	153,522
Blind River, Town of	3,549	215,802	226,078
Bonfield, Township of	2,016	122,586	128,423
Brant, County of	35,638	2,167,017	2,270,209
Brantford, City of	93,650	5,694,516	5,965,684
Brethour, Township of	129	7,844	8,218
Brockville, City of	21,870	1,329,835	1,393,161
Bruce Mines, Town of	566	34,416	36,055
Burk's Falls, Village of	967	58,800	61,600
Burpee and Mills, Township of	308	18,728	19,620
Callander, Municipality of	3,864	234,956	246,144
Calvin, Municipality of	568	34,538	36,183
Carling, Township of	1,248	75,886	79,500
Casey, Township of	374	22,742	23,825
Central Manitoulin, Municipality of	1,958	119,059	124,728
Chamberlain, Township of	297	18,059	18,919
Chapleau, Township of	2,116	128,666	134,793
Chapple, Township of	741	45,058	47,203
Charlton and Dack, Municipality of	671	40,801	42,744

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Chatham-Kent, Municipality of	103,671	\$ 6,303,857	\$ 6,604,041
Chisholm, Township of	1,263	76,798	80,456
Cobalt, Town of	1,133	68,894	72,174
Cochrane, Town of	5,340	324,706	340,168
Coleman, Township of	597	36,301	38,030
Conmee, Township of	764	46,456	48,668
Cornwall, City of	46,340	2,817,767	2,951,947
Dawson, Township of	563	34,234	35,864
Dorion, Township of	338	20,553	21,531
Dryden, City of	7,617	463,162	485,217
Dubreuilville, Township of	635	38,612	40,451
Ear Falls, Township of	1,026	62,387	65,358
East Ferris, Municipality of	4,766	289,803	303,603
Elliot Lake, City of	11,348	690,031	722,889
Emo, Township of	1,252	76,130	79,755
Englehart, Town of	1,519	92,365	96,763
Espanola, Town of	5,364	326,165	341,697
Evanturel, Township of	452	27,484	28,793
Fauquier-Strickland, Township of	530	32,227	33,762
Fort Frances, Town of	7,952	483,532	506,558
French River, Municipality of	2,442	148,489	155,560
Gananoque, Separated Town of	5,194	315,828	330,868
Gauthier, Township of	123	7,479	7,835
Gillies, Township of	473	28,761	30,131
Gordon/Barrie Island, Municipality of	526	31,984	33,507
Gore Bay, Town of	850	51,685	54,147
Greater Sudbury, City of	160,274	9,745,680	10,209,760
Greenstone, Municipality of	4,724	287,249	300,928
Guelph, City of	121,688	7,399,405	7,751,758
Haldimand County	44,876	2,728,747	2,858,687
Hamilton, City of	519,949	31,616,211	33,121,745
Harley, Township of	539	32,775	34,335
Harris, Township of	523	31,802	33,316
Hearst, Town of	5,090	309,504	324,243
Hilliard, Township of	204	12,405	12,995
Hilton Beach, Village of	145	8,817	9,237
Hilton, Township of	261	15,870	16,626
Hornepayne, Township of	1,050	63,847	66,887
Hudson, Township of	476	28,944	30,322
Huron Shores, Municipality of	1,723	104,769	109,758

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Ignace, Township of	1,202	\$ 73,089	\$ 76,570
Iroquois Falls, Town of	4,595	279,405	292,710
James, Township of	424	25,782	27,010
Jocelyn, Township of	237	14,411	15,097
Johnson, Township of	750	45,605	47,776
Joly, Township of	284	17,269	18,091
Kapuskasing, Town of	8,196	498,369	522,101
Kawartha Lakes, City of	73,219	4,451,877	4,663,872
Kearney, Town of	841	51,138	53,573
Kenora, City of	15,348	933,256	977,697
Kerns, Township of	359	21,829	22,869
Killarney, Municipality of	505	30,707	32,169
Kingston, City of	123,363	7,501,256	7,858,459
Kirkland Lake, Town of	8,493	516,428	541,020
La Vallee, Township of	988	60,077	62,937
Laird, Township of	1,057	64,272	67,333
Lake of the Woods, Township of	296	17,999	18,856
Larder Lake, Township of	684	41,592	43,572
Latchford, Town of	387	23,532	24,653
London, City of	366,151	22,264,313	23,324,518
MacDonald, Meredith & Aberdeen Add'l, Township of	1,464	89,021	93,260
Machar, Township of	923	56,124	58,797
Machin, Municipality of	935	56,854	59,561
Magnetawan, Municipality of	1,454	88,412	92,623
Manitouwadge, Township of	2,105	127,997	134,093
Marathon, Town of	3,353	203,884	213,593
Markstay-Warren, Municipality of	2,297	139,672	146,323
Matachewan, Township of	409	24,870	26,054
Mattawa, Town of	2,023	123,011	128,869
Mattawan, Municipality of	162	9,851	10,320
Mattice - Val Côté, Township of	686	41,713	43,700
McDougall, Municipality of	2,705	164,481	172,314
McGarry, Township of	595	36,180	37,903
McKellar, Township of	1,144	69,562	72,875
McMurrich/Monteith, Township of	779	47,368	49,624
Moonbeam, Township of	1,101	66,948	70,136
Moosonee, Town of	1,725	104,891	109,886
Morley, Township of	508	28,822	30,195
Nairn & Hyman, Township of	477	29,005	30,386
Neebing, Municipality of	1,986	120,761	126,512

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
Nipigon, Township of	1,631	\$ 99,175	\$ 103,898
Nipissing, Township of	1,704	103,614	108,548
Norfolk County	63,175	3,841,442	4,024,368
North Bay, City of	53,651	3,262,323	3,417,671
Northeastern Manitoulin and the Islands, Town of	2,706	164,542	172,377
O'Connor, Township of	685	41,652	43,636
Oliver-Paipoonge, Municipality of	5,732	348,542	365,139
Opasatika, Township of	214	13,013	13,632
Orillia, City of	30,586	1,859,824	1,948,387
Ottawa, City of	883,391	53,715,799	56,273,694
Papineau-Cameron, Township of	978	59,469	62,300
Parry Sound, Town of	6,191	376,452	394,379
Pelee, Township of	171	10,398	10,893
Pembroke, City of	14,360	873,179	914,759
Perry, Township of	2,317	140,888	147,597
Peterborough, City of	78,777	4,785,340	5,013,213
Pickle Lake, Township of	425	25,843	27,073
Plummer Additional, Township of	650	39,524	41,406
Powassan, Municipality of	3,378	205,404	215,185
Prescott, Town of	4,284	260,494	272,899
Prince Edward, County of	25,258	1,535,847	1,608,983
Prince, Township of	1,031	62,691	65,677
Quinte West, City of	43,086	2,619,903	2,744,661
Rainy River, Town of	842	51,199	53,637
Red Lake, Municipality of	4,670	283,966	297,488
Red Rock, Township of	942	57,280	60,007
Ryerson, Township of	634	38,551	40,387
Sables-Spanish Rivers, Township of	3,075	186,980	195,883
Sault Ste. Marie, City of	75,141	4,569,051	4,786,625
Schreiber, Township of	1,126	68,468	71,728
Seguin, Township of	3,988	242,496	254,043
Shuniah, Municipality of	2,737	166,427	174,352
Sioux Lookout, Municipality of	5,037	306,282	320,867
Sioux Narrows-Nestor Falls, Township of	720	43,781	45,865
Smiths Falls, Town of	8,978	545,920	571,916
Smooth Rock Falls, Town of	1,376	83,670	87,654
South Algonquin, Township of	1,211	73,637	77,143
South River, Village of	1,049	63,786	66,823
Spanish, Town of	696	42,321	44,337
St. Charles, Municipality of	1,282	77,954	81,666

Allocations of the Federal Gas Tax Fund: 2017-2018

Municipality	2011 Population	2017 Allocation	2018 Allocation
St. Joseph, Township of	1,201	\$ 73,028	\$ 76,506
St. Marys, Town of	6,655	404,666	423,936
St. Thomas, City of	37,905	2,304,865	2,414,621
Stratford, City of	30,903	1,878,066	1,967,497
Strong, Township of	1,341	81,541	85,424
Sundridge, Village of	985	59,894	62,746
Tarbutt, Township of	396	24,079	25,226
Tehkummah, Township of	406	24,687	25,863
Temagami, Municipality of	840	51,077	53,510
Temiskaming Shores, City of	10,400	632,386	662,500
Terrace Bay, Township of	1,471	89,446	93,706
The Archipelago, Township of	566	34,416	36,055
The North Shore, Township of	509	30,950	32,424
Thessalon, Town of	1,279	77,771	81,475
Thornloe, Village of	123	7,479	7,835
Thunder Bay, City of	108,359	6,588,917	6,902,675
Timmins, City of	43,165	2,624,707	2,749,693
Val Rita-Harty, Township of	817	49,679	52,044
Wawa, Municipality of	2,975	180,899	189,513
West Nipissing, Municipality of	14,149	860,349	901,318
White River, Township of	607	36,909	38,667
Whitestone, Municipality of	918	55,820	58,478
Windsor, City of	210,891	12,823,516	13,434,160
Total	10,151,868	\$ 617,296,163	\$ 646,691,218

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Brownfield Redevelopment								
10194	City of Waterloo	Mary Allen Park Remediation	The Mary Allen Park Remediation project would be considered a park development on a brownfield site after de-contamination. The City acquired lands adjacent to the existing park for the purposes of expanding the Mary Allen Park. As part of the expansion work, site clean-up was required on the new site and this project includes excavation and removal of all impacted soil, disposal at a licensed landfill and backfill with clean imported material.	\$0.00	\$1,310,501.14	January 1, 2016	December 31, 2018	Ongoing
9771	City of St. Thomas	Soil Remediation of Vacant Land at 230 Talbot Street	Implementation of a soil remediation project to remove impacted soils and return the entire 0.7 hectare site to a greenfield development condition. Subsequent to remediation the City will construct a Social Housing complex on part of the site.	\$32,095.11	\$400,000.00	August 1, 2017	June 29, 2018	Ongoing
9657	Town of Smiths Falls	Soil Decontamination at Lower Reach Park	Some soils within Lower Reach Park are to be removed and replaced with a clay barrier and top dressed with new topsoil and seed. Area was previously a land fill and some contaminants migrating to the surface are causing some concern for public safety. Areas have been identified through a shallow soil investigation and recommended for removal.	\$40,000.00	\$80,000.00	September 1, 2017	December 20, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Brownfield Redevelopment								
8809	City of Sarnia	2015 Centennial Park Phase 2	This project will remediate and revitalize Centennial Park and Install new amenities for the public to use. Details include land contouring, grade site, environmental cap-backfill the site with 500 to 700mm of coarse aggregate material, seawall construction, boat ramp and walkways, lighting etc.	\$248,121.00	\$9,581,041.50	January 1, 2015	December 31, 2017	Yes
2138	City of London	Community Improvement Plan for Brownfield Incentives	There are several locations in London which contain soil contaminants pursuant to the Community Improvement Plan for Brownfield Incentives. The Province encourages municipalities to pass programs to clean up these sites. Brownfield redevelopment has many public benefits including energy efficiency, air quality improvements and other environmental benefits.□	\$169,500.00	\$5,000,000.00	January 1, 2007	December 31, 2020	Ongoing

Total Federal Funds Used: \$489,716.11
Total Project Costs: \$16,371,542.64

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10923	City of Thunder Bay	Storm Water Asset - Financial Sustainability Plan	Develop a Financing plan to maintain, renew and expand storm water management assets.	\$56,701.68	\$253,054.00	March 1, 2017	September 30, 2021	Ongoing
10922	Township of Emo	Asset Management Plan Revision	The Township of Emo hired a consultant/engineering firm to complete condition assessments on our assets and to completely redo the Township of Emo's Assessment Management Plan.	\$54,161.13	\$54,161.13	July 27, 2016	December 31, 2017	Yes
10893	Town of Richmond Hill	Integrated Financial System for Asset Management Planning	The implementation of a new integrated ERP software system partly funded by gas tax will facilitate improved tracking and management of Richmond Hill's infrastructure assets and improve the capacity for sound asset management planning.	\$612,032.00	\$8,520,000.00	January 31, 2017	December 31, 2019	Ongoing
10870	City of Sault Ste. Marie	Downtown Traffic Study – One-way vs Two Way Analysis	Study to look at changing from one-way to two-way traffic in the downtown as well as improvements to active transportation. Major streets being looked at include, Queen Street, Bay Street, Albert Street, Wellington Street, Gore Street, Andrew Street, Pim Street and Church Street. The project also looks at traffic capacity to explore the possibilities of lane reductions in order to create space for off-road and on-road cycling.	\$41,467.10	\$100,910.00	July 7, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10854	City of Oshawa	Biennial Structure Inspection to Inform Asset Management Planning	Inspection and reporting by a consultant on municipal structures throughout the City of Oshawa in order to comply with Ontario Regulation 104/97. The consultant will make recommendations for actions that will lead to the development of an annual bridge construction and/or rehabilitation program.	\$54,818.23	\$54,818.23	January 1, 2017	December 31, 2017	Yes
10847	Town of New Tecumseth	Roads Needs Study Update	To complete a review and update to the Towns Roads Needs Study. The study is reviewed and updated every 5 years and includes such things as: inventory of roads, type, length, condition assessment, priority ranking, etc. This document is used as a basis for completing the annual budget and also for longer term financial planning.	\$126,758.82	\$126,758.82	April 3, 2017	June 29, 2018	Ongoing
10783	Township of North Kawartha	Update Asset Management Plan	The main objective of this project was to obtain a completed and updated Asset Management Plan.	\$14,935.05	\$14,935.05	January 1, 2017	December 31, 2017	Yes
10780	Township of South-West Oxford	Financial Managers Workbench of Assets-Budget Tool for Asset Management	Implement a budgeting tool, to assist with how to fund the municipality's infrastructure. Currently everything is done through excel spreadsheets and this tool will help to eliminate errors that may occur by linking of worksheets and human error. It produces reports for managers to review daily/weekly/monthly.	\$20,479.20	\$20,479.20	August 31, 2017	December 22, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10771	City of Vaughan	Building Condition Audits	This audit will provide the necessary information about the existing condition of the city's buildings for the City to plan, prioritize and budget for future renovation/improvement work. With this study, preventive maintenance can be scheduled more effectively to reduce service disturbance to the public.	\$105,438.00	\$330,000.00	July 31, 2016	December 31, 2019	Ongoing
10768	Town of Fort Frances	Asset Management Plan Update	The Town of Fort Frances is undergoing a full scope Asset Management Plan including data disaggregation and data refinement, maturity assessment and policy creation. This plan will assist the Town administration and Council in making long term planning decisions.	\$137,251.60	\$157,264.32	July 1, 2017	December 31, 2018	Ongoing
10692	Township of La Vallee	Asset Management Plan Update	The Township of La Vallee retained the services of Saulteaux Consulting & Engineering to update the Asset Management Plan. This update included current conditions assessment to identify deficiencies and also a financial plan.	\$32,486.88	\$36,075.26	October 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10680	Township of North Frontenac	Building Condition Assessments	To develop a Facilities Condition Assessment to outline the condition of 20 local facilities. This will provide the Township with more information about building components, including when they need to be replaced and how much it will cost and providing a 10 Year Plan to incorporate into our Asset Management Plan. This important information will help a long-term plan for these assets. As well providing a Facility Condition Index to assist with developing Levels of Service for the facilities	\$6,855.83	\$40,000.00	December 1, 2017	April 30, 2018	Ongoing
10662	Township of North Frontenac	Hard Top Road Condition Re-Evaluation Study	This project is being completed to update the previous Hard Top Road Condition study completed in 2012. This report will provide up to date Inventory, Value, Condition, Needs and provide a 10 year Capital Plan. The original report has been beneficial to provide the details required to incorporate into our 10 year plan and assist with a proper road maintenance/rehabilitation strategy, through work plans and financial planning.	\$11,653.55	\$15,000.00	October 17, 2017	April 30, 2018	Ongoing
10635	City of Thunder Bay	Asset Management Roadmap	In depth asset management maturity assessment and customized roadmap in alignment with climate, social, economic and environmental sustainability goals as well as an Asset Management systems analysis. Prepare draft asset management policy, strategy and governance framework.	\$0.00	\$119,500.00	September 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10633	Town of Oakville	Environmental Strategic Plan Update	Environmental Strategic Plan (ESP) review to incorporate up-to-date information on environmental indicators of Oakville's Environment, ESP implementation status, best practices, policies, programs, legislation, technologies and issues. This project will refresh the recommendations and provide the framework for continued prioritized implementation based on the most current information. Maintaining the ESP ensures its relevancy and is essential for future decision-making.□	\$88,273.00	\$100,000.00	January 1, 2017	December 31, 2018	Ongoing
10593	Town of Ajax	Integrated Transportation Master Plan Update	The project is to update the Transportation Master Plan and the Pedestrian and Bicycle Master Plan. Known as the Integrated Transportation Master Plan (ITMP), the goal of the study is to establish a holistic and integrated approach to transportation planning, design and implementation throughout the Town.	\$19,495.46	\$200,000.00	March 1, 2017	December 29, 2018	Ongoing
10560	Township of Springwater	Developing Asset Management Strategies and Capacity in Springwater	Develop Asset Management Strategies and Capacity in Springwater. The Township has engaged the services of Public Sector Digest to assist the Township in moving forward with their asset management initiatives.	\$4,139.54	\$62,500.00	October 19, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10559	Township of Springwater	Long Term Budget & Planning Software	Implementation of a new corporate wide web based long term budget and planning software to support the Township's ongoing asset management initiatives.	\$23,233.06	\$36,000.00	June 30, 2017	July 31, 2018	Ongoing
10558	Township of Springwater	Asset Management Software - Municipal Fleet	The Asset Management Software - Municipal Fleet will assist the Township in capturing all of its fleet assets and tracking maintenance/lifecycle costs associated with these assets. The software is to be utilized as an asset sub-ledger for municipal fleet to assist the Township in its asset management journey and long term planning. It will also assist the Township in managing its risk associated with this asset group.	\$61,413.16	\$70,000.00	February 15, 2017	December 31, 2017	Yes
10528	Town of The Blue Mountains	Purchase of Asset Management Software	As of January 1, 2017 each municipality in Ontario is required to have a full asset management plan in order to receive Federal Gas Tax Funding. The purchase of Asset Management Software will follow the Town's Corporate Strategic Plan in ensuring the Town's Infrastructure is Sustainable. The software will become an integral part of the Town's tangible capital assets and infrastructure management, including long term capital planning and annual preventative maintenance.	\$35,165.38	\$138,329.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10526	Town of Mattawa	Asset Management Plan Update	The goal is to promote and deliver sustainable service levels which satisfy the needs of ratepayers while maintaining a fiscally responsible level of budgetary use and debt structure. The updated AMP and its associated documents will continue to ensure infrastructure dollars are spent with maximum effect and cost benefit in order to: 1) Protect Public Health and Safety 2) Identify and Achieve Appropriate Levels of Service 3) Extend Life Cycle of Existing Municipal Infrastructure Assets.	\$66,694.89	\$89,000.00	March 27, 2017	July 1, 2024	Ongoing
10479	County of Grey	Condition Assessment of Multiple County Facilities	A consultant will be hired to conduct building condition assessment on 26 County owned facilities. These assessments will document current condition and remaining useful life of these facilities & their major components and will include: Inventory of all major mechanical & electrical components; Recommend capital repair/replacement projects with preliminary cost estimates; Detailed log of photographs supporting the findings and recommendations; an awareness of energy performance/consumption.	\$57,568.35	\$57,568.35	January 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10436	City of Oshawa	Workforce Management Software Implementation	Implementation of workforce management software with work order and asset management functionality and providing systems infrastructure needed to take advantage of mobile/remote technologies which will improve customer service and efficiency of various business units within the City.	\$197,592.05	\$2,196,460.00	January 1, 2017	December 31, 2018	Ongoing
10414	City of Stratford	Citywide Bridge Appraisal	Completion of the 45 OSIM Bridge and Culvert inspections throughout the City of Stratford in order to identify any issues or deficiencies with structures, and develop and maintain a maintenance program to promote an acceptable standard in terms of public safety, comfort and convenience	\$10,941.24	\$20,000.00	November 2, 2017	December 31, 2018	Ongoing
10368	City of Cambridge	Facilities Condition Assessment	Facility condition assessment of all City facilities (all arenas, all pools, administration buildings, grandstands, washroom buildings, workshops, storage buildings). As the assessment is in progress, critical projects (life and safety, service interruption projects) will be corrected on an immediate basis. Further, the study will offer a ten year renewal program for the facilities.	\$109,319.00	\$150,000.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10364	City of Cambridge	Asset Life Cycle Planning Tool Expansion	Expansion of the Inframodex tool to extend life-cycle planning to all other asset groups (i.e. parks, trails, trees, walkways, fleet, play structures, etc.). This tool has been successfully implemented for water/sanitary/drainage/road infrastructure and is now a part of the capital planning process. Extending this tool to other asset classes provides a consistent process and reporting methodology.	\$0.00	\$70,000.00	January 1, 2017	December 31, 2018	Ongoing
10269	City of Barrie	Computerized Maintenance Management System Improvement - Archibus	Improve the use and functionality of Archibus to support planning, tracking, and reporting of City facilities, and related maintenance activities. By performing a system version upgrade, Archibus will provide improved data quantity and quality including asset data collection. Expansion in the usage of the system to all facilities that are not currently utilizing the system will improve reporting requirements.	\$40,564.05	\$200,000.00	May 1, 2017	December 31, 2019	Ongoing
10243	Township of Red Rock	Bridge Inspections - Asset management	As part of updating our Asset Management Plan a physical inspection of our 4 bridges is required.	\$9,689.44	\$9,689.44	July 3, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10132	City of Oshawa	Highway 407 Post-construction Condition Assessment	This project will review the identified roads potentially impacted by 407 construction and provide comparison in condition between the pre-construction assessment and post construction assessment as well as analysis with respect to rate of deterioration for asset management purposes.	\$0.00	\$19,784.73	December 1, 2016	December 31, 2017	Yes
10040	City of Clarence-Rockland	Transportation Master Plan	The purpose of this assignment is to create a comprehensive Transportation Master Plan (TMP) and a separate Active Transportation Plan (ATP) as a component of the TMP, for the City of Clarence-Rockland. Last one done was in 2005.	\$20,000.00	\$27,720.77	September 1, 2017	December 31, 2017	Yes
10037	Town of Richmond Hill	Detailed Energy Audits of Municipal Buildings	The Detailed Energy Audits examine 13 Town facilities including six major facility operation types: ice rinks, swimming pools, community centres, administrative offices, public libraries and performing arts facilities, to provide a list of priority measures to improve facility energy conservation and efficiency, helping the Town to reduce energy use and lower corporate greenhouse gas emissions.	\$22,063.00	\$170,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10032	Town of Richmond Hill	Fleet Utilization Review	The Fleet Utilization Review provides input into Asset Management Levels of Service for Fleet included in our Asset Management Plan by evaluating Richmond Hill's light duty fleet to better understand vehicle utilization and develop standards for rightsizing and future vehicle selection.	\$36,435.00	\$79,347.00	January 1, 2016	December 31, 2018	Ongoing
10017	City of Niagara Falls	Sanitary Network Condition Assessment	Complete CCTV inspection program of City wide existing sanitary and combined sewer system. This will include review and assessment of all CCTV inspection results to provide recommendations to drive future 'State of Good Repair" and wet weather flow reduction sewer projects.	\$0.00	\$2,600,000.00	June 1, 2017	December 31, 2019	Ongoing
10014	City of Niagara Falls	Water Distribution System Master Servicing Plan	Completion of a city wide assessment of the municipal drinking water distribution network from a Level of Service, Operational and Condition standpoint. Recommendations provided for a multi-year capital works program to achieve desired service levels. Provision of an up to date and calibrated computer model of the water distribution network.	\$0.00	\$200,000.00	May 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
10008	City of Barrie	Energy Audits and Re-commissioning Studies	Re-commissioning uses consultants to review all building HVAC and control systems and sensors to ensure all equipment is working together and operating as intended and as building occupancy warrants. The studies are done over three seasons to ensure proper operations in all weather conditions. Energy audits are studies done by consultants to determine where, when and how energy is being used in a facility.	\$80,612.71	\$495,000.00	January 1, 2016	December 31, 2018	Ongoing
10007	City of Barrie	Expansion and Integration of Work order System	On-going maintenance and expansion of Cityworks system in alignment with the corporate GIS program, mobility strategy, and integrate with other enterprise and business applications systems. The Cityworks technology system will be deployed to the field to reduce paper based work order processes.	\$23,349.31	\$1,699,000.00	January 1, 2016	December 31, 2018	Ongoing
10003	Township of Chapple	Asset Management Plan with Condition Assessment	The Township of Chapple has hired Saulteaux Consulting and Engineering to provide a new asset management plan that includes a condition assessment of all assets and all necessary categories. This will result in a much more comprehensive asset management plan to assist in making the best possible decisions regarding the building, operating, maintaining, renewing, replacing and disposing of infrastructure assets.	\$20,281.61	\$40,685.68	July 12, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9994	City of Cambridge	SWM Condition Assessment & Maintenance Program Development	Condition Assessments of city's stormwater management facilities, oil/grit separators and watercourses. The assessments are being used to develop regular inspection and maintenance plans for the facilities and identify annual costs associated with these plans. The assessments will also identify major maintenance required to restore the facilities to the original, normal operating conditions.	\$59,677.00	\$150,000.00	January 1, 2016	December 31, 2018	Ongoing
9939	Township of North Huron	Asset Management Plan Phase 2 - Inclusion of All Assets	Phase 2 of the North Huron Asset Management Plan was undertaken in 2016. Phase 1 included the core infrastructure assets and all assets are now included in Phase 2.	\$0.00	\$21,908.42	December 31, 2016	December 31, 2018	Ongoing
9910	City of Mississauga	Asset Management Plan Development and Implementation	The project will support a consistent corporate-wide approach to asset management to effectively manage existing and new infrastructure to maximize benefits, reduce risk, and support the community with appropriate levels of service while ensuring sustainability and financial stability. This project intends to implement a fully integrated asset management software system that is able to integrate information from various asset management systems throughout the City departments.	\$0.00	\$120,000.00	January 1, 2017	December 31, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9894	City of Guelph	Stormwater Management Master Plan	This study is undertaken to gain a better understanding of the overall Stormwater system, its current condition, the asset management needs over the next 100 years and the funding alternatives that would achieve a sustainable system. A comprehensive asset management and renewal program has been developed and is now being implemented.	\$27,316.35	\$460,000.00	January 1, 2016	December 31, 2017	Yes
9874	City of Brantford	Condition Assessment of City Roads	Utilizing an external consultant, the City will undertake a condition assessment of City roads by type, extent and severity of pavement surface distress and ride comfort in accordance with the Asset Management Strategy in Section 4 of the City's 2017 Asset Management Plan. The results of this program will be used to establish cost effective rehabilitation and replacement strategies to minimize lifecycle costs and for the development of capital plans.	\$59,824.67	\$175,000.00	January 3, 2017	December 31, 2018	Ongoing
9820	Town of Hearst	Asset Management Plan Update	The Town of Hearst Asset Management Plan was not meeting our needs and we decided to have it redone by a different company and include all of the categories of assets required for Federal gas Tax funding.	\$0.00	\$33,775.00	September 21, 2016	June 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9794	City of Vaughan	Energy Conservation Program	Involves facilitating energy conservation by identifying and implementing various options for saving energy. Leading awareness programs/monitoring energy consumption/Data Collection & ECM Listings/Energy Audits/Energy Master Plan & Quarterly Reports. (PL-9557-16)	\$4,970.46	\$100,000.00	August 1, 2016	August 31, 2020	Ongoing
9773	City of Brockville	Development and Implementation of Asset Management Plan	The development & implementation of an asset management plan supported by effective asset management policies, processes & practices.	\$0.00	\$27,836.00	September 1, 2016	July 31, 2017	Yes
9754	City of Vaughan	Condition Assessments of the Roofs of Various City-Owned Buildings	Consulting services to audit and assess the condition of the roofs of various city owned buildings and to provide reports detecting necessary work, remaining life span, and costs.	\$0.00	\$30,000.00	October 1, 2015	December 31, 2018	Ongoing
9595	Town of Latchford	Asset Management Plan Upgrade	Our asset management plan needed to be updated because we needed to include all eligible municipal assets by Dec. 31/16. It will accurately and succinctly define how the Town's assets are to be managed over time and provide a reference for Council and staff. We also will build upon our existing AMP using the same format and analysis as described in Ontario's "Building Together Guide for AMP".	\$4,884.48	\$12,000.00	July 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9577	City of Windsor	Enhancing Asset Management Planning Capacity	Ensure completion of several asset management projects currently in development, such as, Parks Asset Hierarchy; identification of data gaps; asset data collection; software implementation for asset data conditions, work orders and inspection. Also included is the 20-year life cycle costing models for the City of Windsor assets.	\$0.00	\$110,000.00	February 1, 2017	December 31, 2018	Ongoing
9566	City of Clarence-Rockland	Improvements to Asset Management Planning Process	Provide ongoing training to staff to improve asset management concepts and best practices. Develop an Electronic Database to improve and consolidate asset inventory in our fixed asset and asset software to address PSAB and legislated requirements. Create a systematic process to develop long-term capital planning to ensure the proper management of tangible assets.	\$5,982.48	\$17,500.00	August 1, 2016	December 31, 2017	Yes
9562	Town of Ajax	Monitoring Facilities Energy Distribution with Sub-Meters	As part of Bill 397/11 Municipalities are required to report their energy use & develop an ECDMP plan. The installation of sub-meters in high energy use areas will determine energy demand & distribution patterns and identify capital investments leading to the conservation of energy in Town facilities. The Ajax Community Centre supports multiple areas that use a lot of energy and the installation of sub-meters will help staff to make better operational decisions and capital investments.	\$135,352.92	\$135,352.92	March 27, 2017	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9547	Town of East Gwillimbury	Rail Crossing Safety Audit	Transport Canada through the Railway Safety Act have introduced new Grade Crossing Regulations. These regulations will impose more demanding and stricter safety standards and this audit is required to ensure compliance and to inform our Long Term Planning strategies. All railway crossings will be checked for compliance and the deficiencies which are required to be addressed by the Town will be identified.	\$0.00	\$20,000.00	June 1, 2017	December 31, 2018	Ongoing
9527	Township of Brethour	Asset Management Plan Enhancement	The Township of Brethour retained the services of Infrastructure Solutions Inc. to update our Asset Management Plan which would include the following: The update is to include developing a state of infrastructure report, report on the assessment of desired levels of service, complete the asset management analysis and strategy, complete a financial strategy and do a final report and recommendations report.	\$2,721.83	\$4,350.00	June 14, 2016	December 31, 2017	Yes
9509	Township of Warwick	Asset Management Plan Update	Township of Warwick's Asset Management Plan Phase 2 development. 2016 was focused on a paved roads study for the entire township. 2018 will see efforts focused on AM Policy development and implementation. All ongoing improvements are aimed at keeping the Township of Warwick ahead of revised requirements with respect to AMP reporting.	\$0.00	\$19,843.20	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9474	City of Pickering	Facility Conditions Assessment (Recreation Centres, Community Centres, Fire Hall etc.)	Year 1: Consulting services to provide condition assessments of facilities for ESCC, Bon Beer Arena & Dunbarton Pool. Year 2: Conditions Assessments for Fire Hall #2, #5, #6, Dr. Tomlinson Community Centre. These assessments will enable the City to identify and prioritize repairs and replacement of building systems and components. The emphasis will be on those needs that have the potential for significant decreases in energy consumption and lowering the City's carbon footprint.	\$15,266.70	\$100,000.00	May 26, 2016	December 31, 2018	Ongoing
9473	City of Pickering	Asset Management Planning	Year 1 will consist of consulting services for the development of a Road Map with respect to the City's Asset Management Planning. Year 2 will consist of completion of the Road Map process and the 2017 AMP Report to include full risk assessment, life cycle intervention models, deterioration curves, optimized budget development and a defined level of service framework and, including staff workshops.	\$85,861.81	\$332,500.00	April 20, 2016	December 21, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9424	Town of Grimsby	Asset Management Plan for Facilities	The main objective of the project is to develop a 25 year Asset Management Plan (AMP) for all Town owned facilities. The various components of the project include an assessment of the current state of the Town's facilities and a review of their current service levels. From this data two strategies will be developed, an asset management strategy and a financial strategy.	\$8,183.08	\$42,397.39	August 15, 2016	August 31, 2017	Yes
9370	Township of Carlow/Mayo	Asset Management Plan Update	Update current Asset Management Plan to ensure compliance and to assist with future project planning.	\$4,950.00	\$11,071.50	June 21, 2016	February 3, 2017	Yes
9183	Town of Richmond Hill	Operations Levels of Service Studies	Consulting services to help Richmond Hill develop levels of service for public works operations resulting in strengthened asset management practices.	\$70,970.00	\$292,413.00	January 1, 2015	December 31, 2018	Ongoing
9181	Town of Richmond Hill	Asset Management Plan Consulting	Consulting services to help Richmond Hill develop and implement its first corporate asset management plan.	\$112,304.00	\$403,600.00	January 1, 2015	December 31, 2018	Ongoing
9171	City of Barrie	Capital Asset Management Project	2015 corporate asset management projects to update the transportation and water asset management plans, as well as the facility condition assessment program. All AMP updates and condition assessment activities facilitate improved decision making and further implementation of the City's AM strategy.	\$116,408.59	\$1,388,006.19	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9160	City of Barrie	GIS Software for Asset data capture	Asset data capture for use in maintenance & asset management decision making.	\$105,656.14	\$1,310,000.00	December 31, 2015	December 31, 2018	Ongoing
9083	Township of Guelph/Eramosa	Asset Management Plan and Long Term Infrastructure Plan Phase II	This investment is primarily for completion of Phase II of the Township's asset management plan. The plan will include all municipal assets including the recent requirement for storm sewer and stormwater assets and is being completed to improve local planning, assist in infrastructure sustainability and life-cycle cost assessments. The project will also include an upgrade of the asset management software in an effort to move to a functional GIS based database.	\$0.00	\$120,000.00	April 15, 2016	December 31, 2020	Ongoing
9017	City of Brampton	Storm Water Management Study	These detailed studies will enhance the existing knowledge base, which stems from previous and more general studies such as the Storm Water Management Master Plan and the Storm Water Management Retrofit Study. These additional studies are required to develop specific plans showing how to address specific flooding, erosion & water quality issues, not only in the Storm Water Management Ponds, but in the associated water courses as well.	\$182,570.99	\$1,150,000.00	January 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
9016	City of Brampton	Corporate Asset Management Plan	The development & implementation of a Corporate asset management plan supported by effective corporate asset management policies, processes & practices.	\$104,453.12	\$980,000.00	January 1, 2016	December 31, 2019	Ongoing
8970	Township of Woolwich	Asset Management Plan Update and Enhancement	A Consultant will be hired to update the Township's existing Asset Management Plan to include all of the eligible expenditure categories as contained in the Federal Gas Tax Fund program. New asset management software will be purchased and installed to track and maintain the Asset Management Plan as well as to guide the staff and Council through the long-term planning process.	\$14,801.71	\$199,167.23	May 16, 2016	December 28, 2018	Ongoing
8909	City of Windsor	Municipal Facilities Building Condition Assessments	Each municipal facility will be assessed and reported upon in terms of the key components of the building envelope and the building systems. Once completed, this assessment will form the framework for the creation of future capital budget requests over the next ten years. This project is critical in developing the City's asset management planning program.	\$55,000.00	\$300,000.00	March 3, 2014	December 31, 2018	Ongoing
8875	Town of Petrolia	Asset Management Plan Phase II	Public Sector Digest has been hired to update and improve our Asset Management Plan. Petrolia uses Citywide software and we are looking to improve our asset management planning as well as update our asset management plan.	\$3,816.00	\$25,000.00	March 2, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
8834	City of Thunder Bay	Engineering/Transportation Master Plan (2015)	Review of existing plan and creation of a new Transportation Master Plan for the city, in order to ensure effective development and renewal of road infrastructure that meets the needs of the community into the future.	\$166,362.04	\$367,176.00	March 2, 2015	September 30, 2019	Ongoing
8703	Township of O'Connor	Review & Update of Official Plan and Zoning By-Law	Review & Update of the Township's Official Plan and Zoning By-Law by a Consultant.	\$6,441.48	\$22,173.50	October 26, 2015	December 31, 2018	Ongoing
8663	Municipality of Leamington	Municipality of Leamington Asset Management Plan	This project will result in the development and implementation of a comprehensive Asset Management Plan (AMP) that will ensure the best decision making for infrastructure investments. A consultant will be used to update the existing AMP and train staff to maintain the software. Municipal staff will then use the Plan as a guide to improve decision making and make sure that the full potential of these assets are realized, both financially and economically.	\$0.00	\$100,000.00	February 8, 2016	March 31, 2017	Yes
8640	Town of Lakeshore	Asset Management Initiative	This project is a two year Asset Management Initiative including development of an expanded Asset Management Plan and implementation of related policy and tools to make the plan sustainable. This initiative will facilitate compliance with legislation and provide key inputs into long-term financial planning that support asset maintenance and renewal efforts for the Town of Lakeshore.	\$50,153.22	\$193,634.82	January 4, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
8556	Township of Cramahe	Asset Management Plan (AMP) Phase 2	Public Sector Digest completed our Asset Management Plan Phase 2. They did our first plan (\$15,000+HST) and Phase 2 (\$5750+HST) and they have combined the two plans so we have one master plan.	\$4,388.40	\$21,115.20	June 1, 2015	October 17, 2017	Yes
8462	Town of Hawkesbury	Hydraulic Master Plan	Hydraulic Master Plan for future development planning and supply capacity of current waterworks infrastructure.	\$203,577.30	\$400,000.00	August 1, 2015	October 31, 2018	Ongoing
8461	Town of Hawkesbury	Road condition study	Citywide road condition study for information of most critical roads to repair/renew.	\$49,973.19	\$100,000.00	June 1, 2016	March 30, 2018	Ongoing
8304	City of Kitchener	Pavement Management System/Road Needs	This project involves both the management of the City's pavement inspection and work management program as well as the sidewalk inspection and work management program. This is done through collection of current pavement and sidewalk condition data of the City's road and sidewalk network, estimation of future condition of the road network, determination of required rehabilitation work for each pavement segment and integration into work management processes to ensure prioritization of projects.	\$83,000.00	\$393,512.97	February 9, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
8122	City of Vaughan	Development of a Corporate Asset Management Plan	To develop a Corporate Asset Management Policy and Plan including implementation of an AM Planning software system, Work Order Management System, and gathering data on the City's inventory including condition and operational maintenance schedules.	\$108,268.49	\$3,044,000.00	January 1, 2014	December 28, 2020	Ongoing
7977	City of Waterloo	Corporate Asset Management Plan	The 2016 Asset Management Plan includes all assets owned by the corporation and was developed from the Infrastructure Asset Management Analysis Report (IAMAR) in June 2016. A Waterloo Asset Management System was developed to operationalize asset inventories, together with decisions about how the performance of assets are measured and the specific strategies for how different types of asset are renewed, which will inform city decision making over the next 25 years.	\$109,831.21	\$1,628,536.48	January 1, 2014	December 31, 2018	Ongoing
7924	Town of Orangeville	Capital Planning and Analysis (CPA) Module for AMP	The Capital Planning and Analysis will complement the asset management plan in the continual maintenance of the plan and long term capital budgeting. Real-time analysis and complex modelling will assist the budget process and provide concrete project prioritization. The information available will assist in long term financial planning and capital planning.	\$30,000.00	\$30,000.00	March 1, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
7878	Town of East Gwillimbury	Pavement Management Program	Assess all paved roads within the Town and provide an assessment of their condition, life expectancy, and provide an optimized replacement model. Provide services for a safe, accessible and livable community. Maintain and build on the Town's investment in infrastructure.	\$0.00	\$80,000.00	April 1, 2015	December 31, 2018	Ongoing
7868	City of Oshawa	Building Condition Audits	Consulting services to conduct building condition audits of the City's vertical assets to assess their condition, and create a maintenance life-cycle schedule for the next 25 years based on Building Owners Management Association (BOMA) standards and the City's VFA asset management software.	\$109,867.27	\$507,673.00	January 1, 2015	December 31, 2018	Ongoing
7769	City of Markham	Integrated Community Energy Plan	In order to achieve net zero energy, water, waste and emissions by 2050, Markham needs to vet this goal and establish reduction. The Integrated Community Energy Plan will also produce long-term financial benefits from the implementation of renewable energy initiatives to support the Energy Descent Strategy and local economy.	\$5,559.10	\$256,075.00	May 1, 2014	June 30, 2018	Ongoing
7722	Township of Pickle Lake	Purchase of Asset Management Software/Hardware	We are investing in new municipal software and hardware which will allow us to properly record, map and keep a current accurate record of our tangible capital assets and provide us with the tools to keep a current asset management plan moving forward.	\$5,335.94	\$61,771.67	September 19, 2013	December 19, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
7514	City of Brampton	Bridge Condition Surveys	To do a detailed evaluation on bridges in accordance with Provincial requirements and determine future work required to maintain the structures.	\$0.00	\$100,000.00	January 1, 2014	December 31, 2017	Yes
7501	City of Brampton	Environmental Study Peer Review	This project will support peer review of environmental implementation studies to ensure all policy and technical matters and cross discipline implications of projects are addressed appropriately including environmental, planning, transportation and social impacts. Various types of studies are required to be peer reviewed to ensure City and public interest is addressed such as land use planning, soils, agricultural, natural environment, noise, cultural heritage, archaeology, etc.	\$0.00	\$150,000.00	January 1, 2011	December 31, 2017	Yes
7246	Town of Richmond Hill	ISO 14001 Environmental Management System	The ongoing development and maintenance of Richmond Hill's ISO 14001 Registered Environmental Management System provides the Town with the framework for how to manage the environmental aspects of its business activities more efficiently and effectively. The ISO 14001 EMS is associated with our Asset Management Plan as an input into Levels of Service for infrastructure that is subject to environmental regulation	\$26,297.00	\$150,423.00	January 1, 2013	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
7101	City of Brampton	Queen Street West Development Permit System Study	A Key component in the Downtown Strategic Plan looking at the revitalization, infill and intensification, infrastructure improvements and economic redevelopment of this area located very close to the Downtown core and the designated Mobility Hub.	\$700.62	\$85,000.00	January 1, 2011	December 31, 2018	Ongoing
7092	City of Thunder Bay	Citywide Bridge/Culvert Inspection	Inspection and assessment of all the City's structures, including bridges, culverts over 3 m in diameter, and retaining walls by a structural engineer. A report is provided that outlines what was found during the inspection and what rehabilitation and reconstruction work needs to be completed on each structure with associated timelines. This informs the asset management plan for the City's structures.	\$0.00	\$3,860,000.00	January 1, 2014	May 14, 2018	Ongoing
7054	City of Ottawa	Implementation of Transit Priority Measures	Transportation Master Plan-Transit priority measures refer to engineering strategies that provide preferential treatment to buses in mixed traffic. Their objective is to reduce travel time and schedule variability. Examples outcomes of long-term infrastructure transit plans include bus detection and communications at traffic signals, queue jumps, bus-only lanes and geometric modifications at bus stops and intersections.	\$0.00	\$6,621,871.64	January 1, 2013	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
7029	County of Frontenac	ICSP Monitoring	The shift towards sustainability is one of the most important tasks that the County has ever taken on. We are faced with a multitude of challenges caused by climate change, energy issues and an aging population. We have developed sustainable actions and projects that will guide us over the next year and help us to reach our vision of a sustainable future.	\$0.00	\$12,500.00	January 1, 2013	December 31, 2019	Ongoing
6901	Region of Peel	Accessible Transportation Master Plan Implementation/Studies	To enhance the TransHelp program and to ensure the Region of Peel is AODA compliant with a sustainable model of service delivery for Peel residents. The focus is on the creation and implementation of the AT Master Plan with a newly designed self-service website for users and caregivers with an on-line para-transit application; online portal to book rides and access accounts; Interactive Voice Response Systems; and enhancements to the Trapeze scheduler.	\$50,436.60	\$2,800,000.00	January 1, 2013	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
6534	Municipality of Port Hope	Asset Management Plan Development	This project involves hiring a consultant to develop a comprehensive asset management plan including the valuation, age, and condition of assets; defines levels of service expected; summarize planned maintenance actions that will ensure assets reach their useful life and operate at expected levels; and contain a financing strategy with yearly expenditure forecasts. Phase 2 will be to purchase and implement asset management software.	\$3,666.31	\$100,000.00	April 1, 2013	December 31, 2018	Ongoing
6392	Town of Richmond Hill	Work and Asset Management Software System Replacement	Work and Asset Management Software System to manage the Town's infrastructure assets, including buildings, parks, roads, water, wastewater and stormwater infrastructure.	\$643,056.00	\$2,679,500.00	January 1, 2009	December 31, 2018	Ongoing
6327	City of Brampton	3D Model - Main St Transit Corridor	The creation of a detailed 3D model is to support Brampton's Main Street Transit Corridor area study, in conjunction with the LRT transportation studies and EA's visioning and urban form concepts.	\$0.00	\$150,000.00	January 1, 2012	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
6326	City of Brampton	Midrise Development Design Guidelines	City-wide Development Guidelines study will detail planning and urban design provisions for mid-rise type of residential development with focus on sustainable, urban development along main transit routes, transit nodes and major stations within mobility hubs. Mid rises are desirable for infill and intensification, and increasingly popular in greenfield sites, since it could increase densities in support of transit without a major impact on the surrounding area or infrastructure.	\$0.00	\$50,000.00	January 1, 2012	December 31, 2018	Ongoing
6320	City of Brampton	Storm Water Management Study	To assess the City's Storm Water Management facilities and watercourses	\$74,694.13	\$200,000.00	January 1, 2012	December 31, 2018	Ongoing
6216	County of Frontenac	Official Plan	An Official Plan is a legal document that provides land use policies regarding growth and development while taking into consideration important social, economic, and environmental issues. Section 16 of the Ontario Planning Act provides local governments the authority to prepare these plans. The County requires an update of its growth projections for 2015 - 2040 to help determine future growth and land supply needs in the County.	\$0.00	\$36,000.00	January 2, 2012	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
6076	City of Ottawa	Implementation of Transit Priority Measures	Transportation Master Plan-Transit priority measures refer to engineering strategies that provide preferential treatment to buses in mixed traffic. Their objective is to reduce travel time and schedule variability. Examples outcomes of long-term infrastructure transit plans include bus detection and communications at traffic signals, queue jumps, bus-only lanes and geometric modifications at bus stops and intersections.	\$0.00	\$1,443,817.34	January 1, 2012	December 31, 2017	Yes
5460	City of Brampton	Mobility Hub Study & Guidelines for Downtown Redevelopment Strategy	Mobility study and Guidelines for Downtown for advancing the Downtown Redevelopment strategy and to implement the concepts of transit oriented sustainable and healthy development surrounding the designated anchor Mobility / Hub surrounding the Train / Go station.	\$0.00	\$97,400.00	January 1, 2011	December 31, 2017	Yes
5262	City of Cambridge	Technology Implementation & Integration	Funding to support the expansion of technology into other business processes within the department leveraging successful technologies already implemented. Specifically, this funding will help implement IBM's Maximo work management system into the field and other divisions.	\$46,999.90	\$189,204.00	September 1, 2011	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Capacity Building								
1663	Region of Waterloo	Groundwater Testing - Brownfields Financial Incentive Program	The studies help the Region with its source water protection strategy a key piece of the Region's sustainability. The region pays for 50% of the cost of a Phase II - Environmental Site Assessment groundwater testing as per O. Reg 153/04 of the Environmental Protection Act, the most recent version of the Ministry of Environment's Guideline for Phase II Environmental Site Assessments, and standards set by the Canadian Standard Association for an eligible brownfield site.	\$25,568.00	\$835,000.00	January 1, 2007	December 31, 2018	Ongoing

Total Federal Funds Used: \$5,187,017.85

Total Project Costs: \$53,432,146.45

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
11107	United Townships of Head, Clara & Maria	HCM Office Complex Energy Efficiency Upgrades	All existing lighting fixtures were replaced with energy efficient lights and dimmers, wiring was improved in the renovation. Energy efficient fixtures and dimmers were installed in the new section of the building. These upgrades will result in a reduction of 4000 kWhs annually.	\$4,816.18	\$5,966.40	January 1, 2017	July 6, 2017	Yes
10992	Town of Cochrane	Public Works Garage Lighting Retrofit	Replace Low Bays and T12's with LED Energy Efficient Lighting. 116 lights replaced with savings estimates as 66,195 kwh's and 16.72 kw's per year	\$25,209.00	\$32,244.00	February 20, 2017	June 20, 2017	Yes
10991	Town of Cochrane	Fire Hall Lighting Retrofit	Replace High Bay Lighting with LED Energy Efficient Lighting at Fire Hall/Station. 54 lights replaced with estimates savings of 23,500 kwh and 6.14 kw's.	\$8,486.60	\$11,707.00	February 20, 2017	August 8, 2017	Yes
10946	Town of Erin	Replacement of HVAC at Hillsburgh Community Centre	The rooftop HAVC at the Hillsburgh Community Centre has reached the end of its useful life and is being replaced.	\$8,995.00	\$10,645.35	July 11, 2017	August 4, 2017	Yes
10945	Town of Erin	Replacement of HVAC at Erin Community Centre	The arena HVAC cooling system at Erin Community Centre has reached the end of its useful life and is being replaced.	\$23,795.00	\$26,888.35	July 11, 2017	August 4, 2017	Yes
10934	Township of St. Joseph	Richards Landing Streetlight Conversion to LED	Replace decorative streetlight fixtures with LED fixtures along Richards Street in order to reduce energy consumption.	\$33,000.00	\$33,935.95	May 15, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10892	Town of Richmond Hill	Replacement of Mechanical Systems with Energy Efficient Equipment at two Fire Halls	Mechanical systems are nearing their end of life at two fire halls in Richmond Hill and this project will replace the aging equipment with energy efficient alternatives.	\$176,813.00	\$550,000.00	January 1, 2017	December 31, 2018	Ongoing
10891	Town of Richmond Hill	Replacement of Heat Recovery Unit with Energy Efficient Equipment at Richvale Community Centre	The Heat Recovery Unit at Richvale Community Centre is nearing its end of life and this project will replace it with a more energy efficient alternative.	\$214,306.00	\$360,000.00	January 1, 2017	December 31, 2018	Ongoing
10858	City of Oshawa	LED Retrofit Centre St. Parking Garage	To replace the lighting fixtures at Centre Street Parking Garage with new LED lighting.	\$0.00	\$70,000.00	January 1, 2017	December 31, 2018	Ongoing
10822	Village of Casselman	Conversion of HPS Streetlights to LED	The project involved the townwide conversion of all the existing high-pressure sodium (HPS) and mercury vapour (MV) streetlights, a total of 277 standard streetlights and 28 decorative lamp posts, to new energy efficient LED.	\$163,222.40	\$179,316.89	November 1, 2017	December 31, 2017	Yes
10778	Township of Terrace Bay	Replacement of Public Works Furnace	Removed existing oil-fired radiant heat system (furnace). Replaced this system with a new propane-fired radiant heating system. The old heating system (20+years) was becoming obsolete and was not running efficiently. This new system will help the Municipality operate this Public Works garage building more efficiently and effectively and ultimately reduce the fuel source used.	\$30,000.00	\$39,118.92	September 15, 2017	October 18, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10775	City of Woodstock	Installation of LED Street Lights	Replace HPS with more energy efficient LED lights. 236 LED streetlights were installed.	\$619,415.00	\$840,636.20	March 2, 2017	December 31, 2017	Yes
10718	City of Sarnia	Streetlight Conversion to LED	Replacement of 904 high pressure sodium streetlights with LED streetlights in South of London Road, Coronation Park and Tree Street areas. The main objective of the project is to save on electricity and maintenance costs, as well as comply with the City's streetlight standards.	\$366,100.46	\$1,000,000.00	January 1, 2017	December 31, 2018	Ongoing
10671	Town of Hearst	Conversion to LED lights in Public Works Garage	The existing light fixtures, 18 in total, at the municipal public works garage, were 400-watt mercury vapour. With time, the lumens generated decrease creating a dimly lit environment. Yearly maintenance and upkeep of the mercury vapour lamps also require specialized equipment and planning to reach the light fixtures. New LED fixtures generate more light with approximately half the electrical consumption.	\$9,142.51	\$11,240.71	July 1, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10641	City of Brampton	Streetlighting LED Retrofit - Arterials	LED street lighting technology has matured and standards have been set related to street light monitoring equipment. It is recommended that the City begin to retrofit its aging infrastructure of High Pressure Sodium (HPS) street light luminaires with Light Emitting Diode (LED) units. This program will reduce the energy consumption associated with the existing streetlight system and is anticipated to reduce maintenance costs and Green House Gas Emissions.	\$6,110.70	\$3,300,000.00	January 1, 2017	December 31, 2019	Ongoing
10590	City of Pickering	City of Pickering LED Streetlight Conversion Program & Park Lighting	Program involved converting the City's high pressure sodium (HPS) and mercury vapour (MV) streetlight luminaires to energy efficient light emitting diode (LED) streetlight luminaires throughout the City of Pickering. This conversion program includes converting 7,234 streetlight luminaires. This main component is estimated at \$6.1m. Also included is the lighting replacement at the Kinsmen Park and McPherson Park by installing solar powered lighting. This component is estimated at \$100,000.	\$3,821,215.48	\$6,200,000.00	April 24, 2017	August 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10587	Township of Nipigon	Nipigon Community Centre LED Light Conversion	The Nipigon Community Centre is replacing approximately 200+ fluorescent tube lights with LED fixtures. This is in an effort to reduce the hydro electricity consumption at the Nipigon Community Centre and provide a more natural lighting to the users of the facility.	\$3,500.00	\$60,000.00	November 7, 2017	August 31, 2018	Ongoing
10534	City of Dryden	Street Light Conversion to LED	Convert all the street lights, except decorative fixtures, from the traditional HPS (High Pressure Sodium) street lights to the natural white light provided by Light Emitting Diode (LED). The conversion to LED street lights is estimated to reduce the carbon footprint by saving 69 per cent in Energy Consumption.	\$539,988.00	\$667,109.00	June 19, 2017	October 31, 2017	Yes
10533	City of Dryden	Installation of Heat Recovery System in Arena #2	Install piping from ice plant condensers to hydronic unit heaters utilizing heat recovery from condensers to heat arena two. The two existing 4000 000 BTU natural gas fired unit heaters can then be eliminated realizing significant savings in natural gas costs.	\$4,100.00	\$7,037.00	November 1, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10531	Township of South Frontenac	Installation of Energy-Efficient Equipment in Reconstructed Perth Road Firehall	Installation of energy efficient in-floor radiant heating, insulation, HVAC, lighting etc. in the Perth Rd Firehall. All exterior lighting is LED controlled by a time clock allowing only certain required fixtures to be on during the evening and overnight. All of the interior has occupancy sensors to control the LED lighting. Furnace/in floor heating boiler are high efficiency controlled by setback thermostats and outdoor temperature sensors. The garage doors are also more energy efficient.	\$238,485.53	\$1,715,569.00	January 1, 2017	December 31, 2018	Ongoing
10530	Township of South Frontenac	Energy Audits and Energy Retrofits in Township Facilities	We are converting existing old style inefficient lighting to LED in Township facilities with main focus on the PW garage at Keeley Road. Some of the new fixtures have built in occupancy sensors and other areas will be controlled by wall type occupancy sensors. Selection of the fixtures is based on Hydro One's retrofitting program.	\$457.92	\$107,500.00	January 1, 2017	December 31, 2020	Ongoing
10517	Township of Havelock-Belmont-Methuen	Installation of LED Streetlights	To replace all streetlights in the Village of Havelock and outside hamlets areas with new LED streetlights in order to save energy consumption and to maximize lighting patterns for safety.	\$100,421.40	\$112,096.40	June 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10483	Town of Ajax	ACC & MCC Variable Frequency Drives Upgrades	Ajax Community Centre & McLean Community Centre will have variable frequency drives (VFD's) installed to replace the existing variable inlet vanes (VIV's) on the supply and return fans for four (4) air handling units. The installation of the VFD's will allow the supply and return fans for each unit to operate based on the demand of the building rather than continuously as they currently operate with the VIV's.	\$13,534.08	\$160,000.00	January 3, 2017	December 21, 2018	Ongoing
10482	Town of Ajax	LED Lighting Retrofits in Fire Station #2 and St. Francis Centre	Fire Station #2 - Full facility interior and exterior light fixture replacement with LED fixtures. □ St Francis Centre - Replacement of 12 existing scroller fixtures with LED lighting fixtures	\$8,975.23	\$260,000.00	January 2, 2017	December 28, 2018	Ongoing
10480	Town of Ajax	Conversion to LED Streetlights (2017 - 2020)	The Town's street lighting system is comprised of High Pressure Sodium (HPS) lights. The Town of Ajax has taken a phased approach convert all of its HPS streetlights to LED's from 2017 to 2020. □	\$383,644.20	\$1,265,000.00	April 3, 2017	December 31, 2020	Ongoing
10435	City of Oshawa	Legends Centre LED lighting upgrade	Remove existing metal halide fixtures and install new LED lighting in the pool and spine areas.	\$122,077.38	\$230,000.00	January 1, 2017	December 31, 2018	Ongoing
10434	City of Oshawa	LED lighting retrofit multiple arenas and pools	Replacement of inefficient lighting with LED lights at multiple arena and pool areas will result in improved lighting and a cost reduction for utility bills and maintenance.	\$133,321.88	\$202,000.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10408	Township of Ear Falls	LED Streetlight Installation	This project will replace all of the municipal streetlights in the community with energy efficient LED streetlights. The municipality will work with LAS / RealTerm Energy to complete the project.	\$122,862.00	\$133,962.00	May 17, 2017	December 31, 2017	Yes
10389	Township of Red Rock	Fire Hall Heating Unit	The Fire Hall requires a heat source to keep the emergency vehicles warm for a quick response time in case of an emergency. This new energy efficient heating unit is needed to replace an existing unit that has failed due to age.	\$2,442.24	\$2,442.24	November 10, 2017	November 17, 2017	Yes
10345	Township of James	Replace windows & siding on Municipal Office	Replace 20 very dated windows with 20 energy efficient loE argon windows in addition to replacing the 50 year-old siding on the Municipal Office.□ It is anticipated that this retrofit will help reduce the outrageous hydro costs incurred by the Township of James during the winter months.	\$26,282.75	\$33,646.39	October 30, 2017	December 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10253	Municipality of Clarington	Community Facilities Energy Systems Replacements/Upgrades	There are various projects consisting of: partial replacement of a heat pump compressors, modification to the existing pool dehumidification system to improve air quality, save energy and reduce repairs/service, replacement of arena dressing room area makeup air unit, replacement of the make up air unit that serves the fitness change rooms and installation of an on-demand hot water heater in Olympia room for ice resurfacer filling. Estimated energy savings are 18,000 cu m of gas and 77,000 kWh.	\$60,978.88	\$280,073.88	February 6, 2017	December 31, 2018	Ongoing
10245	Township of Red Rock	LED Lighting Retrofits in Recreation Centre Arena	In an effort to reduce electricity cost the 480W bulbs and ballasts in the arena and gymnasium will be replaced with energy efficient LED lighting.	\$15,370.00	\$15,370.00	August 2, 2017	August 31, 2017	Yes
10231	Municipality of Wawa	LED Upgrade of exterior lights in various Municipal Buildings & Parks	The project was to upgrade all existing exterior lights on Municipal buildings and Recreation/Parks and convert to LED, Realterm subcontracted 85-electric for install purchased all fixtures from CREE lighting	\$0.00	\$122,576.32	December 8, 2015	December 31, 2017	Yes
10213	Municipality of Port Hope	Library HVAC Dry Cooler Replacement	The roof top dry cooler at the Mary J Benson Library is at the end of its useful life and begin having issues in 2016. The cooler will be replaced, resulting in a more energy efficient unit.	\$58.00	\$52,000.00	March 31, 2017	December 31, 2018	Ongoing
10145	Town of Richmond Hill	LEED Upgrades to new Civic Centre	This project involves LEED upgrades to Richmond Hill's new 242,154 square foot Civic Centre.	\$223,829.00	\$546,400.00	January 1, 2016	December 31, 2022	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10063	Township of O'Connor	Heating/Cooling Upgrades at O'Connor Community Centre	Replace and Install new Heating/Cooling System in the O'Connor Community Centre, located at 330 Highway 595, with a more energy efficient system.	\$9,481.80	\$24,105.94	June 19, 2017	September 13, 2017	Yes
10043	Town of Kirkland Lake	Library Furnace Replacement	Replacement of aging furnace in the library. The new furnace is more energy efficient; electricity consumption went down by about 5% to 10%.	\$20,063.98	\$21,600.00	March 31, 2017	December 31, 2017	Yes
10041	Town of Kirkland Lake	Fire Hall Rooftop Exchanger	Replace aging rooftop exchanger to reduce future operational costs. The roof top exchanger is energy efficient and the safety of fire fighters was improved through cleaner air.	\$9,916.52	\$12,000.00	March 1, 2017	December 31, 2017	Yes
10036	Town of Richmond Hill	Multi- Facility Lighting Retrofit	The Multi Facility Lighting Retrofit Project converts conventional lighting equipment to energy efficient lighting equipment at 12 municipal facilities in Richmond Hill resulting in lower energy usage.	\$323,045.00	\$2,243,234.00	January 1, 2016	December 31, 2018	Ongoing
10026	Town of Richmond Hill	Streetlight Conversion to LED	The conversion of Richmond Hill's streetlights to LED technology will save money and lead to reduced energy usage and greenhouse gas emissions.	\$2,993,386.00	\$12,000,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
10009	City of Barrie	Replacement of Air Handling Unit in Transit Terminal	Replacement of a Transit Terminal air handling unit originally installed in 1992 that failed at the onset of the 2016 / 2017 heating season. The original gas-fired make-up air unit was significantly oversized and its replacement has been resized following current ASHRAE standards to provide significant ongoing operating cost savings.	\$20,605.10	\$145,382.40	January 1, 2016	December 31, 2018	Ongoing
9911	City of Mississauga	Heater Energy Management at Meadowvale Depot Main Building	Energy Management-Parking Lot Block Heater Controls at the Meadowvale Depot Main Building, Energy cost savings and efficiency initiative.	\$0.00	\$46,000.00	January 1, 2017	February 28, 2018	Ongoing
9909	City of Mississauga	Replacement of Community Critical Pathway Lighting with LED	Life cycle replacement of critical pathway lighting at various parks and Community Centres (Bell Harbour Park, Swinbourne Meadows, Windwood Park, Meadowvale Four Rinks) with LED technology as per the Citywide Energy Audit Projects Implementation.	\$423,845.14	\$1,888,500.00	January 1, 2017	December 31, 2018	Ongoing
9808	County of Grey	Window Replacements for Energy Efficiency	New windows at these locations will provide greater energy efficiency and reduce heating costs. This is a 2 year project, encompassing 5 locations.	\$304,516.40	\$383,327.60	April 1, 2016	December 31, 2017	Yes
9795	City of Vaughan	LED Streetlight Conversion	replacement of residential High Pressure Sodium (HPS) street lights with LED lighting (RP-2058-15)	\$0.00	\$3,150,000.00	January 1, 2016	December 31, 2022	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
9753	City of Vaughan	Energy Conservation Improvements	This project is to pursue energy saving initiatives and systems at various City of Vaughan Buildings, especially with respect to Lighting and Electrical systems, air conditioning systems, and also to implement improvements and upgrades to the building automation systems and review of mechanical systems.	\$132,609.05	\$750,000.00	January 1, 2015	December 31, 2019	Ongoing
9706	Town of Huntsville	LED Conversion at the Jack Bionda Arena	Conversion of all of the lights in the Jack Bionda Arena to LED, this would include 50 400 watt metal halide to 50 54 watt LED. It would also include change our of all fluorescent fixtures to LED as well. LED Lamps have the potential to last 20 years with no change outs. The current metal halide lamps are changed every 2 years as they lose 70% of their lumen output in this time. Fluorescent lamps last 1- 2 years as well.	\$51,775.00	\$57,895.00	May 1, 2017	December 22, 2017	Yes
9633	City of Welland	Replacement of Furnace, Hot Water Tank and Sump Pump in Plymouth Park	Replacement of the furnace with a high efficiency unit, replacement of the hot water tank and back up sump pump.□	\$5,847.97	\$23,891.00	May 9, 2016	July 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
9606	City of Hamilton	Conversion of Citywide Streetlights to LED	Citywide replacement of approximately 28,000 low-wattage street lights (70W, 100W, 150W & 200W) with LED. The existing HPS street lights are quickly nearing end-of-life and this project will offset increasing operating costs, reduced service levels and, more importantly, decrease electricity consumption by approximately 50%.	\$2,460,964.38	\$3,607,000.00	January 1, 2016	December 31, 2018	Ongoing
9568	Town of Smooth Rock Falls	Replacing Arena Lights with LED	Replaced 52, 450 watts mercury vapour lights with new 119 watts LED hi-bay lights at the Town's Reg Lamy Cultural Centre which will result in electricity savings of approximately 75% and lower maintenance/repairs cost to the municipality.	\$0.00	\$24,202.08	November 1, 2016	February 27, 2017	Yes
9561	Town of Ajax	Energy Efficient Refrigeration System for Ajax Community Centre Ice Pads 1 & 2	Ice Pads 1 & 2 at the Ajax Community Centre are cooled by two independent systems within the same refrigeration plant. The system has been in operation since 1990 and is high in energy consumption. □ The intent of this project is to complete the design/build of an energy efficient system with equipment and automated controls that will achieve a reduction in energy consumption.	\$768,867.63	\$906,000.00	November 15, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
9482	City of Oshawa	LED Retrofit Civic & Northview Rec Complex	This project is to change the high-energy inefficient lights at Northview Community Centre gym, Civic Complex field house and swimming pool. The lights will be replaced with LED direct lighting. The project will also include a building automation system (BAS) at Northview Community Centre for added energy savings.	\$0.00	\$161,896.82	January 1, 2016	December 31, 2017	Yes
9442	Town of LaSalle	LED Streetlight Conversion (Townwide)	By converting all Town streetlights to LED, this will reduce streetlight hydro usage by 70% and reduce the hydro bill by 50% and streetlight maintenance bills by approximately 80%.	\$0.00	\$2,900,000.00	January 1, 2016	June 30, 2017	Yes
9413	Township of Pickle Lake	Pickle Lake LED Streetlight Project	Will replace all 81 HID cobra head street light and 23 HID decorative flood lights and wallpacks in Pickle Lake with LED luminaries. Will also install four new LED wallpacks on existing buildings. This is a community-wide project, the result of which is anticipated to bring about a 67 per cent reduction in annual electricity consumption.	\$58,775.88	\$110,504.73	July 26, 2016	July 31, 2017	Yes
9373	Norfolk County	LED Lighting and Solar Energy	LED street lighting retrofit and rooftop solar PV installation.	\$457.92	\$2,062,633.66	September 23, 2015	January 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
9252	Township of Harris	Municipal Garage Energy Retrofit	The existing electric furnace at the municipal garage is past its useful life. It will be replaced with an energy efficient propane furnace. The garage ceiling is under insulated, causing significant heat loss. New spray insulation on the ceiling will greatly reduce heat loss and contribute to the new furnace operating at maximum efficiency. The un-insulated garage door will be replaced with a new, insulated door which will also contribute to energy savings.	\$13,102.00	\$18,434.11	June 1, 2016	June 7, 2017	Yes
9185	City of Cambridge	Replacement of Boiler Units in Alan Reuter Centre	This project will replace the existing boiler units with a high efficiency boiler units and hot-water heater controls at the Alan Reuter Centre. These replacements will help realize GHG savings to achieve the goals set out in the Corporate Greenhouse Gas and Energy Conservation, and Demand management Plan.	\$276,092.00	\$435,000.00	January 1, 2016	December 31, 2018	Ongoing
9180	Town of Richmond Hill	Energy Efficiency Retrofits in Various Municipal Buildings	The 2015 Building Energy Improvements Program converts conventional equipment, such as lighting, heat pumps and air handling units, to energy efficient equipment at ten municipal facilities in Richmond Hill, including the Operations Centre, central Library, six fire halls and two community centres and pools.	\$415,709.00	\$1,825,000.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
9071	Town of Oakville	HVAC - Various Locations	Replacement of HVAC - heating, cooling and air conditioning - equipment at various town facilities with more energy efficient equipment.	\$0.00	\$1,077,249.00	January 1, 2015	December 31, 2017	Yes
8951	Town of Georgina	Ice Rink Automation and Installation of Solar LED Lighting in Four Parks	Ice Rink - Upgrades to existing Ice plant control system at Georgina Ice Palace to include automated dehumidification control and various software upgrades- This helps in low maintenance, cost savings and issues diagnosed based on logged compressor information. □ Park Lighting - Solar LED lighting at 4 town parks (Bayview Park, Sutton Skate Park, Whipper Watson Park and Vista Park). Safer lighting, environment friendly solution	\$68,112.27	\$169,600.00	January 1, 2016	December 31, 2017	Yes
8887	City of St. Catharines	LED Streetlight Conversion	This project is for the removal of existing and supply and installation of approximately 14,070 street light fixtures and upgrading wiring harnesses. This project allows for the replacement of existing High Pressure Sodium with Light Emitting Diode street light luminaires on both Municipal and Regional roadways.	\$2,639,708.70	\$6,149,049.00	July 2, 2015	November 29, 2019	Ongoing
8792	City of Niagara Falls	City Hall Window Replacement	Replace 40 year old windows in City Hall with energy efficient windows, install superior insulation and replace exterior cladding to reduce energy consumption.	\$700,000.00	\$791,819.00	January 2, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
8773	City of Mississauga	Citywide LED Retrofit of Streetlights	An citywide project to replace all current City Streetlighting Infrastructure with LED technology.	\$0.00	\$31,000,000.00	January 1, 2015	December 31, 2018	Ongoing
8731	Town of The Blue Mountains	Streetlight LED Retrofit	The proposed LED bulbs can be up to 90% more efficient and can significantly reduce the Town's energy use. A head (fixture) retrofit program would see the replacement of all decorative heads older than 10 years and all cobra head lights regardless of age.	\$0.00	\$557,716.00	September 1, 2015	December 31, 2017	Yes
8666	Town of Ajax	St Andrews Boiler/ HVAC Retrofit	The existing boilers and HVAC equipment in the facility are very old and not very efficient. This equipment will be replaced with high efficiency condensing boilers and HVAC equipment. These new boilers will reduce gas consumption in the facility significantly. In addition the pumps for this system will be replaced with higher efficiency units as well.	\$0.00	\$269,216.22	July 30, 2015	April 28, 2017	Yes
8656	Town of Ajax	LED lighting upgrades/retrofits – various locations	Design and installation of new LED lights including street lights on Mills Road from Station Street to Hunt Street, Main Branch library lighting, and parking lot lights at McLean Community Centre.□	\$136,899.05	\$1,591,625.00	September 1, 2016	February 28, 2018	Ongoing
8580	County of Grey	Countywide Streetlights LED upgrade	The County is upgrading all streetlights to energy-efficient LED lighting to minimize its operating costs and reduce its carbon footprint.	\$0.00	\$181,738.27	May 1, 2015	June 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
8575	City of Cambridge	Queens Square Building Energy Upgrades	Replacement of a 10 ton electric heating and cooling HVAC unit that serviced two floors with a 5 ton unit and a 6 ton unit with gas heating and electric cooling to service each floor separately. Replacement of the SCU control unit with the latest hardware (PXC) and installation of a graphics package to allow for web based access of the new control unit. Humidification system replacement pending (early 2019).	\$0.00	\$128,371.32	February 2, 2015	December 31, 2019	Ongoing
8574	City of Cambridge	Energy Retrofits in David Durwood Centre and Fire Station # 5	David Durwood Centre ... Rooftop unit replacement, high efficiency boiler replacement, Building automation system installation, demand control ventilation installation, lighting replacement, and Variable frequency drive (VFD) installation. □ Fire Station # 5 ... Insulation and drywall upgrades and Electrical upgrades in the dorm.	\$4,910.22	\$342,317.00	February 2, 2015	December 31, 2017	Yes
8482	Town of Kirkland Lake	Public Works Garage Roof Retrofit	The existing roof at the public works garage is past it useful life. It is underinsulated, causing significant heat loss and ice formation. The metal roof retrofit will see new insulation which will greatly reduce heat loss and contribute to the new heater operating at maximum efficiency.	\$0.00	\$400,000.00	February 2, 2015	December 31, 2018	Ongoing
8397	Town of Iroquois Falls	Street Light Upgrade	The project consists of a street lighting system upgrade to LED fixtures. This upgrade is anticipated to reduce street lighting energy consumption by 35%.	\$58,556.64	\$1,020,972.23	May 26, 2014	December 31, 2026	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
8322	Township of Hornepayne	Conversion of Street Lights to LED	The Township of Hornepayne wishes to undertake a project to replace the existing Street Light Infrastructure with LED Street Lights. A total of 183 Streetlights and 33 LED lights in municipally owned facilities will be replaced. This project will significantly reduce the energy consumption and production of green house gases as well as completely upgrade the Street Light infrastructure for many years to come.	\$23,009.68	\$171,526.71	July 2, 2015	December 31, 2017	Yes
8317	Town of Ingersoll	Town Centre Building Automation System Replacement	Digital control system that serves the boilers and HVAC systems. The control system is obsolete and does not control the HVAC system. The cooling and heating systems are not interlocked and a single conditioned area can be heated and cooled at the same time wasting energy.	\$0.00	\$3,742.73	June 1, 2015	June 1, 2017	Yes
8205	Town of Richmond Hill	HVAC Upgrade at Municipal Offices	The conversion of conventional HVAC equipment at Richmond Hill's Municipal Offices to energy efficient units will result in lower energy usage and lower greenhouse gas emissions.	\$51,343.00	\$1,435,000.00	January 1, 2014	December 31, 2018	Ongoing
8191	Town of Richmond Hill	Elgin Barrow Arena Refrigeration Plant Upgrade	The conversion of a conventional refrigeration plant at Elgin Barrow Arena to an energy efficient unit will result in lower energy usage and lower greenhouse gas emissions.	\$44,750.00	\$1,850,000.00	January 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
8190	Town of Richmond Hill	Central Library HVAC Upgrade	The conversion of a conventional chiller plant and boiler at the Central Library to energy efficient equipment will result in lower energy usage and lower greenhouse gas emissions.	\$539,442.00	\$1,465,000.00	January 1, 2014	December 31, 2018	Ongoing
8189	Town of Richmond Hill	Upgrade to Energy Efficient HVAC Equipment	This program to convert conventional HVAC equipment with energy efficient equipment at Richmond Hill's municipal facilities will result in lower energy usage and lower greenhouse gas emissions. The project resulted in improvements to Richmond Hill's municipal offices, two arenas, and three community centres.	\$9,233.00	\$870,255.00	January 1, 2014	December 31, 2018	Ongoing
8127	City of Vaughan	Walkway Lighting Replacement	Many of the first generation poles that were installed in the parks have corroded at the bases and are not structurally or electrically sound. Corrosion has occurred due to metal breakdown and as a result of winter deicing methods. It is proposed to replace the walkway lighting using concrete poles and LED lighting which will reduce energy consumption by 40%.	\$0.00	\$392,200.00	December 31, 2014	December 31, 2018	Ongoing
7971	City of Waterloo	Replacement of Mechanical Dehumidifier Units in Albert McCormick Community Centre	Replacement of four mechanical arena dehumidification units in AMCC East & West with units which are more energy efficient and technologically advanced. Project work includes supply, install and infrastructure modifications, design, and controls required to run and support the new units.□	\$0.00	\$176,000.00	January 1, 2014	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
7818	City of Pickering	Libraries Energy Retrofits & Efficiency Program (Petticoat Creek Library)	The 2014 project included electrical consulting services for the Petticoat Creek Library (renamed George Ash Library) lighting review, and design. Supply & installation of replacement, and new LED lighting to commence late 2018.	\$0.00	\$85,000.00	September 1, 2014	December 31, 2018	Ongoing
7811	City of Pickering	East Shore Community Centre Energy Retrofits 2014-2016	2014 to 2016 retrofits work at the East Shore Community Centre included gymnasium HVAC unit replacement, LED light fixtures replacement in lawn bowling area and community room, and boiler & controls replacement in 2nd floor mechanical room, including required upgrades to related control systems to tie in with City-wide automation controls.□ 2017 retrofits included replacement of air handling unit in the gym and replaced T8 ballasts and lamps in the community room.	\$95,505.14	\$205,101.63	September 1, 2014	December 31, 2017	Yes
7763	City of Vaughan	Replacement of Chancellor Park Lighting	The lighting poles that were installed in Chancellor Park have corroded at the base and are not structurally or electrically sound. Corrosion has occurred due to metal breakdown and as a result of winter deicing methods. It is proposed to replace the walkway lighting at Chancellor Park using a concrete pole and LED lighting which will reduce energy consumption by 40%.	\$0.00	\$52,000.00	December 31, 2014	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
7749	Municipality of Leamington	LED Street Light Conversion	<p>The conversion to LED Bulbs in our street lights will allow for a longer useful life and allow for a large saving in energy consumption.□</p> <p>LED lights contain no toxic chemicals and are 100% recyclable allowing us to reduce our carbon footprint.□</p> <p>LED lights brighten up immediately and when powered on, which has great advantages for infrastructure projects such as Streetlights lights.</p>	\$23,838.28	\$1,300,000.00	April 1, 2015	December 14, 2018	Ongoing
7744	Municipality of Leamington	Traffic Signal Upgrades (LED Conversion)	<p>The conversion to LED Bulbs in our traffic signals will allow for a longer useful life and allow for a large saving in energy consumption. LED lights contain no toxic chemicals and are 100% recyclable allowing us to reduce our carbon footprint. LED lights brighten up immediately and when powered on, which has great advantages for infrastructure projects such as traffic and signal lights.</p>	\$38,792.92	\$100,000.00	March 2, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
7433	City of Brantford	Ashgrove Streetlight Conversion	To resolve extensive infrastructure failures in the Ashgrove Area of the City, this L.E.D. upgrade project will implement a multi-year replacement program to replace 100w streetlight fixtures and poles with LED fixtures on new poles and to replace the entire underground infrastructure (ducts, cables, junction boxes, grounds, pedestal power supply, pole breakers, etc. A total of 282 fixtures and poles will be converted to L.E.D., with the final 87 being completed in 2018.	\$0.00	\$1,174,000.00	January 1, 2014	December 31, 2018	Ongoing
7185	City of Brockville	Replacement/Refurbishment of City Hall (Victoria Hall) windows	Victoria Hall which houses the City Hall is a designated Heritage building and the recommendation to restore the windows came from an energy audit, to provide energy efficiencies and save money on heating and cooling of the building. A Consultant has been retained to ensure that the window retrofits are in accordance with the requirements of the Ontario Heritage Trust.	\$0.00	\$203,644.56	June 3, 2013	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
7162	City of Waterloo	Various Energy Management Upgrades	Implementation of numerous energy and water savings retrofits at City owned facilities, such as, replacement of various mechanical systems (roof top units, ventilation, chiller replacement), LED lighting retrofits, lighting occupancy sensors, plumbing fixture replacements, thermal ice storage unit, and building automation systems upgrades. These retrofits will assist the City in meeting its corporate Greenhouse Gas (GHG) emissions reduction target of 6% below the 2011 baseline by 2021.	\$0.00	\$4,117,899.78	January 1, 2013	December 31, 2018	Ongoing
7156	City of Waterloo	Rim Park Dehumidifier Upgrade	Replacement of existing dehumidification system that was both failing due to its end of lifecycle condition and its under-design. The single failed unit was replaced with two separate systems utilizing advanced technology with a focus on energy savings and increased performance and current code compliance.	\$0.00	\$408,918.65	January 1, 2013	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
7153	City of Waterloo	Canadian Clay & Glass Museum HVAC Upgrades	Replacement of main gallery Heating, Ventilation and Air Conditioning systems with new environmentally friendly and energy efficient systems to increase energy efficiency and reduce greenhouse gas emissions. Replacement of failed dehumidification unit to supply main gallery, admin. offices & archive rooms with conditions in line with the Museums category A designation (National Gallery Status). All engineering/design, infrastructure and control modifications required to support the above.	\$116,491.00	\$1,631,201.57	January 1, 2013	December 31, 2018	Ongoing
7110	City of London	Facility Energy Management at City Hall & Canada Games Aquatic Centre	A facility renewal and energy retrofit was completed at various City facilities. Works included a solar rooftop FIT 2.0 Strategy and Implementation at City Hall and the installation of new high efficiency pool pumps with VFDs at the Canada Games Aquatic Centre. These upgrades will reduce future operating costs through reduction in consumption.	\$0.00	\$200,000.00	March 4, 2013	March 30, 2018	Ongoing
7095	Town of Oakville	Street Lights Rehabilitation & LED Conversion	This project will install new lighting in unlit/in-filling areas and to replace/repair street light system deficiencies identified by needs assessment. The goal is to replace high intensity discharge street lighting fixtures, i.e. high pressure sodium lights, and other high energy consumption fixtures with LED high energy efficiency technology over a number of years.	\$0.00	\$396,000.00	July 31, 2013	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
6966	City of Vaughan	Installation of Energy-Efficient Lighting & Heating Systems at the Civic Centre Resource Library	The proportionate cost associated with the LEED components of the new Civic Centre Resource Library, such as, energy efficient light fixtures and heating and cooling systems.	\$11,290.44	\$15,177,972.00	April 1, 2013	December 31, 2018	Ongoing
6941	City of Markham	Lighting and Energy Retrofits	Projects include: Street lighting retrofit - street light LED conversion to save energy Community centre lighting retrofit - LED conversion in community centres to save energy HVAC optimization - run cooling compressors more efficiently to save energy Exit sign upgrades - changed incandescent exit lights to either glow in the dark or LED exit lights to reduce energy use.	\$2,493.08	\$863,372.00	October 15, 2012	June 30, 2018	Ongoing
6241	City of Waterloo	Replacement of Heating Boilers at Waterloo Memorial Recreation Complex	Complete re-engineering and redesign of the domestic hot water and hydronic heating systems. Antiquated old tube style boilers replaced with high efficiency condensing boilers. Removal of the domestic hot water boilers and utilizing the hydronic heating system to generate domestic hot water for significantly more consistent supply and enhanced energy savings. New piping infrastructure to support system redesign and new associated automation control system.	\$0.00	\$657,579.56	January 1, 2012	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
6200	City of Vaughan	Installation of Energy-Efficient Components Meeting LEED Standards in New Civic Centre	The new Civic Centre will be constructed to a minimum of LEEDS silver standards. GT Funds used for the energy efficient components of the new build such as, HVAC improvements, green roof, lighting.	\$0.00	\$140,695,377.50	March 1, 2012	December 31, 2019	Ongoing
6147	City of St. Catharines	Installation of Energy-Efficient Components Meeting LEED Standards in New Performing Arts Centre	Energy efficient components of the new Performing Arts Centre construction to meet LEED standards	\$0.00	\$60,757,101.00	June 2, 2011	December 31, 2018	Ongoing
5701	Village of Hilton Beach	LED Conversion of Streetlights	To upgrade the existing streetlight system which is 50 years old and very inefficient. Project will replace all lights with energy efficient LED fixtures which will reduce both energy usage and operating cost. Some wiring and poles will also have to be replaced.	\$8,973.01	\$109,275.00	October 4, 2011	June 30, 2020	Ongoing
5443	City of Brampton	Streetlighting Infrastructure Upgrades	New Streetlight installations, infrastructure upgrades & establishment of an inventory data management system. Luminance design requirements & luminance uniformity facilitate traffic flow & traffic safety. 592 streetlights have been installed.	\$57,509.78	\$4,019,000.00	January 1, 2011	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
5440	City of Brampton	Community Services Energy Conservation	Project work includes (but is not limited to): Lighting retrofits at various City facilities; natural gas refueling systems, replacement of an ice plant condenser at Greenbriar RC; a new 2 million BTU LAARS boiler package at McMurchy RC; modification to the heating system at Chris Gibson RC; HVAC renovations at the Animal Shelter.	\$0.00	\$2,662,700.00	January 1, 2011	December 31, 2018	Ongoing
5428	City of Brampton	Energy Saving & Retrofit Program	Energy reduction & cost saving programs that reduce the demand for electricity, natural gas and water in the city owned facilities. Programs may include retrofits and upgrades for lighting, plug loads, mechanical equipment, building envelope and building automation.	\$241,908.82	\$2,255,000.00	September 15, 2011	December 31, 2018	Ongoing
5356	City of Waterloo	Refrigeration System Upgrades at Waterloo Memorial Recreation Complex	A complete overhaul and redesign of specific components of the refrigeration system including artificial ice making capability (four seasons) and all the air conditioning. Re-commissioning of original energy savings design i.e. load shedding and off peak electrical consumption capitalization resulting in reduced GHG emissions. Significant infrastructure repairs and replacement to accommodate equipment changes as well as replace some existing infrastructure that is failing with age.	\$0.00	\$458,353.36	August 1, 2011	December 29, 2017	Yes
5352	City of Waterloo	HVAC Replacement City Centre	Total replacement of City Centre HVAC system (Project 110128).	\$0.00	\$1,632,000.00	April 1, 2011	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
4607	City of Brockville	Brockville Memorial Centre - Solar Roof project	The Memorial Centre Solar Project was awarded in early 2010. The City has secured a F.I.T. contract with the Ontario Power Authority. The 221 kW system will be completed late spring 2011 and is expected to generate about 275,000 kwh and earn about \$193,000.	\$68,672.98	\$1,475,875.78	August 1, 2010	December 31, 2028	Ongoing
2121	Town of Ajax	Ajax Operations & Environmental Services Facility	This facility has been designed as a Canada Green Council LEED certified building. LEED credits include - green roof, solar power, solar thermal, geothermal heating and cooling, underground cisterns, as well as high efficiency lighting and control systems. This facility is projected to use 50% of the energy a conventional building of this type and size would normally use.	\$0.00	\$24,302,900.00	January 5, 2008	December 31, 2018	Ongoing
467	Town of Ajax	Ajax Fire and Emergency Services Headquarters	This facility has been designed as a Canada Green Council LEED certified building. LEED initiatives at this facility include - green roof, connection of underground cisterns, ground source heat pump, underfloor ventilation, and high efficiency lighting & control system. This facility is projected to use 50% of the energy when compared to a conventional building of this type and size.	\$0.00	\$13,820,000.00	November 10, 2006	June 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Community Energy								
119	City of London	Facility Energy Management in various City Locations	Phase 5 of the this project will reduce energy consumption at various recreation facilities by replacing existing fixtures with new energy efficient LED fixtures saving approx. 1-3kw at each facility. Also replace existing metal halide fixtures and interior fluorescent fixtures with new energy efficient fixtures at the AJ Tyler operations garage bay and main building saving 21kw.	\$34,122.75	\$4,036,516.00	November 16, 2005	March 31, 2021	Ongoing

Total Federal Funds Used: \$20,775,579.35

Total Project Costs: \$384,281,275.21

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Culture								
10501	Township of Chapple	Saint Paul's Heritage Church Renovations	The project involves removing old, deteriorated siding, doing rot repair to surface underneath old siding, and replacing with new siding. The soffit and fascia will also be replaced.	\$18,825.60	\$18,825.60	May 1, 2017	May 10, 2017	Yes
10396	Township of Tehkummah	Museum Heating and Cooling System	The Little Schoolhouse and Museum building is owned by the municipality. The recent inspection of the heating and cooling system revealed that the system was in need of replacement. Tenders were called for the supply and installation of a system that met the particular requirements of the heritage museum with respect to proper keeping of artifacts. System was installed during October and November of this year.	\$17,071.88	\$17,071.88	June 29, 2017	November 7, 2017	Yes
10034	City of Clarence-Rockland	Shingle Roofing Replacement at Culture and Arts Centre, Chamberland Centre and Clarence Creek Arena	The shingle roofing of the Culture and Arts Centre and Chamberland Centre has been replaced. We also replaced a part of a flat roof at the Clarence Creek Arena.	\$29,999.68	\$107,551.93	May 22, 2017	December 31, 2017	Yes
9904	City of Mississauga	Mechanical & Structural Replacements at the Living Arts Centre, Clarke Memorial Hall, etc.	The Culture Facilities Restoration program will maintain the integrity of the heritage features for mechanical and structural components. In addition, enhancement to the Civic Centre Lighting to meet expectations of community groups events such as LED multi color lighting and/or installation of an image projection system.	\$697,311.93	\$2,957,075.00	January 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Culture								
9815	City of Thunder Bay	HVAC Replacement at Thunder Bay Community Auditorium	Replacement of existing Supply and Return Fan motors with new motors c/w variable frequency drives and installation of new Building Automation System.	\$0.00	\$215,000.00	April 1, 2016	April 1, 2020	Ongoing
9639	City of Markham	Benjamin Thorne Monument at Thornhill Community Centre	This project will install a Benjamin Thorne Monument at the Thornhill Community Centre entrance.	\$144,164.52	\$490,000.00	September 15, 2015	June 30, 2018	Ongoing
9635	City of Welland	Welland Museum new HVAC Rooftop Units	Installation of new HVAC system to allow the museum staff to maintain proper temperatures and humidity levels throughout the museum. □ This is critical to maintain the Museum's Standard in order to present/receive exhibitions for display purposes.	\$8,195.50	\$100,000.00	May 30, 2016	July 31, 2018	Ongoing
9559	Town of Smooth Rock Falls	Reg Lamy Cultural Centre Upgrades	The back end building structure of the town's Reg Lamy Cultural Centre on 195 Fifth Street is being upgraded. This section of the arena includes all mechanical equipment for the arena and a garage where the Zamboni is stored. The project involves an evaluation of the structure by JL Richards to ensure it is structurally sound and up to building code, followed by engineering and construction.	\$0.00	\$1,352,522.69	June 1, 2016	October 15, 2019	Ongoing
9174	Town of Richmond Hill	Oak Ridges Library Expansion	The new 19,000 square foot Oak Ridges Library will bring expanded library services to the residents in the north end of Richmond Hill.	\$0.00	\$11,203,000.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Culture								
9038	City of Brampton	Renovation of Rose Theatre Facilities	General replacements, repair, and renovations of indoor assets such as structural, mechanical, electrical, building finishes, furnishings, equipment that requires replacement due to wear and tear, functional obsolescence, and customer needs.	\$125,611.31	\$895,000.00	January 1, 2016	December 31, 2019	Ongoing
8678	City of Welland	Welland Market Square Building Improvements	The Centre Square area concrete has become a safety hazard to the general public. The concrete will be replaced. In addition, to improve energy efficiency, the Welland heritage market building flat roof will be replaced.	\$82,641.00	\$164,141.00	May 30, 2016	December 28, 2018	Ongoing
8311	City of Kitchener	Centre in the Square Upgrades	The Centre in the Square is Waterloo Region's largest and busiest performing arts centre. The main hall is acknowledged as a technically state-of-the-art theatre making it acoustically superior and widely regarded as one of the finest performance spaces in North America. The building is owned by the city of Kitchener and requires significant capital upgrades including roofing, an AODA washroom, dressing room upgrades, loading dock renovations, LED lighting upgrades in public & production areas.	\$162,325.00	\$6,012,846.00	May 15, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Culture								
7561	County of Hastings	Community Archives	The County of Hastings and the City of Belleville are establishing a joint archives facility to service the needs of the City of Belleville and the County of Hastings and its member municipalities. The Belleville Public Library facility has been identified as an ideal location for the joint archives. This project is for the renovation of 4,500 square ft within the library with an additional 1,500 square feet identified for future growth of the archives.	\$131,926.00	\$1,225,556.38	September 1, 2014	December 29, 2017	Yes

Total Federal Funds Used: \$1,418,072.42
Total Project Costs: \$24,758,590.48

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Disaster Management								
10866	City of Sault Ste. Marie	Seawall Reconstruction at 711 Bay Street	Replaced an aged sheet pile seawall with a sloped rock revetment. Over time, this steel sheet pile wall had failed in several places with sink holes showing up behind the wall along the waterfront. With replacement with a naturalized rock revetment, the risk of wall failure, sink holes and shoreline erosion has been significantly reduced.	\$823,985.27	\$871,944.00	July 1, 2017	December 31, 2018	Ongoing
10774	City of Vaughan	McMillan Nature Reserve Restoration and Stream Habitat Restoration	A tributary of East Don River flows thru' MacMillan Farm property in the MacMillan Nature Reserve. The collapse of a concrete dam was causing significant flow restrictions & bank erosion affecting the adjacent mature vegetation pathways & park property. The City is working with Nature Conservancy of Canada & Toronto and Region Conservation Authority to restore the stream habitat. The old dam has been removed & culverts are removed or improved to allow fish & other species to move freely.	\$61,236.23	\$70,000.00	January 1, 2017	December 31, 2019	Ongoing
10661	Town of Oakville	Flooding Protection Program	The town wide 2008 Flood Study identified over 40 flood vulnerable areas and recommended follow up studies to consider mitigation opportunities. The flood risk potential within 4 subwatersheds are being studied in this project. This year, a flood mitigation study is being completed for Fourteen Mile Creek.	\$20,000.00	\$395,000.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Disaster Management								
9640	Town of Oakville	Rehabilitation of Morrison Creek East (Reaches 39 to 45)	In accordance with the 2015 Creek Erosion Inventory and Assessment study as well as follow up inspections, reaches 39-45 remain to be high priority reaches of concern requiring rehabilitation. Phasing includes design and permitting 2018/19 and construction has been moved to 2020/21. Construction activities will include erosion mitigation treatments including toe of slope stabilization (armour stone), creek realignment using various natural treatments, and storm sewer outlet repairs.	\$0.00	\$473,000.00	January 1, 2016	December 31, 2021	Ongoing
9607	City of Hamilton	West Harbour & Waterfront Shoreline Reconstruction & Rehabilitation in the Marina's Main Basin	The project includes design and construction for the required rehabilitation and replacement of the main basin's shoreline between Pier 4 and Pier 7. The rehab project to be coordinated with the new Pier 5-7 Boardwalk, Pier 6 Gas Dock rehab, Pier 6 Artisan Village, Pier 7 Commercial Village and the required municipal servicing for each pier to support new users.	\$918,830.16	\$3,667,700.00	January 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Disaster Management								
8840	Town of Oakville	Rehabilitation of Taplow Creek (Reach 24)	Taplow Creek Reach 24 is considered a high priority local area of concern requiring rehabilitation according to the Town's 2015 Creek Erosion Inventory and Assessment. Phasing includes design, permitting and construction. Construction activities will include channel realignment using various natural treatments, as well as stabilization of the toe of slope using large boulders. The rehabilitation work also includes ecological enhancements including a bat house and the creation of wetland pockets.	\$30,988.00	\$876,000.00	January 1, 2015	December 31, 2018	Ongoing
8833	Town of Oakville	Shoreline Protection - Vista Promenade Rehabilitation	Shoreline protection at Vista Promenade has deteriorated and is in need of repair or rehabilitation in a timely manner. Phasing includes design and permitting in 2017/2018 and construction in 2019. A detailed improvement plan is required followed by the execution of this plan. Construction activities will include removal and replacement of the armour stone revetment with a combination of shoreline protection works such as a new armour stone revetment that may include fish habitat enhancements.	\$0.00	\$1,840,000.00	January 1, 2015	December 31, 2019	Ongoing

Total Federal Funds Used: \$1,855,039.66
Total Project Costs: \$8,193,644.00

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
11158	Municipality of Marmora and Lake	Crawford Drive Watermain Rehabilitation	Crawford Dr. is 400 m long and the existing watermain runs only 100 m. The homes beyond the end of the watermain are connected by long small dia. individual services and suffer from frequent leaks and breaks which can contaminate the drinking water through intrusion into the distribution system. The upgrade to the watermain will eliminate these problems and improve service reliability. Approx. 400 m of new 8" watermain will be installed along with 16 new services and 3 new fire hydrants.	\$207,574.20	\$207,574.20	January 1, 2017	December 29, 2017	Yes
11090	Township of Schreiber	2017 Design & Construction for Piping, Road and Site Prep for Elevated Drinking Water Storage Tank	The project includes the completion of a feasibility study and detailed design for an elevated drinking water storage tank, associated project management, design and construction of access for piping, and road and site preparation for construction (including clearing, blasting, trenching, and road construction).	\$67,205.47	\$1,338,505.69	June 1, 2016	December 31, 2018	Ongoing
10982	Town of Whitchurch-Stouffville	Smart Water Meter Replacement Project	This project will replace all water meters within the Town of Whitchurch-Stouffville with Smart water meters that will encourage water conservation and improve the service to residents through real time monitoring. The Town will be able to alert residents to unusual water consumption to improve customer service. The Town will also significantly improve system management and planning through much improved data gathering and modelling.	\$9,334.10	\$4,469,314.00	June 1, 2017	November 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
10875	Township of Woolwich	Reconstruction of Union, College & Bauman Streets	Replace / extend watermain, sanitary and storm sewer, cellar drain and road structure with a total length of 354 meters in conjunction with the reconstruction of Union Street, College Street and Bauman Street in Elmira.	\$2,171.12	\$4,737,056.00	February 6, 2017	December 30, 2022	Ongoing
10740	Township of Clearview	Replace old water main with larger pipe and extend water main on Scott Street and Locke Avenue	Replaced old undersized water main with multiple breaks on Scott St from Hwy #26 to McCrea. Then extended the water main along Scott St to Locke Ave and then westerly to Birchwood. To service existing properties and plan for future development.	\$100,000.00	\$897,045.00	April 1, 2017	December 31, 2017	Yes
10732	Norfolk County	Well Rehabilitation Program - Simcoe	Infrastructure maintenance to ensure adequate supply of water. Wells and related equipment must be refurbished at regular intervals in order to return the wells to their design production values.	\$8,511.21	\$150,000.00	September 5, 2017	October 31, 2018	Ongoing
10710	City of Sarnia	Savoy Street - Watermain, Sanitary, and Storm Sewer Replacement	The replacement of 240 M of 150mm dia. watermain, 50 M of 300mm dia. watermain, and 280 M of 600mm dia. PVC engineered watermain including all gate valves, copper service, hydrants, excavation and concrete repair on Savoy Street between Campbell and Confederation Street. Also includes 221 M of 525 mm dia. sanitary sewer with connections, and sanitary sewer lateral with cleanout, and 24 150mm storm sewer laterals, 8 catch basins and leads, 2 precast manholes.	\$253,705.40	\$4,769,564.82	July 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
10620	Region of Halton	Princess Anne Well Replacement (Georgetown)	This project includes modifications to integrate the new standby well into the existing treatment system. This includes a new pump house building, pumping equipment, raw watermain, chlorination and chemical system upgrades.	\$115,651.00	\$5,600,000.00	January 1, 2017	December 31, 2020	Ongoing
10599	Township of Nipigon	Nipigon Waterfront Water and Sewer Installation	The Township of Nipigon identified the Nipigon Waterfront as a potential development area for public/private investors. With its natural surroundings, the Waterfront offers many amenities to residents and visitors alike. With the expansion of the water/wastewater, the opportunity to construct new and extend the current services at the waterfront is available. Currently, the Township of Nipigon is working with a Federal agency and have an agreement in place for constructions of a large office.	\$26,500.00	\$733,031.26	February 1, 2017	December 31, 2017	Yes
10580	Town of Gore Bay	Eleanor Street Reconstruction Project	Replacement of 150 meters of Eleanor Street watermain from Phipps Street to Laird Street. Reconstruction of street and application of asphalt, first layer applied in 2017. Final layer to be applied by June 2018.	\$29,259.00	\$270,707.29	June 27, 2017	July 6, 2018	Ongoing
10508	Town of LaSalle	Sprucewood watermain replacement	Replacement of an existing watermain along Sprucewood Avenue from Malden Road to Matchette Road. The watermain was increased from a 6 inch main to an 8 inch main to accommodate increased volume. The span of the watermain replacement is 1,450 meters.	\$600,000.00	\$816,799.00	March 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
10442	Town of Englehart	Water/Sewer Replacement on King St, Queen St, Prince St, 1st Steet b/w 8th to 10 Ave, laneway 6/7	Full replacement of Water and Sewer piping as well as full road reconstruction including paving. The Water and sewer lines in these areas date back to 1930 and are deteriorating. The replacement will ensure safe drinking water is available to all Englehart residents.	\$94,000.04	\$2,368,000.00	August 28, 2017	December 31, 2017	Yes
10412	City of Stratford	Watermain Replacement on Oxford Street	The replacement of old watermain with 17 historical breaks with 460 metres of new watermain, replacement of 163 metres of deficient sanitary sewer and the reconstruction of 500 metres of the road to meet current standards.	\$87,000.00	\$760,345.19	April 3, 2017	December 31, 2017	Yes
10374	City of London	Downtown Watermain Replacement	To replace deficient (undersized) watermains and services in the Downtown area. Replacement of approx. 390m of 1900 vintage cast iron watermain with new PVC watermain on Waterloo Street and approx. 235m of 1890 vintage cast iron watermain with new PVC watermain on Hyman Street.	\$108,000.00	\$4,863,000.00	January 2, 2017	November 30, 2019	Ongoing
10246	Township of Red Rock	Chlorine Analyser Upgrade and Recirculating Liner Replacement - Water Treatment Plant	As part of continuous upgrades to the water treatment plant the Chlorine Analyser is being upgraded as well as replacing the circulation liner in the main water pump that pumps treated water to the water tower.	\$6,703.40	\$6,703.40	July 17, 2017	December 20, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
10215	Township of Fauquier-Strickland	Renewal/Upgrade of Water Treatment Plant	Analysis and evaluation of the existing water treatment plant and potable water source. Further to the analysis, the existing water treatment plant will be upgraded with up-to-date technology. The 2 WaterBoy treatment packages are to be replaced and will require upgrades to the existing process piping, instrumentation and controls, heating, ventilation and plumbing and extension to the building.	\$4,324.72	\$3,520,000.00	September 14, 2015	December 31, 2021	Ongoing
10192	Town of Saugeen Shores	Replacement of Watermain in Lambert Lane - Adelaide to Peel	Removal of the aging watermain and services and replacing with a new upgraded version 215m of 150 mm diameter to meet the additional requirements in the area. The project also included a topographical survey, installation of storm sewer, placement of new curbs and a new asphalt surface.	\$7,500.00	\$190,000.00	September 4, 2017	October 31, 2018	Ongoing
10182	Town of Bancroft	Water main installation on Snow Road	The upgrade to the water main line involved a second new water main with 12' diameter PVC line running the length of 1.9 km along Snow Rd. This line is key to ensuring the town water supply in the event of a breakage on the existing line. Along with the water main, a full depth construction of 2.7 km roadway was undertaken. 800m was asphalted and the rest of the road had double surface treatment. Also included in the project is the rehabilitation of the water treatment plant filter tanks.	\$0.00	\$1,695,017.57	May 16, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
10153	Town of Moosonee	Water & Sewer Reconstruction	The area infrastructure was installed by the military in the early 1960 making the sewer and water mains over 50 years old resulting in a deteriorated system. This project was to replace aging infrastructure to improve water pressure as well as improve fire protection in this area. The sewer system needed attention to eliminate extraneous flow into the collection system. The project will also address drainage concerns that had been affecting the road conditions as well as lot grading.	\$106,747.91	\$2,467,525.00	May 12, 2016	December 31, 2018	Ongoing
10093	City of London	Cleaning & Structural Lining of Watermain in Orchard Park and Oakridge Acres	The cleaning and structural lining of approximately 7300m of 150mm and 200mm Cast Iron Watermain, serving approximately 485 residential properties.	\$73,676.00	\$5,578,200.00	April 1, 2016	July 13, 2018	Ongoing
9950	City of London	Watermain Replacement on Fanshawe Park Rd - Adelaide St to Highbury Ave	As part of the road widening of Fanshawe Park Road, a new 400mm watermain is required to replace the existing system which has surpassed it's useful life and undersized for the current flow requirements.	\$129,344.30	\$1,842,000.00	April 4, 2016	July 13, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
9921	City of Dryden	Twining of Raw Water Intake Pipe at Wabigoon Lake	Twining of the raw water intake pipe at Wabigoon Lk located at the low lift station on Dickson Rd to the Water Treatment Plant on Wilde St. The current intake line is single source for a potential water system failure. A water main break on this existing intake line would be the one point of failure that would cause the system to fail. Supply of potable water would become a concern and fire fighting capacity from hydrants would diminish quickly.	\$0.00	\$2,165,389.00	August 1, 2016	December 31, 2017	Yes
9920	Haldimand County	Watermain Replacement & Rehabilitation of Sanitary Sewer on Alder St - Cedar to West	Replacement of the cast iron watermain (replacement of approximately 1070 meters). Replacement/rehabilitation of the sanitary sewer (replacement of approximately 1070 meters). This work is being done as a part of the complete reconstruction of Alder Street.	\$800.00	\$1,644,200.00	May 31, 2017	December 31, 2020	Ongoing
9917	Haldimand County	Efficiency Upgrades at the Dunnville Water Treatment Plant	Filter Efficiency Improvement. Installation of new underdrain system. Installation of air scour piping. SCADA programming. Filters 3, 4 and 5 already upgraded. Improves cleaning and reduces the number of required backwashes, which in turn uses less water and sends less water into the WWTP. Also provides for longer filter runtimes and aids in ensuring compliance.	\$29,109.14	\$408,000.00	May 31, 2017	November 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
9876	The Nation Municipality	Water Distribution Extension - Bernard St	The purpose is to extend the water distribution line from the Village of St Isidore on to Bergevin Street in order to service 18 household. The homeowners are supplied presently with existing wells, with a poor water condition, elevated hardness, sodium. When there is a drought the water from the well have a poor quality and quantity.	\$168,914.66	\$560,213.80	May 1, 2017	December 31, 2017	Yes
9852	Region of Halton	Watermain Replacement & PRV Chamber Modification on Wicklow and South Service Rds	The upgrade to the water mains will result in the replacement of deteriorating 400 mm diameter steel and cast iron water mains with 300 mm diameter PVC water mains running 2.2 kilometres in length at different locations. The mains directly service 23 ICI customer meters. The project will improve service reliability. □	\$4,033,275.00	\$5,220,000.00	January 1, 2016	December 31, 2019	Ongoing
9851	Region of Halton	Watermain Upgrade on Trafalgar Road (Leighland to Upper Middle Road)	The upgrade to the water main will result in the replacement of aging ductile iron pipes with 300 mm diameter PVC water main spanning a length of 1.6 kilometres. This main provides critical network looping to service ICI and residential customers, including Sheridan College Campus. This project will improve service reliability. □	\$18,812.00	\$2,503,000.00	January 1, 2013	December 31, 2021	Ongoing
9756	Town of Parry Sound	Reconstruction of Waubeek Street	This project will replace 0.5km of watermain, sanitary sewer and storm sewer to reduce service breaks and storm water run off. The same length of road, curb, gutter and sidewalk is to be reconstructed completely.	\$95,953.79	\$6,000,000.00	June 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
9638	City of Welland	Replacement of Watermain and Service Connections on Wright Street	Replacement of old cast iron watermain and service connections on Wright Street from Ontario Rd to the South limit. Road resurfacing of the entire roadway will take place upon completion of underground works.	\$67,817.71	\$1,400,000.00	April 8, 2016	December 29, 2017	Yes
9431	Township of Pickle Lake	Hooker Lane Waterline replacement	Replacing sub-standard waterline, approx. 600 feet, to service residential properties. The original line does not meet current specifications and must be changed to ensure the delivery of safe drinking water.	\$2,382.19	\$27,334.70	August 15, 2016	July 1, 2017	Yes
9416	Village of South River	Replacement of Water Treatment Plant Equipment	Removal & replacement of obsolete chlorine analyzer, two obsolete turbidity analyzers, soda ash pilot project to address coloured water & H&S issues for operator, valve & actuator replacement, hot water on demand unit, backwash pump rebuild, high lift pump breaker, pressure switches & VFD and replacement de-sludge actuator. Also included is fire pump & motor replacement, SCADA computer system.	\$25,949.13	\$265,630.00	March 1, 2016	December 31, 2018	Ongoing
9248	Town of Rainy River	Fourth Street Revitalization	The funding will be a source of dollars used to replace water distribution lines along with wastewater lines and sanitary sewer lines along the three block length of Fourth Street.	\$52,105.35	\$4,524,736.00	May 19, 2015	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
9101	Region of Halton	Watermain Upgrade on Guelph St from Norval SP to Adamson	The upgrade to the water main will result in replacement of deteriorating 200 mm diameter ductile iron water main with 300 mm diameter PVC pipe running 1.5 kilometre in length. The main directly services 30 ICI and residential customers and is operationally critical as the single-feed to service the Hamlet of Norval. This project will improve service reliability. □	\$3,235,383.00	\$4,264,000.00	January 1, 2016	December 31, 2019	Ongoing
9100	Region of Halton	Watermain Upgrade on New & James (Guelph-Elizabeth)	The upgrade to the water mains will result in replacement of deteriorating cast iron and asbestos cement pipes with 300 mm diameter PVC water mains spanning the length of 2.7 kilometres. The mains service 213 residential and ICI customers as well as one high-rise building. This project will improve service reliability. □	\$755,889.00	\$4,584,000.00	January 1, 2016	December 31, 2018	Ongoing
9057	Haldimand County	Standpipe Rehabilitation & Mix System	Repairs to deteriorated metal, Painting inside and outside of standpipe, Installation of standpipe mixing system to prevent freezing of water which causes damage to interior surfaces.□	\$18,761.21	\$1,044,500.00	May 31, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
9056	Haldimand County	Motor Control Centre Replacement Construction	The Dunnville WTP motor control centres (MCC's) due to age requires replacement to reduce the risk of electrical failures causing water treatment or supply issues. Approach is to complete a preselection process for a replacement MCC. Preselection process will result in the purchasing of MCC detailed design drawings and confirmation of purchase price, both of which will be included in a tender to acquire installation services.	\$4,975.43	\$432,855.00	March 31, 2016	July 31, 2017	Yes
9039	Haldimand County	Dunnville Meter Replacement	Water meter replacement program. System contains approximately 2300 Schlumberger/Neptune meters. Approximate age of meters is 14 years (originally installed in 1998). Recommended/typical replacement age between 15 & 18 years depending on water quality. As meters age they lose accuracy (slow down) resulting in unaccounted water losses and reduced revenue for the County.	\$35,260.63	\$768,000.00	April 1, 2015	June 30, 2018	Ongoing
9036	Haldimand County	Caledonia Meter Replacement	Water meter replacement program. System contains approximately 3500 Schlumberger/Neptune meters. Approximate age of meters is 16 years (originally installed in 1996). Recommended/typical replacement age between 15 & 18 yrs depending on water quality. As meters age they lose accuracy (slow down) resulting in unaccounted water losses and reduced revenue for the County.	\$29,002.72	\$1,125,000.00	April 1, 2015	June 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
8915	Separated Town of Gananoque	Watermain Replacemlent & Reconstruction of Victoria Ave (King St West to Fourth St)	Work included replacement of a 100-year old water main and a 70-year old storm sewer system. The existing sanitary sewer and manholes were also replaced and the road was fully reconstructed.	\$0.00	\$3,098,275.46	March 7, 2016	May 26, 2017	Yes
8896	City of Kitchener	Replacement of Watermain on Manitou Dr	Replacement of watermain on on Manitou Dr, between Webster Rd and Bleams Rd.	\$0.00	\$1,363,500.00	March 15, 2016	December 31, 2017	Yes
8886	City of St. Catharines	McGuire Street, P14-065 watermain replacement	Replacement of 80m of cast iron watermain in conjunction with road reconstruction of McGuire Street and Race Street	\$0.00	\$2,012,988.00	May 1, 2015	July 13, 2026	Ongoing
8832	City of Thunder Bay	Watermain Replacement on Cumberland Street	Replacement of an 820 m section of watermain on Cumberland Street from Stephen St to MacDougall St along with resurfacing of roadways affected by the scope of underground work.	\$0.00	\$128,452.00	March 2, 2015	May 15, 2019	Ongoing
8674	City of Welland	Niagara Street Watermain Replacement	Replacement of watermain crossing the Welland River on Niagara St in order to facilitate minimum fire flows as well as the replacemant of old cast iron mains due to pipe burst problems in the area. Work conducted in conjunction with sewer separation work at locations where underground storm/sanitary construction takes place. Replacement of 1160m of cast iron watermain with 150mm Dia. PVC water lateral services will be performed.	\$9,891.66	\$853,212.66	May 2, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
8629	Township of Chapleau	Reconstruction of Elm St and Queen St	The proposed project consists of replacing all linear infrastructure along Elm Street from Dufferin to King Street and along Queen Street from Elm Street northerly 110m. The project also includes the extension of an existing watermain along Queen Street from 90m south of Elm Street to Elm Street. The proposed watermain extension will create a loop in the system and eliminate a problematic dead end main that has chronic water quality problems.	\$195,277.24	\$2,161,489.98	January 1, 2015	February 16, 2026	Ongoing
8577	City of Cambridge	Dumfries St. Reconstruction (Glenmorris to St. Andrews)	14X011 - Reconstruction of Dumfries Street from Glenmorris to St. Andrews, including replacement of the watermain, sanitary sewer, storm sewer, pavement, sidewalk, curb and gutter due to deterioration.	\$34,950.00	\$781,135.64	February 3, 2014	December 31, 2017	Yes
8507	Township of Johnson	Water treatment Plant upgrades	Upgrades to the Township of Johnson Water Treatment Plant for the drinking water for the Hamlet of Desbarats.	\$0.00	\$40,000.00	October 30, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
8477	Town of Mattawa	Installation of New Water and Sewer infrastructure for Industrial Park	This project was created to develop land for the purpose of an Industrial Park. New Water and Sewer infrastructure are to be installed to provide the business sector with water and sewer lines and the construction of any necessary roadway that may be needed in order to attract new businesses to establish in this dedicated location. Working to provide access via Brook Street through rail crossing and/or removal of tracks for relocation.	\$0.00	\$1,080,000.28	December 1, 2012	February 28, 2017	Yes
8217	City of Brockville	Water Distribution Upgrades 2015-2019	The upgrade to the main water lines at various locations throughout the City will see the replacement of existing 100mm diameter cast iron watermain with a new 200mm diameter PVC pipe to improve water quality and quantity issues the City has in the areas. The new piping will have an average length of approximately 100m.	\$0.00	\$303,155.73	January 1, 2015	December 31, 2019	Ongoing
8082	Region of Halton	Watermain Upgrade on Brant from Faversham to Amherst Height	Replacement of Ductile and Cast Iron watermains, 41 to 62 years old. Watermain has experienced high frequency breaks. Project includes relocation of watermain from easement to public right of way.	\$61,559.00	\$4,002,000.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
8080	Region of Halton	Watermain Upgrade on Palmer Dr from Centennial Dr to Headon Rd	The upgrade to the water main will result in the replacement of deteriorating cast iron pipes with 300 mm diameter PVC water main spanning 600 metres in length. The main services 57 residential customers. This project will improve service reliability. □	\$0.00	\$1,180,000.00	January 1, 2015	December 31, 2018	Ongoing
8079	Region of Halton	Watermain Upgrade on Bellview Cres from Bellview St to End	The upgrade to the water main will result in the replacement of the aging 150 mm diameter asbestos cement main with 200 mm PVC pipe spanning a length of 800 metres. The water main directly services 92 residential customers. This project will improve service reliability. □	\$0.00	\$988,000.00	January 1, 2015	December 31, 2017	Yes
8078	Region of Halton	Watermain Upgrade on Bohemia Ave and Maple Ave	The upgrade to the water mains will result in replacement of deteriorating cast and ductile iron watermains with 150 and 200 mm diameter PVC mains running the length of 1.0 kilometre. The mains service 124 residential customers. This project will improve service reliability. □	\$498,852.00	\$2,241,000.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
8066	Township of Woolwich	Reconstruction of Snyder Avenue North & William Street	Full reconstruction of Snyder Avenue North between Church Street West and Riverside Drive West which will include the replacement of the existing underground infrastructure consisting of a 150mm diameter cast iron watermain, clay cellar drain and sanitary sewer. The new infrastructure will have a 200mm diameter PVC watermain, an extended and separated PVC cellar drain system, an appropriately sized PVC sanitary sewer and upgrades to the storm sewer system.	\$0.00	\$1,956,814.12	April 7, 2015	December 31, 2019	Ongoing
7586	City of Brockville	Water Meter Replacements (2014)	To replace all water meters in the City of Brockville to radio transmitter technology so that the meters may be read by drive-by/walk-by technology thus saving money and staff time.	\$0.00	\$1,340,000.00	January 1, 2011	December 31, 2018	Ongoing
7581	Region of Halton	Replacement of Watermain on Bronte & Main Streets	The upgrade to the water main will result in replacement of deteriorating 200 mm diameter cast and ductile iron mains with a 300 mm diameter PVC pipe running a length of 2.3 kilometres. The main services 15 Industrial, commercial and institutional customers. This project will help improve service reliability. □	\$0.00	\$1,674,000.00	January 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
7580	Region of Halton	Watermain Upgrade on Waterdown Rd from Plains to Masonry	The upgrade to the water main will result in the replacement of an aging cast iron main with 300 mm diameter PVC pipe spanning 500 metres in length. The water main services 25 residential and ICI customers including 1 retirement high-rise building. □	\$0.00	\$1,367,000.00	January 1, 2014	December 31, 2017	Yes
7579	Region of Halton	Watermain Upgrade - Sunnyvale & Sunray Dr	The upgrade to the water main will result in replacement of a deteriorating ductile iron main with 150 mm diameter PVC water main spanning the length of 600 metres. This main services 61 residential customers. The project improves service reliability. □	\$0.00	\$771,000.00	January 1, 2014	December 31, 2017	Yes
7578	Region of Halton	Watermain Upgrade on Cairncroft Rd from Drummond to Cedarbrae	The upgrades to the water main will result in replacement of deteriorating 150 and 300 mm diameter ductile iron pipes with new 300 mm diameter PVC mains running the length of 400 metres. The mains have experienced breaks and directly service 14 residential customers and 1 school. This project will improve service reliability. □	\$0.00	\$750,000.00	January 1, 2014	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
7577	Region of Halton	Rehabilitation of 500mm Watermain - Rebecca St Bridge	The upgrade to the water main will result in the rehabilitation of a deteriorating 500 mm diameter asbestos cement water main running the length of 100 metres across the Sixteen Mile Creek bridge. The main directly services 3 industrial, commercial, institutional customers and is operationally critical as one of two transmission mains that crosses Sixteen Mile Creek to service south-east Oakville. □	\$271,830.00	\$3,779,274.00	January 1, 2014	December 31, 2018	Ongoing
7576	Region of Halton	Watermain Upgrade on Pinedale - Phase 2	The upgrade to the main will result in the replacement of deteriorating cast iron water mains with 200 and 300 mm diameter PVC pipes spanning a length of 2.6 kilometres. These mains service approximately 340 residential customers, 1 school and 3 high-rise buildings. This project improves service reliability. □	\$0.00	\$4,687,675.00	January 1, 2014	December 31, 2017	Yes
7575	Region of Halton	Watermain Upgrades on Lewis St, Metcalfe Ct, Danridge Cresc., & Eden Place	The upgrade to the water mains will result in the replacement of deteriorating 150 mm cast iron pipes with new 200 mm diameter PVC water mains spanning a length of 1.2 kilometres. These mains directly service 96 residential customers. This project will improve service reliability. □	\$330.00	\$2,227,454.00	January 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
7574	Region of Halton	Watermain Upgrade on New St (Appleby to Hampton Heath)	The upgrade to the watermain will result in replacement of to the deteriorating cast iron pipe with 300mm diameter PVC mains. The water main spans 1.3 kilometres and services 33 residential customers, 1 school and a commercial plaza. The project improves service reliability. □	\$0.00	\$2,585,000.00	January 1, 2014	December 31, 2018	Ongoing
7114	Town of Parry Sound	Installation of Watermains & Reconstruction of Forest Street	The project is for the reconstruction of Forest Street including the installation of new watermains, sanitary sewers, forcemains, manhole structures and appurtenances. The road will then be restored.	\$0.00	\$4,203,024.00	November 21, 2013	December 31, 2017	Yes
7081	Region of Halton	Watermain Upgrades - Cherry/Ewing/Hewson/Heather	The upgrade to the watermain will result in replacement of aging asbestos cement watermains with new 150 and 200 mm diameter PVC mains running 1.44 kilometres. The main directly services 95 residential customers. □	\$0.00	\$1,926,000.00	January 1, 2013	December 31, 2017	Yes
7080	Region of Halton	Watermain Upgrades on Cavendish & Upper Middle	The upgrade to the watermain will result in replacement of a deteriorating ductile iron watermains with new 150 and 200 mm diameter PVC mains running 1.87 kilometres. The main is integral to network connectivity and directly service 92 residential customers, 1 school and 1 high-rise building. The project will improve service reliability. □	\$0.00	\$2,011,000.00	January 1, 2013	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
7079	Region of Halton	Watermain Upgrades on Shannon Cres, Kerry Dr, Donegal Dr, Kilarney Crt, Kerry Crt and Atrim Crt	The upgrade to the watermain will result in replacement of aging asbestos cement watermains with new 150 and 200 mm diameter PVC mains running a length of 1.17 kilometres. The mains directly services 105 residential customers.□	\$0.00	\$1,122,894.00	January 1, 2013	December 31, 2017	Yes
7078	Region of Halton	Watermain Upgrade on Lakeshore from Torrance to Guelph	The upgrade to the watermain will result in replacement of a deteriorating ductile iron watermain with new 300 mm diameter PVC main running a length of 1.09 kilometres. The main directly services 5 high rise buildings and an additional 67 residential customers and a school. The project will improve service reliability.□	\$0.00	\$2,363,000.00	January 1, 2013	December 31, 2017	Yes
7038	City of St. Catharines	Water Meter replacement program-part 1	Water Meter Replacement program-phase 1 of multi year program to replace Direct Read Water Meters with an Automated Meter Reading System	\$1,070,723.46	\$9,051,723.31	July 1, 2013	December 31, 2019	Ongoing
6367	City of Guelph	Watermain Replacement	Replacement of city's aging water distribution system to improve efficiency of delivery and reduce leakage and breaks	\$0.00	\$7,000,000.00	January 1, 2012	December 31, 2017	Yes
6207	Township of Woolwich	Reconstruction of Green Warbler Cres between Whippoorwill Dr and Grey Owl Dr	Replacement of the ductile iron water distribution system with 150 mm PVC water main pipe for a total length of 344 meters. Additional improvements that will be included in the project are a new pavement structure, curb and gutter, sidewalk and spot repairs to the sanitary and storm sewer systems.	\$389,523.90	\$1,213,020.81	October 11, 2012	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
6206	Township of Woolwich	King Street North Reconstruction	Replace / repair deficient watermain, sanitary sewer, sidewalk, and the municipal drain in conjunction with this project. The Township of Woolwich owns watermain, sanitary sewer, sidewalk, and a municipal drain within this roadway. King Street North in St. Jacobs is owned by the Region of Waterloo and will be reconstructed in 2016.	\$115,062.50	\$1,688,126.55	March 5, 2012	December 29, 2017	Yes
6131	Region of Halton	Skyway - Establishment of a New Water Laboratory	A new Water Laboratory is required due to the current facility age, inadequate physical space for equipment, staff and climate control, and Health And Safety associated challenges and risks.	\$0.00	\$3,700,000.00	January 1, 2012	December 31, 2018	Ongoing
5308	Region of Halton	Watermain Upgrade on New St. From Appleby to Cumberland	The upgrade to the watermain will result in replacement of a deteriorating cast iron watermain with new 300 mm diameter PVC main running 3.1 kilometres. The main is integral to network connectivity, directly services over 80 residential and commercial/industrial customers. The project will improve service reliability. □ □	\$0.00	\$5,371,000.00	January 1, 2011	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
5306	Region of Halton	Watermain Upgrade on Fairview & Woodview	The upgrade to the water main will result in replacement of a deteriorating cast iron water main with new 300 mm diameter PVC main running 980 metres. The main services 53 residential and commercial/industrial customers and has experienced 8 water main breaks. The project will improve service reliability. □	\$0.00	\$1,283,126.00	January 1, 2011	December 31, 2017	Yes
5305	Region of Halton	Watermain Upgrade on Speers from Bronte Rd to Procor	The upgrade to the watermain will result in replacement of a deteriorating cast iron watermain with new 300 mm diameter PVC main running 1.5 kilometres. The main directly services 36 commercial/industrial customers. The project will improve service reliability. □	\$0.00	\$1,789,000.00	January 1, 2011	December 31, 2018	Ongoing
5304	Region of Halton	Washburn Booster Station Rehabilitation	Replacement of existing pump station to resolve issues with mechanical, electrical and piping systems. The existing facility was in need of significant refurbishment. As the Washburn station is critical to the supply of water for the City of Burlington, it was determined that the only way to maintain operation of the facility during construction was to build a brand new station adjacent to the existing station. □	\$0.00	\$24,653,515.00	January 1, 2011	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
5303	Region of Halton	Oakville Water Purification Plant Upgrades Phase 2	Work to include concrete repairs, new underdrains, new piping in the pipe gallery, new valves, magnetic flowmeters and limit switches as well as a new roof.□	\$0.00	\$29,696,139.00	January 1, 2011	December 31, 2018	Ongoing
5285	Norfolk County	New Well Field Environmental Assessment, Simcoe Water	Construction of a new well field on the North East side of Simcoe, Ont. Well water to be pumped to the existing water treatment plant on Fourteenth Street in Simcoe.	\$0.00	\$5,200,000.00	October 1, 2010	November 29, 2019	Ongoing
5257	City of Markham	Reconstruction - Mainstreet Markham	Road reconstruction/resurfacing of Main Street from Hwy 7 to 16th Avenue, about 1.8kM in length. This project focuses on the reconstruction of Main Street Markham which includes the replacement of watermain, storm and sanitary sewers. The improvement also benefits the quality of storm water entering the creeks / streams due to the installation of Oil grit separators.	\$10,744.41	\$5,410,000.00	June 1, 2011	September 30, 2018	Ongoing
5250	Township of Woolwich	Reconstruction of Woolwich St South between Woolwich St North & Dolman St	This project will include the installation of new water mains, 23 meters of 150 mm PVC pipe and 520 meters of 300 mm PVC pipe, and new sanitary mains, 609 meter 100 mm diameter, required for adjacent developments. This project will also include sidewalk repairs and sidewalk extensions including the replacement of curbing, approximately 2,315 m2.	\$68,020.16	\$4,330,569.56	July 4, 2011	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
5205	Town of LaSalle	Townwide Water Meter Replacement	Replacement of all of the Town's water meters over the next 5 years. These new water meters have no moving parts and will provide 100% accuracy of water readings over the life of the meters. Also, transmitters will enable the Town to take meter readings at any time as the meter reader will be installed on a Town tower. This will enable the Town to identify excess usage (from leaks/watermain breaks) on a faster basis, which will reduce water loss.	\$0.00	\$2,257,884.33	June 1, 2014	June 30, 2017	Yes
4024	Municipality of Meaford	Watermain replacement on Grandview Drive / Ford Ave	Watermain replacement Grandview Drive / Ford Ave	\$0.00	\$1,844,000.00	August 15, 2009	December 31, 2018	Ongoing
1086	Municipality of Machin	Vermilion Bay Water Plant	Built a new water plant , water storage, treatment equipment, fire pumps, back up generator.	\$57,860.47	\$8,896,226.58	April 1, 2005	December 31, 2028	Ongoing
615	City of Waterloo	Waterloo Town Square Groundwater Clean-up & Reconstruction	Installed a bioremediation system to clean up the local groundwater aquifer. The system is designed to remediate shallow groundwater that was impacted by an old industrial site and uses nutrient and bacteria injections to promote environmentally-friendly chemical breakdown of the groundwater contaminants. The targets for clean-up are based on the Ontario Safe Drinking Water Act. Reconstruction of Willis Way Extension was done with full underground services (storm, sanitary and water mains)055002	\$0.00	\$2,337,974.75	July 1, 2005	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Drinking Water								
52	Village of Westport	Westport Elevated Water Tower Rehabilitation	Phase 1 (2005): Potable water tower rehabilitation including steel repairs inside and out, WHMIS required upgrades and new covering applications inside and out and associated services including engineering, project management etc. Phase 2 (2006): External and Internal surface rehabilitation, including engineering modifications required by occupational health and safety upgrades.	\$19,431.21	\$497,000.00	April 1, 2005	December 31, 2020	Ongoing

Total Federal Funds Used: \$13,415,654.84
Total Project Costs: \$253,433,897.68

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
11112	City of Pembroke	Nelson Street Design	The Nelson Street Reconstruction Design includes reconstruction of the roadway including storm sewer, sanitary sewer and water main. This project will include installation of concrete sidewalk, curb and gutter, and storm drainage. The project length is 1.4 km from Howard Street to MacKay Street. The 2018 project will include design and due diligence studies, geotechnical investigations, Ministry approvals, review and survey for storm sewer outfall easements, and preparation of tender documents.	\$0.00	\$287,206.00	April 5, 2017	March 1, 2019	Ongoing
11099	Township of Moonbeam	Culvert Replacement & Drainage Improvements (2017)	Ditches were dug and 22 culverts were replaced to extend the useful life of the roads and avoid complete reconstruction.	\$55,792.29	\$55,792.29	July 7, 2017	December 31, 2017	Yes
11096	Town of Greater Napanee	Rehabilitation/Resurfacing and Culvert Replacement on 50 km of Local Roads	Rehabilitation/resurfacing of approximately 50 km of paved roads. Road surfaces are being prepared by scarifying/milling and applying single and double coats of surface treatment. Culverts are being replaced where required.	\$730,837.45	\$1,400,000.00	May 1, 2017	November 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
11091	Township of Southgate	Road Resurfacing - Various locations	Microsurfacing of local roads to extend life of pavements and reducing maintenance operations will be applied to 14 kilometers of roadway in Southgate selected from the Roads needs study and Asset management Plan. This project will also include 4 kilometers of pavement edging of hot mix asphalt at various locations in the Township.	\$250,000.00	\$250,000.00	July 1, 2017	December 31, 2017	Yes
11058	Township of Perth South	Reconstructing Whalen Line	Reconstruction of Whalen Line between Road 142 and Perth Road 139.	\$257,778.29	\$699,280.19	January 1, 2017	December 31, 2017	Yes
11038	Town of Cochrane	Sidewalk Replacements in Multiple Locations (2017)	Replace about 577 metres of sidewalks and upgrade accessibility as required in multiple locations as mapped. The accessibility upgrade consisted of making the sidewalk corners slope to the road, for strollers/bikes/wheelchairs for ease of transition.	\$79,653.21	\$79,653.21	July 1, 2017	September 30, 2017	Yes
11037	Town of Cochrane	Rural Road Gravel Replacement on Concession 2/3 (2017)	Apply gravel and crushed asphalt (4374 cubic yards of gravel) to 5.6 KM of Concession 2/3.	\$156,296.50	\$216,492.50	June 1, 2017	August 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
11028	Township of Adelaide Metcalfe	Katesville Drive Resurfacing	Katesville Drive to be resurfaced to extend the life of the road with a Bonded Wearing Course. Approximately 3.3 km of road will be resurfaced with the high-performance surface course to increase the life expectancy while lowering the upkeep and maintenance costs. The Bonded Wearing Course is a single pass surface treatment which applies both emulsion and hot mix in a single pass which reduces the user delays during construction.	\$92,060.84	\$215,512.63	October 1, 2017	November 30, 2017	Yes
11025	Municipality of Markstay-Warren	Resurfacing of Rollande Street	Rollande Street is an urban road that is almost down to granular materials. The road will be re-ditched and granular applied to secure the base and then apply 40 mm of Asphalt on 200 meters of road that is 21 feet wide.	\$25,167.28	\$25,167.28	September 1, 2017	November 30, 2017	Yes
11024	Municipality of Markstay-Warren	Resurfacing Kukagami Lake Road	Resurface the first 900 meters of road and install a new buried drainage pipe to allow for local pedestrians to walk along side the busy road.	\$92,883.99	\$250,000.00	October 1, 2017	July 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
11021	Township of South Stormont	Reconstruction of Anderson Road East & West	Anderson Road is at a condition and time when full reconstruction is required. The project involves the correction of culverts and ditching issues and the pulverizing and reclamation of the surface with granulars being added at a 1:1 ratio. The reclaimed surface will be approximately 880 tonnes. A double surface treatment with a fog seal will complete the reconstructed portion of the project. Approx. 10.8kms of road is being reconstructed.	\$111,309.01	\$381,499.35	June 1, 2017	December 29, 2017	Yes
11020	Township of South Stormont	Reconstruction of Morgan Road	Morgan Road is at a condition and time when full reconstruction is required at the north 1.2km; and a surface treatment overlay for the 2km. Reconstruction requires pulverizing and reclamation of the surface with granulars added at a 1:1 ratio. The reclaimed surface is approx. 880 tonnes. Culvert and ditching issues will be addressed. A double surface treatment with a fog seal will complete the reconstructed portion of the project. A single surface treatment with fog seal will be applied to 2km.	\$93,090.64	\$118,213.90	June 1, 2017	September 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
11013	Township of Muskoka Lakes	Herman Tibbel and Hekkla Bridge Replacements	Herman Tibbel Bridge Replacement with large diameter culverts to prevent future Herman Tibble Road washouts. Existing culverts were smaller in diameter and water was not able to flow through easily. □ Hekkla Road Bridge Replacement/Rehabilitation - Bridge deck replacement, abutment and approach repairs. As well repair to slope stabilization	\$207,524.12	\$207,524.12	July 4, 2017	December 31, 2017	Yes
11005	City of Kawartha Lakes	Urban/Arterial Reconstruction Project (2017)	Complete reconstruction of the existing roadway of Helen/Prince/Bond/Elgin Streets to urban standards including all removals, trenching, new storm sewer system, water main, sewer main construction, followed by placement of new base material and pavement with curb and gutter and sidewalk installation. The total length of reconstructed roads is 1.872 kms. In addition, Front and Anne Streets had the placement of surface asphalt of 50 mm of HL4 for a length of 0.659 kms.	\$49,295.91	\$4,851,494.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
11003	City of Kawartha Lakes	Urban/Rural Reconstruction (2017)	This program addresses the urban/rural reconstruction needs identified by the Roads Needs Study. The work involved the complete reconstruction of Elgin/Melbourne/Main/Duke/Canal Streets including replacement of the roadbed granular's, asphalt and installation of new storm sewers. It also included the placement of new concrete curbs and gutters and sidewalks. The total length of the reconstructed roads being 3.593 kms.	\$3,259,702.92	\$6,259,100.00	January 1, 2017	December 31, 2018	Ongoing
10996	Town of Cochrane	Expansion of Bikelanes through Commando Lake's Memorial Park	Expand the network of bicycle lanes into Commando Lake's Memorial Park by creating a connection between two existing cycling routes via the noted park. In order to create this connection, work will be done on pathways and a boardwalk will be installed. A total of 641.24 m of Trails/Pathways/Boardwalk will result from this project.	\$13,235.74	\$200,000.00	June 1, 2017	January 31, 2018	Ongoing
10987	Township of Laird	Resurfacing of Government Rd & Pumpkin Point Road W (2017)	Government Road, Rydall Mill Road to Neebish Road, will have a grade raise and new surface treatment applied for approximately 1.6km. Three field culverts will be installed and all driveways onto Government Road will be raised and graded level with the road surface. Pumpkin Point Road West, a length of 1.6km, Highway 17 E to Lakeview Road, will be surface treated. All these upgrades are much needed for travellers using these two very busy thoroughfares.	\$65,410.00	\$112,051.00	April 30, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10986	Township of Matachewan	Road Resurfacing of Bernard St/ Knott Ave/ Roche St S (2017)	The 2017 project involved the resurfacing of 3 streets and 1 avenue within the Townsite. The total length of the surface to be paved was approximately 4 km's. The project involved the replacement of aging culverts and the modification of ditches where needed in order to redirect the storm water during heavy rainfalls.	\$28,310.08	\$431,813.00	May 1, 2017	October 31, 2017	Yes
10984	Township of Alnwick/Haldimand	2017 Surface Treatment of Grills, South Burns, Sheltervalley, and Casteels Roads	The main objective of this project is to surface treat (rehabilitate) 4 roads for a total of 9.3 km. The useful life of the roads will be extended, safe travel will increase for cyclists and motorists, and CO2 emissions will decrease as a result of less friction between the pavement and the tires of the vehicles.	\$210,000.00	\$210,000.00	June 1, 2017	October 31, 2017	Yes
10980	Township of Augusta	Branch Road reconstruction	The main objective of the project was to rebuild one of our main local roads, including to pulverize, reconstruct and repave Branch Road from 1100 metres east of Klitbo Road to Hart Road.	\$229,894.77	\$382,750.00	September 8, 2017	December 31, 2017	Yes
10976	City of Owen Sound	Rehabilitation of North Side Retaining Wall on 10th St E	Rehabilitation and resurfacing of concrete retaining wall (Chip, Patch and Seal)	\$21,056.00	\$40,000.00	September 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10964	Township of Selwyn	Road Resurfacing Program 2017 - various locations	These roadway improvements deal primarily with road surface and ride-ability improvements. A combination of single and double applications of tar & chip also ensures that the road surface remains in good condition and extends the life of the road base.	\$125,066.33	\$324,174.00	May 1, 2017	December 15, 2017	Yes
10962	Township of Selwyn	Reconstruction of Ennis Rd from Brick Rd to Chemongview	Road excavation, backfill and compact where applicable. Add A gravel and grade or scarify and grade to prepare for tar & chip application. Contractor completion of a combination of double and single lifts of tar & chip road resurfacing throughout project.	\$95,729.59	\$121,592.62	May 1, 2017	October 27, 2017	Yes
10961	Township of Selwyn	Road Reconstruction & Asphalt Paving Kengary Dr. Area	Prepare for asphalt crew and coordinate Asphalt Resurfacing with contractor. Top up shoulders and final clean up.	\$38,797.50	\$39,002.49	May 1, 2017	October 27, 2017	Yes
10960	Township of Selwyn	Road Reconstruction & Asphalt Resurfacing - Steinkrauss & Dinsdale Area	Road excavation, backfill and compact where applicable. Add A gravel, grade and crown road to prepare for asphalt crew. Coordinate Asphalt Resurfacing with contractor. Top up shoulders and final clean up.	\$158,631.59	\$195,029.81	April 3, 2017	November 30, 2017	Yes
10958	Township of Laurentian Valley	Reconstruct Achray Rd	Achray Rd 1.5 km to be reconstructed. The project will include the redesign and reconstruction of the existing roadway including culvert replacements, grading of roadside ditches, pulverizing of the existing road surface, grading the roadway with the addition of new granular materials and a new surface consisting of 2 lifts of super pave.	\$300,464.98	\$300,464.98	January 19, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10957	Village of Merrickville-Wolford	Rebuilding & Resurfacing of Putnam Road	3.1 Kms of Putnam Road will be rehabilitated with Culvert Replacements, ditching, pulverizing existing surface, addition of granular materials, grading & compacting. Double surface treatment will be done.□	\$139,000.00	\$195,495.65	June 1, 2017	September 1, 2017	Yes
10954	Town of Prescott	Reconstruction Linda Street & Linda Place	Complete reconstruction of water, wastewater, storm, and road for Linda Street and Linda Place.	\$0.00	\$1,200,000.00	April 1, 2017	November 30, 2018	Ongoing
10948	Town of Erin	Resurfacing Thompson Crescent	Asphalt on Thompson Crescent has reached the end of its useful life. The road is being resurfaced.	\$11,550.29	\$141,125.43	August 2, 2017	August 23, 2017	Yes
10944	Township of Adjala-Tosorontio	Paving 950 m of Sunnidale-Tosorontio Townline	950m of the Sunnidale-Tosorontio Townline is being paved to extend the life of the road and improve the safety of travelling on this road.	\$57,814.93	\$57,814.93	January 2, 2017	December 20, 2017	Yes
10940	Township of Oro-Medonte	Surface Rehabilitation of Line 12 N/12 S/Forest Plain Road	Surface rehabilitation will consist of pulverizing the existing surface, addition of granular material and repaving. A total of 8.31 Lane kms of roads will be resurfaced.	\$1,079,360.00	\$1,194,393.55	July 1, 2017	December 15, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10933	Township of St. Joseph	20th Side Road Resurfacing - Hwy 548 to F&G Line	Surface treatment of the 20th Side Road will provide safe, serviceable road pavement that maximizes sustainability for future use. This project has been identified in the municipality's five year roads plan as being in a condition where resurfacing will extend the useful life of the road and thereby avoid complete reconstruction of the road.	\$41,321.30	\$44,193.86	July 3, 2017	August 31, 2017	Yes
10930	Town of Kingsville	Replacement and Widening of Sidewalks (2017)	Replace and widen sidewalks within existing urban neighbourhoods. Older sidewalks are falling apart and present a safety risk for our residents. A portion of the funds will be used to connect sidewalks between existing and new developments. 0.7 km of existing sidewalks will be replaced and 0.3 km of new sidewalks will be added.	\$72,091.19	\$72,091.19	May 1, 2017	November 21, 2017	Yes
10929	Town of Kingsville	Resurfacing of Multiple Rural Roads (2017)	Pulverize, Tar & Chip segments of Road IIE, Road 10E and Road 6E to extend the useful life of these roads. Approx. 22.8 lane kms of roads will be resurfaced.	\$824,794.07	\$846,325.96	May 1, 2017	September 8, 2017	Yes
10928	Municipality of West Nipissing	Rehabilitation of Nature's Trail Bridge and Duck Creek Bridge	Replace concrete abutments on Nature's Trail Bridge. Bridge is currently under a full time load restriction as aged abutments are failing. □ OSIM reports identified that Duck Creek bridge needs replacement. The steel girders are past rehabilitation; the bridge is currently posted at a reduced load. Project will include complete replacement of the current bridge structure.	\$41,508.80	\$700,000.00	June 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10924	Municipality of Central Manitoulin	Rebuilding Manitou Lane	Rebuild one kilometer of Road with a double surface treatment.	\$43,875.61	\$70,000.00	July 3, 2017	December 31, 2017	Yes
10921	Municipality of Central Manitoulin	White Church Road Rebuild	Rebuild of one kilometer of road - with double topping of surface Treatment.	\$61,000.00	\$70,000.00	July 3, 2017	December 31, 2017	Yes
10918	Municipality of West Grey	Rehabilitation of Ford's Bridge	Rehabilitation of Ford's Bridge (Concession 16 east of Grey Road 10, Normanby) including deck, expansion joints, railings, curbs, guiderails, etc.	\$201,422.76	\$203,076.67	May 28, 2017	December 22, 2017	Yes
10917	Township of Plummer Additional	Jeffery Bridge Replacement; Duff Road Surface Treatment	Jeffery Bridge was built in 1940; it is a single span, solid concrete slab with a concrete deck scheduled to be replaced with 2400 mm corrugated steel pipe, complete with end walls, steel beam guide rail, geotextile and rock rip rap protection.□ Sections of Duff Road are scheduled for surface treatment: 800 m is to receive single course surface treatment; 500 m is to receive double course surface treatment.	\$40,223.85	\$362,658.47	May 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10916	Municipality of Strathroy-Caradoc	Reconstruction of Princess/ Ellor/ Caradoc Streets	All streets will be reconstructed with the redesigning and reconstructing of existing roadways including a geotechnical investigation, upgrade of curbs and gutters including regrading and resurfacing driveway entrances. Ellor & Caradoc Streets will see upgrades to 150 mm watermain and replacement of 250 mm sanitary sewer 150 mm and new 900 mm Storm Sewer for separation. A total length of 1837m of roads will be reconstructed.	\$589,187.00	\$4,266,426.00	April 3, 2017	May 31, 2018	Ongoing
10915	Municipality of West Grey	Rehabilitation of Con 17/18 Lot 1 Bridge	Rehabilitation of Bridge Structure No 50 Concession 17/18 Lot 1 Normanby including barrier posts, railings, curbs, guiderails, etc.	\$128,900.20	\$128,900.20	May 28, 2017	December 22, 2017	Yes
10914	Municipality of West Grey	Rehabilitation of Mulock Rd Bridge	The Mulock Road Bridge B-026 rehabilitation including curbs, railings, abutments/wingwalls and guiderails.	\$54,464.15	\$179,762.95	May 28, 2017	December 22, 2017	Yes
10912	City of Temiskaming Shores	Tobler Road Surfacing from Hwy 11 N to Peters Road	Inspect and spot repair defects in existing treated roadway surface. Place double application of Surface Treatment, including Class 2 Aggregate (1600m length at 8m width).	\$60,691.24	\$87,472.90	July 4, 2017	July 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10911	Municipality of Strathroy-Caradoc	Asphalt Repaving various roads in the Municipality	Mill and pave various asphalt roads throughout the municipality. These roads are selected from our road needs study & AMP. The work involves the pulverizing and repaving of a single lift of asphalt 50mm of HL4. A 2% cross fall before paving will be established to give the road good drainage which helps with longevity. The total length of roads being paved are 660 m .	\$123,579.00	\$223,686.00	June 5, 2017	October 27, 2017	Yes
10910	City of Temiskaming Shores	Edward St Surfacing from Dutton St to Lakeshore Road	Grade existing surface material within roadway section. Place, grade and compact 50mm Granular "A". Place double application of Surface Treatment, including Class 2 Aggregate (320m length at 8m width).	\$24,464.16	\$24,464.16	July 4, 2017	July 31, 2017	Yes
10909	City of Temiskaming Shores	Quarry Rd S/Dutton St Surfacing from West Rd to Lakeshore Rd	Inspect and spot repair defects in existing RAP surface. Place single application of Surface Treatment, including Class 2 Aggregate (2.3m length at 8m width).	\$57,107.72	\$57,107.72	July 4, 2017	July 31, 2017	Yes
10908	City of Temiskaming Shores	Albert Street Surfacing from Niven St S to ONR Crossing	Grade existing surface material within roadway section. Place, grade and compact 50mm Granular "A". Place double application of Surface Treatment, including Class 2 Aggregate (200m length at 8m width).	\$15,569.28	\$15,569.28	July 3, 2017	July 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10907	City of Temiskaming Shores	Niven St Surfacing from Main St to King St	Grade existing surface material within roadway section. Place, grade and compact 50mm Granular "A". Place double application of Surface Treatment, including Class 2 Aggregate (2200m length at 8m width).	\$163,688.60	\$163,688.60	July 4, 2017	July 31, 2017	Yes
10906	Municipality of Strathroy-Caradoc	Tar and Chip Repaving of various roads	Pulverized and repaved several tar and chip roads in the rural area of the municipality. The roads are selected from our road needs study & AMP. The work involves the pulverizing, a grader will be used to achieve the 2% cross fall before paving to give the road good drainage which helps with longevity and repaving with a coat of tar and the final coating of stone chip. The total length of roads being paved are 850 m.	\$229,650.00	\$477,043.00	July 4, 2017	September 15, 2017	Yes
10905	City of Temiskaming Shores	Main St Surfacing from Ferguson Ave to Niven St	Mill 50mm of existing asphalt (750m length at 9m width). Place tack coat and geotextile over milled surface. Place 1 lift of 50mm hot laid asphalt over milled surface.	\$251,459.14	\$251,459.14	June 1, 2017	June 30, 2017	Yes
10904	City of Oshawa	Brick by Brick Park Walkway Upgrade	The Brick by Brick walkway which forms part of the Oshawa Trail system is in need of an upgrade for community use and safety. The existing walkway will be replaced and a new walkway will be added.□	\$0.00	\$50,000.00	January 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10903	Loyalist Township	Reconstruction of Fralick Road	The project includes pulverising of the existing surface, partial full depth excavation in areas that require base stabilization, supply and install Granular B and Granular A, culvert removal and installation of new culverts, ditching, double surface treatment and restoration of all disturbed areas. About 3.4 Lane Kms of road will be improved by this project.	\$134,505.38	\$473,673.38	July 15, 2017	September 5, 2017	Yes
10902	City of Temiskaming Shores	Murray St Surfacing from May St to westward limit	Grade existing surface material within roadway section. Place, grade and compact 50mm Granular "A". Place 1 lift of 50mm hot laid asphalt (55m length at 7.0m width).	\$13,508.64	\$13,508.64	June 1, 2017	June 30, 2017	Yes
10900	Township of Stirling-Rawdon	Road Reconstruction & Culvert Replacement in Multiple Locations	Replaced culvert and storm water piping on former Highway 14 (Stirling-Marmorora Road) as it was a safety concern. Surface Treated Goods Road and a portion of Demorest Road. Started the reconstruction of Springbrook Road West - this reconstruction is approximately 7 kms long and will include ditching, new culverts, pulverizing existing surface, regrading roadway and driveways with a new granular material and the new surface treatment and fog seal.	\$526,118.41	\$1,745,667.46	May 15, 2017	December 31, 2018	Ongoing
10899	City of Temiskaming Shores	McCamus Ave Surfacing from Dixon St to Sheperdson Rd	Grade existing surface material within roadway section. Place, grad and compact 50mm Granular "A". Place 1 lift of 50mm hot laid asphalt (275m length at 9.0m width).	\$23,523.25	\$79,301.07	August 1, 2017	August 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10896	Town of Richmond Hill	Construction of Trails & Installation of LED lights	Construction of new trails and installation of LED lights on existing sidewalks and trails at eight locations across the Town.	\$108,014.00	\$597,300.00	January 1, 2017	December 31, 2018	Ongoing
10895	City of Temiskaming Shores	Dixon St Resurfacing from Farah Ave to McCamus Ave	Pulverized existing asphalt surface of Dixon Street (110m length at 9.0m width). Graded surface material within the pulverized area. Placed, compacted and graded 50mm Granular "A". Place 1 lift of 50mm hot laid asphalt at a width equal to the existing paved surface.	\$48,936.38	\$48,936.38	August 1, 2017	August 31, 2017	Yes
10894	City of Temiskaming Shores	Resurfacing Farah Ave from Regina St to Dixon Ave	Pulverized existing asphalt surface on Farah Ave (220m length at 8.0m width). Graded surface material within pulverized area. Placed, graded and compacted 50mm Granular "A". Placed 1 lift of 50mm hot laid asphalt at a width equal to the existing paved surface.	\$69,787.02	\$69,787.02	August 1, 2017	August 31, 2017	Yes
10890	City of Barrie	Construction of Bridges in Sunnidale Park new Dog off-leash Recreational Area	To design and construct two (2) new pedestrian/vehicular bridges in Sunnidale Park to service the dog off leash recreational area (DOLRA) off Coulter Street and to cross the Kidds Creek tributary, from Sunnidale Road, to allow for vehicular access to the DOLRA and the existing SWM Pond berm for year round maintenance and emergency access.	\$56,814.02	\$414,000.00	March 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10889	Municipality of Temagami	Reconstruction of Lake Temagami Access Road	This is an 18 km gravel road (originally built for mine access) that is now used to access the hub of Lake Temagami by residents, cottagers, campers, and tourists, and to access the First Nation island reserve. The project included a preliminary survey to prepare for further engineering to do major upgrades. We also renewed the surface by adding gravel/fines well beyond normal maintenance and ditching to improve drainage in some of the problem areas and did brushing to improve sight lines.	\$51,981.59	\$120,860.36	June 19, 2017	December 31, 2017	Yes
10886	Town of Essex	Culvert Maintenance on 9th Concession	Replacement of culvert and installation of guide rail and miscellaneous safety improvements.	\$60,784.00	\$60,784.00	June 29, 2017	December 31, 2017	Yes
10885	Township of Madoc	Jarvis Road Resurface	Resurface 870m of local roadway with hot asphalt mix to improve motor travel for residents and emergency service vehicles.	\$136,319.54	\$154,078.83	May 3, 2017	September 15, 2017	Yes
10884	City of Oshawa	Bridge Maintenance, Renewal and Replacement	Address maintenance, rehabilitation and / or replacement of existing road and pedestrian structures throughout the City based on consultant recommendations from the biennial inspection. Includes structure 6-3006 Humewood Ave., 000216 Darcy St. and 3-2084 Glenn Stewart Park.	\$0.00	\$647,000.00	January 1, 2017	December 31, 2019	Ongoing
10883	Town of Essex	Rehabilitation of Bridges on Dolson/North Malden/Gesto Roads	Rehabilitation of the concrete culvert structure, concrete deck overlay and miscellaneous safety improvements.	\$191,508.00	\$269,508.00	January 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10882	City of London	Construction of Kiwanis Park Pathway Connection	The construction of this pathway will complete the Kiwanis Park pathway system and will continue the network of active transportation infrastructure within the City. Works include a new pathway from south of Trafalgar Street to the existing pathway terminus. Once completed, this project will add approx. 1.2km to the total length of multi-use pathway.	\$338,005.72	\$1,207,308.00	May 5, 2017	October 31, 2018	Ongoing
10880	City of London	Thames Valley Parkway-North Branch Connection	This project completes the Thames Valley Connection between Richmond Street North and Adelaide Street North. The project will include two new pathway bridges at Ross Park and west of the North London Athletic Fields, with the proposed pathway north of the river connecting the bridges. Once complete, this project will add approx. 1.5km to the total length of the Thames Valley Pathway.	\$7,954.35	\$1,048,868.00	February 1, 2017	November 30, 2019	Ongoing
10879	Town of Essex	Rehabilitation of Multiple Streets	Rehabilitation of 12.4 kms of rural 2 lane roads included cold rolled recycled overlay/full depth reclamation of the existing roadway with asphalt overlay and a single lift of tar and chip, new aggregate shoulders and driveway entrances.	\$521,343.95	\$994,082.95	January 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10876	City of Oshawa	Replacement & Rehabilitation of Sidewalks in Multiple Locations	To remove and replace 1,250 metres of deficient sidewalk slabs throughout the City as identified through annual inspections and the deteriorating active transportation network affected by cracking, heaving, asphalt patching, ponding and to comply with design standards.	\$200,000.00	\$496,000.00	January 1, 2017	December 31, 2019	Ongoing
10873	City of Oshawa	Pavement Preservation of Multiple Streets	Filling the pavement cracks with asphalt emulsion in order to deter pavement cracking from spreading. Through inspection and analysis of surface ages, road candidates are identified for this treatment. Total 10,700 metres to be rehabilitated. Total 6,700 metres to be treated.	\$72,867.13	\$100,000.00	January 1, 2017	December 31, 2018	Ongoing
10872	City of Oshawa	Resurfacing & Rehabilitation of Multiple Streets	The Pavement Preservation program protects the City's road infrastructure from premature deterioration and extends its useful life. It includes removal and resurfacing of asphalt and rehabilitation of deficient curbs & gutters and sidewalks to restore the quality of the road. Total 10,700 metres to be rehabilitated.	\$2,053,488.46	\$3,416,000.00	January 1, 2017	December 31, 2019	Ongoing
10869	City of Sault Ste. Marie	Resurfacing of Korah Road and Willoughby Street	Resurfacing of Korah Road from Wallace Terrace to Second Line and Willoughby Street from Willow Avenue to Pine Street for a total length of 1.8km.	\$690,431.50	\$1,571,760.00	July 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10868	City of Sault Ste. Marie	Reconstruction of Grace Street & Franklin Street	Complete reconstruction of Grace Street (Bruce Street to Elgin Street) and Franklin Street (Henrietta Avenue to Laura Street), for a total length of 540m. The project involves the replacement of storm and sanitary sewers, watermain, pavement, curb, sidewalk and streetscaping features.	\$1,315,823.27	\$1,946,833.25	June 1, 2017	December 31, 2018	Ongoing
10865	Township of Wainfleet	Resurfacing/Rehabilitation of Multiple Roads (2017)	On Townline road, Bell road, Wilford Road and Philips Road a single surface treatment was applied. Kilts road was rebuilt including shouldering, ditching, culverts and base repair and widening of the road. A total of 6.4kms of roads were resurfaced or rehabilitated in this project.	\$196,663.68	\$245,300.00	March 20, 2017	November 30, 2017	Yes
10864	County of Bruce	Resurfacing of Bruce Roads 9C, 9D, 9E & 86D	Project includes application of hot mix including a paved shoulder on Road Section C and micro-surfacing on Sections D and E & urban resurfacing of 86D.□ Approx. total length of the resurfaced roads is 21 Km (42.1 lane km).	\$414,618.00	\$1,730,000.00	July 4, 2017	December 31, 2018	Ongoing
10863	County of Bruce	Resurfacing of Bruce Roads 01G, 01H and 01N	Project includes rural granular base strengthening and an application of a base lift of hotmix. The total length of resurfaced roads is about 16.7 kms (33.54 lane km).	\$1,234,829.00	\$2,640,000.00	July 4, 2017	November 3, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10860	Township of McNab/Braeside	Reconstruction of Scheel Drive	This approx. 2.6 km project will include the in-place processing of the existing surface, areas of full depth excavation and vertical alignment correction, lane and shoulder widening, supply/placement of granular material, and asphalt paving. It will also include drainage improvements together with ditch realignment and replacement of driveway and road crossing culverts, including the Dochart Creek culvert.	\$229,038.15	\$1,037,710.11	January 2, 2017	December 29, 2017	Yes
10855	Town of New Tecumseth	Intersection Improvements - 10th Side road & 6th line	Preliminary design and EA requirements commenced in 2017 and will be completed in 2018. Project is being undertaken to investigate solutions to address poor sight lines and road geometrics at the intersection. Land acquisition and utility relocates are budgeted for 2018 (OCIF funding) with road construction planned for 2019 (long term indebtedness funding).	\$20,488.10	\$134,400.00	June 1, 2017	October 31, 2019	Ongoing
10853	Township of Tyendinaga	Resurfacing 15 km of Local Roads	Gas Tax to fund our annual Resurfacing Program Kennelly Rd 4km Marysville Rd 6km, Lonsdale 2km, Enright 2km, Wyman 1km	\$250,000.00	\$300,000.00	June 1, 2017	August 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10852	Town of Orangeville	Pedestrian Crossing Signals & Trail Connection - Hwy 10 and Fifth Avenue	The friends of Island Lake in conjunction with Credit Valley Conservation (CVC) continue to construct a new trail way on the east side of Highway No. 10 as part of the Island Lake Trail. A signal controlled pedestrian crossing is required across Highway No. 10 to assist trail users to safely cross the highway in an east-west direction.	\$2,018.86	\$12,060.00	July 1, 2017	December 31, 2019	Ongoing
10849	Town of New Tecumseth	Resurfacing of 15th Side road between the 5th & 7th line	Resurfacing of the 15th Side road between the 5th and 7th line. The total distance is approximately 2.8 km. The current road segments are surface treatment and will be capped with 2 lifts of asphalt. Additional sections of the 15th Side road between the 7th and 10th lines were pulverized and will be surface treated with asphalt in 2018 and 2019 with long term indebtedness providing the funding source. A small amount of work is scheduled for 2018 to fully complete the project.	\$647,275.60	\$647,275.60	June 1, 2017	June 29, 2018	Ongoing
10841	Municipality of West Perth	Nelson St Road Rehabilitation	Replacement of Nelson St roadbase, pavement, curbs, gutter, water main, storm water main, and wastewater main and sidewalks. Sidewalks are replaced to meet accessibility standards.	\$275,966.54	\$381,754.00	February 2, 2017	December 31, 2017	Yes
10840	Town of Midland	Resurfacing of Roads in Multiple Locations (2017)	General Resurfacing of 1.87Kms of roads. The project work includes pulverizing existing surface, adding gravel and grading with placement of 50mm of HL4 top course.	\$227,497.27	\$263,838.53	September 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10833	City of Port Colborne	Construction of New Sidewalk on Lakeshore Road West	Construction of 170.8 metres of new sidewalk on Lakeshore Road West for the safety of pedestrians and to encourage walking within the community.□	\$18,437.00	\$18,437.00	August 2, 2017	December 31, 2017	Yes
10832	Township of Essa	Design & Reconstruction of King Street - Auburn Street to Cross Street	Design work for the urbanization of King Street from Auburn Street to Cross Street. Construction will entail the urbanization of approximately 450 meters with new stormsewer installation, new road subgrade, construction of new curb and sidewalk and asphalt.	\$0.00	\$54,000.00	August 1, 2017	May 1, 2018	Ongoing
10831	Township of Essa	King Street Reconstruction - Huron Street to Auburn Street	Urbanization of King Street, to include sub grade excavation, installation of storm sewers, installation of curb, remove and replace sidewalks and asphalt resurfacing.	\$143,000.00	\$700,000.00	May 15, 2017	December 29, 2017	Yes
10830	Township of Essa	30th Sideroad - 6th Line to County Road 56	Road sub grade excavation, culvert replacement and upgrade, replace road sub grade with proper depth granulars and resurface with 90 mm asphalt	\$127,250.00	\$509,000.00	June 1, 2017	December 29, 2017	Yes
10829	Township of Essa	25th Sideroad - 10th Line to 11th Line	Road sub grade excavation, culvert replacement and upgrades, place proper depth road sub grade, place 200m of safety guardrail and place 90mm of asphalt.	\$128,000.00	\$512,000.00	June 1, 2017	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10826	City of Port Colborne	Road Resurfacing of Various Streets	Resurfacing of various roads throughout the City. Rehabilitate surfaces through milling, pulverizing and resurfacing with overlays. Base repairs completed where required. Roads impacted by this project: Chippawa, Third Concession, Lever, Clarence, Isabel, Knoll, Woodside, Davis, Wellington and Dolphin. A total of 12.94 Lane kms of roads will be resurfaced.	\$538,000.00	\$1,004,582.00	June 5, 2017	December 31, 2017	Yes
10821	Municipality of Neebing	Copper Cliff Rd E Chipseal	The Municipality of Neebing applied a chipseal surface treatment to 5.8 km of Copper Cliff Road East between Highway 61 and Walker Road North. Copper Cliff Road East was a gravel road before the surface treatment was completed. The work included building up and repairing the road base, ditching, culvert replacements and chipseal surface treatment.	\$122,899.33	\$304,000.00	July 3, 2017	August 31, 2017	Yes
10818	Municipality of Whitestone	Slurry Sealing of Bunny Trail	The project involves slurry sealing 9.5 km of local road, effectively extending the life of the road surface by an estimated 5 years, delaying a full reconstruction. The slurry seal strengthens and improves the road surface for approximately 5 years, reducing potholes (thus reducing liability) and reduces winter requirements for sand and salt.	\$112,628.70	\$184,829.00	June 1, 2017	September 30, 2017	Yes
10817	Municipality of Central Elgin	Fruit Ridge Line Cold in Place Replace Recycling	Cold in Place Recycling of Fruit Ridge Line (Sunset to Fairview)	\$394,286.55	\$523,965.12	April 3, 2017	August 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10816	Township of Sables-Spanish Rivers	Emiry Road Bridge Replacement	The scope of this project will be to replace the existing wooden bridge with a new pre-engineered steel bridge. Bolt-a-bin abutments would be installed allowing for quick and effective installation. The proposed steel bridge would improve the safety of the crossing due to the increased strength and extended design life (greater than 50 years).	\$78,432.86	\$1,385,800.00	April 12, 2017	December 31, 2017	Yes
10814	Municipality of Greenstone	Road Rehabilitation of Multiple Roads (2017)	This project involves the rehabilitation of 17.5 Kms of municipal roads as mapped. A double application of HF 150S surface treatment will be applied followed by a single layer over the full length of the road.	\$70,761.90	\$471,019.38	September 5, 2017	October 20, 2017	Yes
10812	Village of Point Edward	Monk Street Reconstruction	0.25 lane kms of Monk St was reconstructed. Interlocking brick was removed from the sidewalk & replaced with poured concrete thus reducing ongoing maintenance costs. A storm water drain was added to service property on the west side. Curbs were repaired/replaced and the road was milled and resurfaced with two inches of new asphalt. Repairs were made to the existing roadbase to stabilize the asphalt road & improvements made to increase the turning area for fire trucks.	\$62,934.86	\$69,827.73	April 1, 2017	December 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10811	Municipality of Sioux Lookout	Reconstruction of East King Street & Wellington Corridor	East King Street 375 m were rehabilitated. The project included rehabilitation of road from First to Third Ave. Including curb, gutter, sidewalk, bicycle lanes and landscaping. Replacement of 456 m of PVC sewer and water main. Wellington Corridor 68.7 m were rehabilitated. Including rehabilitation of road from Fifth to Front St. Two intersections, sidewalks, curb, gutters, bicycle lanes, landscaping and regrading ditches. 18 m of PVC watermain, 19.5 m of PVC Storm sewer main.	\$342,741.16	\$4,786,994.30	March 1, 2016	December 31, 2017	Yes
10807	Region of Waterloo	Reconstruction of King Street from Ion tracks to Central Street	Replacement of existing asphalt and granular base with new granular material and hot mix asphalt from the Ion Tracks to Bridgeport and onwards to Central Street to provide a safe and serviceable road. Work includes the replacement of underground piping (storm sewers, sanitary sewers, watermain & underground utilities), reconfiguration of the travel lanes, new segregated bike lanes, wider sidewalks, street lights, landscaping etc. over a total project distance of approximately 650m.	\$4,121,249.79	\$7,112,000.00	January 2, 2017	December 27, 2019	Ongoing
10802	Region of Peel	Build a pedestrian pathway along Olde Baseline Rd.	Provision of a pedestrian pathway to connect the Badlands parking lot to the park entrance along Olde Baseline Rd.	\$539,329.06	\$540,000.00	January 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10801	Region of Peel	Construction of sidewalks in Multiple Locations on Highway 50	Gas Tax Funds were used to construct 825 meters of sidewalk on Highway 50 between Patterson Side Rd. and Munro St. and on Highway 50 between Zimmerman Dr and TRCA Palgrave Forest Entrance to promote pedestrian traffic in these areas.	\$200,818.01	\$386,045.00	January 1, 2017	December 31, 2019	Ongoing
10799	Region of Peel	Implementation of Dixie Road Bikeway between Rometown Dr. and Lakeshore Rd.	Pavement markings and signage to implement Dixie Road Bikeway between Rometown Dr. and Lakeshore Rd.	\$135,795.39	\$200,000.00	January 1, 2017	December 31, 2018	Ongoing
10796	City of Hamilton	Resurfacing and Rehabilitation of Multiple Roads Bruleville, Stipley, Red Hill etc.	This project involves the resurfacing of residential streets in the Red Hill (South), Stipley (South) (Main to Cannon), Bruleville (North), Yeoville & Sherwood Neighbourhoods. The work includes curb & sidewalk repairs, mill and overlay of asphalt surfacing, base asphalt repairs. Approx total length of roads resurfaced/rehabbed 172.94Lkm.	\$10,312,027.13	\$15,854,000.00	January 1, 2017	December 31, 2020	Ongoing
10795	City of Hamilton	Reconstruction & Rehab of Multiple Roads York Blvd/Sanatorium Rd/Westaway Rd	Road resurfacing & reconstruction includes stripping existing asphalt to existing granular base. Plane asphalt 40mm thick and 600ram wide. Excavate, supply and place 80ram Superpave 19.0, (Traffic Category D), PG 64-28 asphalt cement)remove median Island and repair as part of the road. Approx total length of roads reconstructed/rehabbed 7.74km.	\$1,265,500.47	\$4,239,000.00	January 1, 2017	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10794	City of Hamilton	Replacement of Bridge 452 - Centennial Pkwy & associated Road Reconstruction	Rehabilitation and reconstruction of Bridge 452 - Centennial Pkwy.□ Project scope includes bridge replacement, construction of new piers and superstructure and associated road reconstruction.□ □	\$21,270.43	\$100,000.00	January 1, 2017	December 31, 2020	Ongoing
10793	Municipality of St. Charles	Replacement of Culvert (24" x 40') on Lake Road	Replaced deteriorating culvert to improve water runoff & road drainage.	\$9,809.73	\$14,521.66	July 10, 2017	July 14, 2017	Yes
10792	Municipality of St. Charles	Gravel Resurfacing - Casimir Rd to Musky Bay Road	Resurfaced 4.2 KM of gravel of a section of Musky Bay Road from Casimir Road to Musky Bay which extend the useful life of the section of road, improves storm water drainage reducing the level of erosion.	\$28,709.16	\$38,709.16	June 5, 2017	June 30, 2017	Yes
10790	Town of Northeastern Manitoulin and the Islands	Sidewalk Construction (2017)	This new 405m sidewalk will be installed along Draper St W in Little Current from Worthington Street (intersection) to Hayward Street. A sidewalk on this busy street leading to the public school will ensure that the children are kept safely off the road and away from traffic. It will also allow more kids to walk to school on their own resulting in a reduction of traffic on the street created by parents having to drop off their children.	\$117,316.73	\$117,316.73	July 3, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10789	Town of Northeastern Manitoulin and the Islands	Road Resurfacing of Multiple Roads (2017)	This project includes both resurfacing and surface treatment of 4.26 kms of roads as mapped. The work will require milling, removing asphalt, and repaving which will extend the life of the roads and ensure the safety of the travelling public.	\$218,966.57	\$218,966.57	May 1, 2017	December 31, 2017	Yes
10788	Township of Cavan Monaghan	Surface Treatment of Multiple Roads (2017)	Township replaced the existing surface treatment as it was deteriorating with new gravel and double surface treatment on the following roads: Carmel Crescent from County Road 10 555m to end, Hutchison Drive from Deyell Line 1.48km to Zion Line, Morton Line from Highway 7 1km east to 788 Morton Line and from 1030 Morton Line 725m east to 1100 Morton Line, Sharpe Line from Winslow 1/4 Line 1.1km east to 640 Sharpe Line, Carmel Line from County Road 28 3km to Brackenridge Drive.□ □	\$181,143.00	\$291,874.29	June 21, 2017	December 31, 2017	Yes
10786	County of Renfrew	Rehabilitation and resurfacing of County Roads 49,51,58	This project involves the timely rehabilitation and resurfacing of several roads within the County system, including CR49(8.52km), CR51 (9.16km), CR58 (8.83km). The projects will restore roadways with poor surface condition ratings and renew drainage works and enhance active transportation opportunities.	\$2,670,614.00	\$2,670,614.00	January 25, 2017	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10785	Township of Cavan Monaghan	Kennedy Road & Rose Cres. Resurfacing & Re-Ditching	On Kennedy Drive the Township completed base (50mm) and top (40mm) layer of asphalt following full pulverization of road, included ditching full length of road from Mount Pleasant Road 330m to end. On Rose Crescent the Township completed base (50mm) and top (40mm) layer of asphalt following full pulverization of road from Kennedy Drive 108m to end.	\$116,800.00	\$176,859.26	June 21, 2017	December 31, 2017	Yes
10782	City of Woodstock	Asphalt Resurfacing - Various	Supply & place hot mix asphalt to provide safe, serviceable road pavements, that maximize sustainability in future use. Pulverize existing asphalt pavement, remove existing road base, mix pulverized material with new granular base and place hot mix asphalt containing a specified percentage of millings. 4.55 kms of roads will be resurfaced.	\$702,714.02	\$1,919,766.36	May 18, 2017	December 31, 2017	Yes
10781	Township of South-West Oxford	Rehabilitation of Dereham Line (Mt Elgin Rd to McBeth Rd)	Dereham Line from Mt Elgin Rd to McBeth Rd - 3kms in length, shows wear and tear with numerous potholes, cracks and edges deteriorating. The maintenance cost for hot patching this section is very costly and the 15 year capital plan shows that this road is to be considered for pulverizing and paving it for 2017.	\$20,106.66	\$256,000.00	June 27, 2017	June 29, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10776	City of Woodstock	New Sidewalk Construction	East side of Cowan Park driveway from the parking lot to Ridgewood drive. Approximately 65 metres of sidewalks will be installed.□	\$15,541.43	\$15,541.43	August 1, 2017	December 31, 2017	Yes
10773	City of Vaughan	Design and Construction of Sidewalks on Rivermede Rd and Basaltic Rd	The design and construction of the missing sidewalk on south side of Rivermede Road from Keele Street to Rayette Road; and on Basaltic Road from 220 Basaltic Road to Planchet Road. The installation will support the completion of a pedestrian link as per the approved 2012 Pedestrian & Bicycle Network Master Plan and Green Directions Vaughan Objective 3.1: To develop and sustain a network of sidewalks, paths and trails that supports all modes of non-vehicular transportation.	\$143,511.65	\$256,300.00	March 1, 2017	December 31, 2021	Ongoing
10770	Town of Fort Frances	Colonization Rd. E. Reconstruction from Scott St to WTP- Final Ashphalt	Reconstruction of approximately 655 meters of Colonization Road East from Scott Street intersection to just north of 5th Street intersection including replacement of storm main, water main and sewer main were completed in 2016. The final lift of asphalt pavement was completed in 2017.	\$383,724.00	\$525,230.30	June 1, 2017	December 31, 2017	Yes
10769	Town of Fort Frances	Replacement of Scott Street- 200 Block Sidewalks	Replaced old, damaged interlocking bricks on the 200 Block of Scott Street in our downtown core. This makes the downtown more visually appealing and safer for walking.	\$235,000.00	\$263,922.41	February 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10767	Township of Dorion	Bible Camp Road Rehabilitation	Project scope for 2017 was to complete road rehabilitation on the back portion of Bible Camp Road which included resurfacing with Granular "M" gravel to improve the crowning of the road to ensure proper drainage, therefore, eliminating unfavourable road conditions, including vehicles getting stuck in soft roadbed conditions. The main objective of this project, which was to improve road conditions and provide safer vehicular travel along the Bible Camp Road was achieved.	\$44,448.77	\$44,448.77	October 16, 2017	October 19, 2017	Yes
10750	Town of Plympton-Wyoming	Douglas Line Reconstruction Phase II	Reconstruction of Douglas Line from Brush Line to 5894 Douglas line. The project also includes second layer of asphalt from Forest Road to 5894 Douglas Line.	\$244,687.00	\$371,602.35	May 1, 2017	November 30, 2017	Yes
10748	Village of Oil Springs	Oil Springs Line Asphalt Replacement	Engineering and subsequent work of asphalt replacement on 500 meters of Oil Springs Line, from Oil Heritage Road to Elizabeth Street. Work includes removal of existing asphalt; removal and replacement of two catch basins and leads; removal and replacement of Granular base material determined to be insufficient; regarding Granular "A" base and shoulder; construction of new asphalt; and construction of new driveway aprons	\$21,782.76	\$294,955.50	April 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10747	Town of Ajax	Walkway Lighting Improvements (2017 - 2022)	This project includes conversion of pathway lighting infrastructure to LED technologies and will also include pole replacements, new wiring, and new luminaires. The goal is to achieve improved lighting quality and consistency on Town pathways as well as energy savings.	\$7,733.76	\$601,500.00	April 3, 2017	December 31, 2022	Ongoing
10742	Town of Aurora	Henderson Dr Sidewalk Rehabilitation and Drainage Improvements	Improve sidewalk and boulevard drainage on Henderson Drive from the Tamarac Trail to Poplar Crescent to avoid water pooling and icing in the winter. Work will include moving 1.06km of sidewalk closer to the street (on the south side only) to address drainage issues behind the existing sidewalk.	\$5,952.96	\$410,000.00	September 8, 2017	December 30, 2020	Ongoing
10738	City of Orillia	Reconstruction of Dufferin Street - Colborne St. W. to Barrie Rd.	The project involves the reconstruction of Dufferin Street to a curb and gutter standard complete with a new sidewalk on one side and replacement of underground servicing. The project involves replacing deteriorated infrastructure, increasing the width of the narrow street and upgrading the substandard sidewalk.	\$500,000.00	\$2,200,000.00	January 1, 2017	August 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10737	City of Orillia	Reconstruction of Queen Street West	The project involves the reconstruction of Queen Street West from West Street to the end to a curb and gutter standard. It includes partial replacement of the underground sanitary sewer, installation of a new watermain and installation of a multi-use trail. This street will service Orillia's new Recreation Facility with an anticipated opening date of late 2018/early 2019. It will also allow for the redevelopment of an adjacent under-utilized commercial area.	\$260,000.00	\$1,500,000.00	January 1, 2017	July 1, 2020	Ongoing
10735	City of Orillia	Highway 12 Widening - West Ridge to Hwy 11	The project includes improvements to traffic flow in a busy commercial corridor. Specifically, the planned work is addition of second turn lanes at three locations, the modifications to traffic signals at two intersections, and related road reconstruction to accommodate realigned roads.	\$150,000.00	\$5,335,000.00	January 1, 2017	August 31, 2021	Ongoing
10734	Municipality of Shuniah	Mount Baldy Bridge 1.6m culvert replacement	Culvert was damaged and too small causing road to flood.	\$25,000.00	\$64,678.23	September 5, 2017	November 5, 2018	Ongoing
10733	Municipality of Shuniah	Coral Bay Rd Rehabilitation & Pavement	Coral Bay Road Project R2017-04 Rehabilitation and Asphalt Paving Project included culvert replacements, drainage improvements including bedrock substrate removal at select locations, in place pulverizing of exiting asphalt riding surface, placement and regrading of granular base material and the placement of a new asphalt riding surface.	\$275,000.00	\$294,230.10	May 15, 2017	September 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10731	Norfolk County	Asphalt Resurfacing - Cockshutt Road	Cold-in-place asphalt recycling and asphalt overlay on Cockshutt Road from Thompson Road to Concession 12 (CIREAM). Paved shoulders to be included as per Active Transportation Plan	\$1,531,414.84	\$1,531,414.84	July 25, 2017	October 31, 2017	Yes
10727	Norfolk County	Main Street - Chapman to Greenock, Port Dover - Phase 3 of 3	Road, water and sewer upgrades. Complete reconstruction, storm, wastewater, water main, road granulars, curb & gutter, sidewalk, asphalt, topsoil and sod. To be completed in conjunction with Greenock Street and McNab Street.	\$373,587.11	\$2,415,000.00	January 31, 2017	March 30, 2018	Ongoing
10726	Municipality of Arran-Elderslie	Resurfacing of multiple Roads	Project saw the application of Single Surface Treatment, (LCB) on 6,190 m of rural roadways and Hot Mix (HCB) applied to 884 m on an urban street. These roadways and street have been renewed with this resurfacing, with the LCB estimated to have a useful life of seven, (7) years and the HCB good for twenty, (20) years.	\$210,711.09	\$210,711.09	June 19, 2017	June 26, 2017	Yes
10721	Township of Frontenac Islands	Replacement of Lower Side Road Cross Culvert	To replace a 1400mm cross culvert that was failing on the Lower Side Road on Howe Island. To install new guide rails to ensure the safety of pedestrians and drivers. The Howe Island Trail meets the Lower Side Road approximately 200 metres north of the culvert.	\$114,480.00	\$194,766.00	June 26, 2017	July 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10720	Township of Hilton	Hilton Road Rehabilitation Near Whybourne to Base Line	This is the final year of a 2 year total reconstruction. In 2017 frost boils/boulders removed and reconstructed road bed built up with crushed aggregate. A hill was removed and rebuilt to alleviate existing severe wheel rutting. Elevations along curves/corners corrected and evened out to eliminate driving hazards. Filter cloth and armour stone deposited around several new culverts to avoid erosion/washouts. Fresh gravel applied to reconstructed road base then final surface treatment to complete.	\$30,000.00	\$147,109.00	May 24, 2017	September 30, 2017	Yes
10719	City of Woodstock	Reconstruction of Berwick St from Cromwell to Warwick	Reconstruct road including replacing storm and sanitary sewers and watermains and surface asphalt. In this project 5.6 lane km roads were reconstructed with the installation of the following storm/sanitary/watermains. PVC Sanitary service laterals to property lines: 10mx150mm dia; Storm sewers: 155m x 250mm dia. & 20m x 300mm dia; Watermains – 290m x 150mm dia & 8mx300mm dia.	\$100,000.00	\$485,844.06	August 8, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10712	Municipality of Gordon/Barrie Island	Resurfacing of Golf Course Road	The Golf Course Road Resurfacing Project consists of applying a layer of surface treatment to a 2.5 km length of Golf Course Road to provide longevity to the current road condition. It is the goal to keep the surface treatment in good condition for traffic reducing greenhouse gas emissions, providing a safe route, and enabling a reasonable speed for travel.	\$32,551.38	\$40,574.37	July 3, 2017	August 1, 2017	Yes
10711	City of St. Catharines	Merritt Street Bridge Rehabilitation	Merritt Street bridge rehabilitation including the replacement of existing deteriorated railings on bridge and approaches.	\$0.00	\$205,000.00	May 12, 2017	December 31, 2018	Ongoing
10709	Town of Halton Hills	Rehabilitation of Mountainview Bridge	The scope of this project is to provide engineering work to support the rehabilitation of the bridge. This project will allow the Town to provide safe and reliable transportation infrastructure and ensuring the existing road network will continue to function properly. The planned rehabilitation work will extend the overall life cycle of the bridge.	\$2,000.00	\$75,000.00	May 5, 2017	September 27, 2018	Ongoing
10708	Town of Halton Hills	Sinclair Multi-use Path Construction	The scope of the project is the installation of a new multi-use path between Armstrong Ave & Guelph Street. This project will support active transportation connectivity in the area.	\$75,083.64	\$100,000.00	May 5, 2017	June 28, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10705	Town of Halton Hills	Reconstruction of Armstrong Avenue	This project involves the reconstruction of 1.3 km of Armstrong Ave to an urban standard with new multi-use paths. This includes new curb and gutter, new storm sewer including a water quality treatment unit and 1.3 km multi-use path on the north side to support active transportation. □ □	\$671,432.17	\$3,335,000.00	May 5, 2017	October 30, 2018	Ongoing
10704	City of St. Catharines	Pelham Road Bridge Design and Rehabilitation	The City would like to rehabilitate the existing three-span bridge structure that was constructed circa 1966 which consist of a concrete slab on precast pre-stressed hollow core girders. The recommended rehabilitation includes patching of the reinforced concrete overlay/deck; waterproof and pave the bridge deck; concrete patch repairs to sidewalks, substructure and soffit; replace expansion joints; and construction of new parapet walls	\$0.00	\$225,000.00	September 1, 2017	July 30, 2021	Ongoing
10702	Town of Halton Hills	Reconstruction of Wildwood Road	The scope of this project is the reconstruction of Wildwood Road from Oak Ridge Drive to Ontario Street (0.9km). The work involved in the project included full excavation, new storm sewer system, curb and gutter, interlock pathway and new asphalt. The reconstruction of Wildwood Road has provided reliable infrastructure for the community and improved drainage.	\$316,312.02	\$1,682,600.00	January 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10700	Township of La Vallee	Ditching on Boxalder Roads East and West to Improve Stormwater Management	Ditching was done on Boxalder Roads East and West. This was done to improve the flow of water in the ditches. Debris builds up over time and impedes the flow of water and storm water.	\$10,803.09	\$10,803.09	October 1, 2017	October 31, 2017	Yes
10694	Township of North Dundas	Road Rehabilitation Multiple Streets (2017)	Road Rehabilitation on 3.7km of French Settlement Rd, 2kms of Harmony, 1.5kms Merkley Rd and 3.1kms of Cameron Rd. The objective of the road rehabilitation is to improve the road condition. Hard surface roads improve gas mileage while travelling the roads, resulting in fewer green house gases (GHG) being emitted from vehicles.	\$341,276.00	\$464,908.96	June 1, 2017	September 29, 2017	Yes
10693	Township of La Vallee	Roads Resurfacing-Boxalder	Boxalder Roads East and West were resurfaced. This included the supply, load and haul of Granular "A" material and the placement on the roads.	\$44,265.60	\$49,155.00	August 1, 2017	August 31, 2017	Yes
10685	Town of Orangeville	Bythia Street Reconstruction- Town Line to Princess	The Roads Needs Study has identified this section of Bythia Street to be a priority road due to the poor condition of the road surface and the structural rating of the road. □ The water and sewer mains have reached their life expectancy and are in need of replacing. This requirement has been identified by the Asset Management Plan. □ Completion of this project will increase financial and operational efficiencies while improving the Town's infrastructure.	\$259,990.00	\$560,580.49	April 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10684	City of Thunder Bay	Boulevard Lake Dam and Pathway Renewal	Renewal work on dam face and improvements to associated cycling/pedestrian pathways across top. Water structure also ensures a lake area which is used extensively for recreation and manages water flows during storm events.	\$14,692.61	\$1,331,486.00	March 1, 2015	September 30, 2022	Ongoing
10682	Township of North Frontenac	Road Resurfacing, Paving and Culvert Replacement on Road 506	To complete road surface restoration, shoulder preparation and apply Hot mix Asphalt for approximately 4.90 km section of the main road leading into the Township. Of the 4.9 km, 3.5 km included paved shoulders. The project also included the replacement of Twin 700mm Culverts (38 metres of length).	\$250,000.00	\$681,209.20	July 17, 2017	November 30, 2017	Yes
10681	Town of Hearst	Reconstruction of Front Street between 6th & 15th Streets	Front Street is part of the TransCanada highway with traffic at nearly 10,000 AADT. The connecting link was severely rutted and beyond its useful life. MTO reports listed the road as poor. The upgrade included 250mm of crushed granular material and 150mm of MTO-spec SP19 and SP12.5 asphalt. New signal lights were also installed to meet the current standard for traffic signals.	\$38,383.00	\$3,310,685.38	January 1, 2017	December 31, 2018	Ongoing
10669	Town of Hearst	Replace Asphalt on Prince Street between 14th & 15th Streets	The existing road was severely heaved and caused potential dangerous driving conditions. The existing asphalt was removed, 100mm of crushed granular was added to the road base, graded and compacted prior to the application of 50mm of SP12.5 hot mix asphalt.	\$108,121.33	\$177,536.50	November 1, 2017	December 15, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10668	Town of Hearst	Repair decking on Cloutier Road South Bridge	The existing decking on the Cloutier Road South Bridge was last replaced in the early '90s with yearly maintenance in the form of damaged boards replaced. However, the underdecking was rotten and compromised the whole bridge decking. A public RFQ was issued for the replacement of the decking.	\$20,599.42	\$25,439.53	June 1, 2017	November 30, 2017	Yes
10667	Town of Newmarket	Queen St. Reconstruction- Millard Ave. to Lorne Ave.	Full road reconstruction including: road, sidewalks, watermain, sanitary sewer, storm sewer, and a large cross-road culvert.	\$1,312,486.82	\$4,400,000.00	July 3, 2017	December 31, 2018	Ongoing
10666	Town of Newmarket	Road Resurfacing - Carlisle St., London Rd., Main St. North. etc	These roads surface is at the end of their useful life and needs to be resurfaced to smooth traffic and mitigate risks related to bad road conditions.	\$713,207.40	\$1,300,000.00	August 1, 2017	December 31, 2018	Ongoing
10660	City of Kingston	Waterfront trail on Bath Road between Collins Bay Road and Bayridge overpass	Creation of a 3 metre wide separated and dedicated multi-use trail (pedestrian and cycling) on Bath Road between Collins Bay Road and Bayridge overpass.	\$106,105.28	\$225,000.00	January 1, 2017	December 31, 2018	Ongoing
10659	Town of Aylmer	Resurfacing on Forest St and Talbot St W	Resurface the road near 300 Talbot St W with 64 sq. m of asphalt. Resurface patches on Forest St. between Elm St. and John St. N. with 360 sq. m of asphalt. The project is 80% Forest St and 20% Talbot St W.	\$31,231.23	\$31,231.23	October 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10658	City of Owen Sound	Brooke Basin A-3 Master Plan & Replacement/Rehabilitation of Culverts	Municipal Class EA for Brooke Area Storm Drainage Basin A3 prior to rehab/replacement of the deficient structures. A concrete reinforced box culvert(load posted), two deteriorated corr. steel pipes, a concrete culvert/bridge remnant in poor condition on 6th Ave W at 21st St W are to be replaced. A concrete reinforced culvert and storm sewer inlet on 19th St W betwn 4th Ave W & 5th Ave W to be rehabilitated and partially replaced. The storm sewer drains easterly and discharges into the bay.	\$61,843.24	\$775,000.00	January 1, 2017	December 31, 2022	Ongoing
10655	City of Cornwall	Traffic Signal LED Replacement	In 2017, gas tax was used to replace LED lighting in 16 intersections. The LED program involves replacing LED traffic signal heads that have reached the end of their useful lives. The LED program has rendered annual energy savings in excess of \$70,000 per year. The federal gas tax was also used to upgrade 2 existing traffic signals to address the aging infrastructure. Two intersections were upgraded and a pedestrian crossing was installed.	\$323,389.14	\$346,726.43	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10653	City of Cornwall	Bicycle Path Asphalt Overlay	Federal gas tax funds were used to build 2,700 meters of bicycle path from Optimist Park to Virginia. The bicycle path extension provides a loop in the network to promote active transportation. Funds were also used to address bicycle path repairs in the City's existing bicycle system. Monies provided repairs to 98.22 meters of bicycle paths.	\$216,064.00	\$442,538.98	June 26, 2017	December 31, 2018	Ongoing
10652	City of Cornwall	Asphalt Resurfacing Multiple Locations	In 2017, gas tax funds were used to overlay 5.0 kilometers of asphalt in poor condition throughout various locations in the City. The project included Arterial, Collector and Local roads. The primary project location (Power Dam Dr) included widening the road to construct 1.4 kilometers of bike lanes. Funds were also used to include 1,030 meters of curbs, and 1200 meters of sidewalks in conjunction with road resurfacing.	\$1,131,555.00	\$1,995,128.21	August 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10648	Township of Greater Madawaska	Improvements to Frontenac Road	<ul style="list-style-type: none"> - Project involved pulverizing the existing wear surface□ - Clearing and Grubbing of trees to improve sight lines□ - Ditching to improve drainage of the road bed□ - Adding of granulars to improve the structural strength of the road for an increased life expectancy□ -widening of road to Township standard for increased vehicular and pedestrian traffic□ - applied a new double float wear surface for a longer life expectancy and reduced maintenance□ 	\$25,304.14	\$88,133.35	May 1, 2017	September 29, 2017	Yes
10647	Township of Greater Madawaska	Improvements to Matawatchan Road	<ul style="list-style-type: none"> - pulverizing the existing wear surface□ - clearing and grubbing of trees to improve sight lines□ - ditching to improve drainage of the road bed□ - adding of granulars to improve the structure strength of the road for an increased life expectancy□ - widening of road to Township standard for increased vehicular and pedestrain traffic□ - vertical re-alignment for improved sight-lines for safety□ - applied a new double float wear surface for a longer life expectancy and reduced maintenance 	\$51,585.29	\$51,585.29	May 1, 2017	September 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10645	City of Cornwall	Replacement of Fly Creek Culvert	Every 2 years, a structure inspection is completed on bridges that have a span greater than 3 meters. Fly Creek structure was inspected and showed significant deterioration with a bridge condition index (BCI) of 24. The condition inspection found components of the bridge that were failing and the structure required replacement.	\$191,104.81	\$191,104.81	January 1, 2017	December 31, 2017	Yes
10640	City of Cornwall	Construction of New Sidewalks in Multiple Locations	Gas tax funds were used to construct 780 meters of sidewalks, where none existed previously. The main location was Water Street from Pitt to Sydney, where the new sidewalk promotes pedestrian traffic to Lamoureux Park and surrounding areas. The park frequently holds events for the community, thus supplying a safe route for many residents throughout Cornwall. The main objective was to provide a safe path for pedestrians to use when walking throughout the City.	\$190,510.00	\$230,509.62	June 1, 2017	November 30, 2017	Yes
10639	City of Thorold	Rehabilitation of Culverts on Hurricane Rd	This project is to rehabilitate storm drainage in the area of Hurricane Road and Merrittville Hwy. This area has seen times of flooding over the road and into basements. This project when complete will reduce the frequency of such events.	\$68,338.63	\$129,238.63	May 1, 2017	December 31, 2017	Yes
10638	City of Thorold	Resurfacing Ormond St	This project is the resurfacing on 1.3 km of two lane road, Ormond Street is one of the busiest road in the City of Thorold and this project will help to improve the user safety and comfort.	\$146,900.46	\$303,000.00	August 15, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10637	City of Thorold	Upgrades to Towpath Road (Sullivan to Albert)	This project is designed to convert a local road in the downtown area from a rural cross section to an urban cross section thus installing a more durable road that will sustain the increase loading from the buses and other heavy vehicles in the area. In the process of installing the curbs and sidewalks the City has also better controlled the storm drainage and the installed a bus layby to provide better accessibility for transit users.	\$56,395.69	\$300,000.00	June 1, 2017	November 22, 2018	Ongoing
10636	Town of Minto	Repaving 16th Line from County Rd 2 to Baseline Rd	Repaving of 3.9 km of 16th Line from County Road 2 to Baseline road.□ A sandpad technique was used to restore the slope of the road. A layer of HL3 topcoat was used for the surface.	\$30,000.00	\$196,006.00	September 5, 2017	October 31, 2017	Yes
10634	Town of Oakville	Pedestrian Crossover Signal Upgrade	Conversion of a Pedestrian Cross Over (PXO) signal with a more advanced Integrated Pedestrian Signal (IPS) to improve the safety factor at the pedestrian cross over point of Lakeshore Road and Devon Road.	\$42,836.00	\$74,000.00	January 1, 2017	December 31, 2018	Ongoing
10631	Region of Halton	Road Resurfacing of Ford Drive	Road resurfacing on Ford Dr. from Royal Windsor Dr to QEW, approximately 5km, with the removal of asphalt and replacement with new hot mix asphalt.	\$1,051,856.00	\$10,830,217.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10627	Township of Wellington North	Repair of Bridge 2042 on 2 Line	Project will repair existing bridge on 2 Line between Sideroad 13 and Sideroad 15. Project will include the removal and replacement of existing asphalt to expose concrete deck, repairs to deck, deck edge and abutment repairs of existing 3.1M span. Additionally, construction of temporary berms and diversion pipe to facilitate the repair.	\$3,291.58	\$59,000.00	December 13, 2017	December 31, 2018	Ongoing
10625	Township of Wellington North	Repair of Bridge 2004 on Sideroad 3 East	Project will replace existing the existing rectangular culvert bridge structure on Sideroad 3 E between Highway 6 and Concession 8. The project includes the design and replacement of an existing rectangular culvert bridge structure with a span of 4.3M. The replacement project will utilize twin Corrugated Steel Pipe Arches with concrete cut-off walls at the pipe ends. Additionally, Stream and road widening will be required to facilitate the structure change.	\$3,197.10	\$188,000.00	December 13, 2017	December 31, 2018	Ongoing
10618	Region of Halton	Realignment of RR#25 at Lower Base Line Intersection	Construction works related to the realignment of Bronte Road (Regional Road #25) at Lower Base Line in the Town of Milton and the Town of Oakville.	\$2,520,300.00	\$4,128,000.00	July 21, 2015	December 31, 2019	Ongoing
10616	Township of Jocelyn	Wierzbicki Drive/Nelson Road/Huron Line Resurfacing	Ongoing resurfacing of road within the municipality is required to maintain the infrastructure. This will be a straight oil and chip application with culverts being replaced if necessary.	\$42,802.21	\$136,491.70	January 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10615	Township of Severn	Construction of Concrete Sidewalks on Craddock Street	Construction of 230m in length x 1.5 m wide x 15 cm thick concrete sidewalk along Craddock Street from Grey Street to the Coldwater Cemetery. Includes excavation of existing asphalt sidewalk and old base materials to a depth of 60 cm below new finish grades, addition of 30 cm of Granular "B" and 15 cm of Granular "A" base, and the installation of one Tactile Surface Walking Indicator (TWSI). The new sidewalk meets the requirements of the Accessibility for Ontarians with Disabilities Act.	\$44,269.52	\$75,000.00	May 1, 2017	December 31, 2017	Yes
10610	City of Kingston	Construction of Cataraqui Woods Drive from Sydenham Road to Andersen	Construction of Cataraqui Woods Drive from Sydenham Road to Andersen	\$286,946.54	\$5,858,751.00	January 1, 2017	December 31, 2018	Ongoing
10609	City of Kingston	Replacement and Reconstruction of Concrete Sidewalks in Multiple Locations	Design and construction of 1,526m of new sidewalks. The new sidewalks are in locations that did not have sidewalks and had been identified as high priority due to the proximity of schools/parks with high pedestrian use and along roads with high traffic volumes. The work also consists of topographical survey, re-grading of the existing boulevard or granular shoulder, installation of catch basins and/or culverts with road widening and new roadside curb installations.	\$579,475.85	\$2,394,093.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10608	City of Kingston	Pavement Repairs Various Locations	Pavement preservation – Project work included detailed road network inspection and prioritization resulting in repairs and improvements of 16,000 square meters of road surface to extend service life. Work included asphalt milling and re-paving of the identified areas resulting in improved overall condition and vehicle ride. These areas we identified as high priority due to the road condition and the volume of traffic.	\$1,135,238.91	\$2,297,374.00	January 1, 2017	December 31, 2018	Ongoing
10606	City of Thunder Bay	Crescent Ave Road and Storm Renewal	Resurfacing Crescent Ave, as well as replacing Street lights, sidewalk and storm water infrastructure	\$125,883.00	\$902,336.00	March 1, 2017	September 30, 2021	Ongoing
10605	City of Thunder Bay	Wardrope Ave Road Rehabilitation & Sidewalk Replacement	Renewal of 2.4 km of two lane roadway on Wardrope Ave from Balsam to Hilldale Road, both base and surface. Also minor ditch cleaning and the replacement of 1.4 km of sidewalk with a multi-use trail.	\$58,908.06	\$1,210,909.00	March 1, 2017	September 30, 2021	Ongoing
10604	City of Thunder Bay	Road Recostruction: Empire, Frederica, Kelly and Mary	Replace roadway surfaces as required by condition rating assessments. Renew related curb and gutter infrastructure to improve storm water flows. Replace signal and street lights as well as sidewalks where condition ratings indicate that work is due to be done.	\$537,606.64	\$1,191,797.00	March 1, 2017	September 30, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10603	City of Thunder Bay	Road Reconstruction: Black Bay, Cumberland, Dawson, Fortune, MacDougall	Surface repair and replacement and associated sidewalk, curb and lighting maintenance attached to street segments as required by capital plans. Also includes work done to address AODA legislation in areas where work is being done.	\$3,315,670.91	\$5,931,202.00	March 1, 2017	September 30, 2021	Ongoing
10600	City of Thunder Bay	Rebuild High Street and Cornwall Street	Significant work is required to reduce issues of visibility and roadway stability in the area of High Street and Cornwall Street. Engineering assessment has identified a risk that the upper roadway could collapse if there is a significant storm event. Base and surface replacement are required as is the renewal of a retaining wall which supports Cornwall Street.	\$1,174,381.06	\$2,300,000.00	March 1, 2017	September 30, 2021	Ongoing
10598	Town of Bancroft	Detlor Road Double Surface Treatment	The Detlor road project included Grinding existing asphalt top in place for 6km and replace 4 centreline culverts minor ditch work for better drainage improve subbase with 50mm granular "a" and surface treatment with new double surface treatment to improve road rating.	\$132,845.44	\$267,489.91	August 1, 2017	August 25, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10596	Township of Evanturel	Kap Kig Iwan Park Road Rehabilitation	The project is the rehabilitation of the Road to safely accommodate pedestrian, cycling and vehicular traffic. 1,000m of the road was sufficiently widened with the main project components being geotechnical investigation, public notice, tendering/procurement of contractors to complete work. Construction in 2017 included ditching, culvert replacement, frost tapers, road widening, pulverizing of existing hard top, and application of aggregate. The hard top surface will be applied in 2018.	\$15,224.81	\$316,552.00	July 1, 2017	December 1, 2027	Ongoing
10595	Town of Ajax	Bayly/Westney LED Streetlights and Trail Replacement	Relocation and replacement of street lighting with LED lighting and replacement of the existing sidewalk with a multi-use trail at the southwest corner of Bayly Street and Westney Road.	\$53,590.06	\$140,000.00	March 1, 2017	March 31, 2018	Ongoing
10594	Town of Ajax	New bicycle lanes in Multiple Locations - 2017 & 2018	Design and implementation of on-road bicycle infrastructure along 8 kms of existing roads to expand the bicycle network. Implementation includes pavement markings, wayfinding signage, regulatory signage and route identification signage.	\$41,156.02	\$74,500.00	March 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10591	Township of Val Rita-Harty	Road Resurfacing of Multiple Streets/Roads in 2017	This year, the projects were mainly focused on the rural part of the municipality. To replace a large culvert on Avery Road, which connects the village and Highway 11 to the rural part of the township. To maintain/resurface Dagenais Road (2,5 Km) and Concession 12-13 (3,1 Km). To replace several culverts on Rue de la Coupe St., to drive wastewaters outside the main streets of the village. □	\$50,559.08	\$210,914.00	August 1, 2017	September 8, 2017	Yes
10589	City of Pickering	Road Reconstruction: Timmins Gardens & Boxworth Place	As part of 2016 Roads Capital Budget, Timmins Gardens & Boxworth Place Road Reconstruction was approved as a full road reconstruction project. City staff have conducted public consultation with area residents on this project, including mailing out an information notice of the proposed works, and hosting a public open house at the Pickering City Hall.	\$145,713.53	\$600,000.00	July 3, 2017	December 31, 2018	Ongoing
10588	City of Pickering	Road Asphalt Resurfacing on Multiple Streets (2017)	As part of 2017 Capital Budget, asphalt resurfacing (double lift) for the following locations were approved as construction projects: Alwin Circle, Pickering Parkway, Glenanna Road, Dixie Road (Kingston Road north 500 metres), Dixie Road (Maple Ridge north to north limit of Hydro Corridor), Southview Drive and Goldenridge Road.	\$821,415.53	\$821,415.53	April 24, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10586	City of St. Catharines	Design & Replacement of Culverts at Various Locations	This project includes the replacement of the 3 existing culverts and creek reinstatements at 3 sites within the City of St Catharines. The City wishes to replace the culverts at these locations under one construction contract. The work will include the replacement of the culverts, all associated creek restoration work, and headwall and retaining wall works, any underground utility relocation work, underground infrastructure restoration or replacement □ □	\$5,581.54	\$190,000.00	September 1, 2017	November 30, 2020	Ongoing
10585	Township of Nipigon	Resurfacing Wadsworth Drive	Removed existing road surface from 0.45 lane-km of Wadsworth Drive along with the base of the roadway and inserted a GeoTextile Mat with a GeoTextile Grid to prevent the infiltration of water and clay into the road base thus reducing the heaving and sagging of the pavement. This in turn, reduces potholes and bumps which assists in reducing the amount of carbon dioxide emitted from traffic using the roadway.	\$50,000.00	\$88,005.07	May 2, 2017	September 30, 2017	Yes
10583	Town of Amherstburg	Surface Treatment of Concession 5 N, Concession 7 S and North Sideroad (2017)	Work included the placement of single or double coats of surface treatment (tar and chip) on Concession 7 S – 3280m , North Sideroad – 220m, Concession 5 N – 250m.	\$12,300.00	\$12,300.00	July 1, 2017	October 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10582	Town of Amherstburg	Rehabilitation of Concession Roads 8 N & 5 N (2017)	Work included the sawcutting and removal of failing asphalt along with granular base, followed by the placement of new granular base and asphalt on Concession 5 N and Concession 8 N. Total area completed is 1200m3.	\$129,143.97	\$129,143.97	August 1, 2017	October 31, 2017	Yes
10581	Town of Amherstburg	Reconstruction of Meloche Road	Complete reconstruction of Meloche Road from Lowes Sideroad to Simcoe Street including bike lanes, storm sewers and multi-use trail - 1290m. Milling and resurfacing of Meloche Road from Simcoe Street to Alma Street plus the addition of new bike lanes and multi use trail – 1190m. Improved and new streetlighting.	\$500,000.00	\$4,323,286.00	December 7, 2016	November 30, 2017	Yes
10573	Municipality of Northern Bruce Peninsula	Road Resurfacing - Micro Surfacing in Multiple Locations	Approx. 5.4 Kms of the existing tar and chip roadways on Whiskey Harbour Rd; Pike Bay Rd; Grant Watson Dr; Little Point Rd; Devils Glen will be rehabilitated/resurfaced with micro surface material. Micro surfacing produces a harder surface that will extend the useful life of the road section thus reducing the annual maintenance costs, improved fuel economy, and reduced fuel emissions.	\$113,000.00	\$126,884.70	June 1, 2017	June 26, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10572	Municipality of McDougall	Hammel Avenue Resurfacing	Hammel Avenue 3.3km to be rehabilitated. The project will include redesign and rehabilitation of the existing road. Including improving sightlines, blasting rock to improve drainage, culvert replacement, pulverization of existing surface, regrading roadway and driveways with new granular material and a new asphalt surface.	\$167,393.10	\$587,072.30	March 1, 2017	October 31, 2017	Yes
10571	City of Welland	Rehabilitation/Replacement of Sidewalks	Contractor will replace sections of sidewalk throughout the City according to their condition as assessed by City staff. Following staff inspections, there will be 55 m of designated defective sidewalks rehabilitated throughout the City. Locations include King Street, Merritt Street, Elgin Street, Dunkirk Road & Plymouth Road.	\$5,388.87	\$195,171.00	September 14, 2017	October 26, 2018	Ongoing
10569	City of Welland	Reconstruction of Memorial Park Drive & Gaiser Road	The project entails the upgrade and urbanization of Memorial Park Drive infrastructure from Ontario Road to the existing urbanized portion of Memorial Park Drive south of Daisy Street as well as the reconstruction of Gaiser Road in the Sparrow Meadows subdivision in the area west of South Pelham Road. The approximate length of reconstructed roads would be 2.1 km.	\$14,242.50	\$940,000.00	May 25, 2017	November 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10568	City of Welland	EA & Reconstruction of Aqueduct Street North	The project includes an Environmental Assessment (EA) for the Aqueduct Street North area to determine the feasibility and needs required to urbanize the roadway. A 690 m stretch of Aqueduct Street North from Thorold Rd to Niagara Street will be resurfaced, along with the rehabilitation of cast iron watermains & water lateral services.	\$30,795.78	\$100,000.00	March 17, 2017	December 31, 2018	Ongoing
10566	City of Welland	Buchner Road Urbanization and Intersection Improvements	Buchner Road improvements will encompass urbanization and intersection improvements necessary for the new GE plant. Urbanization of the roadway will involve the conversion of open ditches to storm sewers, and the addition of curb and gutters to the roadway from Highway 140 to the west end of the new GE plant. The total length of road that is affected is 1210 m.	\$473,000.00	\$750,000.00	July 3, 2017	October 31, 2019	Ongoing
10562	Township of Wellington North	Arthur - Charles St. E / Leonard St Reconstruction and Engineering Design	Charles St. E is slated to be fully reconstructed. This project will rehabilitate 0.35KM of road and subterranean infrastructure. The project will replace a 150mm cast iron water main, sanitary, and storm services. The new road section will include new asphalt, granulars, curbs and gutter, and sidewalk topside to meet current Township standards and levels of service.	\$13,150.88	\$980,000.00	June 1, 2017	June 30, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10561	Municipality of Meaford	Resurfacing of Local Roads	The scope of this contract is for the pulverizing and/or milling of existing road surfaces, supply and placement of granular "A", catch basin and manhole refurbishments and supply and placement of hot mix asphalt at various locations totaling 13 kilometres, within the Municipality.	\$337,500.00	\$1,153,138.00	July 26, 2017	December 31, 2018	Ongoing
10557	Township of Springwater	Resurfacing Partridge Road	Road preservation with asphalt overlay Old Second South to the 400 overpass and road rehabilitation and pavement for the 400 overpass to County Road 93. Double microsurface to help eliminate wheel ruts from Old Second S to Hwy 400.	\$165,822.02	\$257,000.00	June 1, 2017	December 31, 2017	Yes
10556	Township of Scugog	Rehabilitation of Williams Point Road	Williams Point Road – 300 metres to be rehabilitated. The project will include pulverization of the existing surface, changing of a cross culvert and driveway culverts, ditching, addition of granular A and grading and compacting to the road base and repaving of the surface through the s-bend. Driveways will be rehabilitated in kind if disturbed.	\$42,738.68	\$50,000.00	September 26, 2017	December 31, 2018	Ongoing
10555	Municipality of Brighton	Rehabilitation of Goodrich Road	Goodrich Road, from CTY RD 30 to Pinewood School Rd, has been deteriorating and staff are continuously cold patching. Staff has also received complaints regarding this section. The recommended scope of work would be, drainage improvements, base stabilization, granular material added, and apply two lifts of surface treatment.	\$149,470.00	\$149,470.00	May 15, 2017	September 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10554	Municipality of Brighton	Rehabilitation of Georgina Street	Georgina Street, from Hardy Lane to Whites Road, has been deteriorating and staff are cold patching it continuously. The recommended scope of work would be, drainage improvements, base stabilization, granular material added, and apply two lifts of surface treatment.	\$112,500.00	\$126,817.05	May 15, 2017	September 30, 2017	Yes
10553	Municipality of Brighton	Replacement of Alexander Road Culvert	Large diameter culvert has deteriorated and needs replacement	\$60,000.00	\$77,545.86	May 15, 2017	September 30, 2017	Yes
10550	Municipality of Brighton	Rehabilitation of Lakeshore Road	The project is 2.6 km and scope of work is, drainage improvements, base stabilization, granular material added, and apply two lifts of surface treatment.	\$82,984.39	\$200,000.00	May 15, 2017	September 30, 2017	Yes
10539	City of Dryden	Sidewalk & Curb Replacement	Dryden has 28.4 km of sidewalk and 130.1 km of curb. More than 10% of this is greater than 40 years old, far past its useful life. Safety of pedestrians continues to be the core focus of the sidewalk rehabilitation program. This project (2017-2023), will replace ~2,940 sq. m of concrete sidewalk, ~140 sq. m of unistone sidewalk, and ~280 sq. m of concrete curb.	\$64,687.00	\$75,000.00	August 1, 2017	December 31, 2023	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10532	Town of The Blue Mountains	Rehabilitation of Black Bridge	A detailed condition survey of the Black Bridge determined repairs were needed to large areas of delamination and spalling along the deck soffit and underside of the beams. Cracked sidewalks and poor condition of railing were also evident. The repairs will extend the useful life of the Black Bridge and provide the expected level of service.	\$575,000.00	\$842,300.00	July 5, 2017	May 18, 2018	Ongoing
10523	Township of Georgian Bluffs	Resurface Sideroad 6 from Grey Road 3 to Concession 7	Resurface Sideroad 6 from Grey Road 3 to Concession 7 to improve condition of road and increase useful life. Sideroad 6 was resurfaced with HL3 asphalt	\$172,976.66	\$172,976.66	August 1, 2017	August 31, 2017	Yes
10522	Township of Georgian Bluffs	Resurface Concession 5 from Sideroad 6 south to Sideroad 3	Resurface Concession 5 from Sideroad 6 south to Sideroad 3 to improve road condition and increase useful life. Resurfaced this section of road with HL3 asphalt	\$128,061.82	\$128,061.82	August 1, 2017	August 31, 2017	Yes
10520	Town of Blind River	Resurfacing 2 km of Granary Lake Road	Resurfacing approximately 2km of Granary Lake Road including new culverts and ditching to improve drainage.	\$39,131.72	\$297,970.72	May 1, 2017	September 30, 2017	Yes
10515	Municipality of French River	Reconstruction & Culvert Replacement on Multiple Roads (2017)	This project involves the Reconstruction of Dokis/ Brousseau/ Thackery/ Ed Clare Roads. 17 culverts will be replaced including earth excavation, Granular A, Granular B, ditching and clearing works. Approx. total length of reconstructed roads is 5.65 kms.	\$151,117.90	\$344,000.00	June 1, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10514	Township of Enniskillen	Reconstruction of Shiloh Line between Fairweather Rd & Mandaumin Rd	Reconstruction of Shiloh Line between Fairweather Road and Mandaumin Road having a distance of 1.8 km. The project consisted of removing the surface treated surface and rebuilding the road base with additional gravel. Culverts and catch basins were replaced to improve the road drainage. □ □	\$91,156.00	\$280,938.00	August 1, 2017	December 31, 2017	Yes
10512	Town of St. Marys	Wellington St Bridge Replacement	Total replacement of Wellington Street Bridge. The new bridge will feature decorative street lights that pay homage to the structure's original design and improve visibility for pedestrian safety. It will also have widened sidewalks to enhance pedestrian comfort and accessibility. In addition, a new watermain will be installed under the bridge deck to improve flow and provide redundancy of the water system serving the North Ward.	\$405,000.00	\$1,697,619.00	June 27, 2017	November 30, 2017	Yes
10511	City of Waterloo	Vermont St Reconstruction - Margaret Ave to East End	The Vermont St reconstruction project will include 0.4 lane-km of road reconstruction, replacement of 207m of sanitary sewer, 115m of storm sewers, and 225m of watermains. This project also includes the replacement of about 373m of sidewalk, and a new walkway connection to Roselea Cr/Bluevale St at the east end of Vermont St.	\$51,000.00	\$213,000.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10510	City of Waterloo	Construction of Multi-Use Trails on King St.	Constructed a 700m-length (3m wide to accommodate pedestrians and cyclists) asphalt Multi-Use Trail on King Street from Hwy 85 to Conestogo Road.	\$134,000.00	\$2,027,368.20	February 1, 2017	December 31, 2018	Ongoing
10507	Township of Severn	Fairgrounds Road and Uhthoff Line Culverts Engineering & Replacement	The replacement of the Fairgrounds Rd culverts is a result of the assets being at the end of its useful life and presenting a health and safety concern do to its condition assessment. The project consists of the replacement of twin 3730 mm x 2290 mm x 4.0mm Corrugated Galvanized Multi-Plate Arch Culverts at North River where it meets Fairgrounds Road. The replacement will allow continued safe passage over this transportation route. □	\$18,719.50	\$18,719.50	January 2, 2017	December 31, 2018	Ongoing
10505	Township of Laurentian Valley	Rehabilitation of Cheryl St.	Cheryl Street East 0.4km is being rehabilitated. The project will include the rehabilitation of the road over its entire length. The scope of works includes rural storm sewer repairs, base stabilization, re-grading the road surface, tie-ins of all entrances and a new asphalt surface.	\$54,385.09	\$137,883.37	July 4, 2017	December 15, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10504	Township of Burpee and Mills	Hard Surface Treatment of Bailey Line Road	The project is for the betterment of and existing asset. The project includes the application of a hard surface treatment to Bailey Line Road. The aggregate used was HL3 which is a quarried stone free of earth deposits resulting in a longer lasting product. There was also a polymer added to the emulsion providing for a more durable hard surface.	\$36,678.11	\$36,678.11	June 1, 2017	December 31, 2017	Yes
10503	Town of Bracebridge	Rehabilitation of Black River Road and Germania Road	Black River Road - 2.0 km Northerly from Highway 118 to be rehabilitated. The project will include pulverization of the existing surface, road base stabilization, addition of new aggregate material and resurfacing. Infill to prevent flooding in low lying areas will also be completed. Germania Road - from Highway 118 to Reay Road to be rehabilitated. The project will include pulverization of the existing surface, road base stabilization, addition of new aggregate material and resurfacing.	\$443,961.13	\$443,961.13	June 1, 2017	September 15, 2017	Yes
10499	Town of Ajax	Construction of new Sidewalks (2017 & 2018)	The scope of work involves the design and construction of 920 metres of new concrete sidewalks to maintain a continuous path system within the Town and increase accessible and pedestrian friendly access.	\$3,764.37	\$275,000.00	April 3, 2017	December 31, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10498	Town of Ajax	Replacement of Gravel with Asphalt Multi-Use Trail under 401/CNR Overpass (Duffins Creek-Church St)	Replacement of the existing 355 m long gravel trail under the 401/CNR overpass to asphalt multi use trail from the Duffins Creek pedestrian bridge to the intersection at Church Street.	\$73,073.57	\$100,000.00	June 5, 2017	December 28, 2018	Ongoing
10494	Town of Ajax	Resurfacing Taylor Rd, Radford Dr & Lake Driveway W (2017)	This project involves the resurfacing of 2.5 kms of local roads within the Town of Ajax including curb and sidewalk repairs, mill and overlay of asphalt surfacing, base asphalt repairs.	\$731,823.75	\$1,155,000.00	May 15, 2017	February 1, 2018	Ongoing
10492	Township of Prince	Gagnon Road Resurfacing and Bridge Replacement	The 2016 asset management slated the bridge for repairs to guiderails, bolts, posts, rebar and concrete repair. However, during the 2015 inspection, it was recommended that more work be done and it was decided to do the replacement, as the repairs were extreme.	\$89,045.55	\$139,045.55	March 31, 2017	October 31, 2017	Yes
10487	City of Brockville	Rehabilitation of Central Avenue at CN Railway Crossing	This project represents the City's share, as the road authority, of a joint project with Canadian Pacific Railway to rehabilitate the Central Avenue at-grade rail crossing. The work included the replacement of panels between the rails to ensure a safe, smooth driving surface for vehicles.	\$148,669.19	\$148,669.19	August 24, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10486	City of Brockville	Resurfacing and Sidewalk/Curb Reconstruction on Multiple Streets (2017)	Crack sealing, concrete sidewalk/curb reconstruction and milling and hot mix paving on approx.3,500m of roads. These activities are required to maintain and provide safe walking and driving surfaces. Crack sealing, as well as milling and hot mix paving, extend the overall life of road pavement structures when completed at the optimum intervals.	\$675,000.00	\$725,000.00	May 1, 2017	December 31, 2017	Yes
10485	City of Brockville	Bartholomew St. Reconstruction	The work includes the reconstruction of storm sewers, sanitary sewers, water mains and service laterals. The existing roadway will be reconstructed including granular material, asphalt, pavement, concrete curb and gutter, concrete sidewalks and restoration work.	\$180,000.00	\$845,000.00	June 1, 2017	November 30, 2028	Ongoing
10481	Township of Chisholm	Major Culvert Replacements - Wasing and Maple Roads	The replacement of two large stormwater culverts will see the removal of the existing deteriorating pipes, and the installation of new pipes and some ditching work. The culvert on Wasing Road will be replaced with a 1700mm culvert, and the culvert on Maple Road will be replaced with a 2100mm culvert. The main objective of the project is to update deteriorating infrastructure, and prevent collapsing culverts, flooding, and road washouts.	\$11,160.50	\$44,642.00	June 1, 2017	March 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10474	Township of Joly	Peacock Road 2 km aggregate resurface	resurface 2 km gravel road to ensure the safe passage of vehicular, pedestrian and horse travel and usage of the road. This improves the overall condition of the municipality's road network.	\$20,000.00	\$61,520.82	August 28, 2017	December 31, 2017	Yes
10472	Municipality of Callander	Greenwood Road Rehabilitaton	The rehabilitation of Greenwood Road covers from the intersection at Steven Place to just west of the Yacht Club intersection which is approximately 313 metres. Works will also include the replacement of one cross-culvert and 17 driveway culverts plus ditching.	\$239,449.38	\$240,313.83	August 28, 2017	November 30, 2017	Yes
10471	Township of Edwardsburgh/Cardinal	Crowder Road Resurfacing	1.8 Km of road resurfacing from Cty rd 44 to Rock St	\$100,000.00	\$217,238.13	February 24, 2017	December 31, 2017	Yes
10469	Township of McKellar	Centre Road Resurfacing	Slurry Seal 7.9 km of double surface treatment.	\$67,000.00	\$138,413.00	August 28, 2017	September 28, 2017	Yes
10468	Township of Ashfield-Colborne-Wawanosh	Rehabilitation of Division, Lanesville, & Halls Hill Line Bridges	The objective is to rehabilitate the existing three aging bridges to prolong the life expectancy of all. Work performed on these bridges include rehabilitation of concrete, joints and beams.	\$133,324.81	\$133,324.81	August 7, 2017	December 22, 2017	Yes
10466	Township of Killaloe, Hagarty & Richards	Turners Road Paving	Scratched approximately 80 meters of roadway and recoated with asphalt and resurfaced 500 meters of roadway with 2" of compacted hot mix asphalt.	\$37,048.00	\$65,445.00	September 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10464	Township of Killaloe, Hagarty & Richards	Construction of Foy Park Corridor	Construction of Foy Park Corridor connecting Red Rock Road to Round Lake Road (Cty Rd. 58) to provide a safe path of travel and safer access onto Round Lake Road from the township's municipal road.	\$27,855.92	\$357,519.00	January 1, 2017	September 15, 2017	Yes
10462	City of Waterloo	2017 Road Resurfacing- Quiet PI and various other	Replacement of Approximately 6.4 lane km of Road pavement, including associated Curb & sidewalk repairs.	\$763,023.33	\$4,082,170.53	May 15, 2017	December 31, 2018	Ongoing
10461	City of Waterloo	Northdale Community Road Reconstruction and Related Works	Implementation of enhanced streetscape elements such as multi-use trails and wider sidewalks on various roads in the Northdale neighbourhood, in conjunction with planned road reconstructions. In 2017, enhanced-width sidewalk and multi-use trail elements were constructed as part of the Spruce St/Hickory St reconstruction (approximately 1020 m).	\$2,332,000.00	\$4,669,543.79	April 24, 2017	December 31, 2019	Ongoing
10459	City of Waterloo	Installation of new sidewalks around the City	Gas Tax funds were used to install 505 m of new sidewalks around the City of Waterloo. The project used granular base material and timber formwork to receive concrete. This project included tactile walking indicators for the visually impaired at intersections and installation of 3 refuge islands. This project reinstated boulevards areas with topsoil and seed; the roadways were reinstated with asphalt and new traffic signs were placed on the posts.	\$273,532.00	\$565,238.48	May 19, 2017	August 18, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10454	City of Waterloo	Resurfacing existing trails in Research and Technology Park	Resurface or replace 3.5 km of existing multi-use trails. Upgrades also include intersection improvements to comply with AODA regulations. The removal of existing asphalt from the trails and preparation of the underlying gravel. Placement of new surface of asphalt on all trails following the removals. All crossings will be completed with concrete and tactile domes installed in the concrete to adhere to the provincial accessibility standards.	\$162,000.00	\$428,903.71	June 17, 2017	December 28, 2018	Ongoing
10451	Township of South Algonquin	Spectacle Lake Road - Resurfacing and Drainage Improvements	The scope of this project will include survey and design engineering to produce construction drawings in 2017. Upon budget approval construction will begin in 2018 and will include pulverization of the existing SST, replacement of existing CSP culverts with new HDPE culverts, correction of existing deficient drainage, correction of deficient subgrade, new granular base, new HCB surface, shouldering, new signage and restorations. This project was identified in the AMP for renewal in 2014.	\$10,176.02	\$270,000.00	May 24, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10450	Township of South Algonquin	Drainage & Road Improvements	The scope of work includes: Replacement of deteriorated CSP culverts with new longer life HDPE culverts. Raising road grade and reshaping drainage to eliminate annual flooding and erosion. Widening road sections. Expanding snow plow turnarounds. Changing road surface from deteriorated LCB to granular. The main objective of this project is to reduce annual maintenance cost and improve road safety by affecting betterments that are specifically targeted to address identified reoccurring problems.	\$31,616.62	\$67,604.90	June 1, 2017	December 31, 2017	Yes
10449	Town of Pelham	Active Transportation Improvements on Highway 20	As required under our Active Transportation Master Plan, extra-wide multi-use paths are being constructed along this Regional road. The path is concrete, 3.2m wide, and includes benches, trees and other landscaping plantings to enhance the experience of using this path and open it up to cyclists, pedestrians, trail connections, and residential & commercial foot traffic. Costs incurred include ductwork for underground utilities and sidewalk installation.	\$65,268.55	\$2,035,280.00	January 1, 2015	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10447	Township of South Algonquin	Major Lake Road - Resurfacing, Road & Drainage Improvements	This project includes replacement of deteriorated cold mix paving with high quality hot mix paving from km 7.5 to km 8 on Major Lake Road and replacement of the deteriorated wooden wearing surface with a high quality hot mix geotextile composite wearing surface on the Madawaska River Bridge that is located within this section of the road. Cross falls will be brought within Provincial standards, an existing deteriorated CSP culvert will be replaced with an HDPE culvert and localized restorations.	\$22,743.60	\$87,738.13	May 30, 2017	December 31, 2017	Yes
10445	Town of Pelham	East Fonthill Roads Construction	Brand new road construction in the Secondary Plan Area of East Fonthill, with a road to connect Fonthill downtown into the new area and one to connect the regional road to the new development. It also connects in several new commercial areas and subdivisions in the new growth area. The construction involved full new installation of a road, watermain, sewer and storm, streetlighting, medians and several roundabouts.	\$251,056.42	\$2,834,776.00	August 1, 2016	December 31, 2019	Ongoing
10441	Township of Papineau-Cameron	Richards/Papineau/Chenier Road Rehabilitation Gravel Treatment	Install and apply aggregate gravel supplies on highly travelled roads within the Township. This will help to reduce emissions due to less machine grading maintenance time on the Township roads. Less potholes and less wash boarding roads to increase the driver safety road condition.	\$24,001.42	\$24,001.42	June 8, 2017	October 19, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10440	Township of Papineau-Cameron	Chenier Road Rehabilitation Surface Treatment	install and apply a road surface treatment application on a highly travelled road. This will help reduce emissions due to no machine grading maintenance, also less chance of road erosion, and less chance of road washouts.	\$5,333.00	\$5,333.00	June 1, 2017	July 11, 2017	Yes
10439	Township of Papineau-Cameron	Neault Road Rehabilitation Surface Treatment	install and apply a road surface treatment application on a highly travelled road. This will help reduce emissions due to no machine grading maintenance, also less chance of road erosion, and less chance of road washouts.	\$31,187.00	\$31,187.00	June 1, 2017	July 11, 2017	Yes
10433	Town of Lakeshore	St. Peter Street Reconstruction - South to Chisholm	Reconstruction of St. Peter Street from South St. to Chisholm, 265m in length.	\$744,222.48	\$3,876,918.14	January 3, 2017	December 31, 2018	Ongoing
10431	Norfolk County	Asphalt Resurfacing - Swimming Pool Road	Pulverize existing road and resurfacing. Swimming pool road is rated as NOW need in the 2014 Roads Needs Study.	\$1,087,954.44	\$1,361,400.16	March 21, 2017	August 31, 2017	Yes
10430	Town of Huntsville	Rehabilitation of North Mary Lake Road	Rehabilitation of 5.4 km of North Mary Lake Road - road resurfacing two sections, civic 523 to 1147 and 1147 to the end. Project included roadside ditching, installation of all new entrance culverts and cross culverts, road pulverization, granular material overlay on entrances and road base, double layer surface treatment and roadside brushing.	\$476,331.00	\$477,754.64	May 1, 2017	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10429	Town of Huntsville	Rehabilitation of Old Muskoka Road	Rehabilitation of 3.15 km of Old Muskoka Road - road resurfacing sections Summer Leigh Trail to Highway 141. Project included roadside ditching, installation of all new entrance culverts and cross culverts, road pulverization, granular material overlay on entrances and road base, double layer surface treatment and roadside brushing.	\$309,476.00	\$310,418.00	April 1, 2017	December 29, 2017	Yes
10428	Township of Malahide	Rogers Road Erosion Control	Improve stability of a 0.5 km stretch of road along Catfish Creek with sheet piling and tie backs to prevent future erosion and undermining of road base along Rogers Road.	\$97,157.00	\$277,778.00	October 2, 2017	December 31, 2017	Yes
10427	Township of Malahide	Gravel Conversion - Whittaker Road	The Township will rebuild Whittaker Road from Yorke Line to Wilson (2 km) with road base improvements including improved ditching, drainage and additional gravel base in preparation for future hard surfacing.	\$37,728.00	\$69,444.00	June 1, 2017	December 31, 2017	Yes
10426	Township of Malahide	Gravel Conversion - Century Line	The Township will rebuild Century Line from Newell Road to Putnam Road (3.7 km) with road base improvements including improved ditching, drainage and additional gravel base in preparation for future hard surfacing.	\$216,495.00	\$244,638.00	June 1, 2017	December 31, 2017	Yes
10425	Township of Malahide	Gravel Conversion - Dorchester Road	The Township will rebuild Dorchester Road from Yorke Line to Avon Drive (2 km) for future hard surfacing.	\$30,953.00	\$30,953.00	June 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10423	City of Clarence-Rockland	Road Reconstruction & Extension of St-Joseph Street	Total road reconstruction from Laurier street to Silver lane and road extension from Silver lane to Jasper cresc. Also, a second sidewalk added on the west side of the road and two bike lanes on both sides of the road. Finally, a few minor underground infrastructure repairs and adjustments have been made.□	\$70,981.00	\$2,336,406.30	January 9, 2017	December 29, 2017	Yes
10422	Township of Douro-Dummer	Road Resurfacing of Multiple Roads - 2017	Hardtop Surface treatment: Sect 68 - Sawmill Road - 2.3 klm - 3rd Line of Dummer to 4th Line Dummer:Sect 143 - Douro 8th Line Road - .8 klm - Cnty Rd 4 to Nassau Rd: Sect 126 - Lynch's Rock Rd - 2.8 klm - Douro 5th Line to Douro 3rd Line□ Preparation for hardtop surface treatment, brushing, ditching, gravel on Section 39 - Clifford Rd - Third Line S Dummer to South St. □	\$163,194.51	\$163,194.51	March 25, 2017	December 16, 2017	Yes
10420	Town of Caledon	Reconstruction of Multiple Bridges	The objective of the Bridge Construction Program is to ensure that the Town's bridges are maintained and operating in a state of good repair so as to uphold usability and safety for all stakeholders; Bridge Construction Program is determined through the results of a bi-annual inspection of the Town's Bridge and Culvert inventory. The bridges to be reconstructed in 2017 are Centreville Creek Road Bridge and the Region of Peel's Queen Street Bridge.	\$41,255.36	\$1,171,000.00	June 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10419	Town of Caledon	Rehabilitation or Reconstruction of Multiple Roads	This program is comprised of the Town's roads to be rehabilitated and reconstructed in 2017. The program consists of fixing deficient roadways in conjunction with their associated PCI's, traffic volumes, and in coordination with Regional water projects. □ The roads to be rehabilitated and reconstructed in 2017 are; Maple Lane, Church Street, Mount Hope Road, Healey Road, Heart Lake Road and Shaws Creek Road.	\$400,555.40	\$2,395,730.00	September 22, 2017	December 31, 2018	Ongoing
10418	County of Haliburton	Resurfacing County Road 1	Resurfacing of 4.4km of County Road 1 and replace culvert. This project is overdue for completion per our Capital Asset Plan.	\$526,808.66	\$788,731.24	July 3, 2017	November 30, 2017	Yes
10417	City of Kenora	7th Avenue Bridge Replacement	The project includes the removal and demolition of the existing structure and the construction of a replacement bridge including the deck, abutment walls, wing walls, retaining walls, sidewalks, guiderails and safety fencing. The benefit of a replacement bridge would be to provide a safe, long term and shorter access for emergency services to the Lakeside and Central neighbourhoods. An elementary school is also located in one of these neighbourhoods.	\$0.00	\$2,050,000.00	June 1, 2017	August 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10416	Town of Lincoln	Resurfacing 10.3 Lane-km of Local Roads	Road rehabilitation of 10.3 lane kms, includes pulverizing, road base strengthening and a double surface treatment (tar & chip) seal. Roadside ditching and cross culvert replacements will also be completed as required. The road resurfacing portion of the program will include an application of single surface treatment (tar & chip) seal with the exception that Vinehaven Trail and Hillside Dr that are proposed to receive a final top course of hot mix asphalt.	\$794,333.50	\$1,366,500.00	January 3, 2017	December 31, 2017	Yes
10415	Township of Bonfield	Gagnon Street, Park Street Rehabilitation	Complete rehabilitation of 2 connected streets in downtown hamlet of Bonfield. Replacement of 3 culverts, pulverization of existing pavement, placement of granular A gravel and placement of new asphalt.	\$122,585.00	\$138,378.00	September 4, 2017	November 30, 2017	Yes
10411	City of Stratford	Bridge Improvements on Romeo and St. Vincent Sts.	Rehabilitation of the Romeo Street bridge at the Avon River and the St. Vincent Street Bridge at the Avon River includes barrier and sidewalk replacement, new precast concrete girders, concrete repairs, new catchbasins, and general deck rehabilitation.	\$0.00	\$820,000.00	March 1, 2017	December 31, 2019	Ongoing
10410	City of Stratford	Construction of Multi-Use Trail on Lorne Ave	Construct 300 metres of asphalt multi-use trail on Lorne Avenue to connect the existing trail on Lorne Avenue to the trail on Erie Street. This project will provide a key link in promoting safe cycling and pedestrian infrastructure within the City	\$52,022.71	\$104,045.42	May 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10409	City of Stratford	Resurfacing of Douro & St. Vincent Streets	Resurfacing of 430m Douro Street from Romeo Street to Burritt Street to increase the life of the asset, and improve the condition of the collector road and truck route. Resurfacing of 400m of St. Vincent Street from Lorne Avenue to Patricia Road to increase the life of the asset and bring the road up to current standards. Work will be done in conjunction with a watermain replacement.	\$59,158.01	\$841,533.00	June 1, 2017	December 31, 2018	Ongoing
10407	Municipality of Tweed	Reconstruction of Victoria Street North	Victoria Street North to the boundary of the village limits is 800 metres starting from the village main street to the boundary. The asphalt, sidewalks, curbs and cutters were replaced. From the village boundary north for a distance of 1.4 kms was replaced with tar and chip. This road is called the French Settlement Road. Victoria Street North connects to the French Settlement Road.	\$436,437.62	\$537,000.00	July 31, 2017	December 31, 2017	Yes
10406	Township of Morley	Ross Road Culvert Replacement and Road Rehabilitation	The project consisted of replacing the old, damaged culvert on the Ross Road with a larger, longer one to increase useful asset life and improving vehicle safety and improving road drainage by decreasing the flooding and washout incidents. The Ross Road Rehabilitation consisted of ripping up the badly damaged and tore up surface treatment and converting the road back to gravel where it can be maintained by the Municipality in a timely, efficient manner to promote safe transportation	\$11,937.38	\$61,937.38	August 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10405	Township of McMurrich/Monteith	Stisted Road North Resurfacing	Resurfacing of approximately 2.45 kilometers of Stisted Road North, including the addition of gravel to the sub-surface and culvert and ditch enhancements. The project will create a smoother riding service, which in turn, should reduce the road maintenance requirements.	\$48,692.25	\$172,526.74	July 27, 2017	December 31, 2017	Yes
10404	Township of Leeds and the Thousand Islands	Willowbank Rd base improvement and Hard surfacing	Base improvements with Geo-textile cloth and 150 mm Limestone granular M. Grade and repave with 50 mm of Asphalt.	\$82,782.34	\$112,881.45	August 16, 2017	October 30, 2017	Yes
10403	Township of Leeds and the Thousand Islands	Marble Rock Bridge Rehabilitation	Deck rehabilitation with improvements to railings and road approaches.	\$202,208.76	\$202,208.76	May 31, 2017	October 31, 2017	Yes
10402	Town of Tillsonburg	Resurfacing 2.5 km of Local Roads	Resurfacing 2,514 m of local roads including sections of Kamps Cres, Denrich Ave, Trottier Dr, Forest Glen Crt, Puc Alley, Hilliker Alley, and Rockeby Sideroad.	\$32,600.00	\$294,435.44	July 3, 2017	December 31, 2017	Yes
10400	City of Belleville	Casey Road Rehabilitation - Hwy 37 to Forsythe Rd	Full depth reclamation, widened lanes and an asphalt overlay of Casey Road - from Hwy 37 to Forsythe Rd (1.2km)	\$547,625.45	\$550,000.00	January 2, 2017	December 28, 2017	Yes
10399	City of Belleville	Mudcat Road Rehabilitation - Sanctuary Lane to Phillipston Rd	Full depth reclamation of 5kms of Mudcat Rd - Phillipston Road to Sanctuary Lane widened lanes through platform widening and an asphalt overlay.	\$580,410.10	\$1,860,000.00	January 1, 2017	September 27, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10397	Municipality of Trent Hills	Resurfacing 39.8 km of Local Roads	Resurface tar and chip roads to meet resurfacing program. Reseal every 7 to 10 years to maintain hardtop roads.	\$389,985.69	\$520,341.59	June 19, 2017	December 31, 2017	Yes
10395	Township of Nipissing	Bear Creek Road and Hunters Bay Road Surface Treatment	2.6 km of Bear Creek Road and Hunters Bay Road were pulverized and double surface treated.	\$160,108.74	\$160,108.74	May 9, 2017	August 31, 2017	Yes
10393	Township of Georgian Bay	Hungry Bay Rd. Resurfacing	Single Slurry seal applied to 2 km of road that was resurfaced in 2015	\$26,000.00	\$27,944.68	June 12, 2017	December 31, 2017	Yes
10392	Township of Georgian Bay	Prisque Rd Resurfacing	Road Ground, 3" gravel added, re-ground to mix gravel with ground surface. Double Surface Treatment Applied. □ □	\$55,000.00	\$65,234.32	July 3, 2017	December 31, 2017	Yes
10391	Township of Mapleton	Replacement of Four Bridges	Three bridges in very poor condition with eroded/undermined foundations, wide cracking, rapid concrete deterioration and reduced load carrying capacity were replaced in 2016. In 2017, a one lane, concrete arch bridge in seriously deteriorated condition was replaced with a new, two lane bridge meeting all requirements, load and geometry, of the Canadian Highway Bridge Design Code, the MTO Structural Manual, and the Roadside Safety Manual.	\$335,197.77	\$2,627,513.26	March 3, 2017	March 3, 2018	Ongoing
10390	Township of Mulmur	Road Resurfacing Centre Road	Centre Road is currently hard top and falling apart. There is a subdivision on that road and we want to lay asphalt to make it last longer.	\$107,808.68	\$232,308.68	May 17, 2017	July 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10388	Township of Champlain	Reconstruction of Ritchance Road	Project involves pulverizing existing asphalt, reloading fresh gravel, ditching, replacing culverts and asphalt 50 mm resurfacing of 2.1 km of Ritchance Road (two separate sections).	\$224,720.64	\$250,584.00	June 5, 2017	July 31, 2017	Yes
10386	Township of Bonnechere Valley	Resurfacing of Sand Rd. between County Rd 512 and Silver Lake Rd.	Resurfacing (Patching/Ditching) 4.8 Km's (9.6 lane Km's) of Sand Road with single surface and double surface treatment from County Road 512 to Silver Lake Road. The road directly services 25 resident roll numbers and has a traffic range between 200-399.	\$116,432.57	\$236,489.14	June 1, 2017	October 25, 2017	Yes
10385	Township of North Stormont	Replacement of Bridge # 7 on Bender Road	Project involves the replacement of a box culvert with 2 corrugated steel pipes with cut off headwalls. The old box culvert was hoe rammed and removed. Two copper dams were put in place to de-water the area, as well as 2x6" water pumps and 1x4" water pump for water bypass. The old base was removed and 4" stone was added for a base along with 5/8 for a final grade to install the pipes. The twin pipes that were installed were 2x 1800 mm, 17 m long with headwalls.	\$69,000.00	\$77,395.00	August 14, 2017	September 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10384	Township of North Stormont	Tolmies Corner Road Reconstruction	The portion of road that was reconstructed on Tolmies Corners Road was approximately 2.2 km from Redtown Road to County Road 43, including the intersection on Gravel Hill. Both sides of the road were re-ditched and pipes at residence entryways were changed to improve drainage. The road was reconstructed from the base up, adding roughly 7500 tonne of 4" stone as a base, as well as 2500 tonne 5/8 crushed for the surface.	\$100,000.00	\$106,742.00	June 15, 2017	September 1, 2017	Yes
10383	Township of North Stormont	8th Road Resurfacing	Approximately 2.4 km of Eighth Road was resurfaced between Dewar Rd intersection and County Road 6. The road was fine graded and two layers of 5/8 minus aggregate of surface treatment with HF 150s emulsion were applied. Ditching was also done to ensure proper drainage. The Double Surface treatment provided a smooth surface on the roadway for motor vehicles.	\$80,000.00	\$86,486.00	May 1, 2017	September 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10382	City of Pembroke	Road Resurfacing of Multiple Streets (2017)	Paul Martin Drive was fully reconstructed from Townline Rd to the City limits including replacement of asphalt paving and full depth granular base to below frost penetration, installation of rigid insulation for protection of frost susceptible clay materials. Ditch improvement with replacement of entrance culverts and centerline culverts. Replacement of guide rail at bridge approaches and removal and replacement of bridge expansion joints. Watermain installation to connect two dead end mains.	\$69,699.00	\$3,185,155.00	January 1, 2016	December 31, 2019	Ongoing
10381	Township of Sioux Narrows-Nestor Falls	Culvert replacement & resurfacing of 4 km of White Moose Road	Replace 13 aging culverts and resurface approximately 4 km of White Moose Road. The purpose is to mitigate winter/spring flooding damage to the road and increase the life span of the road.	\$75,000.00	\$97,544.99	October 6, 2017	October 15, 2017	Yes
10379	Township of South Glengarry	Resurfacing Tyotown Road and Rae Road	The upgrade will see asphalt resurfacing (50 mm thick) with shouldering replace the deteriorating current road surface that runs 1,620 meters on Tyotown Road (from Purcell Rd. easterly to Rae Road) and 3,190 meters on Rae Road (from Tyotown Road southerly to SDG 2. There are ~ 180 driving aged adults residing on this corridor.	\$407,000.00	\$428,050.56	May 15, 2017	June 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10378	City of Kitchener	Road Resurfacing and Laneway Rehabilitation at Multiple Sites	The roads and laneways selected for this work are done so through the use of the City's pavement management application, allowing staff and management to maximize the efficiency of the road maintenance and rehabilitation program. Resurfacing and rehabilitation reduces the impact of construction on the environment.	\$4,974,805.00	\$5,563,969.58	March 1, 2017	December 31, 2017	Yes
10377	City of Kitchener	Rehabilitation of Bridges in Multiple Locations	This program is intended to address issues on multiple bridges throughout the City with the work being identified through the bi-annual inspections conducted by an outside consultant - work done includes review of existing drawings/surveys, detailed inspection of entire structure, engineering structural load evaluation, laboratory testing of bridge cores, corrosion potential surveys, covermeter surveys and preparation of a detailed report to the City outlining further work required.	\$105,305.00	\$446,760.00	March 1, 2017	December 31, 2018	Ongoing
10376	City of Kitchener	Construction or Rehabilitation of Sidewalks	This project includes work done on various sidewalks throughout the city, based on need. Planned work includes: -new sidewalk on Pioneer Tower Rd -sidewalks on Young St, Claremont Ave, Vicmount Dr, Wycliffe Pl, Lennox Cres, Westview Cres, Hickory Hollow Cres, David Bergey Dr, Elmsdale Dr, Briargate Dr, Country Hills Dr, Reyburn Ave, Midland Dr, Cedarwoods Cres	\$552,469.00	\$1,651,975.21	March 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10372	Township of Wilmot	Single Surface Treatment of Bethel Road (Sandhills Road to Queen Street)	Surface treatment to extend the useful life of approximately 3,700m of tar & Chip surfaced road, on Bethel Road (Sandhills Road to Queen Street)	\$184,349.15	\$187,681.55	April 1, 2017	December 31, 2017	Yes
10371	Township of Wilmot	Triple Surface Treatment of Bethel Road (Sandhills Road to Pinehill Road)	Conversion of existing gravel surface on Bethel Road (Sandhills Road to Pinehill Road), approximately 1,260m, to Tar & Chip surface.	\$125,407.92	\$125,407.92	April 1, 2017	December 31, 2017	Yes
10370	Township of Wilmot	Triple Surface Treatment Bridge Street (Diamond Road to Oxford Road 5)	Conversion of existing gravel section of Bridge Street (Diamond Road to Oxford Road 5), approximately 1,505m in length, to tar & chip surface.	\$78,802.50	\$78,802.50	April 1, 2017	December 31, 2017	Yes
10369	Township of Wilmot	Hot Mix Paving Sandhills Road (Bridge Street to Huron Road)	Hot mix paving of two sections of Sandhills Road, based upon condition and age data derived from Asset Management Plan.	\$223,710.43	\$223,710.43	April 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10362	City of Cambridge	Rogers Drive Bridge & Culvert Renewal	Renewal of culvert and Bridge at Rogers Dr as per 2010 structural inspection recommendation. Culvert is located on Rogers Dr within Riverside Park. Replacement and renewal of bridge/culvert is planned as per short and long term repair needs identified during bi-annual inspections. Bridges and culverts are key elements of the transportation and drainage infrastructure. Unsafe bridges and poor drainage are significant risk to daily commuters and residents and may cause flooding during storm events.	\$340,688.00	\$415,688.00	January 1, 2017	December 31, 2018	Ongoing
10361	Municipality of Dutton/Dunwich	Resurfacing of Pioneer Line between Currie Rd and Willey Rd	Rehabilitation and resurfacing 3.5 km of Pioneer Line between Currie Road and Willey Road.	\$120,018.33	\$196,381.00	March 15, 2017	December 31, 2017	Yes
10360	Township of Horton	Lime Kiln Rd Gravel Resurface	Raise the grade of Lime Kiln Rd using Pit-Run Gravel varying thickness 300mm to 500mm. Also add 150mm of Granular 'M' and compaction between Burnstown Road and the existing hard surface, approximately 280m SW of Gillan Rd. This would increase the strength of the road and prevent surface water from running over the road and creating washouts.	\$40,000.00	\$143,327.10	September 1, 2017	October 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10359	Township of Asphodel-Norwood	Road Resurfacing of Multiple Streets (2017)	The scope of work for these projects will include the preparation of 5.5 km's of road including steep grades to receive a double layer of surface treatment consisting of Class 2 aggregate in a 150 high performance emulsion. These projects ensure the Township's road network is sustainable as well as addresses a health and safety risk in this area.	\$125,624.01	\$127,384.52	July 1, 2017	September 29, 2017	Yes
10358	Municipality of Bluewater	Asphalt Replacement and Drainage Improvements to Airport Line from Cty Rd 84 north to Kippen Road	Asphalt replacement of 4 km of Airport Line north from the intersection of Huron County Road # 84 (a.k.a. Zurich Hensall Road) to the intersection of Kippen Road. This incorporates two sections of roadwork. Construction includes partial reconstruction to include drainage improvements. The municipal roads department is coordinating the work and using some internal (staff and equipment) resources as well as outside contractors for the drainage works and asphalt replacement.	\$195,748.00	\$562,000.00	September 15, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10354	City of Quinte West	Reconstruction of North Murray Street, Hamilton Road and Telephone Road	This project will see the reconstruction of North Murray Street, Hamilton Road and Telephone Road, totaling approximately 6,000 metres of roadway. The roads will consist of new sidewalks, curbs, increased road structure and right turn lane onto Sidney Street, the first link of the City's proposed Activate Transportation Network and upgrading Hamilton Road to allow it to be designated an EDR Route for Highway 401.	\$2,405,291.57	\$3,146,258.96	April 13, 2017	December 29, 2017	Yes
10351	Township of North Glengarry	Replacement of Culverts on East Boundary Road, Hope/Ouimet and Skye Road	Removal and replacement of culverts on East Boundary Road, Hope/Ouimet, and Skye Road.	\$73,017.01	\$179,710.00	June 1, 2017	December 31, 2019	Ongoing
10349	City of Kitchener	Queen St-Charles to Duke Placemaking	The section of Queen St between Charles St and Duke St requires a full surface reconstruction, as the sidewalk and pavement have experienced considerable degradation since installation. In addition to the roadwork, Vogelsang Green, Goudies Land and the entrances to Halls Lane and under-utilized land at Queen/Charles is proposed to be made in places for people of all walks of life. This is a pilot for a new approach to streetscape related asset management.	\$1,468.00	\$1,900,577.52	February 8, 2017	October 31, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10348	Township of Scugog	Resurfacing of Scugog Line 6 from Marsh Hill Road to Highway 7/12	Resurfacing of 3.6 km of Scugog Line 6 consisted of the full removal of existing road surface, various culvert replacement, minor raising of road through flood prone area and 550 m of asphalt and 3,050 m of double high float treatment. The resurfacing of Scugog Line 6 will extend the life of the asset and benefit the cycling community as it is a popular cycling route on the Greenbelt cycling route.	\$471,597.56	\$600,000.00	August 1, 2017	December 31, 2017	Yes
10347	Township of Billings	Dodge Road Hard Surfacing	The project is to hard surface Dodge Road. The project consists of apply crush and then AGGII and binder to complete the hard surfacing. The crush was applied in early June to allow for compaction. In August AGG11 and binder were applied to create the hard surface. The main objective is to hard surface the roads farthest away from the municipal garage to save time and money by not having the grader travel as far before it is used.	\$30,768.00	\$34,200.00	May 15, 2017	August 14, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10346	United Counties of Stormont, Dundas & Glengarry	Road Resurfacing & Restoration	Road resurfacing & reconstruction covering approx. 12.15 Km of road selected as per road needs study & AMP. Pulverizing asphalt to 150mm depth, HL3 asphalt resurfacing with depths from 50mm-80mm thick, pre-shouldering & shouldering, compacting of Granular "A" to correct cross fall where required. Cold milling & cold in place with expanded asphalt at 100mm depth to be done in select areas. The work done will improve drainage & deliver better quality & safe roads to the community.	\$2,005,746.77	\$2,091,344.49	May 9, 2017	October 13, 2017	Yes
10344	Town of Goderich	Road Reconstruction - Oxford St. and Regent St.	Replacement and upgrades to sanitary sewer and watermain as well as adding curb, gutters and resurfacing the roadway	\$46,000.00	\$1,681,000.00	May 1, 2017	October 30, 2017	Yes
10339	City of Guelph	Construction of New Sidewalks	Based on City Sidewalk study, construction of sidewalks to improve the overall connectivity and connectivity of the Active Transportation Network. Work will focus on areas of high demand throughout the City.	\$161,110.69	\$576,000.00	January 2, 2017	December 31, 2019	Ongoing
10338	City of Guelph	Road Reconstruction & Resurfacing	Renewal and reconstruction of roads at various locations within the City, specific locations include Woodlawn Road, Arthur St and Eastview Road. Road work may be part of a complete reconstruction, including under ground infrastructure or a road surface rehabilitation only.	\$4,261,497.21	\$32,857,975.00	January 1, 2017	June 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10337	Municipality of Leamington	Erie South Sewer Separation / Road Reconstruction	sewer separation and complete road reconstruction of Erie South, Stewart, Conover Avenue and Forest.□ This project Involves the complete sewer separation and road reconstruction including utility relocations and new road, curb sidewalks, bike lanes, traffic calming and street scaping	\$205,124.37	\$5,695,000.00	October 2, 2017	December 31, 2018	Ongoing
10332	City of Brampton	Road Resurfacing of Multiple Streets	Work includes the repair of deficient curb, sidewalk, storm sewers, driveway aprons and sod (where effected). Also includes the rebuild and/or adjustment of catch basin and maintenance hole frame/lids within the roadway. Pavement is resurfaced with an 80-90 mm asphalt overlay- the most common method, or full asphalt removal/expanded asphalt are utilized when appropriate. In 2017, approximately 52 lane kilometers of roadways were resurfaced to extend the life of the roads for 15-20 years.	\$11,199,048.83	\$12,000,000.00	January 1, 2017	December 31, 2018	Ongoing
10330	City of Belleville	Road Resurfacing of Multiple Streets	Milling, and resurfacing of new top asphalt pavement and/or milling and tar and chip of multiple streets totalling 52.40 lane Kms.	\$2,238,904.94	\$2,750,000.00	April 1, 2017	December 29, 2017	Yes
10328	Municipality of Grey Highlands	Resurface Concession 12B from Grey Rd 13 to Osprey/Artemesia Townline	Apply a 40mm HL-3 asphalt overlay on existing surface treatment on 12B from Grey Rd 13 to Osprey/ Artemesia Townline for an approximate distance of 6 Km.	\$319,000.00	\$502,583.22	July 3, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10327	Township of Dawn-Euphemia	Sydenham River Bridge-deck rehab	The Sydenham Bridge on Lambton Line is one of three bridges crossing the Sydenham River in Township of Dawn-Euphemia, the project will rehabilitate the spawling concrete on the underside of the bridge deck. Remove and replace exposed rebar and spawled concrete and resurface the bridge deck with asphalt.	\$63,398.98	\$400,000.00	August 1, 2017	November 29, 2018	Ongoing
10326	Town of South Bruce Peninsula	Reconstruction of Allenford Road from Allce Street north to the end of urban section	The road upgrade includes the excavation of a 350 metre long section of road, removing between 450 mm and 600 mm of the existing surface and base material, the application of a new granular road base, and the application of double surface treatment. Drainage work including culvert replacement, ditching, and sub-drain installation will also be performed within the construction area.	\$110,000.00	\$129,131.74	September 1, 2017	December 31, 2017	Yes
10323	Town of South Bruce Peninsula	Resurfacing of David Drive from MacDonald St to the end	The road upgrade includes placing new granular materials on a 300 metre long roadway to provide adequate road base, 100 metres of ditching to provide positive drainage, and the application of new double surface treatment to change the road from a granular surface to hardtop.	\$7,111.97	\$12,054.89	September 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10322	Town of South Bruce Peninsula	Resurfacing of D Line from Bruce Road 8 to 379 D Line	The road upgrade involves resurfacing of a 1,150 metre long section of roadway including the pulverization of 100 mm depth of the existing surface and base material, the preparation of the road for surface treatment including additional granular application and compaction, and the application of double surface treatment. Upgrade is necessary to rehabilitate the centreline crossfall deviations and surface imperfections.	\$162,019.56	\$162,019.56	September 1, 2017	December 31, 2017	Yes
10321	Town of South Bruce Peninsula	Resurfacing of Purple Valley Road from #565 to # 628	The road upgrade includes excavating a 135 metre long failed section of roadway, placing new granular materials to stabilize the road base, and the application of double surface treatment.	\$10,000.00	\$11,178.62	September 1, 2017	December 31, 2017	Yes
10319	Township of Strong	Rehabilitation of Machar Strong Boundary Road and South Lake Bernard Road	Machar Strong Boundary Road was identified in our Capital Asset Management 10 Year Plan for rehabilitation in 2019. Due to deterioration, council decided to move to 2017 phase 1 and 2018 phase 2. South Lake Bernard Road , also identified in the Capital Asset Management 10 Year Plan, to be rehabilitated due to deterioration, 2017 phase 1 and 2018 phase 2.	\$139,123.78	\$278,394.22	June 5, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10317	City of London	Rehabilitation of Blackfriars Bridge	Major rehabilitation to the iconic Blackfriars Bridge is required to maintain the Heritage Structure for use into the future. Planned works include rehabilitation of bridge bearings and top portion of abutments, deck repairs, modifications to lower panel point connections, strengthening truss members, creation of new bicycle lanes, etc. The more thorough rehabilitation triples the projected service life of the bridge from 25 years to 75 years.	\$797,210.59	\$8,643,418.00	September 5, 2017	December 31, 2018	Ongoing
10315	Town of Arnprior	Downtown Road Reconstruction (Elgin St & McGonigal St)	Full depth road reconstruction including sanitary sewer, water mains and storm sewers along Elgin street from Daniel street to Madawaska street, as well as McGonigal street from Hugh street to Edward street.	\$251,409.00	\$4,177,121.00	April 1, 2017	August 31, 2021	Ongoing
10310	Town of Aylmer	Paving & Storm Sewer on Coopers Alley between King & Queen Streets	The project is to upgrade Coopers Alley from King to Queen Streets from a gravel surface to pavement and add storm sewers. The project is approximately 100m in length.	\$54,756.01	\$72,756.01	September 18, 2017	October 31, 2018	Ongoing
10309	Town of Aylmer	Resurfacing on Dufferin St. and Harvey St.	The project is a Mill & Pave resurfacing on Dufferin St from South St to 140m beyond Clarence St at a total length of 440m. Section 2 is a Mill & Pave resurfacing on Harvey St from Dufferin St to Fourth Ave at a length of 100m.	\$314,346.00	\$314,346.00	July 27, 2017	October 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10308	Township of Severn	Rehabilitation of Laughlin Falls Bridge Phase II	Within the township's bridge need study the Laughlin Falls Bridge was determined to be the number 1 priority. the project consists of the removal of both of the existing superstructures and the construction of a new longer 18.0m concrete slab on girder superstructure, founded on a cast-in-place concrete foundation system, located behind the existing abutment. Main objective is to improve safety for both pedestrian and vehicular traffic and to extend the service life of the bridge.	\$386,685.92	\$530,956.92	January 1, 2017	December 31, 2017	Yes
10307	County of Dufferin	Resurfacing Roads 8, 21 and 109	Resurface pavement on three segments of roads totaling about 11 km.□ In addition to Gas Tax funds, which will cover about half the project costs, there is also funding coming from the County of Dufferin's 2017 tax levy, and some from Development Charges.□ All resurfacing should be completed by the end of the 2017 fall season.	\$1,646,477.00	\$3,359,758.00	February 1, 2017	December 15, 2017	Yes
10303	City of London	Rehabilitation of Local Roads	This Infrastructure Renewal project provides road improvements to major streets in the City's network. Measures to maintain road infrastructure range from route & seal, mill & pave, mat replacement to total rebuild. Overall, the project provided a total length of 32.4 lane kms in rehabilitated roads.	\$5,422,660.12	\$14,169,181.00	March 1, 2017	June 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10300	Township of Beckwith	Lake Avenue East-Reconstruction and Paving	The road work will be approximately .65 km and will consist of pulverizing and preparation for a 2 layer tar-chip surfacing 6 meters wide. Permits, traffic, erosion control measures and repairs to driveways are included.	\$79,820.74	\$79,820.74	July 17, 2017	December 14, 2017	Yes
10295	Township of Brudenell, Lyndoch and Raglan	Resurfacing Addington Road and Wingle Road	Single surface treatment will be applied to a 1.06 km section of Addington Road and a 2.2 km section of Wingle Road.	\$51,300.00	\$71,208.21	July 10, 2017	September 29, 2017	Yes
10294	Township of Hudson	Uno Park - Gravel Resurfacing	This project consist in gravel resurfacing Uno Park Road from 865360 to 865640, which is 2.8 km in length.	\$29,456.23	\$35,000.00	August 14, 2017	September 30, 2017	Yes
10293	Township of Harley	Maybrook Road - Gravel Resurfacing	This project consist in ditching on both side of road, replacing culverts, and fixing the road base a different location, and providing a lift of gravel on 3.2 km of road.	\$33,354.86	\$61,808.13	August 1, 2017	September 30, 2017	Yes
10292	Municipality of East Ferris	Resurfacing Treadlightly Drive	Project scope: Strip old asphalt layer, add a granular lift, reshape the crown and shoulders, and adjust all driveway entrances of Treadlightly Drive (originally built between 1980-82). The new resurfacing will improve the RCI level from 3.6 to a 10. The new pavement smoothness will improve the service level whereby motorists will be able to maintain a steady speed and operate there vehicle in a more efficient manner thus reducing green gas emissions. □	\$85,182.28	\$85,182.28	July 24, 2017	August 15, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10288	Municipality of Centre Hastings	Surface Treatment of Preston Road and Lahey Road	Preston Road: This project included sectional ditch-line improvement, addition of gravel to the driving surface and surface treatment. Project length 5.0 Km. □ Lahey Road: This project included sectional ditch-line improvement, pulverizing of the road surface, addition of gravel and surface treatment. Project length 2.7 Km. □	\$295,128.85	\$401,135.85	June 5, 2017	November 30, 2017	Yes
10287	Municipality of Centre Hastings	Preparation of Old Marmora Road for Surface Treatment	This project included ditching, pulverizing and the addition of gravel to the driving surface in preparation for surface treatment in 2018. Project length 4.3 Km.	\$98,040.00	\$109,102.61	June 5, 2017	August 31, 2018	Ongoing
10286	Municipality of Centre Hastings	Rehabilitation of St Lawrence St and Bridge - Connecting Link	This project is being done under the MTO Connecting Link program and is for the rehabilitation of approximately 120 metres of St. Lawrence St. (Highway 62) from Russel St. to Durham St. and includes the rehabilitation of the St. Lawrence St. Bridge, sidewalk replacement, lateral water and waste water services replacement and asphalt paving.	\$64,659.23	\$646,964.82	August 8, 2017	April 30, 2018	Ongoing
10285	City of Timmins	Connecting Link: Reconstruction of Highway 101	The project consists of the reconstruction of 3.2 Kilometers of Highway 101 - including pulverizing, paving and lighting - and the addition of bike lanes.	\$3,414,700.00	\$3,500,000.00	January 1, 2017	December 1, 2017	Yes
10284	Town of Pelham	Maple St Culvert Replacement	Replacement of dual culverts on Maple Street with coated steel culverts.	\$172,248.57	\$369,000.00	August 28, 2017	September 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10283	City of Peterborough	Geroge St Improvement Project	Improve walking, cycling and driving while also improving the ambiance of this southern gateway to the downtown. Project includes asphalt resurfacing, traffic signal upgrades, tree planting, pedestrian and cycling friendly pavement marking, sidewalks, pedestrian countdown signals, transit stop improvements.	\$0.00	\$2,197,000.00	August 1, 2017	December 31, 2018	Ongoing
10282	City of Peterborough	New Sidewalk Installations	Installation of 1.3km new sidewalks in keeping with priorities and procedures identified through Report USTR08-008 and USDIR11-010.	\$470,361.00	\$599,185.00	May 1, 2017	December 31, 2018	Ongoing
10281	City of Peterborough	New multi-use trails throughout the City (2017)	Implement priority trails that foster a cycling and pedestrian network with a high degree of connectivity, safety and local context sensitivity.	\$0.00	\$590,600.00	May 1, 2017	December 31, 2019	Ongoing
10278	City of Peterborough	Road Resurfacing Multiple Streets	Surface asphalt grind and overlay on various roads throughout the City based on the road Needs Study. 17.3km of roads will be resurfaced and 11.6km will be micro surfaced.	\$1,059,256.00	\$3,616,156.56	May 1, 2017	December 31, 2018	Ongoing
10277	City of Peterborough	Otonabee Drive Rehabilitation - Bensfort Rd to Ashburnham Dr	Rehabilitation of Otonabee Drive (approx. 1.8km) is required to improve the level of service in the area and traffic movement for the City bus route. The project would involve pulverizing or removal of existing asphalt surface, regrading of the road cross section and replacement of the pavement structure.	\$371,350.00	\$1,700,000.00	July 4, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10273	Town of Petawawa	Reconstruction of Mary Street	A new 300mm diameter watermain line will be installed running the length of approximately 500 metres from the railway bed to Herman Street. Also included in this project is upgrades to the stormwater system for approximately 583 metres and the reconstruction of the roadway.	\$494,691.46	\$1,670,268.00	July 5, 2017	June 30, 2018	Ongoing
10272	Municipality of Temagami	Reconstruction of Spruce Drive	The Spruce Drive project is for the replacement/upgrade of approximately 760 meters of water main and sanitary sewer and the complete reconstruction of the road on Spruce Drive from the ONR tracks to the north limit. The project includes all planning, engineering and construction, with the planning stage in 2015 and the construction phase in 2016. This project was also partially funded through OCIF funding.	\$0.00	\$2,081,057.40	June 8, 2015	December 31, 2017	Yes
10271	Township of Tarbutt	Re surface Government Rd and MacLennan to Hwy	Repairing, ditching and re-surfacing existing hard surface. The full length of Government from Neebish Road to Puddingstone Road and MacLennan Road from Government to Hwy 17	\$24,079.32	\$218,538.36	July 3, 2017	August 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10266	City of Barrie	Road Resurfacing of Several Streets and Anne St Pavement Rehabilitation	Scope of work includes the partial depth asphalt removal and replacement including minor curb and sidewalk repairs. Total lane kilometers of rehabilitated roadway is 23.4km.□ As well, project includes the full depth asphalt removal and rehabilitation of Anne Street North from Neelands to Sunnidale. The total lane kilometers of rehabilitated roadway is 1.7km.	\$2,317,482.79	\$2,731,000.00	June 26, 2017	December 31, 2018	Ongoing
10265	City of Barrie	Historic Neighbourhoods Strategy - Allandale B Neighbourhood Renewal	1.5 km of Holgate Street, William Street and Granville Street will be reconstructed to replace the roadway structure that has outlived its life cycle. The project includes full reconstruction of the infrastructure within the street rights-of-way including the roadway, sidewalk, sanitary sewer, storm sewer, watermain, street lights and boulevards.	\$54,414.14	\$11,076,303.00	February 1, 2017	December 31, 2023	Ongoing
10264	City of Barrie	Reconstruction and Watermain Replacement on Glen Echo Dr & College Cres.	Project includes the reconstruction and watermain replacement on Glen Echo Drive from College Cres to College Cres as well as College Cres from Lonsdale Pl to Nelson Street. Work includes the installation of 525 linear metres of 150mm PVC watermain including the replacement of all residential services. Full depth road reconstruction of 500m of roadway including the granular base as well as the replacement of 1000 linear metres of concrete curb and 1000 linear metres of concrete sidewalk.	\$746,749.80	\$1,550,717.00	August 7, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10263	Township of Southwold	Resurfacing Gravel Roads at Various Locations	Granular resurfacing of low volume, unpaved roads including sections of Fourth Line, Scotch line, Moore Rd, Burwell Rd, Ashmore Rd, Stafford Line, Coon Rd and Begg Rd as per five year rehabilitation cycle improving the surface of the roads. Over the years, the surface gravel has depleted due to vehicular traffic as well as grading and snowplowing activities. Re-gravelling the surface reduces the dust and run off and reduces GHG due to poor travel conditions.	\$130,000.00	\$142,915.94	May 9, 2017	December 12, 2017	Yes
10262	Municipality of Middlesex Centre	Asphalt Replacement Salisbury Dr. - Salisbury Place to Thirteen Mile Rd	In a continued effort to manage the Municipality's infrastructure gap, departmental administration staff recommend that the Municipality proceed with the subject Program expansion with the inclusion of both the east and west sections of Salisbury Drive from Salisbury Place to Thirteen Mile Road, and Salisbury Place	\$212,220.87	\$220,000.00	July 13, 2017	December 31, 2017	Yes
10257	Municipality of Clarington	Pavement Rehabilitation of Multiple Streets	This project will extend the life cycle of road pavement with asphalt overlays in conjunction with asphalt base repairs such as cold milling, joint sealing and crack repair. Asphalt replacement is also included where it is deemed the most cost effective solution. There were approx. 9.51 km of roads rehabilitated.	\$2,243,336.38	\$3,094,073.66	February 6, 2017	September 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10255	Municipality of Clarington	Surface Treatment of Several Rural Roads	Full depth recycling of double surface treatment rural roads. Ditching, pulverizing the existing surface, Stabilize, adding to the granular road base and placing surface treatment with a fog coat" Roads completed last year will receive a slurry seal this year and line painting. There were approx. 7.51 km of roads resurfaced.	\$275,000.00	\$1,634,333.69	February 6, 2017	December 31, 2017	Yes
10249	Town of Midland	King Street Design & Reconstruction Bayshore to Yonge	Complete reconstruction of the specified section of road including underground works and elements of downtown beautification.	\$0.00	\$14,000,000.00	February 15, 2016	October 31, 2021	Ongoing
10248	Township of Beckwith	Kidd Rd - Road base rehabilitations where required and surface treatment	The road work of approximately 2.6 km will consist of 3 sections of road base rehabilitation and a single lift surface treatment on top to 6 m wide. Traffic and erosion control measures are to be taken.	\$64,122.82	\$64,122.82	July 17, 2017	December 14, 2017	Yes
10242	Town of Thessalon	Building Riverside Ball Park Road	To build a .27 km 5 m wide gravel road into the Riverside Ball Park. This new road into Riverside Ball Park, has allowed for the public to drive safely into the Park. Prior to this new road being built, the Public had to park on the side of highway 129 or use part of a private driveway to enter the Park. This new entrance provides safer access and egress from the park onto busy secondary Kings highway.	\$8,688.74	\$8,688.74	June 26, 2017	November 21, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10241	Town of Hanover	14th St Urbanization with Sidewalks & Streetlights (21st Ave. A - 23rd Ave)	With the recent development of 16 seniors townhouses, it is prudent to install 340 metres of sidewalk along with curb/gutter on the north side of the roadway on 14th St from 21st Ave. A to 23rd Ave. Six streetlights for pedestrian safety will also be installed. The above works have resulted in greater pedestrian safety on this roadway.	\$135,176.85	\$182,849.37	June 19, 2017	December 31, 2017	Yes
10240	Town of Hanover	Reconstruction of 10th Ave from 14th St. N.	Built in mid-1940's, increased flea market traffic has deteriorated the road and major water freeze ups have created many water main breaks & failures. 0.18 km (90m) of road is to be upgraded, and water mains installed. Constructions would include curb/gutter and a new sidewalk on east side of the roadway. □ Project completed. Removed and replaced 70 m of storm sewer (various sizes), 90 m of watermain and appurtenances and installed 105m of sidewalk on the east side.	\$119,319.83	\$217,212.14	June 19, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10239	Town of Hanover	Reconstruction of 8th Avenue from 12th to 14th Sts.	<p>This reconstruction is to upgrade and replace the 0.76 km (380 m) of road, sanitary, storm sewer and water main that was built in the 1940's. □</p> <p>Removed and replaced 309m of various existing sanitary sewers, 223m of various existing watermains and appurtenances, 321m of various storm sewers, 561m of concrete sidewalk and granular fill and first coat of asphalt on .76 km of roadway. Final coat of 0.76km asphalt to be completed in Spring 2018.</p>	\$400,737.44	\$785,603.93	June 19, 2017	December 31, 2018	Ongoing
10237	Township of Stone Mills	Bethel Road Surface Treatment	Changing from a Gravel Road to a Surface treated road will receive a double treatment due to high volumes of traffic and should reduce the maintenance Cost and the emissions on these roads.	\$110,000.00	\$128,156.84	July 5, 2017	September 15, 2017	Yes
10234	City of North Bay	Resurfacing Multiple Local Roads	Project includes reconstruction, rehabilitation, and resurfacing of various roads within the City's urban area. The project is intended to extend the life of roads while restoring the road's ride quality and provide public safety. The list of streets included in the 2017 program are outlined above.	\$3,262,323.00	\$4,635,371.83	May 2, 2017	December 31, 2017	Yes
10229	County of Perth	Reconstruction of Line 88	<p>Pulverize existing asphalt, add 2 lifts of asphalt on Perth Line 88. Project is 9.3 km in length from Gowanstown to Perth Road 178. □</p> <p>□</p> <p>□</p>	\$724,277.71	\$963,062.96	June 12, 2017	September 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10228	Municipality of West Nipissing	Rehabilitation of Dutrisac Rd, Nipissing St, Leblanc Rd, Laplage Rd and Betty Rd	Asphalt resurfacing of Dutrisac road, Nipissing Street, and Leblanc Road. All 3 roads service a large urban portion of Sturgeon Falls, in addition to providing access to significant tourism areas and a neighbouring First Nations community. □ Granular resurfacing of Laplage Road, and Betty Road. □ □ All roads are in poor condition and need to be returned to target levels. In addition to improved service, this will also allow for easier and less costly maintenance on these roads	\$468,984.46	\$468,984.46	April 15, 2017	December 31, 2017	Yes
10227	Town of New Tecumseth	Urbanization of Mill Street from McCurdy Drive east for .72km	The urbanization of Mill Street (4th line) in Tottenham from McCurdy Drive easterly for 720 meters including bridge rehabilitation. This project is being undertaken by local developers and the Town portion of the project is being funded by gas tax monies. The Town is expected to make an additional BTE contribution regarding the Town portion in 2018.	\$137,835.43	\$2,557,432.00	April 4, 2016	June 29, 2018	Ongoing
10225	Town of New Tecumseth	Resurfacing of 15th Side road between the 3rd & 5th line	Resurfacing of the 15th Side road between the 3rd & 5th line. The total distance is approximately 2.8 km. The current road segments are surface treatment and will be capped with 2 lifts of asphalt.	\$2,035.20	\$556,184.63	January 11, 2016	May 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10224	Township of Drummond/North Elmsley	2017 - Stamford Drive resurfacing	Resurface Stamford Drive - 369 metres to be reconstructed including culvert replacement, regarding ditches, pulverizing existing asphalt, regarding roadway and driveways with new granular material and paving with new asphalt surface.	\$123,962.60	\$123,962.60	June 1, 2017	December 31, 2017	Yes
10223	Town of Mono	Road Resurfacing in Multiple Locations	Drainage, Culvert Replacement and Road Base stabilization with the first coat of HL8 all occurred in previous years. The project is ready for its final coat of HL3 for the start of useful life cycle providing the surface smoothness for further reduction of Greenhouse gas emissions. 3.5kms of roads will be treated in this project.	\$345,125.29	\$453,000.00	June 30, 2017	December 31, 2017	Yes
10218	Municipality of Central Manitoulin	Replacement of Union Road Bridge	The project involves the removal of an existing 60 yr. old bridge structure consisting of wooden piers, abutments, beam and girders as well as a wooden deck surface treated with tar and gravel. A replacement structure will incorporate a new pre-cast concrete arched bridge and a pre-cast concrete headwall structure with a granular road base designed. 2016 Project scope is for design engineering.	\$16,291.00	\$1,118,700.00	January 1, 2016	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10212	Municipality of Port Hope	Trail Upgrades and Signage	Trail upgrades include resurfacing, creation of passive parkland space, trail naming, mapping and distance markers. This is to be completed in conjunction with the naming of the trails project and is identified as a priority in the Municipality's Community Strategic Plan. Lighting will be added to areas to increase safety. Outdoor fitness equipment will also be installed.	\$26,682.29	\$185,000.00	March 31, 2017	December 31, 2018	Ongoing
10204	Township of Drummond/North Elmsley	Reconstruction of Tennyson Rd	Tennyson Road 14.8 km to be reconstructed. The project will include redesigning and reconstructing existing roadways including a geotechnical investigation, topographical survey, culvert replacement, regarding ditches, pulverizing existing surface, regarding roadway and driveways with new granular material and new surface material.	\$11,185.97	\$2,000,000.00	September 1, 2016	December 10, 2027	Ongoing
10202	Town of New Tecumseth	12th Line Bridge Replacement	An assessment of the 12th line bridge (Concession 11 & 12 Lot 11, approximately .35 Km east of the 10th Side road - structure #12004) occurred in 2016 to determine if only the deck could be replaced or if the full bridge requires replacement. The review has determined that a full bridge replacement is required. Funds are included in the 2018 Budget for EA and design with construction activities now being anticipated for 2019. Estimated project costs could be approximately \$2.2 million.	\$0.00	\$1,820,000.00	July 11, 2016	November 29, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10201	City of Guelph	Construction of Multi Use Path on Woodlawn Road from Nicklin to Silvercreek Parkway	Multi-use path on Woodlawn Road West on the north and south side of the road between the existing curb and property line from Nicklin Road to Silvercreek Parkway. The construction work includes placement of a 3 metre wide asphalt path for active transportation use.	\$0.00	\$2,400,000.00	January 1, 2016	June 30, 2019	Ongoing
10199	Norfolk County	Main Street Port Dover Road Reconstruction Phase 1	Complete reconstruction of roads and underground infrastructure. Phase 2 of 3. Main Street, Port Dover from Harbour Street to Chapman Street.	\$0.00	\$469,068.69	March 1, 2016	February 28, 2017	Yes
10196	City of Waterloo	Replacement of Salt Storage Building	The City of Waterloo must replace the existing Salt Storage building that is in extremely poor physical condition, environmentally unfriendly and is undersized. The replacement Salt Storage Building will be enclosed to eliminate the migration of salt in to the groundwater and sewer system, while at the same time address the growth of the City with the provision of additional salt storage. This expansion addresses the development of the City's long-term planning priorities.	\$0.00	\$3,893,400.00	October 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10193	Town of Saugeen Shores	Sidewalk Construction on Goderich St and Mary St	Construction of a 1.5m wide concrete sidewalk to complete the pedestrian linkage from Mary St to Devonshire on the west side. Similar concrete sidewalk construction on the north side of Mary St from Goderich to Waterloo to help the students to cross Waterloo St to Northport School and also to remove congestion at bus entrance to school. There is 590 m of sidewalk being constructed.	\$0.00	\$163,500.00	July 3, 2017	December 21, 2018	Ongoing
10191	Town of New Tecumseth	Resurfacing & Road Improvements - 14th line - 15th SR to 1.6km west	The 2016 & 2017 expenditures relate to the engineering & design regarding the resurfacing & road improvements on the 14th line (from the 15th SR to 1.6 km west). The road construction works were predominately completed in 2017 (OCIF and long term debenture financed). A small amount of work is scheduled for 2018 to fully complete the project.	\$11,268.65	\$81,877.42	February 1, 2016	June 29, 2018	Ongoing
10188	Town of Saugeen Shores	Road Reconstruction Chantry View Dr/ Gustavus St/Crawford St	Installing curb and sidewalk and enhancing the storm sewer facilities on Chantry View Dr to help the pedestrians access the beach and tennis courts. This will link Huron St with sidewalk to the access point and washrooms. This linkage will be the only one between Morpeth and Huron. Gustavus & Crawford Sts will be reconstructed to a proposed 8.5m wide cross section with new sidewalk(s), trunk storm sewers, sanitary sewers & water service replacement. There is 770 m of road being reconstructed.□	\$91,629.07	\$1,100,000.00	June 1, 2017	December 21, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10173	Town of Cochrane	Lillabelle Lake Bridge Replacement	The Lillabelle River Bridge is slated for repair due to the existing deteriorated condition of the cribs with specific attention to the crushed bearing timbers. Rivard Engineering has completed a set of replacement drawings and the scope of work includes replacing the bearing timbers then replace top headwall timbers. Connect approach guardrail to bridge Parapet wall and re-align handrail pipe and replace deteriorated guard rail timber. □	\$0.00	\$400,000.00	January 1, 2016	December 31, 2018	Ongoing
10167	Township of North Glengarry	Fraser Road Bridge 17 Study & Deck Replacement	A Study was done to determine whether it should be rehabilitation or replacement of the Fraser Road bridge and it was deemed necessary to do a bridge deck replacement.	\$163,451.43	\$225,000.00	July 8, 2016	December 31, 2017	Yes
10161	Municipality of Thames Centre	Heritage Rd #12 Bridge Study & Upgrades	Conducting a detailed study of the structure (above and below) of the complete bridge to ensure stability and the necessity for improvements. The project includes work on concrete barriers, soffits and piers, replacement of the centre expansion joint, and work on the deck by removing asphalt, waterproofing, paving, and end treatments (guard rail).	\$139,451.63	\$198,574.44	May 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10150	Town of Prescott	St. Lawrence Street Reconstruction	The complete replacement of the water mains, wastewater sewers and storm sewers on St. Lawrence Street from King Street to Railroad Avenue. This included the replacement of the sidewalks and relocating the applicable utilities.	\$0.00	\$3,114,103.00	May 3, 2016	June 30, 2017	Yes
10149	Township of Woolwich	Crowsfoot Road Hot Mix Resurfacing	The project includes; asphalt milling (partial and full depth), pulverization of existing asphalt, localized roadbase improvements, localized subdrain installation, shoulder widening, stripping of organic embankment material, stump removal/grinding, ditching, supply/placement of imported fill on embankment slopes, Granular 'B' placement, Granular 'A' placement, RAP shoulders, crack sealing, supply/place tack coat, base (HL4)/surface (HL3) asphalt application.	\$70,191.56	\$1,125,283.16	July 4, 2017	November 20, 2017	Yes
10148	Township of East Garafraxa	Road Resurfacing - 17th Line	To asphalt 2 km of 17th Line To provide safe, serviceable road pavement that will maximize sustainability in future use. This project will improve the quality of the environment through reduced greenhouse gas emissions resulting in cleaner air and water	\$0.00	\$356,749.29	June 6, 2016	September 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10142	Township of Admaston/Bromley	Resurfacing Opeongo Road and Pucker Street	The whole 2.4 KM of Opeongo Road maintained by Admaston/Bromley commencing at Highway 132 was resurfaced to improve the rideability and quality of the environment through reduced greenhouse gas emissions. □ 200 meters of Pucker Street at the intersection of Vaile Road was reconstructed to improve drainage and resurface damaged portion of Pucker Street.	\$64,132.02	\$64,132.02	May 1, 2017	December 31, 2017	Yes
10135	Town of Cobalt	Repair of Sidewalks & Handrailings	The sidewalk was deteriorating where the handrailings were situated along the street. The railings had to be removed and the sidewalk repaired/reinforced to prevent further deterioration. The railings were then secured back in place.	\$3,001.92	\$3,001.92	November 1, 2017	December 31, 2017	Yes
10133	Town of Cobalt	Construction of Salt Shed	The salt shed had to be torn down due to a ministry order as it had health and safety issues. The shed was no longer structurally sound to enter and store materials. The shed is required to house the salt to assist in winter operations.	\$69,305.82	\$69,305.82	July 31, 2017	December 31, 2017	Yes
10130	Township of Tay	2017 Water/Roads Project - Simcoe Avenue	Replacement of existing watermain. Project will improve Simcoe Avenue and Assiniboia Street from a rural cross section with ditches to an urban standard with curb and storm sewer.	\$301,245.68	\$2,527,962.00	May 1, 2017	July 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10128	Township of Coleman	Resurfacing & Double Treatment - Various Township Roads	<p>The 2012-2016 program included: Single Surface Treatment-25.65 km (51.3 lane km); Double Surface Treatment-4.75 km (9.5 lane km); Granular A; RAP; Grindings-34,895 Tonnes (includes 16.8 km of RAP roads); Safety Upgrades; Addressed Frost Heaves and Soft Spots; 11 culverts</p> <p>The Roads Project was a 5 year construction program to be paid in quarterly installments over a 10 year period. The total value of the project was \$1,880,281.04 (excluding HST); paid installments of \$47,007 until final payment</p>	\$36,944.06	\$1,880,281.04	June 1, 2012	December 31, 2021	Ongoing
10126	Region of Niagara	Rehabilitation of RR1 Dominion- Burleigh to Buffalo	<p>This project involves using an innovative "Design/Build" approach (the region provided the contractor with 30% design prime and the contractor took the 30% design to completion and built the ultimate design) for the reconstruction of Dominion Road between Burleigh Road and Buffalo Rd in the Town of Fort Erie to address the poor road condition (pavement condition index <50) and drainage deficiencies. The total length of the road reconstructed is 5.8 kms.</p>	\$1,067,961.83	\$12,165,000.00	January 1, 2016	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10125	Region of Niagara	Resurfacing of Roads in Multiple Locations	Repaving road surfaces to restore them to their original state and help prevent further deterioration. Asphalt pavement rehabilitation involves milling, paving and resurfacing of the existing asphalt pavement to mitigate the effects of per ride rutting, cracking, and other distresses. This was done in accordance with the TMP. The total length of the road resurfaced was 21.24 kms.	\$0.00	\$12,500,000.00	January 1, 2016	December 31, 2018	Ongoing
10124	City of Waterloo	Marsland Dr Reconstruction	Reconstruction of Marsland Dr will see about 1.25 Lane-Km of road reconstructed, the replacement of 620m of sanitary sewer, 620m of storm sewers, and 620m of watermains. This project also includes the replacement of about 600m of Sidewalk, the addition of 620m of new sidewalk, the addition of 1.25 km of bike lanes and a new entrance to Hillside park.	\$184,087.00	\$3,325,956.79	March 1, 2016	December 31, 2019	Ongoing
10120	Township of Black River-Matheson	Reconstruction of 6th Avenue	6th Avenue is located in the Township of Black River-Matheson in the community of Matheson. The Black River-Matheson Fire Department is located on this road and this road has been identified in the town's asset management plan as a priority road for replacement in year 1. The project consisted of replacing the infrastructure underneath and resurfacing the road and sidewalks, along with addressing the storm sewers.	\$0.00	\$1,889,734.65	September 12, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10118	Region of Niagara	Reconstruction & Capacity Improvement - RR98 (Montrose) - Charnwood to McLeod	Reconstruction and conversion from a rural cross section to an urban cross section, along with auxiliary lanes, and other roadway improvements. Other roadway improvements included the storm sewer and active transportation improvements. The length of road reconstructed is 1.3 km.	\$0.00	\$1,700,000.00	January 1, 2017	December 31, 2020	Ongoing
10117	Region of Niagara	Resurfacing of Roads in Multiple Locations	Repaving road surfaces to restore them to their original state and help prevent further pavement deterioration. Asphalt pavement rehabilitation involves milling, paving and resurfacing of the existing asphalt pavement to mitigate the effects of per ride rutting, cracking, and other distresses. The total length of roads resurfaced is 28.73 kms.	\$3,750,000.00	\$9,000,000.00	January 1, 2017	December 31, 2018	Ongoing
10115	Region of Niagara	Reconstruction of Pelham Rd (Effingham to Wessel) Phase 2	Reconstruction of RR69 (Pelham Road) between Effingham Road to Wessel Drive. This project involves the reconstruction of the road to address drainage, safety, pavement condition and active transportation (cycling facilities).The length of the rehabilitated road is 2 kms.	\$57,229.25	\$9,100,000.00	April 1, 2014	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10114	Region of Niagara	Rehabilitation of Lakeshore Rd (Townline to Creek) with Bike Lanes	This project involves the reconstruction of the road to address pavement condition and waterfront trail as recommended in an environmental assessment. The improvements will address drainage deficiencies, road condition and paving of the shoulders for cyclists. The length of the rehabilitated road is 2.7 kms.	\$677,398.41	\$8,500,000.00	November 1, 2012	December 31, 2020	Ongoing
10104	City of Niagara Falls	Drummond Rd Reconstruction	Drummond Road Reconstruction from Oldfield Road North to Hydro Corridor. Complete Road Reconstruction to an urban cross section including storm sewer installation. Work completed as part of Oldfield Estates Subdivision Phase 2 Agreement.	\$95,000.00	\$1,000,000.00	January 1, 2017	December 31, 2018	Ongoing
10101	Township of Selwyn	Gore St. Road Drainage Improvements from Garthorne St. to Chemong Lk.	Road drainage improvements including culvert replacement, ditching and new buried storm sewer. These upgrades will also result in enhanced intersection safety.	\$103,014.20	\$180,372.44	January 4, 2016	December 31, 2017	Yes
10098	Town of Halton Hills	Traffic Signals Upgrades	The scope of this project is to upgrade the traffic signal capacity analysis and to ensure that all signalized intersections are operating at an optimum level of service. Completion of the project will result in improved traffic flow along main corridors such as Mountainview Road and Guelph Street, optimized traffic signals operation at each intersection, reduced driver frustration and improved air quality. □ Town Project #: 6100-05-1603	\$0.00	\$30,000.00	May 2, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10097	Township of Whitewater Region	Rehabilitation & Culvert Replacements of Multiple Roads (2017)	The project involves the rebuild, culvert replacement and double surface treatment of Cedar Haven Road (to Hydro Bay Road/Westross Road/Mowat) & Corner View Road (Corner view to Faught Road); double surface treatment of Kerr Line (Acres Road to Magnesium Road). Approx. total length 7.19kms. □	\$527,264.52	\$527,264.52	May 24, 2017	December 31, 2017	Yes
10094	Township of Pelee	Bridge Replacement - Parsons Road and West Pump Road	The scope of the project is to replace the Parsons Road bridge and rehabilitate or move Centre Dyke Road which is experiencing major bank failures. The Centre Dyke Road failures are negatively impacting the municipal drainage system. It is a major public safety concern affecting bridges, roads, and wastewater.	\$0.00	\$2,361,700.00	July 1, 2016	December 31, 2025	Ongoing
10089	Town of Halton Hills	Northbound Right Turn Lane - Main St N & Ontario Street	The scope of this project is to construct a right hand turn lane on Main Street South Highway No.7. □ □ Town Project #: 6200-16-1602	\$4,425.29	\$100,000.00	May 2, 2016	December 28, 2018	Ongoing
10088	Town of Halton Hills	Rehabilitation & Replacement of Culverts	The existing corrugated steel pipe culvert Culvert #24/C(CSP) on 17 Sideroad between Fourth Line and Fifth Line will be rehabilitated. Culvert #s 37/C on Fifth Line between Steeles Ave and 5 Sideroad & 15232/C on 15 Sideroad between Fourth Line and Fifth Line will be replaced.	\$777,129.00	\$820,000.00	May 2, 2016	December 28, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10086	Town of Halton Hills	Churchill Rd Resurfacing & Bike Lanes	The scope is to replace the existing asphalt pavement and will also include minor curb and storm sewer repair. The collector road has exceeded its expected life cycle and has been identified as deficient requiring repair. □ The infrastructure for bike lanes will also be installed (Queen - Rachlin) in accordance with the Cycling Master Plan.	\$0.00	\$790,000.00	May 2, 2016	December 29, 2017	Yes
10085	Town of Halton Hills	10th Line Gabion Wall Repair/Engineering	The scope of this project is to hire a consultant to create a detailed engineering design and acquire the necessary permits to move forward with construction and reconstruction of two retaining walls. Town Project #: 6200-27-1612	\$0.00	\$130,000.00	May 2, 2016	December 31, 2018	Ongoing
10082	Town of Halton Hills	10th Line Lot 25 Bridge Rehab	The scope of this project includes the rehabilitation of the existing bridge & adjacent road surface. The existing bridge deck and bridge road approaches will be removed and reconstructed. □ □ Town Project #6200-26-1602	\$72,431.50	\$990,000.00	May 1, 2016	December 29, 2017	Yes
10079	Township of Elizabethtown-Kitley	Kitley Line 3 Resurfacing	In order to repair the existing road surface, this 3.3 kilometre road section will receive base improvements and a new asphalt road top. Culverts will be replaced. New shoulders will be installed and some ditching work will take place.	\$295,640.00	\$375,959.71	June 2, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10078	Township of Manitouwadge	Sand Dome Roof Replacement	Current shingle roof is leaking in several locations causing highway and road sand to get wet and become unusable.	\$55,866.28	\$55,866.28	October 1, 2017	October 30, 2017	Yes
10076	City of Burlington	Minor Reconstruction of Multiple Roads (Malcolm Cresc. etc)	Road resurfacing is necessary where significant deterioration of the pavement condition (i.e. surface distress and/or riding comfort) has occurred. These resurfacing and minor reconstruction projects typically involve the removal and replacement of 100mm of asphalt, installation of a heavy-duty binder and other minor rehabilitation to storm sewers, curb & gutter, and sidewalks. A total of 26.63km of roads will be reconstructed in this project.	\$4,154,645.00	\$5,262,783.00	January 1, 2017	December 31, 2019	Ongoing
10074	City of Burlington	Road Resurfacing and Minor Construction Works - Various Locations	Road resurfacing is necessary where significant deterioration of the pavement condition (i.e. surface distress and/or riding comfort) has occurred. These resurfacing and minor reconstruction projects typically involve the removal and replacement of 100mm of asphalt, installation of a heavy-duty binder and other minor rehabilitation to storm sewers, curb & gutter, and sidewalks. Total length of resurfaced roads is 2.87km.	\$1,556,084.00	\$3,787,566.00	January 1, 2016	December 31, 2018	Ongoing
10072	Township of North Algona Wilberforce	Griffith Wagner Road Rehabilitation	Griffith Wagner Road reconstruction, ditching, culverts, and gravel in 2016 2017 is scheduled for surface treatment.	\$121,256.86	\$215,000.00	June 1, 2016	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10070	County of Prince Edward	Black River & Outlet Bridges Deck Condition Survey & Rehabilitation	Undertake a deck condition survey for both the Black River Bridge and the Outlet Bridge to determine the complete extent and scope of work that would be required for the rehabilitation of the bridges and the anticipated costs associated with the proposed work. The 2014 Bridge Inspection Report includes the Back River Bridge as a priority 2 for rehabilitation and the Outlet Bridge as a priority 5. The Black River Bridge is included in the 2018 budget for rehabilitation.□	\$16,742.28	\$470,000.00	May 31, 2017	December 31, 2018	Ongoing
10068	County of Prince Edward	Reconstruction of Wilson Road from County Road 2 easterly	Rehabilitation of 3.5 km. from County Road 2 easterly. Project includes geotechnical investigation, topographic survey, ditch improvements, culvert replacements, pulverizing of the existing surface, application of additional granular for road and driveway entrance corrections, granular for shouldering and application of an asphalt travelled road surface.	\$920,085.09	\$3,213,900.00	May 31, 2017	December 31, 2018	Ongoing
10067	Town of Georgina	Rehabilitation of Bridges and Culverts in Various Locations	The project includes Deck condition surveys and engineering designs to be followed up with the remedial capital project; replacement of cracked bracing members and timber curbs secured to the structure; installation of upgraded guide rails and end treatment and painting of the railing system. 4 Bridges and 2 Culverts will be rehabilitated in this project.	\$0.00	\$264,000.00	July 31, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10066	County of Prince Edward	County Road 28 Bridge Replacement	Construction of a new bridge to replace the existing structure towards the north limit of Cty Rd 28.	\$572,217.74	\$572,217.74	May 31, 2017	December 31, 2017	Yes
10065	Town of Georgina	Rehabilitation of Weir's Sdrd, Morning Glory Rd, Civic Centre Rd, West St, Garrett Dr and Burke St	The plan for 2017 is to fix deteriorating roads as opposed to those that are "already broken". A current makeup of the proposed works include a healthy diversity of paving, surface treatment and crack sealing.	\$663,655.72	\$1,700,000.00	July 31, 2017	June 30, 2018	Ongoing
10064	County of Prince Edward	Reconstruction of Picton Main St - Bridge St to Spencer St	Project includes redesign and reconstruction of approximately 900m from Bridge Street to Spencer Street. The scope includes preconstruction investigations such as geotechnical and topographical to support design and construction activities including the replacement of water, sanitary & storm sewer mains, sidewalk, curb & gutter, granular base and asphalt surface.	\$197.16	\$100,000.00	May 31, 2017	December 31, 2018	Ongoing
10062	Township of O'Connor	Culvert Replacements in Various Town Locations	Approximately 62 culverts located in various locations throughout the Township will be replaced that are rated as poor condition in the Township of O'Connor's Asset Management Plan.	\$25,000.00	\$161,554.10	June 5, 2017	October 31, 2017	Yes
10060	Township of Puslinch	Resurfacing of Laird Road between Wellington Road 32 and Downey Road	Repaving of 4 kms of roadway. Traffic control, pulverize existing asphalt, grade and compact road base, repave with 60mm of HL8 base asphalt and 50mm of HL4 asphalt, pave and reconstruct driveways, compacted granular A shoulders, permanent pavement markings and inspection.	\$300,000.00	\$582,266.02	May 1, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10058	County of Simcoe	Cold in Place Recycling - Roads 27, 92 & 169	The asphalt is cracked , rutted and deficient. The planned work will resolve the deficiencies. We are rehabilitating 3 County Roads. We will completing cold in place recycling, two lifts of hot mix asphalt, pre-shouldering and shouldering, reinstatement of all driveways and intersection works.	\$3,168,729.82	\$3,168,729.82	May 1, 2017	December 31, 2017	Yes
10057	County of Simcoe	Rehabilitation of Road 10	The Asphalt is cracked , rutted and deficient. all deficiencies are resolved by the improvements. the work completed on Road 10 from Road 9 to Highway 26. the work included, milling the asphalt, fibre mat, two lifts of hot mix asphalt and shouldering	\$402,589.11	\$1,431,766.11	May 1, 2017	December 31, 2017	Yes
10056	County of Simcoe	Microsurfacing various County Roads - 5, 11, 42 , 91 & 93	Microsurfacing the existing surface of various County Roads to increase the life expectancy & increase the friction to improve pavement safety. The work will consist of 5 roads within the County of Simcoe	\$1,400,534.01	\$1,400,534.01	May 1, 2017	December 31, 2017	Yes
10053	Township of West Lincoln	Station Street Sidewalk Replacement	Sidewalks are deficient due to cracking, heaving and substandard width. Replacing approximately 500m on east and west sides of Station St.	\$250,500.00	\$296,557.57	January 1, 2017	December 31, 2017	Yes
10052	Township of West Lincoln	2017 Twenty Mile Road Surface Treatment	The 2014 Road needs study prioritized these roads segments as needing replacement "Now." The roads will be pulverized, adding a stone base and Double surface treatment.	\$127,700.64	\$254,114.64	January 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10051	Town of Arnprior	Downtown Roads Reconstruction (John St, Madawaska and McGonigal Sts.)	Reconstruction of sanitary sewer, watermain, road and curb/sidewalk and installation of a storm sewer for Phase #1 of the Downtown. Includes portions of John St, Madawaska and McGonigal St. Includes a storm sewer outlet on Madawaska St.	\$0.00	\$5,981,738.00	February 22, 2016	August 15, 2021	Ongoing
10047	Township of Athens	Resurfacing and Drainage Repairs on various streets in Athens	These projects involve removing, milling, and resurfacing Village streets. The existing asphalt has reached the end of its useful life cycle. New asphalt will improve riding surface, improve drainage and reduce our maintenance costs. The total project is for approximately 700 meters of road resurfacing with HL3 asphalt hot mix and approximately 300 meters of improved drainage.	\$96,475.36	\$101,731.50	July 28, 2017	October 2, 2017	Yes
10046	City of Cornwall	Asphalt Resurfacing of Multiple Roads	In 2016, gas tax funds were used to overlay 5.10 kilometers of asphalt in poor condition throughout various locations in the City. The primary project location (Power Dam Dr) included widening the road to construct 1,240 kilometers of bike lanes. Where required, 1,300 meters of curbs and 840 square meters of sidewalks were replaced in conjunction with road resurfacing.	\$349,077.84	\$3,022,181.80	January 1, 2016	December 31, 2017	Yes
10038	City of Clarence-Rockland	Bouvier Rd Resurface Treatment	Double lift of surface treatment applied over gravel roads. The roads included in this project Ramage, Baseline, Lacroix, Lavigne and Marcil roads.	\$290,647.76	\$490,647.76	May 29, 2017	December 22, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10035	City of Clarence-Rockland	Replacement of Boileau Bridge	Replace existing Boileau bridge while keeping existing abutments in place.	\$100,000.00	\$710,412.66	June 19, 2017	October 31, 2017	Yes
10029	Town of Richmond Hill	Construction of Richmond Hill Lake to Lake Cycling Route	The Richmond Hill Lake to Lake Cycling Route is part of a multi-use trail between Lake Ontario and Lake Simcoe. This project involves the design and construction of 6.0 km of 3 meter wide multi-use trail on the west boulevard of Leslie Street from Hwy 7 to Elgin Mills Road East.	\$0.00	\$951,200.00	January 1, 2016	December 31, 2020	Ongoing
10028	Town of Richmond Hill	Construction of Leslie Street Sidewalk and Multi-Use Trail	The Leslie Street Sidewalk and Multi-Use Trail project involves the construction of 2.25 km of asphalt multi-use trail extending north from Elgin Mills Road East.	\$944,992.00	\$1,403,500.00	January 1, 2016	December 31, 2018	Ongoing
10027	Town of Richmond Hill	Construction of Elgin East Trails	The Elgin East Trail involves the construction of 3.7 km of asphalt multi-use trail north east of Yonge Street and Elgin Mill Road East.	\$597,350.00	\$1,931,800.00	January 1, 2016	December 31, 2018	Ongoing
10022	Township of Faraday	Airport Road Reconstruction from boundary to Woodcox Road	Construction of 1.3km section of Airport Road, starting at the boundary to Woodcox Road. The work consists of Brushing, Ditching, Scarifying the existing pavement and placement of new gravel, culverts and new hot mix pavement.	\$100,000.00	\$677,941.00	June 1, 2016	August 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10019	City of Sarnia	Rehabilitation of Donohue Bridge	The rehabilitation of the Donohue Bridge is required in order to meet legislated requirements (Reg. 104/97, s.3). Scope includes the rehabilitation/removal and replacement of various superstructure components on the east bridge structure (northbound), including the soffits, sidewalk, median wall, barriers, pre-stressed voided slab girders, expansion joint seals, etc. The project scope also includes the rehabilitation of select substructure components on both the east and west structures.	\$982,062.85	\$7,450,000.00	January 1, 2017	December 31, 2018	Ongoing
10012	Town of Gravenhurst	Gravel Road Improvements in Multiple Locations	Several area gravel roads in their existing state are heaving and have a significant accumulation of potholes. The lack of adequate base material has created an extremely uneven non-uniform driving surface. The Project will entail the placement of additional granite crusher run base material complete with surface grading. This project will cover 17 roads totalling 18.90 Kms in length.	\$309,593.80	\$309,593.80	June 1, 2017	December 31, 2017	Yes
10002	City of Barrie	Road and Sub-surface Infrastructure Replacement on Several Roads	Various road reconstruction projects, which includes 1.3 lane km of new asphalt, 748m of sidewalk, 1,566 m of wastewater, 1,177 m of stormwater, and 1,611 m of new watermain on Mapleview (Huronion to Country Lane).	\$1,962,420.48	\$15,808,046.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
10001	City of Barrie	Road Resurfacing of Several Streets	Various road resurfacing projects, which preserved the roads and improved the PCI and ride comfort of each of the roads. Upon completion of the construction, these roads were improved to very good condition. The work included 3.1 km's of resurfacing and new asphalt.	\$746,665.77	\$4,615,562.00	January 1, 2016	December 31, 2018	Ongoing
9997	Township of Chatsworth	Resurfacing Purdue Road and Sideroad 10	Reconstruct Purdue Road from Grey Road 40 to Sideroad 10, continue on Sideroad 10 to East Back Line - completing the project with Ashphalt. Approximately 3.268 kms	\$340,685.28	\$447,705.11	May 31, 2017	August 31, 2018	Ongoing
9988	Township of Madawaska Valley	Old Barry's Bay Road Rehabilitation	The rehabilitation was completed from base to pavement, along with proper ditching, brushing and culvert replacement for 3km.	\$141,350.80	\$267,414.30	June 1, 2017	November 6, 2017	Yes
9981	Town of Minto	Reconstruction of Downtown Harriston Elora St.	Complete reconstruction of Elora Street South in downtown Harriston including replacement of water, stormwater and sanitary sewer services, road reconstruction and installation of decorative sidewalks and street lighting. □ Paving and minor servicing of the remainder of Elora Street in Harriston. □ Scope increased as additional sanitary sewer work is required. 1,230m of roads will be reconstructed.□	\$38,300.00	\$1,876,304.00	May 4, 2015	November 1, 2025	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9980	Town of Minto	Resurfacing of 6th Line and Gillespie Lane	These roads were in poor condition and required upgrading in advance of the International Plowing Match to be held in September 2016 on this site.□ Sandpad was installed with HL3 surfacing. 8.3km of road was resurfaced.	\$33,000.00	\$571,746.00	May 4, 2015	November 1, 2025	Ongoing
9979	Town of Minto	Reconstruction of Bride Road Bridge	Complete reconstruction of failing bridge including work on the embankment, deck and guiderails.	\$0.00	\$488,437.00	April 6, 2015	November 1, 2025	Ongoing
9978	Town of Minto	Reconstruction of Lowe & Walker Streets	Replacement of water and sanitary sewer services and reconstruction of 180m□ of road base and surface.	\$15,400.00	\$101,341.00	May 4, 2015	November 1, 2025	Ongoing
9977	Town of Minto	Resurfacing of Clifford-Clarke & James Streets	This project involves the installation of new water mains and the resurfacing of 260m of road.	\$8,900.00	\$156,024.00	April 10, 2015	November 1, 2025	Ongoing
9970	City of London	Road Rehabilitation on Multiple Streets	Rehabilitation program includes 50mm mill & pave and removing all the asphalt between existing curbs and replacing with new asphalt. Total length of road rehabilitated is 28,100m.	\$0.00	\$15,425,009.00	March 4, 2016	October 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9969	Township of Tiny	Asphalt Reconstruction at Various Locations	Approximately 3.4km of roads will be reconstructed with asphalt. The project will include, where required, culvert replacement and re-ditching. The existing surface will be pulverized and regraded re-incorporating the new granular and surface materials. The crossfall will provide proper and adequate drainage to aid with the longevity of the asset.□	\$132,917.00	\$518,877.00	June 22, 2017	December 1, 2017	Yes
9968	Township of Tiny	Surface Treatment at Various Locations	Approximately 5.6km of roads will be resurfaced with surface treatment. The roads are selected in conjunction with our Road Needs Study report and staff observation. The crossfall will provide proper and adequate drainage to aid with the longevity of the asset.	\$116,168.51	\$597,718.00	June 5, 2017	December 1, 2017	Yes
9967	Township of Lanark Highlands	French Line resurfacing from French Line bridge to Lavant/Darling boundary	The main objective of the project is to resurface the existing road due to severe degradation. Completion of ditching culvert replacements, rock removal, pulverization of existing surface, gravel addition and resurfacing with surface treatment.	\$325,000.00	\$420,000.00	June 1, 2017	September 7, 2017	Yes
9958	City of Mississauga	Rehabilitation of Multi-Use Trail at Rathburn Rd between Cawthra Road & Westminster Place	The program consists of a multi-use trail at Rathburn Road, between Cawthra Road and Westminster Place.	\$0.00	\$200,000.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9957	Town of Ingersoll	Rehabilitation of multiple Streets	Gas tax funds were used to top coat total of 6.45 lane km including Catherine St, Whiting St, Brickwood Blvd, Clarke rd and Old Whiting street. These streets were reconstructed in 2015 and 2016, with the replacement of watermain, and storm sewers; and the installation of trunk main sanitary sewer, sidewalks and base coat asphalt.□ □ □	\$607,052.20	\$717,631.35	July 1, 2017	November 30, 2018	Ongoing
9955	Town of Whitby	Reconstruction of King St, Ontario St W, James St and Way St	Approximately 2.7 lane-km of King St, James St, Way St, and Ontario St W are being reconstructed to provide safe, serviceable road pavements that maximize sustainability in future use. Roads are being reconstructed to an urban cross section, which includes curb and gutter, sidewalks, new storm sewers, sanitary sewers and watermains.	\$815,195.73	\$2,378,600.00	April 3, 2017	December 31, 2019	Ongoing
9954	Town of Whitby	2017 Resurfacing of McQuay Blvd, Green St, Athol St and William Stephenson Dr	Road resurfacing - hot mix asphalt pavement. To provide safe, serviceable road pavements that maintain sustainability in future use. Roads to be resurfaced in 2017 include McQuay Blvd, Athol St, Green St, and William Stephenson Dr.	\$1,152,886.23	\$1,479,800.00	April 3, 2017	March 22, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9953	Township of Guelph/Eramosa	Resurfacing of Township Road 1	The project consists of the resurfacing of approximately 2.9 km pf asphalt rural road. The AADT range for Road 1 is 3000-3999. The PCI ranges between 38 and 42. Based on the traffic volumes, the existing asphalt width of some 6.3 metres is insufficient. The project will remedy the deficient PCI and also increase the asphalt width to improve overall safety given the traffic volumes. Roadside drainage improvements in the form of ditching and driveway and cross culverts are also included.	\$478,981.41	\$925,000.00	January 1, 2017	December 31, 2017	Yes
9952	Town of Deep River	Reconstruction at Deep River Rd & Algonquin St. with Sanitary Sewer Replacement - Project #48	Road construction with Sanitary Sewer replacement	\$0.00	\$852,060.22	May 2, 2016	May 31, 2017	Yes
9949	Township of Howick	Reconstruction of Gough Road	Reconstruction of gravel base roadway, and replacement of culverts and upgrade of ditches.	\$326,100.00	\$390,000.00	July 3, 2017	November 17, 2017	Yes
9948	Region of Peel	New Britannia Road Urbanization Multi-Use Trail	Construction of approx. 1.4km multi-use trail along the north side of Britannia Road, between Winston Churchill and Erin Mills.	\$23,902.13	\$500,000.00	January 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9947	Region of Peel	Pedestrian/Bicycle Bridge Crossing at QEW & Credit River	Active Transportation Bridge (Pedestrian/Cycling) Crossing (North-South and East-West) at QEW and Credit River with City of Mississauga. First phase is a design study. This project is to be cost shared between the Region and the City of Mississauga and to be incorporated into MTO's planned QEW/Credit River bridge rehabilitation works.	\$87,403.96	\$530,000.00	January 1, 2016	December 31, 2019	Ongoing
9937	Township of St. Clair	Surface Treatment of Oil Spring Line - Mandaumin to Telfer	Preserve the existing surface treated road with an application of fibre reinforced chip seal to extend the life of the asset. This will increase the OCI value of the road and improve the overall condition index of the Township's road assets.□	\$157,382.00	\$195,000.00	June 1, 2017	September 22, 2017	Yes
9935	Township of St. Clair	Replacement of Bridge 63 at Holt Line - West Otter Creek	Replace existing bridge with a current BCI rating of 37, with an open-bottom or closed bottom (TBD) pre-cast concrete box culvert. This project will replace the lowest rated bridge in our network and greatly improve the overall condition of our bridge assets.□	\$11,696.00	\$320,000.00	September 1, 2017	June 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9927	Town of Petrolia	Resurfacing Juniper Cres S, Catherine St, Robert St, and Wingfield St	This project will resurface various roads in our Town which will extend their useful life before these roads deteriorate to a point that they require a total reconstruction which is much more expensive. Our new roads strategy is to perform preventative maintenance on our roads to extent their useful lives and reduce our overall capital costs, and avoid unacceptable roads for our residents.	\$178,533.07	\$330,000.00	April 4, 2017	November 24, 2017	Yes
9926	Township of Norwich	Cornell Road - Pulverize, Pave & Overlay	Cornell Road (sections 070 and 071 of our 2015 Road Needs Study)3.6 km - pulverize existing asphalt and repave and complete an overlay of the surface with new pavement	\$325,952.00	\$366,506.42	May 1, 2017	July 31, 2017	Yes
9914	Haldimand County	Surface Treatment of Gravel Roads	Part of the granular road conversion program. This program is for the conversion of road sections from gravel. The scope includes drainage works, granular base improvements and surface treatment. Includes Concession 9 Walpole (Haldimald Rd 18 to 53), Jenny Jump Rd (Bird Rd to stub east), Concession 10 Walpole (Sandusk to Cheapside), Abbey Road, Stoneman Rd (Rd 66 to Rd 54), Concession 9 (Old Talbot Rd to end), Old Lakeshore Rd (New Lakeshore Rd to End). Approximately 23 km in total.	\$614,615.63	\$2,381,600.00	May 31, 2017	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9906	City of Mississauga	Rehabilitation and Replacement of Various Bridges	Rehabilitation of various City owned bridges including: Kingsbridge Garden Circle over Cooksville Creek, Dundas Street W over Credit River, Matheson Boulevard over Etobicoke Creek and Eglinton Avenue East over Etobicoke Creek.	\$908,732.85	\$10,815,000.00	January 1, 2017	December 31, 2019	Ongoing
9905	City of Mississauga	Road Rehabilitation and Noise Walls at Rathburn Rd E, Tomken Rd, Robert Speck Pkwy, etc.	Rehabilitation of major arterial, collector and industrial roads to maintain current state of good repair and implementation of Traffic Calming Program.	\$4,737,247.89	\$22,066,992.00	January 1, 2017	December 31, 2019	Ongoing
9899	City of Greater Sudbury	Bridge Replacement/Rehabilitation in Multiple Locations	The bridge work includes replacement of the Garson Coniston Road Bridge and the Kelly Lake Road Bridge with new concrete structures. The remaining bridge work includes rehabilitation of the existing concrete decks and foundations. The bridge rehabilitation locations include: Garson Coniston Road Bridge, Kelly Lake Road, CNR Overpass on Falconbridge Road, MR55-CPR Overhead Bridge (Westbound) and Mikkola Road Bridge.	\$4,870,906.15	\$9,675,358.71	January 2, 2017	December 31, 2018	Ongoing
9898	City of Greater Sudbury	Road Rehabilitation in Multiple Locations	The road rehabilitation work includes improvements to the road structure including pulverizing or milling of the existing asphalt, placement of new asphalt structure, improvements to pedestrian facilities and drainage. A total of 6,915m of roads will be rehabilitated.	\$3,114,773.85	\$10,336,992.28	January 2, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9897	City of Brantford	Active Transportation Infrastructure Improvements (Mohawk St & S.C. Johnson Trails)	These are initiatives to increase active transportation throughout the City. One aspect of the project will widen 2km of Mohawk Street (from Greenwich St to Morrison Road) to provide on-road cycle lanes in both directions. A second component will continue the conversion of existing granular/tar and chip trails and access ramp to asphalt on the S. C. Johnson Trail in Waterworks Park in order to improve accessibility and expand usage.	\$1,975.00	\$455,000.00	January 3, 2017	December 31, 2019	Ongoing
9896	City of Brantford	Downtown Streetlight Improvement Project	Based on the 2006 Downtown Streetlight Improvements Report, the program plans for the full replacement of approximately 250 poles in the downtown area over a five year period. 2017 and additional funding in 2018 has been identified in order to update the 2006 Study, undertake public consultation, if required, and design the implementation program for the conversion to LED.	\$0.00	\$50,000.00	January 3, 2017	December 31, 2022	Ongoing
9895	City of Brantford	Citywide Repair and Replacement of Sidewalks	City wide repair and replacement of 5,000 sq. m of sidewalk. The work plan is determined through sidewalk assessment updates conducted by the City's Operational Services department. Depending on the condition of the existing sidewalks, the remediation work will involve either full street or block replacement construction or individual locational slab and/or curb replacement.	\$335,000.00	\$500,000.00	January 3, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9893	City of Guelph	Downey Road Active Transportation Improvements	Traffic calming measures for Downey Road from Niska to Teal Drive. In 2017 the City will construct the pedestrian refuge islands and curb bump-outs, and add crosswalk pavement markings as described above. On-street bike lanes will be added along Downey Road from Teal Drive to Niska Road as per the Cycling Master Plan. 1 km of bike lane will be constructed in each direction.	\$253,549.06	\$375,000.00	January 1, 2016	June 30, 2019	Ongoing
9891	Town of Whitby	Reconstruction of Byron St S, Watson St E, and Keith St	Approximately 2.0 lane-km of Byron St S (Arthur to St John), Watson St E (Brock to Dufferin) and Keith St (Brock to Centre) are being reconstructed to provide safe, serviceable road pavements that maximize sustainability in future use. The roads are being reconstructed to an urban cross section which includes curb and gutter, sidewalks, new storm sewers, sanitary sewers and watermains.	\$216,287.94	\$4,437,182.00	April 1, 2016	March 22, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9890	Town of Whitby	Road Resurfacing of Multiple Streets (2016)	Road Resurfacing (3.434km) - these roads have significant deterioration of the pavement condition and require the removal and replacement of 90mm of asphalt (50mm binder course and 40mm surface course), miscellaneous repairs to curb and gutter and sidewalks. The resurfacing will provide safe, serviceable road pavements that maintain sustainability in future use. Resurfacing of roads at the optimum time in the life-cycle of the road is a cost-effective means of rejuvenating the road asset.	\$199,113.84	\$1,922,457.00	April 1, 2016	March 21, 2018	Ongoing
9886	City of Sault Ste. Marie	Coulson Avenue Reconstruction	Full reconstruction of the road including sewers, watermain, road surface and sidewalks.	\$86,340.01	\$1,785,000.00	May 30, 2016	December 31, 2017	Yes
9885	City of Sault Ste. Marie	Second Avenue Reconstruction	Full reconstruction of the road including sewers, watermain, road surface and sidewalks.	\$223,722.26	\$3,960,460.00	May 30, 2016	December 31, 2017	Yes
9884	City of Sault Ste. Marie	Francis Street Reconstruction	Full reconstruction of the road including sewers, watermain, road surface and sidewalks.	\$135,031.54	\$695,000.00	May 30, 2016	December 31, 2017	Yes
9877	City of Brantford	Resurfacing Beechwood Ave, Canary Dr, Colborne St and Dalhousie St	City wide road restoration and resurfacing program. The projects were identified based on available condition information (PCI<40). The roads to be resurfaced were in poor condition and required partial asphalt removal and an overlay to extend the service life for 2.4km of the City's road network.	\$850,827.93	\$1,140,000.00	January 3, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9873	The Nation Municipality	Besner Rd and Route 400 E Resurfacing	Road resurfacing - hot mix, asphalt surfaces for approximately 4km. To provide safe, serviceable road pavements that maximizes sustainability. Pavement resurfacing projects improve the quality of the environment through reduced greenhouse gas emissions resulting in cleaner air.	\$192,109.86	\$403,738.96	April 28, 2017	December 31, 2017	Yes
9872	City of Brantford	Bridge Repairs to CN Rail Trail Bridge #1 and West Street Subway	These structures are in poor condition and require rehabilitation. □ CN Rail Trail Bridge #1 - Replacement of existing timber ballast and wing walls at both east & west banks with new armour stone and precast units. □ West St Subway (btwn Grey & Buffalo Sts)- Replacement of the existing metal guard rail on the east & west side retaining walls with chain link fencing & replacement of guard rails; new gates & handrails.	\$0.00	\$125,000.00	January 3, 2017	December 31, 2018	Ongoing
9870	County of Huron	Pavement Renewal of County Road 1 - Lucknow Line	6.5km of pavement renewal using cold-in-place recycling methods	\$818,414.00	\$915,524.71	June 1, 2017	July 31, 2017	Yes
9869	County of Huron	Pavement Renewal of County Rd 31 - From Westmount Line to Falls Reserve Line	6.2 km of pavement renewal using cold-in-place recycling methods	\$818,414.00	\$1,424,971.73	June 1, 2017	July 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9868	City of Brantford	Reconstruction of St Paul Ave, Shellard Lane, Hayhurst Rd, Sunset Ave, Watson Ave & Frank St	Road portions of the full reconstruction of road, water, sanitary and storm infrastructure on St Paul Ave., Shellard lane, Hayhurst Road, Sunset and Watson Ave's., and Frank St. The need for these projects is driven by the poor condition of watermains, wastewater sewers and stormwater sewers. The total length of all five road sections restored within this project is approximately 3,700 linear metres.	\$2,926,037.17	\$7,950,000.00	January 3, 2017	December 31, 2018	Ongoing
9865	Township of Rideau Lakes	Resurfacing multiple Roads	Short Point and Clear Lake Road received a double lift of surface treatment. Porter Rd/Thousand Acre Rd/Bacchus Island Rd/Cedar Valley Rd all received a single lift 1 of surface treatment (emulsion and stone chip). This investment will prolong the life of the road bases and improve gas mileage. Maintaining the Township's road system is vital to the local tourism industry.	\$315,819.39	\$415,765.00	May 1, 2017	December 31, 2017	Yes
9859	Township of MacDonald, Meredith & Aberdeen Add'l	Surface Treatment of McCarrel Lake Rd. and Government Rd (2017)	McCarrel Lake Rd. and Government Rd. are being surface treated to reduce the maintenance therefore reducing the overall gas emmissions.	\$90,000.00	\$164,757.60	July 4, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9854	United Counties of Prescott & Russell	Resurfacing parts of County Roads 5, 8, 10, 17, 23 & 29	All the projects consists of overlaying a lift of hot mix. Some locations such as County Roads 8 and 17 will have the existing asphalt Cold in-place recycled prior to overlaying them. The main objective of the projects is safer roads and better quality of surface (smoother roads). Projects included are portions of County Road 5, two parts of County Roads 8 and 17, and portions of County Roads 10, 23, and 29.	\$2,674,139.54	\$2,961,206.30	April 10, 2017	December 15, 2017	Yes
9853	Region of Halton	Road Resurfacing Winston Churchill Boulevard	Removal of asphalt and replacement with new hot mix asphalt on 6.35 lane-km of Winston Churchill Boulevard.	\$0.00	\$6,325,837.00	January 1, 2016	December 31, 2017	Yes
9835	Municipality of Oliver-Paipoonge	Reconstruction of Hanna Road, Intola Road and Yurick Drive	Ditching, replacement of 3 centreline culverts and double surface chip and seal of 2.3km of currently gravel surface on Hanna Road between Highway 61 and Boundary Drive. □ Ditching, centreline culvert replacements and double surface chip and seal of 3.85 km of currently gravel surfaces on Intola Road and Yurick Drive.	\$354,712.47	\$508,012.70	May 1, 2017	August 31, 2017	Yes
9834	Township of Machar	Resurfacing and Rehabilitation of Riding Ranch Rd	Single Surface Treatment will commence on Riding Ranch Road at the intersection of Eagle Lake Road and end at Bray Lake Road, in the summer of 2017. The current surface will remain, a single surface treatment will be added on top.	\$57,125.07	\$108,769.29	June 15, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9833	County of Elgin	Brooks Bridge Replacement	Brooks Bridge is a rigid frame concrete structure with a 7m span, built in 1955. The structure has deteriorated and is being replaced with a new, cast in-place concrete bridge.	\$213,333.00	\$323,101.00	January 13, 2017	December 29, 2017	Yes
9827	County of Elgin	Culloden Road Rehabilitation (between Highway #3 and Pressey Line)	Culloden Road (Elgin County Road #46) will have its existing pavement structure Cold In-Place Recycled and have a new asphalt wearing surface installed. This section of road has an AADT of 2,100, was originally constructed in 1976 and last resurfaced with asphalt in 1998. The project will utilize the existing road materials to renew this road for another lifecycle.	\$720,164.19	\$846,807.00	April 28, 2017	December 29, 2017	Yes
9826	County of Elgin	Johnson Line Rehabilitation (between Blacks Road and Furnival Road)	Johnson Line (Elgin County Road #6) will have its existing pavement structured Cold In-Place Recycled (CIREAM) and have a new asphalt wearing surface installed. This section of road has an AADT of 800 cars per day, is 3.6km long, was originally constructed in 1975 and last resurfaced with asphalt in 1994. This project will utilize the existing road materials to renew the road for another lifecycle.	\$600,000.00	\$650,669.00	April 28, 2017	December 29, 2017	Yes
9825	Township of Scugog	Reconstruction of Aldred Drive	The reconstruction of Aldred Drive, includes excavation, geo fabric placement, installation of two subdrains, re-establishing ditches, and placement of asphalt.	\$93,350.00	\$212,000.00	September 1, 2016	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9823	Township of Perth East	Resurfacing and Drainage Improvements on Line 36	Combination of surface treatment, asphalt resurfacing and roadside drainage improvements to Line 36 from Road 135 westerly to Road 150.	\$372,163.43	\$475,024.04	June 1, 2017	September 29, 2017	Yes
9818	City of St. Catharines	Sidewalk Improvements on Lakeshore Road	Sidewalk improvements on Lakeshore Rd from 50m east of Lake Street to Geneva St and from Bradmon Drive to O'Mara Drive in conjunction with Regional roadworks	\$218,002.46	\$1,376,063.19	May 9, 2016	December 31, 2017	Yes
9816	City of St. Catharines	Bridge Replacement with a Culvert at Ball Avenue West	Replacement of the bridge on Ball Avenue West with a culvert.	\$167,751.31	\$280,000.00	October 3, 2016	March 30, 2018	Ongoing
9809	County of Grey	Repaving Grey County Roads 119 and 25	Upgrading sections of Grey Rd 119 (6961 metres) and Grey Rd 25 (11360 metres) by pulverizing and hot mix paving, improving structural integrity, ride, durability, pavement width, safety and renewing service life. □ Upgrading a section of Grey Rd 119 (5466 metres) by replacing the road bed, applying hot mix asphalt, and paving shoulders, thus improving structural integrity, ride, durability, pavement width, safety and renewing service life.	\$2,059,094.00	\$5,855,868.58	May 1, 2017	October 31, 2017	Yes
9805	Township of Seguin	Clear Lake Road Drainage Improvements and Surface Treatment	Improvements will be made to drainage and the road bed, followed by new surface treatment of the entire 7.4 kilometers of Clear Lake Road.	\$242,495.00	\$1,072,054.46	May 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9804	Municipality of West Elgin	Replacement of Gray Line Bridge at 16 Mile Creek	The small one lane bridge which crosses 16 Mile Creek along Gray Line west of Furnival Road was originally constructed in the 1930's and is in need of replacement. Project scope includes replacing the bridge and completing all road work as designed like road construction and removal of trees. This option would allow Gray Line surrounding 16 mile creek to be maintained year round and reduce liability associated with a section of roadway that falls below design standard.	\$385,090.13	\$600,000.00	May 16, 2016	December 1, 2018	Ongoing
9803	County of Brant	Rehabilitation of Glen Morris Road West and Sour Springs Road	Rehabilitation of Glen Morris Road West (Pinehurst Rd to East River Rd) 4.5km; Sour Springs Road (Coskshutt Rd to Bateman Line) 3.6km 4.5 km of Glen Morris Rd West and 3.6 km of Sour Springs Road to be rehabilitated. Both projects will include cold in-place recycling of existing asphalt pavements, hot mix overlay, concrete curb and gutter, granular shouldering, upgraded safety devices and drainage improvements.	\$2,184,255.65	\$2,184,255.65	March 1, 2017	December 31, 2017	Yes
9799	Municipality of Huron East	Rehabilitation of Multiple Bridge Structures on Hensall Rd, Beechwood Line & Hydo Line Rd	Repairs to footing struts/abutments and patch repairs will be completed for the four structures: M1(Hensall Road), M46(Beechwood Line), M50(Hydro Line Road) and M52(Hensall Road).	\$233,734.04	\$233,734.04	March 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9798	Township of Perry	Renovation of Muskoka Road Bridge	Design and engineering for major renovation, remove existing single lane bridge deck and replace with culvert and road to be two lane width	\$10,827.29	\$220,000.00	June 15, 2017	December 31, 2018	Ongoing
9797	Township of Perry	Star Lake Road Surface Treatment between Highway 11 and Mason's Road	Pulverize, a gravel profile correction and double surface treatment	\$37,614.48	\$38,886.48	June 15, 2017	October 5, 2017	Yes
9792	City of Vaughan	Replacement of Pedestrian Bridges at Keffer Marsh and King High Park	Replacement of existing pedestrian bridge Keffer Marsh and King High Park	\$18,167.18	\$222,130.00	September 1, 2015	December 31, 2019	Ongoing
9791	City of Vaughan	Installation of Don River System Trail Signage	The Don River System Trail Signage program will identify a clearly marked and signed network with the installation of Trail Head, Wayfinding, Directional and safety crossing signs, featuring linkages to both existing and planned trails, routes and on road bike lane systems in the City and adjacent municipalities.	\$27,487.26	\$82,221.00	January 1, 2016	December 31, 2019	Ongoing
9787	County of Wellington	Design and Replacement of Bridge at Marden Rd	The design and replacement of bridge 030124 will be full replacements with minor road improvements. This structure has been widened twice in the past and is scheduled for a full replacement in 2017. The original structure is still in good condition, however the widened sections are failing. From a cost perspective it makes sense to replace the entire bridge.	\$593,827.73	\$893,827.73	July 3, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9786	County of Wellington	Design and Rehabilitation of Bridge on Wellington Road 16	The rehabilitation of Bridge 06118 on Wellington Road 16 will include the design and either widening the structure or complete replacement based on cost analysis determined through the design process.	\$5,604.33	\$200,000.00	July 3, 2017	December 31, 2020	Ongoing
9785	County of Wellington	Design and Rehabilitation of Two Culverts	The culvert rehabilitations on Wellington Road 7 (C071270) and Wellington Road 5 (C050780) will include minor widening's and updates to the header walls along with other miscellaneous repairs.	\$12,266.28	\$400,000.00	July 3, 2017	December 31, 2019	Ongoing
9784	County of Wellington	Reconstruction of Wellington Road 10 - McGivern St	The reconstruction of Wellington Road 10 will include the update and replacement of existing storm sewer, paving of 1.6 kilometers of roadway and in conjunction with the member municipality the replacement of sidewalks to improve accessibility.	\$622,576.85	\$3,475,000.00	June 5, 2017	October 30, 2018	Ongoing
9782	Municipality of Hastings Highlands	Resurfacing of Multiple Roads in 2017	The municipality will be applying new gravel to identified sections of the following roads: Glory Circle (0.2km), Glory Road (1.7kms), Grant Road (1.6kms), McGarry Road (2.0kms), Moxam Road (4.3kms), Robinson Road (4.6kms), Woodcox Road (1.5kms), Dwire Road (0.4km), East Lake Road (1.7kms), Hass Road (1.2kms), Lake St. Peter Road (1.9kms) and North Carwell Lake Road (1.6kms).	\$265,346.08	\$265,346.08	June 1, 2017	November 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9781	Township of Brock	Rehabilitation of Bridge #9 near St John St and Munro St E Intersection	Bridge rehabilitation consisting of repairs to existing bridge structure including concrete repairs to abutment walls, soffits, thick slab, sidewalk, curbs, medians and concrete railing systems.	\$0.00	\$134,900.00	March 31, 2017	December 31, 2018	Ongoing
9780	County of Peterborough	Rehabilitation of CR 19 and CR 21	1.3 km of CR 19 from CR 18 to Hilliard St. has pavement and drainage issues along road corridor; reconstruction of rural section includes excavation, granulars to increase GBE strength & 50mm HMA overlay. 0.75 km of CR 21 from Cavan St. to west of Union St has pavement and drainage issues along road corridor; reconstruction of semi-urban to urban section c/w curbs, sidewalks and storm sewers, incl. excavation, granulars to increase GBE strength & 50mm HMA overlay.	\$1,667,568.18	\$2,040,531.79	April 1, 2017	December 31, 2017	Yes
9770	City of St. Thomas	Construction of New Roundabout at Talbot St, Wellington Rd and Sunset Dr Intersection	Construction of new two lane roundabout at the intersection of Talbot Street, Wellington Road and Sunset Drive. Removal of existing signalized intersection. The roundabout will alleviate safety concerns with the misaligned lane configuration and lack of turn lanes that currently exist. 1.875 lane kilometres of road surface will also be rehabilitated.	\$1,042,718.00	\$2,132,845.76	April 3, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9769	City of St. Thomas	Resurfacing of Edward St and Burwell Rd	Rehabilitation of 7.5 lane kilometres on Burwell Road and Edward Street including the intersection of such roads. Both roads will be widened by 2.5 metres to improve shoulders for better bicycle and pedestrian access.	\$1,960,000.00	\$2,095,053.91	May 8, 2017	December 31, 2017	Yes
9768	City of St. Thomas	Dalewood Bridge Design & Replacement	Design and construct a permanent 50 metre long bridge structure to allow Dalewood Drive to cross Kettle Creek. This will replace a single lane temporary bridge with a permanent two lane structure. The project also includes road reconstruction of 100 metres north of the bridge and 200 metres south of the bridge.	\$157,598.17	\$5,286,250.00	April 3, 2017	June 28, 2019	Ongoing
9767	Town of Oakville	Downtown One Way Road Conversion Program	This project is for the conversion of all existing one way streets in the downtown core to two way operation. The conversion also provides a dedicated cycling loop in the downtown core providing more flexibility on route choices to cyclist and motorists. The implementation of the two way street system will involve geometric improvements at some intersections, modifications to the existing traffic signal system, re-striping of the pavement markings and sign installations.	\$3,635.00	\$682,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9766	County of Middlesex	County Road 14 (Concession Drive) Rehabilitation	Rehabilitation of County Road 14 (Concession Drive) from County Road 1 (Hagerty Road) to County Road 80 (Dundonald Road) including cold in place asphalt recycling, hot mix asphalt overlay, and repairs to other road infrastructure including culverts and roadside drainage.	\$1,331,374.73	\$1,331,374.73	June 1, 2017	October 31, 2017	Yes
9765	County of Middlesex	County Road 10 (Calvert Drive) Rehabilitation	Rehabilitation of County Road 10 (Calvert Drive) from County Road 8 (Thames Road) to County Road 9 (Melbourne Road) including cold in place asphalt recycling, hot mix asphalt overlay, and repairs to other road infrastructure including culverts and roadside drainage.	\$1,001,309.80	\$1,001,309.80	June 1, 2017	October 31, 2017	Yes
9758	Township of Wellesley	Paving Manser Rd from Streicher Line to Deborah Glaister Line	This project will entail surfacing the current gravel road to a hard surface asphalt (HL4) to reduce the maintenance cost of dust control, grading and adding gravel. This road is used by the current gravel pit owners and their trucks. This road is also used as a by-pass from Woodstock to Alliston since it runs directly north and south.	\$141,678.38	\$320,000.00	April 18, 2017	December 31, 2018	Ongoing
9757	Municipality of Lambton Shores	Road reconstruction of Allen St - King to Elizabeth	Road reconstruction and storm water improvements along Allen St in Thedford. This project will be replacing and resurfacing existing assets.	\$267,287.97	\$377,289.91	April 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9755	City of Vaughan	Road Rehabilitation at Various Locations	Works include resurfacing/ rehabilitation/ reconstruction of road surface, curb, sidewalk, culverts, guide rails, paved shoulders and any necessary restoration.	\$1,580,018.20	\$8,006,600.00	January 1, 2015	December 31, 2020	Ongoing
9751	Municipality of Chatham-Kent	Multiple Bridge Rehabilitation/Replacement Projects	Rehabilitation or replacement of nine bridges and culverts involving the replacement of concrete slabs, decks and abutments, installation of new foundations, abutments, retaining walls, and piers, realignments and intersection modifications, installation of new guide rails, and more.	\$3,793,604.56	\$13,866,672.69	January 1, 2017	December 31, 2018	Ongoing
9750	Municipality of Chatham-Kent	Road Resurfacing of Lacroix St, Fairview Line, Talbot Tr, Heron Line, Base Line, Kent Bridge Rd	Road Resurfacing and rehabilitation, including shouldering of road section within Chatham-Kent. The use of standard asphalt mix (HL-3, HL-4, and HL-8) along with the inclusion of 20% RAP (Reclaimed Asphalt Pavement). The total length of roads included in this project is 18,960m. The resurfacing of these road sections provides safe serviceable roads for Chatham-Kent public and commerce transportation along with maximizing the sustainability of the road asset.	\$1,603,864.10	\$5,905,780.77	May 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9749	City of Belleville	Reconstruction of Ashley Street - Tile Dr to Ducette Rd	The existing road is a semi-urban cross-section with discontinuous sidewalks on both sides of the road. This project would see Ashley Street reconstructed to an urban cross section with curb & gutters and sidewalks on both sides from Tile Dr. to Ducette Rd including intersection improvements at Ashley St. and Frankford Rd.	\$6,044.47	\$2,800,000.00	January 1, 2016	December 31, 2018	Ongoing
9748	Town of Niagara-on-the-Lake	Resurfacing of Concession 2 Rd between Line 3 Rd and East and West Line	The resurfacing of the existing road will see the platform expanded from a 6m wide platform to a 8m wide platform. The expanded platform will include a paved shoulder. The length of road to be resurfaced is 2,500m. Road rehabilitation projects provide safe serviceable road pavements that maximize sustainability for future use.	\$457,438.36	\$457,438.36	August 28, 2017	November 3, 2017	Yes
9747	County of Lanark	Rehabilitation of County Rd 1, County Rd 6 & County Rd 9	CR#1 Rehabilitation for 4.7km (CR21 to Rideau Ferry), CR#6 Rehabilitation for 4.4 km (2nd Concession Bathurst - west) and CR#9 Rehabilitation for 3 km (CR16 to Clayton Road)	\$1,754,038.29	\$2,454,762.25	May 3, 2017	November 1, 2017	Yes
9745	Township of The North Shore	Drainage Improvements and Surface Treatment at Vivian Blvd and Miranda Blvd	Project will include adding proper ditching and culverts for adequate drainage, grading of shoulders and brushing of roadsides and existing ditches. Roads will be surface treated.	\$25,000.00	\$34,289.07	June 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9739	Region of Waterloo	Road Reconstruction Projects	Approximately 8.83 Kilometers of roadway to be reconstructed, which includes removal of existing asphalt and granular base to be replaced with new granular and hot mix asphalt to provide a safe and serviceable road that maximizes infrastructure sustainability. Includes storm and sanitary sewer replacements, watermain repairs and replacements, sidewalk installation and improvements, bus shelter, right and left turn lanes, and traffic equipment installations, replacements and modernization.	\$11,049,707.50	\$17,378,000.00	April 10, 2017	December 31, 2018	Ongoing
9738	Region of Waterloo	Resurfacing Multiple Urban Roads	About 1.51 kms of double-lift resurfacing and about 1.53 kms of single-lift resurfacing with superpave hot mix asphalt pavement to provide a safe and serviceable road that maximizes infrastructure sustainability.	\$811,232.43	\$2,065,000.00	April 10, 2017	December 31, 2018	Ongoing
9737	Region of Waterloo	Rehabilitation of Trussler Road Bridge South and North	Review and rehabilitation of the Trussler Road Bridge (South) and Trussler Road Bridge (North) bridge structures which typically include concrete patching, full depth concrete removal, waterproofing and concrete bridge deck overlay, joint removal and semi integral conversion. The rehabilitations will include review and repair concrete in the substructure as well as embankment erosion control measures where necessary.	\$1,944,526.03	\$5,595,000.00	July 3, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9736	Township of King	Replacement of Lloydtown-Aurora Rd from 19th Sideroad / Rebellion Way to Hwy 27	The roadway of 19th Sideoad (Lloydtown-Aurora Rd) is in poor condition and requires remedial action. The project scope is for full reconstruction and upgrading. This section of road is identified as a collector in the Transportation Master Plan.	\$0.00	\$2,250,000.00	January 1, 2017	March 31, 2019	Ongoing
9735	Township of King	Collard Dr, Winter Rd and Scott Cres - Top Asphalt	The Collard Drive, Winter Road, and Scott Crescent project was completed to Base Asphalt in 2016. In 2017, the Top Asphalt is to be applied to 2.47 lane kms to complete the project.	\$161,170.11	\$161,170.11	January 1, 2017	June 30, 2018	Ongoing
9734	Township of King	Replacement of Graham Sideroad Bridge	The replacement of the Graham Sideroad Bridge has been identified in the Engineer's report as required works under the Canal Improvement Project. The project as a whole is to relocate the Holland Marsh Drainage Canal to improve drainage and traffic safety on the roads in the marsh. The Township is responsible to replace the bridge within the timeframe of the Canal Improvement Project.	\$100,000.00	\$3,100,000.00	January 1, 2017	March 31, 2019	Ongoing
9733	Region of Waterloo	Rural Road Resurfacing at Various Locations	Removal of existing granular shoulder, in-place asphalt recycling and resurfacing with hot mix asphalt pavement or removal of existing asphalt and granular base to be replaced with new granular and hot mix asphalt. Approximately 10.7 Kilometers of roadway.	\$3,640,847.06	\$4,955,000.00	July 10, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9727	County of Oxford	Cold Recycle & Hot Mix Asphalt on Rd 2, Rd 6, Rd 53, Rd 32	Road Resurfacing to various Oxford County Roads including shouldering to improve ride and drainage. Will help reduce travel times and fuel consumption. □ Oxford Road 2 (CPR Bridge to Oxford Rd 6); Oxford Road 6 (401 to Oxford Rd 9); □ Oxford Rd 53 (Oxford Rd 20 to Oxford Road 51, Tillsonburg); RD 32 - Swimming Pool Road	\$3,271,902.00	\$3,418,193.82	May 1, 2017	October 31, 2017	Yes
9722	Township of Adjala-Tosorontio	Culvert Replacement at Catherine Street	For 2017 we will be replacing a culvert on Catherine Street in the Loretto subdivision that has deteriorated and if not replaced will affect the condition of the road in the future.	\$19,295.93	\$80,000.00	May 1, 2017	September 1, 2019	Ongoing
9721	Township of Adjala-Tosorontio	Resurfacing Concession Road 3 and Concession Road 5	For 2017 there will be 3 road projects scheduled which include for the Adjala end of the Municipality Concession Road 5 a 350 metre re-surfacing and in the Tosorontio end of the Municipality there are two reconstruct projects on Concession Road 3, one south of County Road 12 and the other south of 30th Sideroad.	\$118,759.19	\$143,855.39	April 3, 2017	December 31, 2017	Yes
9718	Township of Adjala-Tosorontio	Replacement of Culvert at Concession Road 3	Bridge #14 which is a concrete rigid frame culvert is being replaced with 3 large culvert and then being resurfaced. It currently has a BCI of 30.53 and is in need of replacement.	\$47,091.40	\$350,000.00	January 21, 2016	December 23, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9715	Municipality of Middlesex Centre	Rehabilitation of Culvert C-311 at Ilderton Road	The scope of work involves the rehabilitation of Culvert C-311 having a deck area of approximately 48 sq. m and located Westdel Bourne Road approximately 300 m North of Littlewood Drive, was originally constructed in approximately 1975. The Municipality's 2011 Summary Report of Structure Inventory recommended that the existing structure be rehabilitated with possibly a concrete liner along the culvert invert.	\$246,480.49	\$520,000.00	May 1, 2017	December 29, 2017	Yes
9711	Township of Melancthon	Rehabilitation of Bridge Structure 015 at 2nd Line SW and Side Rd 250	Structure is showing signs of concrete deterioration throughout. Rehabilitation work should extend the service of life before replacement becomes the only viable option. Rehabilitation work to include concrete patch repairs, replacing the deck drains and barrier system, waterproofing and paving and roadside safety upgrades	\$80,000.00	\$192,400.69	June 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9708	Town of Fort Erie	Culvert, Guiderail and Retaining Wall Replacements	<p>Culvert replacement on Black Creek Rd. Concrete pipe sections have either moved or collapsed and steel pipe sections have severe corrosion and section loss.□</p> <p>□ Replacement of existing culvert and headwalls on Nigh Rd due to severe corrosion and perforations of steel pipes.□</p> <p>□ Guiderail improvements on Church Rd and Thunder Bay Rd.□</p> <p>□ Replacement of retaining wall on Crystal Beach Dr due to areas of cracking, concrete deterioration and severe rotation.</p>	\$0.00	\$385,000.00	January 31, 2017	December 31, 2019	Ongoing
9701	City of Thunder Bay	Renewal of Woodcrest Rd Bridge and Water St Overpass (2016)	Renewal of Woodcrest Road Bridge, High Street Retaining Wall and Water Street Overpass. Design work done in 2016 with rehabilitation to be carried out in 2017 and 2018.	\$24,285.54	\$94,528.00	March 1, 2016	September 30, 2020	Ongoing
9699	City of Thunder Bay	Cycling infrastructure on Gore St and Frederica St W (2016)	Bike lane paving and painting (Gore Street), installation of bike racks, and community engagement to increase awareness and use of Active Transportation within the City.	\$33,874.26	\$255,775.00	March 1, 2016	September 30, 2020	Ongoing
9698	City of Thunder Bay	Road Reconstruction at Various Locations Cumberland St N, Mary St W and Herbert St (2016)	Road Surface reconstruction	\$188,494.35	\$6,381,643.00	March 1, 2016	September 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9695	Municipality of Strathroy-Caradoc	MCKellar Street Reconstruction	Mckellar street 725m to be reconstructed. The project will include redesigning and reconstructing existing roadways including a geotechnical investigation, upgrade to 825 mm Storm Sewer and 200 mm watermain and replacement of 250 mm sanitary sewer.	\$0.00	\$500,000.00	October 14, 2016	December 31, 2018	Ongoing
9693	Town of Kearney	King William St and Patton Road Repaving	Repaving and related base rehabilitation of approximately .72 km (1.44 lane km) of roads in the downtown area. The project addresses two of the highest priority road needs as identified in the Town's Road Needs Study 2015, and will increase the length of roads rated as good and above.	\$74,280.02	\$150,260.47	April 1, 2017	December 31, 2017	Yes
9688	Township of Algonquin Highlands	Double Surface Treatment of Town Lot Road from Highway 118	Work will consist of ditching, pulverizing and the addition of gravel. Double surface treatment with fog seal covering to be applied. The work will start at the intersection of Hwy. 118 for a distance of 1.7 km. along the Town Lot Road.	\$14,685.00	\$136,217.79	May 23, 2017	October 31, 2017	Yes
9687	Town of Shelburne	Reconstruction of Susan, Ann & Muriel Streets	The project encompasses all the elements needed to update the three streets - Ann, Muriel, & Susan, from open ditch to current urban standards. The project includes culverts, sidewalks, water & sewer infrastructure, drainage, rebuilt road base and new asphalt surface with curbs and gutters.	\$177,737.00	\$2,642,877.00	September 14, 2015	December 31, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9685	Municipality of North Grenville	Rebuilding Granular Base of Visiting Rd from Arcand Rd to French Settlement Rd	Gravel rebuild of granular base, both the base and subbase for base stabilization and future consideration of hard surface installation.	\$100,003.00	\$100,003.00	June 1, 2017	September 30, 2017	Yes
9684	Municipality of North Grenville	Rebuilding Granular Base of Bedell Rd from Dennison Rd to Water St	Gravel rebuild of granular base, both the base and subbase for base stabilization and future consideration of hard surface installation.	\$168,082.00	\$168,082.00	June 1, 2017	September 30, 2017	Yes
9683	Municipality of North Grenville	Expansion of River Rd from Colonel Dr to Muldoon Rd	Subbase rebuilding and resurfacing including paved shoulders for active transportation	\$317,290.00	\$317,290.00	June 1, 2017	September 30, 2017	Yes
9682	Township of Zorra	Bridge 0430 Rehabilitation including Deck Overlay	This work involves sandblasting and painting the steel bridge beams, patching and waterproofing of the bridge deck.	\$245,000.00	\$261,055.00	June 5, 2017	December 7, 2017	Yes
9674	Township of South Frontenac	Realignment of Harrowsmith Intersection	Decommissioning of one road, Cul-De Sac of two others, entering a 5 legged intersection. Re-alignment of intersection. Resulting in T-Intersection with traffic lights and pedestrian crossing. Introduction of raised cycling facility in urban area transitioning into paved shoulder in rural area. Sidewalks from intersection at Road 38 to St. Patricks School on Wilton Road. Drainage improvements and removal of bridge at end of lifecycle.	\$485,096.00	\$1,700,000.00	February 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9665	Municipality of Charlton and Dack	Resurfacing and Culvert Replacement on Brentha Road	Road resurfacing and culvert replacement along 3 lane-km of Brentha Road to raise the road and ensure a proper crown. □	\$35,614.60	\$35,614.60	April 3, 2017	December 31, 2017	Yes
9663	Town of Minto	Resurfacing of Queen St (Sec 1033) in Clifford between Clark St and Ann St	Resurfacing of 140m of road and installation of one half block of water main on Queen St, Clifford between Clark and Ann Sts. □	\$0.00	\$76,590.00	April 1, 2016	November 1, 2025	Ongoing
9662	Town of Minto	Road Reconstruction of James St between Main St and John St	This project is a total reconstruction of James Street in Palmerston between Main St and John St, including replacement of sanitary sewers, storm water pipes and water pipes where necessary. 320m of road was reconstructed.	\$57,400.00	\$521,564.00	April 1, 2016	November 1, 2025	Ongoing
9661	Township of Lake of Bays	Resurfacing of Bellwood Acres Road	Resurface 3.1 km of road with high float to promote smoother driving surface.	\$125,000.00	\$233,566.94	May 5, 2017	July 31, 2017	Yes
9656	Town of Smiths Falls	Reconstruction of Lorne Street from Queen Street to VIA Tracks	The reconstruction of 450m Lorne St. (from Queen St. to VIA tracks) consisted of necessary improvements to water pressure, poor watermain condition (4/10), road condition (5/10) and stormwater management. Reconstruction consisted of replacing 455 m of 200 mm dia. watermain, 640 m ² of sidewalk ensuring accessibility, 483 m of storm drainage sewer infrastructure to manage areas of annual high water concerns and 430 m of curb for drainage containment and asphalt edge stabilization.	\$267,195.71	\$2,077,056.00	May 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9652	County of Northumberland	Rehabilitating 12.4 km of Local Roads	This project will include 4.7km of road rehabilitation, utilizing road pulverization and recycling the existing asphalt widening and paving cycling lanes. □ The project also includes 7.7km of road rehabilitation utilizing cold in place method, widening and paving cycling lanes.	\$2,695,705.26	\$4,342,976.31	May 8, 2017	December 31, 2017	Yes
9644	Township of Casey	Replacement of Belanger Bridge	This project consist in removing the old Belanger Bridge and replacing it by a new structure.	\$0.00	\$1,978,000.00	March 15, 2017	December 31, 2018	Ongoing
9642	Town of Oakville	2016 Pedestrian Crossover Signals Upgrade	Conversion of pedestrian Crossover signals with more advanced Integrated Pedestrian Signals (IPS) to improve the safety factor at pedestrian cross over points. One signal was done this year.	\$7,811.00	\$75,811.00	January 1, 2016	December 31, 2017	Yes
9641	City of Markham	Asphalt Resurfacing at Various Locations (2017)	The Asphalt Resurfacing Project consists of resurfacing of 30.1km of roads throughout the City utilizing a pavement management program. Work includes asphalt resurfacing, concrete restoration, pavement preservation (i.e. microsurfacing, rout and seal), interlock restoration, material testing, steel and AC premium index. □	\$3,051,919.69	\$5,903,000.00	May 1, 2017	June 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9636	Township of Enniskillen	Resurfacing of Oil Springs Line	The Project consisted of the placement of a double surface treatment on Oil Springs Line from Marthaville Road to Tile Yard Road. Secondly a slurry treatment was placed on Oil Springs Line from the Village of Oil Springs to Wanstead Road. The purpose of the project was to provide a smoother riding surface and extend the life of portions of the road surface.	\$0.00	\$178,062.00	July 7, 2016	August 31, 2017	Yes
9631	City of Welland	Road Resurfacing at Various Locations (2016)	Road Resurfacing including mill and pave, along with base repairs at various locations. Actual streets to be resurfaced will be determined based on condition and traffic counts. There will be approximately 1112m of roadway rehabilitated throughout the City. Rehabilitation will take place on Dorothy Street, Evan Street, River Road & Margery Road.	\$224,544.35	\$916,147.00	April 11, 2016	September 28, 2018	Ongoing
9627	Municipality of Mississippi Mills	Resurfacing and Rehabilitation of multiple Roads (2017)	Road rehabilitation including surface treatment of multiple Roads totaling to about 6.17 Kms (Ramsay Conc. 7A municipal limits to Rae Rd/Golden Line Rd from McCarton Rd to Hamilton Rd). The project work includes pulverizing the existing road, grading of 180 mm of granular B and 150 mm of Granular A, subgrade upgrades, road resurfacing of double surface treatment and widening the road from 6.1 m to 6.5 m.	\$383,209.52	\$771,796.62	April 3, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9626	Municipality of Magnetawan	Reconstruction of Golf Course Road	Golf Course Road being 1.6 km will have the existing surface pulverized, some drainage issues corrected, 75mm of quarried granular A gravel applied, graded and compacted, 2 lifts of tar and chip applied	\$122,687.89	\$127,431.00	July 3, 2017	August 31, 2017	Yes
9625	County of Essex	2017 Resurfacing of County Rd 8, County Rd 18, County Rd 23 and County Rd 27	The project consists of recycling and resurfacing 15.7 km of road. The smooth riding surface will be restored on roadways with failed pavement structures which will extend the useful life of the asset. Reduced GHG emissions will result from the deferred demolition and reconstruction of road.	\$2,170,098.75	\$3,000,539.45	March 15, 2017	December 29, 2017	Yes
9624	Township of Central Frontenac	Rehabilitation of Burke Settlement Bridges	Rehabilitation for the concrete work on the abutments, bridge deck and replacement of the guard rails on both bridges.	\$272,164.64	\$309,896.37	May 24, 2017	November 30, 2017	Yes
9622	City of Owen Sound	Reconstruction of 9th Ave E from 20th St E to 23rd St E	Road reconstruction and services construction (sanitary and storm sewers) include completion of Engineering design, approvals, drawings and tender specification documents in 2017 for preparation for future construction. Municipal Class Environmental Assessment is a Schedule A+ activity (pre-approved).	\$0.00	\$39,393.91	January 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9619	City of Owen Sound	2016 Asphalt Resurfacing at Various Locations	Asphalt Resurfacing Annual Program: Mill and overlay single wearing course or full-depth removal, with spot base improvements and placement of multiple paving courses. 2017 Locations include 15th Street East (3rd Ave E to 6th Ave E), 16th Street East (6th Ave E to 9th Ave E), 2nd Avenue West (Moore's Hill to 6th St W), 5th Avenue West (5th St W to 40 m North), 5th Street West (4th Ave W to 6th Ave W) and 4th Avenue West (1st St W to Beattie St)□ □	\$289,624.00	\$1,200,000.00	January 1, 2016	March 31, 2020	Ongoing
9618	City of Owen Sound	Concrete Replacement - Sidewalks, Curbs and Gutters	In conjunction with the Annual Asphalt Resurfacing Program, this program involves replacing deteriorated/failed concrete surface structures along the roadway including curb, gutter and sidewalks where full road and municipal services reconstruction is not justified or required throughout the city.	\$44,551.70	\$500,000.00	January 1, 2016	March 31, 2020	Ongoing
9614	Town of Tillsonburg	Accessibility Upgrades at Broadway St and Oxford St Intersection	Accessible upgrades at a signalized intersection would include concrete work to construct proper ramps and flares, installation of tactile walking surface indicators, installing audible pedestrian signal heads and accessible pedestrian button poles with tactile directional arrows, as well as the electrical control integration with the traffic signals.□ □	\$69,602.82	\$88,092.61	May 31, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9610	United Counties of Leeds & Grenville	Reconstruction and Rehabilitation of Cty Rd 8 (Elgin Main St) and Cty Rd 2 (Johnstown to Blair Rd)	<p>County Rd 8 - Urban reconstruction and storm water replacement and includes storm water, sidewalk, curb, asphalt, asphalt gutter, and parking.□</p> <p>County Rd 2 - Cold in place rehabilitation which includes replacing a box culvert with an HPDE pipe, installing a new catch basin and drainage system for slope stabilization, and paved shoulders.</p>	\$1,238,714.95	\$2,712,500.00	May 15, 2017	November 16, 2017	Yes
9604	City of Hamilton	Resurfacing and Rehabilitation of Multiple Local Roads	This project entails the resurfacing of all the residential streets in the Southmeadow/ Berrisfield/Scenic Woods/Stoney Creek Neighbourhoods, including curb & sidewalk repairs, mill and overlay of asphalt surfacing, base asphalt repairs. Road resurfacing work includes granular A base followed by a HL-4 Hot Mix Asphalt. Approx total length of roads reconstructed is 316.94 lane-Km.	\$4,963,191.04	\$20,034,000.00	January 1, 2016	December 31, 2018	Ongoing
9603	City of Hamilton	Reconstruction of West 35th & Bowman Sts. with Sherman Access Retaining Wall Replacement	Reconstruction of West 35th (Scenic to end), Bowman (south end to Willowcrest) and Ainslie (Emerson to east end) approx. 0.79km of roads ; replacement of various deteriorated sections of retaining wall (bin wall) along the Sherman Access in order to increase safety and reduce maintenance costs; and disposal of contaminated soils; excessive rock/soil removal from surface; and granular quantity overruns.	\$718,872.56	\$1,890,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9602	City of Hamilton	Replacement of Bridges on Birch Ave and McMurray St	Based on the OSIM bridge inspection and additional investigations completed, it has been determined that the bridge structures listed below have become deficient and in need of replacement in order to reduce the risk to public safety while maintaining continuity of the road network. □ Bridge 330 on Birch Ave (75m s/o Burlington St E), Bridge 332 on Birch Ave (95m n/o Princess St) and Bridge 090 on McMurray St (100m s/o of Hatt St). □ □	\$66,191.97	\$378,000.00	January 1, 2016	December 31, 2018	Ongoing
9601	City of Hamilton	Resurfacing & Rehabilitation of Amberly Blvd, Greenhill Ave, Quigley Rd and Ridge Rd	Road resurfacing & reconstruction included stripping existing asphalt to existing granular base. Plane asphalt 40mm thick and 600ram wide. Excavate, supply and place 80ram Superpave 19.0, (Traffic Category D), PG 64-28 asphalt cement)remove median Island and repair as part of the road.	\$0.00	\$7,266,000.00	January 1, 2015	December 31, 2018	Ongoing
9598	Town of Latchford	Pulverizing, Grading and Surface Treatment of Murphy Mill Road	Murphy Mill Road in Latchford is a gravel road that has 40 homes on the lake. This year we are going to pulverize and grade this road and put on a double surface treatment.	\$76,828.80	\$76,828.80	May 1, 2017	December 31, 2017	Yes
9584	Township of South Frontenac	Replacement of Storrington Salt and Sand Storage Dome	Replacement and upgrade of existing sand dome for effective salt management and to reduce the negative environmental impacts of road salt.	\$86,707.13	\$820,000.00	January 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9582	Municipality of Powassan	Replacement of Trout Creek Replacement at Main Street East	We need to replace the large culvert going under Main Street East in Trout Creek. It has developed a hole which the road keeps collapsing into. It is in need of repair as soon as possible. The creek runs through it and the culvert is beside the CN rail line crossing. We will need to have CN Railway personnel on site during the construction. We will close traffic, reroute it at another location, dig out the current culvert and replace with a new one as soon as permits and weather allow.	\$0.00	\$700,000.00	April 10, 2017	September 28, 2018	Ongoing
9581	City of Windsor	Advanced Traffic Management System Upgrades	Continued upgrading and addition of enhancements to the Kimley-Horn Integrated Transportation Systems/Advanced Transportation Management Systems(KITS/ATMS) and continued upgrading of traffic controller equipment to the 2070 controller.	\$0.00	\$1,000,000.00	February 1, 2017	December 31, 2019	Ongoing
9580	City of Windsor	Rehabilitation of Four Bridges	Removal of existing bridge deck waterproofing, pavement, approach slabs, ballast walls and expansion joint system. Partial depth concrete removals and repairs to abutments, wingwalls, deck, soffit and fascia. Bridge jacking and removal and replacement of existing bearing pads. Construction of new approach slabs, ballast walls, expansion joint system and bridge deck waterproofing and paving.	\$1,624,500.00	\$6,500,000.00	February 1, 2017	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9579	Township of Armour	Reconstruction of Pickerel & Jack Lake Road	Our AMP has identified a 4 km section of Pickerel & Jack Lake Road as being overdue for reconstruction. The road has deteriorated to a level that is unsafe for users. The road will be pulverized, the base will be reworked and a layer of double surface treatment will be applied. This will bring this road back to an excellent condition and make it safe of its users.	\$84,903.26	\$187,799.78	June 5, 2017	August 17, 2017	Yes
9578	City of Windsor	Improvements to Riverside Dr East Solidarity Towers to Lauzon Road	Construction phasing for improvements to Riverside Drive East - Solidarity Towers to Lauzon Road. Co-ordination of advanced utility relocations within the right-of-way corridor, including aerial hydro, cable tv/bell, sections of underground cable tv/bell and underground gas main. In addition to the 1,292.2m of road, 604m of storm sewer will be replaced and 584m of sanitary sewer (92m of that will be a relining) and 1,524m of watermain.	\$0.00	\$680,000.00	February 1, 2017	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9575	Town of Caledon	Rehabilitation or Reconstruction of Multiple Roads	<p>This program comprise the Town's roads to be reconstructed and rehabilitated in 2016. The program consists of:</p> <ol style="list-style-type: none"> 1. Small roads programs - this consist of roads with AADTs (average annual daily traffic) lower than 600 and with the lowest Pavement Condition Indexes. The goal is to identify roads which has low volume but requires rehab within the near term. 2. General roads - these roads are selected based on the weighted complement of the pavement condition index and the AADT 	\$68,427.08	\$801,906.00	January 1, 2016	December 31, 2018	Ongoing
9574	Town of Caledon	Rehabilitation of Sidewalks Network	<p>This project is to upgrade existing sidewalks across the Town. The 2016 program will include the following locations:</p> <ol style="list-style-type: none"> 1. Highway 50 East Side - King Street East to Willow Street 2. Innislake Road West Side - Old Church Road to OPP 3. Airport Road - Old to Walkers Road 4. Various Town Locations to be determined based on the 2015 sidewalk inspections 	\$24,905.18	\$309,216.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9573	Town of Caledon	Rehabilitation and Replacement of Four Bridges	The objective of the project is to ensure that the Town's bridges are maintained in a state of good repair so as to maintain usability and safety. The Town has an inventory of Bridges and Culverts most of which are in need of maintenance, replacement or rehabilitation. Based on the results of biannual inspections the following bridges are to be repaired/replaced: <ul style="list-style-type: none"> 1. Kennedy Road Bridge #2 2. Credit Road Bridge 3. Winston Churchill Road Bridge 4. McLaren Road Bridge 	\$788,683.15	\$3,936,593.00	January 1, 2016	December 31, 2018	Ongoing
9567	Township of Russell	Road Resurfacing at Saint Pierre Rd, Hamilton Rd and King St	To provide safe, serviceable road pavement that maximizes sustainability in future use. Resurfacing projects improve the quality of the environment through reduced GHG emissions resulting in cleaner air and cleaner water.	\$471,763.86	\$1,003,180.19	May 8, 2017	September 29, 2017	Yes
9560	Municipality of Bayham	Reconstruction of Maple Grove Rd and Sidewalks at Various Locations	This project involves the redesign and rehabilitation of Side Road ("Maple Grove Road") and the replacement of sidewalks on Vienna Line and Heritage Line. Work on Maple Grove Road includes rebuilding the base, replacing culverts, pulverizing the existing surface, regarding the road and base drainage and culverts, new granular materials and double coat of tar and chip asphalt surface.	\$263,358.26	\$650,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9558	Township of Uxbridge	Rehabilitation of Anderson Blvd, Paisley Ln and Ashworth Rd	The Anderson Blvd and Paisley Ln projects will include base course asphalt removal, regrade existing granular base and repave base course and pave top course. The Ashworth Rd project will include salvaging all the granular road base for reuse, pulverize the existing asphalt road to be used with the salvaged granular base. The base will be stabilized and an asphalt overlay provided.	\$711,644.74	\$788,652.99	May 1, 2017	December 31, 2017	Yes
9555	Town of Carleton Place	Repaving William St (Bridge St to Mullett St) and Mullett St (Bell St to Townline Rd)	Road Resurfacing - hot mix asphalt pavement to provide safe, serviceable road pavements that maximize sustainability in future use. Pavement resurfacing projects improve the quality of the environment through reduced greenhouse gas emissions resulting in cleaner air and cleaner water. □ These projects have been identified by the municipality's pavement management plan.	\$303,504.42	\$463,855.47	April 3, 2017	December 15, 2017	Yes
9552	Municipality of Central Huron	Guard Rail Replacement at Wright Bridge H210	Removing old bridge markers and replacing with new guard rail.	\$47,888.40	\$47,888.40	June 1, 2017	August 31, 2017	Yes
9551	Township of Centre Wellington	Gravel Road Reconstruction - First Line	This project is a full rural, gravel road, reconstruction. Improved drainage and road base will provide a safer, more durable, road design.	\$81,713.16	\$141,566.03	January 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9549	Township of Centre Wellington	Paving Gravel Road - Sideroad 20	This project will provide a new paved surface to the public. This section of road has been a gravel surface road to date. When this section of roadway is paved, this 1.4 kilometre section will provide a new paved surface. The proposed pavement upgrades will offer a safer more durable road design.	\$0.00	\$200,000.00	January 1, 2017	December 31, 2018	Ongoing
9548	Township of Centre Wellington	Full Reconstruction – Colborne & Gartshore Streets	This project is a full urban street reconstruction. Deteriorated sewer, watermain, and road are being proposed to be rebuilt as the project scope. The current road surface has well exceeded its service life, the pavement upgrades will offer a safer more durable road design.	\$227,800.00	\$1,146,300.00	January 1, 2017	December 31, 2018	Ongoing
9546	Town of East Gwillimbury	Design & Replacement of Bridge #s 113 & 114 on East Townline	Design and replacement of deck, superstructure, drainage and associated appurtenances on Bridges 113 (0.9km south of Holborn Rd) & 114 (0.8km north of Holborn Rd) on East Townline. Repairs/replacement are required per "Municipal Bridge Appraisal System".	\$0.00	\$200,000.00	June 1, 2017	December 31, 2019	Ongoing
9545	Town of East Gwillimbury	Ditching & Culvert Realignment at Sharon Blvd and Morton Ave	Ditching and Culvert Realignment along Sharon Blvd from Farr Avenue to Conn Drive; Morton Avenue from Charles Street to William Street. Work will involve regrading the ditches to provide positive flow, realigning culverts as required that have insufficient grade and driveway restoration. Work includes up to 62 culvert realignments and 1.9km of re-ditching.	\$0.00	\$190,000.00	May 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9544	Town of East Gwillimbury	Old Yonge Street Redesign and Rehabilitation	Old Yonge Street design and rehabilitation. Redesign for this road is will improve sight lines distances, vehicular safety and reduce operating costs due to continuous bank erosion adjacent to the road. Works include bank stabilization and 0.4km of partial road reconstruction.	\$0.00	\$90,000.00	May 1, 2017	December 31, 2019	Ongoing
9543	Town of East Gwillimbury	Asphalt Resurfacing at Amberglen Ct, Arthur Hall Dr and Cedar St	Mill/pulverize existing asphalt and repave base and top course asphalt on Arthur Hall from Leslie St to Howard Ave; Amberglen Cres from Park Ave to cul-de-sac; Cedar Street from 57 Cedar St to 125m East. Roads are identified in the Roads Needs Study and road patrol inspections. The section on Cedar Street to be resurfaced is currently gravel. Total length of roads to be resurfaced is 1.2km.	\$164,927.07	\$360,000.00	December 30, 2016	December 31, 2018	Ongoing
9541	Municipality of Central Huron	Quigley Bridge Rehabilitation at Summerhill Rd - H190	Deck rehabilitation, new drains, deck seal and wing wall abutments, rip rap at bridge ends which will have it prepared for asphalt in 2017.	\$111,088.99	\$111,088.99	June 1, 2017	August 31, 2017	Yes
9540	Municipality of Central Huron	Bridge Rehabilitation at Summerhill Road - H195	New retaining walls and drains as well as guard rails and deck rehabilitation.	\$104,465.14	\$104,465.14	June 1, 2017	August 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9522	Municipality of Highlands East	Glamour Lake Road- Rehabilitate & Resurface	The Glamour Lake Road project is slated to begin on June 1st, 2017. This project will require the Roads Department to complete the necessary ditching, replacing of culverts, applying of gravel and resurfacing. The approximate length of roadway to be rehabilitated and resurfaced is 2.4 km.	\$100,528.69	\$100,528.69	June 1, 2017	December 1, 2017	Yes
9520	Municipality of South Huron	George Street Reconstruction - Main St N to Orchard	This project involves the replacement and upgrade of the existing road infrastructure that is in deteriorated condition. The job includes the installation of curb/gutter, sidewalks, left hand turn lane, and storm sewers. It has been identified as a priority in the Asset Management Plan and aligns with the Municipal Strategic Plan.	\$217,886.39	\$217,886.39	February 6, 2017	December 31, 2017	Yes
9519	Municipality of South Huron	Simcoe Street Reconstruction - Andrew to Main	This project involves the replacement and upgrade of existing asphalt, curbs, sidewalks, sanitary sewers, and watermains as identified in the Asset Management Plan. The need has arisen due to the deteriorated condition of the roadway and the age and maintenance costs of the water/sewer infrastructure.	\$89,826.06	\$371,189.00	February 6, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9506	Municipality of Leamington	Traffic Signal Installation at Multiple Intersections	<p>Oak & Wigle □ This intersection was identified to have high volumes of pedestrian traffic during peak traffic hours travelling between the residential areas to the north of Oak and the two Elementary schools located to the south. □</p> <p>Erie & Clark □ This intersection has been identified for operational concerns, primarily due to poor sight lines associated with the location of the building on the northwest corner of this intersection. Our fire hall and police station are located on Clark Street. □</p>	\$97,870.45	\$600,000.00	January 2, 2017	December 14, 2018	Ongoing
9499	City of Oshawa	ATMP Walking & Cycling Network	This project addresses the annual requirements identified by the Active Transportation Master Plan to implement the infrastructure required for the walking and cycling network. This infrastructure includes but is not limited to cycling routes, cycling lanes, separated cycling lanes, additional urban and rural paved shoulder, in-boulevard (within road right of way) multi-use trail, and off-road (outside road right of way) multi-use trail.	\$81,574.42	\$787,000.00	January 1, 2016	December 31, 2018	Ongoing
9498	City of Oshawa	Sidewalk Construction on Simcoe St. North	This project is for sidewalk construction on Simcoe St. N. between Rossland Rd and Robert St.	\$157,008.15	\$212,000.00	January 1, 2016	December 31, 2018	Ongoing
9497	City of Oshawa	Road Reconstruction Multiple Locations	Road reconstruction includes grading, boulevard, sidewalk and driveway work as well as new curbs and gutters.	\$1,086,000.00	\$1,618,517.77	January 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9496	City of Oshawa	Pavement Preservation in Multiple Locations	Crack sealing involves filling pavement cracks with asphalt emulsion in order to deter pavement cracking from spreading. Through inspection and analysis of surface ages, road candidates are identified for this treatment. Pavement preservation will be done on approx. 83 LKms of road.	\$0.00	\$358,990.34	January 1, 2016	December 31, 2017	Yes
9495	City of Oshawa	Resurfacing & Rehabilitation of Multiple Streets	The Pavement Preservation program protects the City's road infrastructure from premature deterioration and extends its useful life. It includes removal and resurfacing of asphalt and rehabilitation of deficient curbs & gutters and sidewalks.	\$163,345.56	\$3,072,000.00	January 1, 2016	December 31, 2018	Ongoing
9491	City of Oshawa	Shoring of Culverts #s 000330 & 000314	These culverts are on Townline Rd N, 1.05km south of Howden Rd E and Wilson Rd N, 0.1km south of Columbus Rd E. Appraisals conducted in 2015 identified structures 000330 & 000314 as deficient. The structures were noted as having wide cracks in the culvert barrels, reducing the capacity of the culverts. In order to mitigate risk until these structures can be replaced, shoring of the culverts will provide temporary support to the culvert barrels.	\$0.00	\$33,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9489	City of Oshawa	Columbus Structure Replacement	Appraisals conducted in 2015 identified this bridge on Columbus Rd. E. (structure 000315) as deficient. The structure was noted as having localized delamination of the concrete on the deck soffit and abutments. Scaling and minor spalls are also evident. Scope of the project includes structure replacement.	\$0.00	\$135,000.00	January 1, 2016	December 31, 2018	Ongoing
9480	Municipality of Leamington	Hard Surfacing and Reconstruction - Mersea Rd, Lutsch Ave & Mill St E	This project involves the hard surfacing of gravel roads and the reconstruction of existing pavement surfaces. Addition of new Granular A material to the existing road base; fine grading and compacting the new Granular material and applying 3 layers of new Surface Treatment (Tar and Chip) to give the road a hard surface. The new surface allows for a smoother ride and less maintenance. Approx. 15 lane Kilometres of roads will be reconstructed.	\$529,254.71	\$1,640,000.00	January 9, 2017	November 30, 2017	Yes
9479	Municipality of Leamington	Pedestrian Crossings Implementation Program	The program includes for the installation of New Pedestrian crossovers, new signage or rapid rectangular flashing beacons at our existing Pedestrian crossings . A study to determine the need for Pedestrian crossovers at various locations throughout the Municipality. The implementation of Active Transportation Facilities in accordance with the Municipalities Active Transportation Plan	\$221,867.94	\$1,855,000.00	January 9, 2017	December 20, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9476	City of Pickering	Sidewalks & Walkways Rehabilitation 2016-2017(Finch Ave to Lydia Crs and Longbow Dr to Rowntree Crs)	Walkways:Replacement of deficient asphalt pathways to allow safe pedestrian travel as an alternate mode of transportation within the community for Finch Ave to Lydia Crs and Longbow Dr to Rowntree Crs. Longbow Dr. □ Sidewalks: Removal and replacement of existing concrete sidewalks in numerous locations in the city (Whites Road, Baylawn Drive, Valley Farm Road, Foleyet Cresc.). 2017 works included Bayly St Multi-path, Sidewalk rehab at multiple locations; Dixie, Gloucester, Valley,& Finch Av.	\$362,408.01	\$900,000.00	August 31, 2016	December 31, 2018	Ongoing
9460	Town of Orangeville	Faulkner Street Rehabilitation - Elizabeth to McCarthy	Replacement of the existing 100 mm diameter water main on Faulkner Street as it is undersized and requires 150 mm piping. Approximately 120 m of water main will be replaced including new water services within the right-of-way, new fire hydrants and water main valves. In addition, the roadway will be reconstructed upon completion.	\$0.00	\$369,810.00	June 30, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9454	County of Simcoe	Wye River North Bridge Rehabilitation	The County of Simcoe will rehabilitate the Wye River North Bridge (str #006040), located on County Road 6, 0.87 km north of Concession 2 East. The rehabilitation will include conversion to a semi-integral abutment, concrete overlay, patch repair the girders, jack girders to replace bearing pads, construct new approach slabs and sleeper slabs with expansion joints at end of approach slabs, install new aluminum box beam railings, replace steel beam guide rail and waterproof and pave.	\$1,252,459.00	\$2,462,000.00	May 1, 2017	December 31, 2018	Ongoing
9453	County of Simcoe	Reconstruction of County Road 17 from Severn Falls north to the Big Chute	The County of Simcoe is reconstructing County Road 17 from Severn Falls north to the Big Chute for a total distance of 7 kilometres in addition to rehabilitating the Tea Lake Bridge. The reconstruction of County Road 17 will provide a road platform width of 11.5 metres consisting of a 3.75 metre wide lane and a 2.0 metre wide shoulder in each direction.	\$3,149,000.00	\$17,600,000.00	August 10, 2015	December 21, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9439	Town of Deseronto	Rehabilitation and Reconstruction of St. George St and First St	The entire distance of First St. from Dundas St. to Main St. has been completely rehabilitated including sidewalk on the west side, curb and gutter on the east, watermain replacement, road widening, intersection re-design, road widening and new asphalt. □ The entire distance of St. George St. from Dundas St. to Main St. has been reconstructed. The existing asphalt will be removed and resurfaced including a re-established proper crown and new sidewalks and catch basins on the south west section.	\$52,508.63	\$289,760.75	September 26, 2016	June 30, 2017	Yes
9435	Town of Essex	Rehabilitation of Gesto Sideroad	The project involves mechanical pulverization, addition of base stone, new aggregate shoulders and driveway entrances, and a double lift of tar and chip. 8.4 kms of road will be rehabilitated.	\$125,514.27	\$385,562.91	July 1, 2016	December 31, 2017	Yes
9429	City of Orillia	Elmer Avenue Reconstruction (Project 03213)	The project involves replacing 280 metres of roadway and underground servicing of Elmer Avenue from Westmount Drive to Dallas Street. The project includes replacement of a failing sanitary sewer, deteriorated road surface and an approximately 60 year old water main. The project will improve the road surface, lending towards safer and more efficient transportation, and improve reliability of the water and sewer infrastructure.	\$0.00	\$1,159,000.00	March 29, 2016	October 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9428	City of Orillia	Fittons Road Reconstruction (Project 03200)	The project involves reconstruction of 250 metres of deteriorating road and related underground sewer and watermain. The watermain is 50 years old and is susceptible to corrosion, fracture and joint failures. An important aspect of the road portion of the project is to remove a 'hump' caused by an abandon railway crossing which causes a driving safety hazard and poor traffic efficiency.	\$0.00	\$1,466,000.00	April 11, 2016	October 31, 2017	Yes
9404	Town of Plympton-Wyoming	Hickory Creek Slope Rehabilitation on Hillsboro Road	Hickory Creek Rehabilitation consists of repairing the slope to stop it from sliding. If this slope were to fail, it could comprise the municipal forcemain and the municipal watermain below. Safety of our infrastructure is significant.	\$0.00	\$508,208.00	May 2, 2016	December 31, 2017	Yes
9381	Municipality of Clarington	Pavement Rehabilitation in Multiple Locations	The purpose of this project is to extend the life cycle of road pavement structures with asphalt overlays in conjunction with asphalt base repairs such as cold milling, joint sealing and full depth crack repair. Some projects will reconstruct the road to an urban standard including underground services, concrete curb, new road base and base asphalt. There were approx. 22.46 km of roadworks completed.	\$75,062.60	\$4,644,179.66	July 4, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9372	Township of Tyendinaga	Reconstruction of Shannon Rd	This project involved the total reconstruction of Shannon Rd from Shannonville Rd to Boldericks Bridge, including softening curves and changing elevations where appropriate. Surface treatment is to be applied later.	\$0.00	\$120,000.00	August 1, 2016	July 30, 2017	Yes
9353	Town of Saugeen Shores	Road Rehabilitation and Resurfacing of Side Road 18/19	The project involves redesign and rehabilitation of Sideroad 18-19 from Bruce Road 40 to Concession 2 for a distance of 1 km. Also included is a topographical survey, culvert replacement, pulverization of existing surface, regrading roadway and driveways with new granular material and a new asphalt surface. □ □	\$123,088.47	\$319,055.60	August 2, 2016	December 31, 2018	Ongoing
9351	Township of East Hawkesbury	Hot Mix Overlay Concession 2 Road	Apply HL4 asphalt overlay on existing asphalt in very poor condition on Concession 2 Road from County Road 14 westerly for 2.4 kms.	\$24,699.40	\$136,680.15	May 9, 2016	May 31, 2017	Yes
9350	Town of Saugeen Shores	Bruce Street Reconstruction - Falconer to Johnson □	Bruce Street Reconstruction - Project will reconstruct the collector designated road to a proposed 9.5m wide cross section. New sidewalk(s) to be installed, trunk storm sewers, sanitary sewer replacement and Watermain replacement. Based on available condition ratings within the project limits, each core asset is in need of attention. □	\$0.00	\$939,010.45	May 16, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9340	Village of Burk's Falls	Yonge Street Bridge Replacement	The Village of Burk's Falls is replacing the existing Yonge Street Bridge, originally constructed in 1927. The bridge serves as a vital transportation link to the areas east of the municipality and in particular the Landfill site that serves 3 municipalities. The project scope will include increasing the bridge size to a two lane structure from the current one lane structure, additional street lighting, improved sidewalk structure and proper drainage.	\$0.00	\$2,199,841.30	May 16, 2016	March 31, 2017	Yes
9329	City of Timmins	St. Jean Road Construction	St. Jean Road Construction from Lionel Gauthier School to McBride includes the installation of new concrete curbs, sidewalks and asphalt roadway along the entire project limits. Light standards installation is also included as part of the project. Grading of existing ground in the right of way and sodding of the boulevards shall also be completed as part of the project.	\$0.00	\$570,000.00	May 1, 2016	December 31, 2017	Yes
9328	City of Timmins	Birch St North Reconstruction (Algonquin to Sixth)	Birch St. N reconstruction from Algonquin Blvd. to Sixth Ave. involves the removal of existing underground infrastructure and installation of new watermain, sanitary sewer and storm sewer. New sanitary and water services will be installed to each property line at each house. Existing asphalt, curb and sidewalk will be removed and replaced with new asphalt, concrete sidewalk and curb.	\$0.00	\$1,472,092.43	May 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9311	Township of Ignace	Resurfacing Lakeshore Dr and Sorenson Ave	<p>The asphalt was pulverized and removed along with unsuitable base and subgrade material. Granular A and B were to rebuild the base to achieve new longitudinal grades and improve crossfall. Catch basins and dry wells were added to improve drainage. Besides the two lanes, swales were paved to reduce runoff infiltration into the base material. □</p> <p>□</p> <p>These projects were completed in 2011. Gas tax funds are being used to help pay the debt the Township incurred for the project.</p>	\$0.00	\$3,873,130.52	May 31, 2010	September 1, 2025	Ongoing
9291	City of Clarence-Rockland	Rehabilitation of Multiple Bridges	<p>Guiderail replacement on deck and approaches including new end treatments for Cobbs Lake Bridge; Supply and install new steel flex beam on approaches and over the structure for Pilon Road Culvert; End treatment replacement for Henrie Bridge; Fix broken gabion basket and broken handrail on deck barrier for Tucker Road Bridge; Membrane protecting concrete bridge deck.</p>	\$0.00	\$87,149.33	May 2, 2016	February 10, 2017	Yes
9278	Municipality of Middlesex Centre	Connor Bridge West B114 Rehabilitation	<p>The Municipality will be rehabilitating the structure including concrete deck repairs, wingwall replacement, new barrier wall railings, repave deck, and install steel beam guide rail.</p>	\$414,702.88	\$800,000.00	July 1, 2016	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9276	Township of Front of Yonge	Lake Street Resurfacing Project	Culverts were replaced, a leveling course was applied, and a layer of surface treatment was applied along the entire length of Lake Street.	\$85,150.79	\$258,626.17	July 4, 2016	December 31, 2017	Yes
9272	City of Brantford	Trails/Bikeway Renovations	To upgrade 1.570km (Main park access to Wilkes Dam)of the Dyke Trail Extension in Waterworks Park. The work involves the installation of a 2.7m asphalt path on the existing stone dust trail with tar and chip surface. Existing surface will be milled(full depth),additional granular A material installed to provide adequate base and remove low spots and grade to provide surface drainage. Additional asphalt trails (350m)completed in two locations within Bridle Path Park to connect to Branlyn School.	\$100,000.00	\$200,000.00	January 1, 2016	December 31, 2018	Ongoing
9270	City of Brantford	Sidewalk Repairs and Replacement	City wide sidewalk repairs and replacements. The work plan is determined through sidewalk assessment updates conducted by the City's Operational Services department. Depending on the condition of the existing sidewalks, the remediation work will involve either full street or block replacement construction or individual locational slab and/or curb replacement.	\$0.00	\$500,797.16	January 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9260	City of Brantford	Road Resurfacing of Multiple Roads	City wide road restoration and resurfacing program. The projects were identified based on available condition information. The roads to be resurfaced were in poor condition and required partial asphalt removal and an overlay to extend the service life for approximately 2 km of the City's road network.	\$0.00	\$750,000.00	January 1, 2016	December 31, 2018	Ongoing
9256	City of Brantford	Major Road and Service Restoration on Multiple Streets	Road portions of the full reconstruction of road, water, sanitary and storm infrastructure on multiple roads. The need for these projects is driven by the poor condition of Wastewater Sewers and engineering input. The total length of all the road sections restored within this project is approximately 3,350 linear metres.	\$497,510.78	\$6,654,479.00	January 1, 2016	December 31, 2018	Ongoing
9246	Town of South Bruce Peninsula	Gould Street Engineering & Reconstruction (Pengally to Frank)	Reconstruction of Gould Street (from Pengally to Frank St) in the Town of Wiarton. The project is to replace approximately 320 metres of water and sewer mains as well as the surface and sub-surface along this 320m section. The base of the road requires some reconstruction and the surface treatment (double lift) would be applied. Gould Street forms a significant part of a larger waste water solution currently being evaluated for capacity upgrades.	\$0.00	\$784,000.00	July 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9219	County of Prince Edward	Reconstruction of Lucks Crossroad from County Road 8 to County Road 17	Rehabilitation of 1.84 km. from County Road 8 to County Road 17. Project includes geotechnical investigation, topographic survey, ditch improvements, culvert replacements, scarifying of the existing granular surface, application of additional granular for road and driveway entrance corrections, granular for shouldering and application of a double surface treatment for the finished travelled road surface.	\$329,181.13	\$1,150,000.00	May 2, 2016	December 31, 2018	Ongoing
9215	County of Prince Edward	Rehabilitation of Danforth Road	Rehabilitation of Danforth Road to include drainage improvements where required. This road has a condition rating of 1 in the County Roads Needs Study and Asset Management Plan.	\$1,311,706.22	\$2,250,000.00	May 2, 2016	December 31, 2018	Ongoing
9203	City of Greater Sudbury	Road Reconstruction/Rehabilitations of Multiple Roads	The road rehabilitation work includes improvements to the road structure including pulverizing or milling of the existing asphalt, placement of new asphalt structure, improvements to pedestrian facilities and drainage. This project includes road rehabilitation of Lorne Street for approximately 1,000m (as well as partial road reconstruction of Lorne Street for approx 300m), road rehabilitation of Long Lake Road for approximately 800m; and road rehabilitation of MR 35 of approximately 3,000m.	\$4,706,743.20	\$12,019,146.30	April 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9196	Municipality of Bluewater	Replacement of B26 Ausable Line & Repair of B04 Airport Line Culverts	Road widening will be completed as part of replacement of B26 on Ausable Line. The existing structure is narrow (6.20m) creating a pinch point at the crossing when two vehicles meet. The culvert has safety issues. The south abutment is off plumb up to 6.5% and north footing has shifted inwards by 120 mm. B04 on Airport Line requires patch repair, extend both ends and install erosion protection.	\$0.00	\$353,069.43	July 4, 2016	December 31, 2017	Yes
9178	Town of Richmond Hill	Sidewalks and Trails Program	In 2015 approx. 2km of sidewalks and trails were constructed along with 63 LED lights for illumination along the sidewalk.	\$21,539.00	\$3,966,000.00	January 1, 2015	December 31, 2018	Ongoing
9167	Town of Halton Hills	Asphalt Surface Upgrade of 5 SdRd	The existing asphalt surface was distressed and failing in various areas. The road was paved with a bonded wearing course - 11mm thick asphalt overlay product. This is an innovative technology which will extend the life of the existing road base by 7-10 years without having to perform a full reconstruction.	\$203,878.61	\$350,000.00	June 3, 2015	October 25, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9164	City of Barrie	Reconstruction of multiple Roads (2015)	Road widening and reconstruction including new storm sewer and sanitary sewer construction and sidewalk replacement on Essa Road from Ferndale to Coughlin and Maplevue at 25th and County Road 27. This resulted in approximately 1.2 lane km of new asphalt and 2,022 m of sidewalk, 861 m of wastewater, 276 m of drainage and 725 m of stormwater pipe installation.	\$2,128.13	\$6,124,999.00	January 1, 2015	December 31, 2018	Ongoing
9161	Town of Halton Hills	Reconstruction of Mill St W Acton - Cobble to Dublin	Pavement condition is poor with full depth reconstruction required. Drainage improvements also required for stormwater and environmental improvements.	\$0.00	\$658,854.66	June 7, 2015	December 28, 2018	Ongoing
9137	Town of Innisfil	Road Rehabilitation of multiple Streets	Upgrading 13km of gravel roads to hardtop asphalt surfacing to provide safe and serviceable road pavement that maximize sustainability. These projects improve the quality of the environment through reduced greenhouse gas emissions resulting in cleaner air and water.	\$556,319.90	\$4,433,250.00	December 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9131	Town of Aurora	Road Rehabilitation of Various Streets	Construction of new roads including curbs, sidewalks, granular base and asphalt; ditch & drainage improvements; new retaining wall structures & oil/grit separator to be installed on the existing storm sewer at the creek crossing; intersection improvements at Leslie St; full depth asphalt replacement; new watermain; sidewalk repairs & ramp improvements for AODA compliance; audible pedestrian signals at the Yonge and Brookland signalized intersection. Total length of rehabilitated roads 4.8 kms.	\$1,923,043.62	\$11,352,100.00	June 30, 2015	December 31, 2019	Ongoing
9129	Town of Caledon	Rehabilitation or Reconstruction of Multiple Roads	Based on roads condition assessment and cost benefit analysis, several roads in the town are being rehabilitated or reconstructed. Significant sections are Meadow Drive from Autumn Drive to Hawthorn Avenue, Mount Pleasant Road from Hunsden Sideroad to Highway 9, Walton Drive from Cedar Mills Crescent to Palmer Circle and Woodland Court from Mississauga Road to Caledon Mountain Drive and Kennedy from Highpoint Road to Highway 9.	\$0.00	\$2,127,177.97	August 1, 2015	January 1, 2017	Yes
9127	Town of Parry Sound	Reconstruction of William Street with Drainage Improvements	The project includes rebuilding 1.64 km of road, curb and gutter. Water and sanitary sewer main pipe will be replaced, and new storm sewers will be installed. Drainage of the road system in the area is expected. New bike lanes will be installed as well.	\$0.00	\$3,331,201.68	February 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9122	Town of Caledon	Rehabilitation of Four Bridges	Based on a bi-annual inspection of bridges there are four bridges to be repaired or rehabilitated for 2015; Inglewood - McLaughlin, Beech Grove, Humber Glen - Castledeerg Sideroad and Duffy's Lane	\$0.00	\$2,175,220.11	May 1, 2015	February 28, 2018	Ongoing
9119	Municipality of West Nipissing	Rehabilitation of Dutrisac Rd and Old Highway 17 Rd	This project is for the rehabilitation of Dutrisac Road and Old Highway 17 Road. Old Highway 17 Road is a gravel road that will be resurfaced. Dutrisac Road is a hard surfaced road. It will be broken in phases with ditching and culvert replacement occurring prior to resurfacing of road.	\$287,613.25	\$350,000.00	May 15, 2016	December 31, 2017	Yes
9116	Municipality of West Nipissing	Sidewalk Rehabilitation Verner and Cache Bay	The project encompasses sidewalk rehabilitation in Verner and Cache Bay. The Verner sidewalk rehabilitation will be 390m on the north side of Principale, with removal and restoration on the south side. The Cache Bay project will cover Waterfront Drive from Mill to Ritchie. Finally, the sidewalk along Highway 17 from Coursol to No Frills will be upgraded.	\$0.00	\$190,000.00	May 15, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9111	Loyalist Township	Front Road Rehabilitation	Approximately 1.6 km of road was in very poor shape and suffered from seasonal erosion issues due in part to its proximity to the top of bank on Lake Ontario where it was subject to wind, water and ice action in winter. The work primarily consisted of a road realignment, full depth road reconstruction and grading, improved ditching, driveway culvert and cross culvert replacement. Several particularly damage prone areas received engineered shore armour and guide-rail systems.	\$0.00	\$1,341,188.91	August 1, 2015	June 30, 2017	Yes
9108	City of Peterborough	New Sidewalk Installations	This project involves the installation of new sidewalk in various locations throughout the City including on □ Armour Rd between Spencely's Ln and Parkhill Rd □ Mc Donnel St. between Monaghan Rd and Cambridge St. □ Humber Rd between Southlawn Dr and Saugeen Cres □ Kirk St between Reid St and Rubidge St. □ McKellar St and Lansdowne Place/Crawford Trail	\$0.00	\$351,707.41	March 31, 2016	April 30, 2018	Ongoing
9107	City of Peterborough	Road Resurfacing multiple Streets	Surface asphalt grinding and overlay on various roads throughout the City based on the Road Needs Study. Approx. 9km of resurfacing and 5km of micro surface will be done in this project at various locations: □ □	\$0.00	\$3,224,950.00	March 31, 2016	April 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9106	Region of Halton	Widening of Upper Middle Rd from Winston Park Dr to Winston Churchill Blvd	Upper Middle Road is being widened from Winston Park Drive to Winston Churchill Boulevard (a length of approximately 900 m). The widened road will include a four-lane urban cross section, signalization of the intersection with Winston Park Drive and an existing commercial intersection, as well as a multi-use path on the north/west side of the roadway. □ □ Federal Gas Tax funds are being used to finance the design of the widening.	\$76,265.00	\$8,672,000.00	January 1, 2016	December 31, 2020	Ongoing
9105	Region of Halton	Design and Widening of Steeles Ave from Industrial Drive to Martin Street	The project includes the design and widening of Steeles Avenue from Industrial Drive to Martin Street, in the Town of Milton and will include a 4-lane urban cross section, with flush median, intersection improvements as well as dedicated bike lanes and multi-use paths on both sides of the roadway.	\$1,743,387.00	\$12,062,000.00	January 1, 2016	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9087	Region of Waterloo	Road Reconstruction in Multiple Locations Ottawa St. & others	Removal of existing asphalt and granular base to be replaced with new granular and hot mix asphalt to provide a safe and serviceable roads. Includes storm and sanitary sewer replacements, watermain repairs and replacements, sidewalk installation and improvements, bus shelter, right and left turn lanes, and traffic equipment installations, replacements and modernizations. Roads reconstructed are Ottawa St N/Hutchison Rd/RR 8/Manitou Dr/Cedar St. Approximately 9 Kilometers of roadway.	\$6,477,750.27	\$25,345,000.00	April 4, 2016	December 31, 2018	Ongoing
9085	Region of Waterloo	Rehabilitation of Multiple Bridge Structures	Review and rehabilitation of five (5) existing bridge structures which typically include concrete patching, full depth concrete removal, waterproofing and concrete bridge deck overlay, joint removal and semi integral conversion. The rehabilitations will include review and repair of concrete in the substructure as well as embankment erosion control measures where necessary.	\$5,586,287.19	\$17,050,000.00	April 4, 2016	December 31, 2018	Ongoing
9084	Region of Waterloo	Rural Road Resurfacing in Multiple Locations	Approximately 17kms or rural roadway to be surveyed and re-designed. The existing pavement will be recycled by the expanded asphalt process and provided with a new hot mix asphalt driving surface. The road base will be widened in certain sections to provide lanes for cyclists throughout. □ □	\$34,647.80	\$3,441,358.95	April 4, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9068	Town of New Tecumseth	Road Reconstruction multiple Streets	These roads are selected from our Road Needs Study. The project involves pulverizing & repaving of two lifts of asphalt 40mm of HL3 & 50mm of HL8. About 6,325 tons of granular A & 9,100 tons of granular B will be used to replace the road base. A grader will be used to achieve the 2% cross fall before paving to give the road good drainage to help with longevity. The total length of roads to be paved is 1,760m and approx. 675m of storm sewer & 12 storm maintenance holes will be replaced.	\$0.00	\$125,556.84	May 1, 2015	October 31, 2018	Ongoing
9067	Township of Minden Hills	Peck Street Rehabilitation	The project involves the reconstruction of a 120m section of urban road, replacement and improvements to storm sewer network, concrete curb and gutter, and the placement of asphalt pavement and granular base.	\$305,300.26	\$335,300.26	May 19, 2017	December 31, 2018	Ongoing
9064	Town of Cobourg	Construction of Bike/Walking Trail - Brook Rd N and MacArthur	New bike / walking trail to be installed along the old railway line between Brook Rd N and MacArthur also known as the Kerr St right-of-way.	\$0.00	\$17,000.00	November 2, 2015	December 31, 2018	Ongoing
9060	City of Mississauga	Roadway Rehabilitation of multiple Streets	Rehabilitation of 83 lane kms on residential, industrial and arterial roads. Including curb and sidewalk repairs, driveway/apron repairs and road asphalt repairs. This will result in improved drivability and extension of the life cycle of the assets.	\$0.00	\$16,048,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9059	City of Mississauga	Bridge and Structure Rehabilitation	Bridge Rehabilitation at Kos Boulevard, Wolfedale Rd and Kamato Rd. Bridge Structure Detail Inspections and Design at Dundas ST W. Bound, Dundas ST E. Bound over Credit River and Matheson Blvd. over Etobicoke and Rena Road Culvert Widening.	\$598,160.57	\$5,400,000.00	January 1, 2016	December 31, 2021	Ongoing
9058	City of Oshawa	Replacement of 1278 Signal Controller	To replace outdated and obsolete traffic signal controllers. There are a total of 12 remaining controllers to be replaced which will be completed over two years.	\$0.00	\$243,000.00	January 1, 2015	December 31, 2018	Ongoing
9053	City of Kitchener	Rehabilitation of Stirling Ave Bridge	The proposed work on Stirling Ave Bridge (ID# 812, near Courtland Ave) includes the rehabilitation of structural concrete and patch repair to seal cracks and to seal joints. In addition, work will be performed to rout and seal cracks in the asphalt, as well as miscellaneous chain link fence, railing and parapet repair.	\$0.00	\$372,000.00	April 29, 2016	December 31, 2018	Ongoing
9051	City of Stratford	Construction of the Extension of Short St (Matilda St to Forman Ave) (2016)	Construction of the extension of Short Street from Matilda Street to Forman Avenue including 350 metres of road with curb and gutter, storm sewers, and bicycle lanes. the project also includes 52 metres of sanitary sewers and watermains to connect to the existing system on Matilda Street.	\$0.00	\$1,123,800.00	March 24, 2016	December 31, 2017	Yes
9040	Town of Essex	Rehabilitation of Rural Two-Lane Roads	Rehabilitation of these rural 2 lane roads included a single lift of tar and chip, new aggregate shoulders and driveway entrances. 9.55kms of roads will be rehabilitated in this project.	\$163,472.96	\$513,380.19	January 1, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9020	City of Brampton	Bridge Replacements in multiple locations	Elgin Dr. over Etobicoke Creek bridge: the deck system (including girders, deck, sidewalk, parapet wall railing systems) are non repairable and require replacement. Chinguacousy Park bridges between ponds carries vehicular and pedestrian traffic. The support system (includes abutments and foundations) do not contain any reinforcement so bridges must be replaced. Earncliffe Park north, south & Stephen Llewellyn pedestrian bridges: all 3 bridge deck systems are non-reparable and must be replaced.	\$442,179.10	\$3,013,000.00	January 1, 2016	December 31, 2019	Ongoing
9018	City of Brampton	Road Resurfacing of multiple Streets	The resurfacing and associated activities on 44 streets within the City of Brampton including rural, local, collector, industrial and arterial roadways. Project scope included the repair of storm sewer, repair of curb/sidewalk, catch basin/maintenance hole adjustment, asphalt milling and typically a double lift overlay. Other related activities included asphalt driveway/killstrip restoration, boulevard restoration and pavement markings.	\$390,211.95	\$11,000,000.00	January 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
9005	Town of Fort Erie	Bridge Replacements on Winger and Sunset Road	Winger Rd (S047B) & Sunset Dr (S107B)bridges-complete replacement. S047B-steel girders have areas of severe corrosion and section loss near the bearings. The concrete deck soffit has areas of severe spalling and delamination. S107B-There is cracking, delamination and leakage of the concrete soffit along with scaling throughout the soffit and abutment side walls. The steel multiplate arch extensions have areas of severe corrosion.The wingwall has failed and rotated to the west by approx. 100mm.	\$230,983.00	\$1,610,000.00	May 2, 2016	December 31, 2020	Ongoing
8986	City of Kingston	Reconstruction of Princess St. from Clergy St. to Bagot St.	Reconstruction of 400m of a major downtown business district street to replace aged combined sewer with separated storm and sanitary sewers, including new laterals for both to all properties. The streetscape was enhanced to include wider sidewalks, pedestrian bulbs at all intersections, enhanced street and pedestrian level lighting, and open planters with perennials and trees that incorporated subsurface soil banks to mitigate storm sewer peak flows and provide soil volume.	\$2,451,516.33	\$10,746,932.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8985	City of Kingston	Pavement Repairs at Various Locations	Crack sealing Elmwood subdivision, micro-surfacing Centennial Drive from Bath Road to Taylor Kidd, road repair Stuart St. from St. Lawrence to University Ave, Ontario at Earl, Ontario at William, Stanley St. from Division St. to Lansdowne St., McIvor Road at Sunnyside, Woodbine Road west of Westbrook Road, Mount Chesney Road east limit of the City to the west limit of the City. □ □ □	\$464,288.09	\$1,494,017.00	January 1, 2016	December 31, 2017	Yes
8983	Town of Orangeville	Princess St Reconstruction & Watermain Replacement, Bythia St. to Ontario St.	Aging water infrastructure needs to be replaced to ensure service levels are maintained. Numerous leaks in recent years indicate this area will continue to require emergency repairs until replacements occur. Investing in the capital replacement program will offset an increase in operating costs to maintain this infrastructure. □ □ The road on this street does not meet the urban standards. Full reconstruction will be completed along with the watermain replacement program.	\$1,039,626.60	\$2,831,000.00	May 1, 2016	December 31, 2018	Ongoing
8982	Town of Orangeville	Trail Repairs - Woodvale & Colbourne Trails	Trail improvements are required to deal with the erosion issues that have been occurring over the past few years. Town staff will be required to work with the Credit Valley Conservation Authority in order to ensure protection of environmentally sensitive areas.	\$21,062.72	\$67,000.00	June 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8981	Town of Orangeville	New Sidewalk Construction on Amelia Street	This project involves constructing a new sidewalk on the west side of Amelia Street between McCarthy and Elizabeth Street. Residents and parents of students have requested a new sidewalk on the west side of the road to help students get safely to Princess Elizabeth Public School. Note that there is an existing sidewalk on the east side of the road and an existing sidewalk on the west side of the road north of McCarthy.	\$20,589.25	\$38,000.00	June 1, 2016	December 31, 2018	Ongoing
8978	Town of Milton	Bronte Street (Britannia to Louis St Laurent)	Bronte Street from Britannia to Louis St. Laurent Avenue is identified for widening and reconstruction in 2016. The scope of work will include widening to 4 lanes with either a centre median or shared centre turn lane. The project also includes the installation of two roundabouts where the East-West collector roads intersect with Bronte Street.	\$110,061.00	\$4,967,395.00	February 22, 2016	December 31, 2019	Ongoing
8977	Town of Milton	Reconstruction of Garden Lane	Garden Lane was identified as a "Now" need in the Town's 2014 'State of the Infrastructure-Roads Study'. As a result, the reconstruction of Garden Lane was included in the 2016 capital budget and forecast. The project includes the reconstruction of storm sewers, curbs and gutters, sidewalks, a granular base, sub drains and an asphalt surface.	\$136,517.45	\$1,120,352.07	February 22, 2016	June 30, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8975	Municipality of Morris-Turnberry	St. Michaels Road Reconstruction	Road Reconstruction of St. Michaels Road from Clyde Line to Button Line	\$105,603.08	\$516,368.97	June 1, 2016	December 31, 2017	Yes
8969	Township of Woolwich	William Street Reconstruction	The William Street (Elmira) Reconstruction project will include the replacement and up sizing of new 300 mm water main, as well as the complete replacement of sanitary, 200 mm, storm and drain cellar, 200 mm, infrastructure for the length of the road section. The surface works will include a new road base, asphalt and new curbs and gutter and sidewalk. The limits of the William Street Reconstruction project will be from Snyder Ave N to Arthur St N, total length 490 meters.	\$0.00	\$1,975,591.34	June 30, 2016	December 31, 2021	Ongoing
8963	City of Waterloo	Roads Resurfacing multiple Streets (2015)	Glenridge Dr Reconstruction including all Under ground Infrastructure (Sanitary & Storm Sewers, & Watermains); Branstone Dr/ Dunvegan & Sandowne/ Deerberry Pl & Clearwater Cr Branstone Dr had Asphalt replaced with some sidewalk & curb repairs. Approx. 7.5 Lane Kms were repaired to good condition. Full Reconstruction of Spruce & Hickory Sts are underway.	\$29,000.00	\$4,443,108.78	January 1, 2015	December 31, 2018	Ongoing
8950	Town of Georgina	Replacement of Queensway Culvert	The Queensway culvert has been restricted to one lane between Church St. and Old Homestead Road to limit the loading on the culvert. Replacement of this culvert will restore 2 lane traffic and safe movement of vehicles and ease congestion over the culvert.	\$0.00	\$300,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8949	Town of Georgina	Mossington Bridge Rehabilitation	Mossington Bridge is considered to be a heritage structure and as per the heritage bridge guidelines, the ministry preferred retention and repair in a manner that maintains the heritage aspects. The objective is to provide safe bridge to the travelling public and follow Highway Traffic act and Bridge Act and regulations for safety.	\$56,631.49	\$585,000.00	January 1, 2016	December 31, 2017	Yes
8948	Town of Georgina	Rehabilitation of Snoddon Rd, Glenwoods Ave, Old Shiloh Rd and Morning Glory Rd	As per our Asset Management Plan, we propose to complete surface treatment, road repairs, asphalt padding and fog sealing on a number of roads. Approximately 24 lane-km will be rehabilitated.	\$0.00	\$1,330,000.00	January 1, 2016	December 31, 2017	Yes
8936	Town of Tillsonburg	Caroll Trail Rehabilitation	Fixing retaining wall and other problem areas due to the landscape of the trail. □ □ The Carroll Trail head originates in Coronation Park and connects into the Bridges golf course.	\$125,000.00	\$289,455.06	June 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8935	Town of Tillsonburg	Trottier Drive Reconstruction	The streets included in this reconstruction were Goldenrod Drive and Burdock Court. The Trottier Reconstruction, Stage 4 project involved the removal and replacement of the water main, reconstruction of the road pavement structure from asphalt to granular subbase including new concrete curb and gutter. Storm sewers and catch basins were installed eliminating the need for roadside ditches and driveway culverts. Stage 3 consists of Lady Ave, Denis Crt and Richard Crt.	\$265,937.91	\$674,500.00	May 2, 2016	December 31, 2017	Yes
8934	Town of Tillsonburg	Riverview Area Reconstruction	The streets included in this reconstruction were Hillside Drive and Birch Drive. The Riverview Area Reconstruction, Stage 1 project involved the removal and replacement of the water main, reconstruction of the road pavement structure from asphalt to granular subbase including new concrete curb and gutter, storm sewers and catch basins. Stage 2 streets include Highland Drive and Hillyndale from Potters Rd to 75m North of Hillside Drive.	\$142,700.00	\$886,300.00	May 2, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8924	City of Brockville	William Street CNR Overpass Rehabilitation	Bridge repairs or replacements are identified during Biennial inspections performed by a structural engineer. William Street CNR Overpass has been identified as requiring the expansion joints to be replaced, abutment bearing seats to be replaced and structural repairs to the ballast walls and abutment stems. □	\$0.00	\$500,000.00	January 1, 2016	December 31, 2018	Ongoing
8903	Region of Niagara	Embankment Stabilization RR 14 (Canboro Rd) at Warner	To implement the construction of a roundabout to address geometric, sight line, and traffic flow improvements at this intersection due to the skewed angles of the intersection roadways.	\$70,605.43	\$4,090,000.00	April 1, 2015	December 31, 2018	Ongoing
8900	City of Windsor	Development of Cycling Network	Multi-use Trail - South National between Jefferson Blvd. & Pillette Rd. (1.6 km) - A 3m wide bi-directional multi-use trail constructed on the north side of South National St. □ Multi-use Trail on Ojibway Pkwy, Broadway St & Weaver Rd (1.3 km)- A 3m wide bi-directional multi-use trail constructed on the west side of Ojibway Pkwy. These cycling facilities are planned to extend further south to the neighbouring community of LaSalle and north to the future Gordie Howe International Bridge Plaza.	\$302,500.00	\$1,298,057.00	January 1, 2016	December 31, 2018	Ongoing
8889	City of St. Catharines	Third St Louth Culvert Replacement	Replace the existing box culvert with identified structural deficiencies on a tributary of Richardson Creek from Third Street Louth to 90m south of CN railway	\$33,206.17	\$500,000.00	October 5, 2015	March 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8888	Region of Niagara	Intersection Improvement - King St at Greenlane and Durham (Roundabout)	To implement the construction of a roundabout to address geometric, sight line, and traffic flow improvements at this intersection due to the skewed angles of the intersection roadways.	\$41,269.19	\$3,100,000.00	April 1, 2015	December 31, 2018	Ongoing
8885	Region of Niagara	Replacement of Central Ave Bridge over CNR	This project involves the complete bridge replacement of Central Ave Bridge which carries Regional Road 124 over the CN tracks.	\$0.00	\$12,974,707.37	February 2, 2015	December 31, 2017	Yes
8884	Region of Niagara	Rehabilitation of RR 18 (Mountain Rd) George St to King St, Lincoln	This project involves the reconstruction of Mountain Road to an urban cross-section to address poor pavement condition and municipal infrastructure replacements (W/M, Storm Sewer, Sanitary, & Sidewalks). This project involved road reconstruction with an urban cross section including bike lanes, storm sewer, sanitary sewer, lighting and new sidewalk. 2.1km of road was reconstructed.	\$0.00	\$6,850,000.00	May 1, 2015	December 31, 2018	Ongoing
8867	Municipality of Trent Lakes	Reconstruction of Beaver Lake Road	On Beaver Lake Road, we will be removing trees, ditching, road widening, rock blasting and then ultimately reconstructing and resurfacing the road. This project is being completed over four years which will result in the entire 12 km of road being totally reconstructed by 2020. We have now completed 3 km of this reconstruction and plan to use Gas Tax Money annually towards this reconstruction. □	\$200,000.00	\$1,886,000.00	June 1, 2016	October 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8866	Village of Sundridge	Rehabilitation of John Street between Queen St and Highway 124	Remove existing road surface, excavate and install proper drainage widen road to accommodate sidewalk on northwest side of road. Fill with appropriate granular and prepare road base. Pave prepared road with appropriate grade asphalt and install interlocking brick for sidewalk.	\$91,797.41	\$1,340,239.69	March 14, 2016	June 30, 2018	Ongoing
8858	City of Vaughan	Installation or Replacement of Asphalt on Uplands Hiking Trails	Remove existing asphalt and granular pathway and supply and install new and replacement asphalt paths.	\$0.00	\$183,300.00	January 1, 2015	December 31, 2019	Ongoing
8857	City of Vaughan	Improvements to the Pedestrian & Bicycle Network	Supply and install bicycle route signage/lanes and pathways at various locations.	\$0.00	\$223,410.00	January 1, 2015	December 31, 2019	Ongoing
8855	City of Vaughan	Resurfacing and Rehabilitation of Multiple Streets	Works include resurfacing/ rehabilitation of road surface, curb, sidewalk and any necessary restoration.	\$15,730.69	\$6,975,970.00	March 1, 2015	December 31, 2019	Ongoing
8854	City of Vaughan	Replacement of the King Vaughan Road Bridge	Environmental Assessment to determine and implement appropriate rehabilitation and/or replacement strategy for the King Vaughan Road Bridge. A temporary pre-manufactured bridge over the Humber River will be installed on King Vaughan Road between Kipling Avenue and Highway 27.	\$26,327.00	\$831,500.00	March 1, 2015	December 31, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8853	City of Vaughan	Glen Shields Avenue Bridge Rehabilitation	Rehabilitation of Glen Shields Avenue Bridge. Work includes, but is not limited to; removal and replacement of the existing parapet walls/deck/sidewalk, construction of semi-integral deck extensions, replacement of existing bearings, removal and reconstruction of bridge deck waterproofing, reconstruction of new bearing seats and ballast walls, and repairing deteriorated concrete at abutments.	\$1,586,398.09	\$2,259,900.00	January 1, 2015	December 31, 2020	Ongoing
8852	City of Vaughan	Rehabilitation of the Humber Ridge Trail Bridge	Determine and implement appropriate rehabilitation strategy for the Humber Bridge Trail Bowstring Arch Bridge.	\$1,227,466.47	\$1,654,900.00	April 2, 2015	December 31, 2018	Ongoing
8849	City of Vaughan	2015 Road Rehabilitation	Road rehabilitation includes site preparation, pavement resurfacing/rehabilitation and all other associated works. The existing iron watermain requires excessive maintenance and repairs (Andrew Park, Button Road, Marilyn Place, North Humber Drive CD-1920-15)&(Sonoma Heights, Cachet Hill Cr., Royal Pine Ave CD-2015-15).	\$0.00	\$14,016,000.00	January 1, 2015	December 31, 2020	Ongoing
8839	City of Thunder Bay	Road Network Improvements - Golf Links/Junot Expansion (2015)	Golf Links Ave and Junot Ave roadway expansion to 4 lanes, including expansion and addition of signal lights at Riviera, rec trails along roadway, pedestrian bridges and curb & gutters.	\$0.00	\$3,824,000.00	March 2, 2015	May 15, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8838	City of Thunder Bay	Pavement Reconstruction and Rehabilitation (2015)	Road rehabilitation through upgrading of pavements will result in fewer accidents and repairs to vehicles and improved fuel economy and reduce vehicle emissions. Timely, proactive road rehabilitation will eliminate premature major reconstruction activities. Reclaimed asphalt pavement from the milled asphalt will be incorporated into the base lift of hot mix. Work also includes street lights, signal lights and sidewalks.	\$0.00	\$6,744,875.00	March 2, 2015	May 15, 2019	Ongoing
8835	City of Cambridge	Road Reconstruction of Multiple Streets	Reconstruction of multiple Streets including, Hopewell Rd (Severn to Fairview, Churchill Drive (Barrie to St Andrews), Bergey St (Adam to Edwards), Glen Morris and Selkirk Rds, Walker & Flynn Ave. Project as a whole includes reconstruction of water and sewer infrastructure, improve drainage condition by installing new storm sewer along with new curb, gutter and Sidewalk and paving. Approximately 3600 meters of road infrastructure will be replaced/rehabilitated under this project.	\$48,754.00	\$13,159,530.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8821	Town of Oakville	Bridge Rehabilitation - Warminster Drive at 14 Mile Creek	The 16.8 metre bridge over 14 Mile Creek at Warminster Drive and 0.2km south of Bridge Road is in need of replacement and rehabilitation. A detail condition assessment was completed and identified that the entire bridge deck (area of 184.8 square metres) would need to be replaced as part of the overall rehabilitation of the structure. Rehabilitation of the bridge will also include concrete patch work, sidewalk and railing repair. Detail design is underway and construction is scheduled for 2019.	\$0.00	\$1,680,000.00	January 1, 2015	December 31, 2019	Ongoing
8820	Town of Oakville	Road Reconstruction and Widening-Speers Road W of 3rd Line to 4th Line	Reconstruction and widening of Speers Road from west of 3rd Line to 4th Line. The current roadway does not effectively support alternative travel modes; its current operation is frustrated by the absence of a centre turn lane and access points to/from adjoining lands. Improvements are necessary to incorporate all modes of travel within the corridor, address safety concerns, operational inefficiencies and ride quality.	\$72,903.00	\$15,312,000.00	January 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8819	Town of Oakville	Road Rehabilitation and Widening - Sixth Line N of Dundas	Reconstruction and widening of Sixth Line with improvements to urban standards with streetlights, traffic signals, storm sewer, boulevard landscaping, on-street cycle lanes and boulevard trails/sidewalks. Phased construction beginning at Dundas St. and moving northerly with timing of North Oakville development. The improvements are necessary to address all modes of travel demands within the corridor and improve the function of the intersection as development proceeds.	\$1,149.00	\$11,758,900.00	January 1, 2010	December 31, 2018	Ongoing
8797	Town of East Gwillimbury	New Sidewalks on Mount Albert Rd and Highway 48	New sidewalk on Mount Albert Rd from Tyson Drive walkway to Grist Mill plaza provides a direct path to the plaza. It would also provide a link to the bus stop and is within a school zone. New sidewalk on Hwy 48 from Princess St to Foodland grocery store provides a direct path to the store and Home Hardware. While addressing the safety concerns of area residents it would keep pedestrians off the gravel shoulders. 875m of new sidewalk will be constructed.	\$0.00	\$230,000.00	May 2, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8795	Town of East Gwillimbury	Asphalt Resurfacing at Kilpatrick Dr, Tall Pines Trail and Shannon Road	Mill/pulverize existing asphalt and repave base and top course asphalt on Kilpatrick Drive, Tall Pines Trail and Shannon Road.□ Infrastructure - maintain the Town's investment in infrastructure including roads. Roads are identified in the Roads Needs Study to be scheduled for resurfacing.	\$111,976.73	\$297,209.11	May 2, 2016	December 31, 2017	Yes
8793	City of Niagara Falls	Beck & Whirlpool Rd Bridge Replacements	Beck Road Bridge: Detailed design for bridge replacement□ Whirlpool Road Bridge: Detailed design and rehab works based on DCS results. Design and engineering for Whirlpool Road resurfacing, bridge rehabilitation and connection of the millennium trail to the Niagara Parkway.	\$680,000.00	\$3,436,000.00	March 1, 2016	June 30, 2019	Ongoing
8762	County of Lennox & Addington	Road Reconstruction of County Road 22	Project scope includes rural road surface and base rehabilitation with paved shoulders, drainage improvements and roadside safety device upgrades. This project will also include a new asphalt surface with a new 1.2m paved shoulder. The paved shoulder will reduce maintenance costs and provide a safer environment for cyclists and other active transportation methods.	\$1,271,600.00	\$2,885,036.70	October 19, 2015	December 31, 2017	Yes
8756	Township of Edwardsburgh/Cardinal	Marjorie Street Resurfacing/Drainage	Excavate 530 mm of road add 300 mm granular B & 150 mm granular A to improve drainage and resurface with 80 mm asphalt to resurface road.	\$200,000.00	\$231,472.49	March 17, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8748	County of Middlesex	County Road 8 (Appin Road) Rehabilitation	Rehabilitation of County Road 17 (Nairn Road) from County Road 2 (Longwoods Road) to the village of Appin including cold in place asphalt recycling, hot mix asphalt overlay, and repairs to other road infrastructure including culverts and roadside drainage.	\$0.00	\$786,000.00	May 2, 2016	July 1, 2018	Ongoing
8743	Township of Wellesley	Paving Manser Road from William Hastings Line to Streicher Line	Paving Manser Road from William Hastings Line to Streicher Line. This entailed surfacing the current gravel road to a hard surface asphalt (HL4) to reduce the maintenance cost of dust control, grading and adding gravel. This road is used by the current gravel pit owners and their trucks. This road is also used as a by-pass from Woodstock to Alliston since it runs directly north and south.	\$0.00	\$295,123.08	May 2, 2016	September 29, 2017	Yes
8738	City of Niagara Falls	Road & Infrastructure Improvements in Multiple Locations	This project is for the reconstruction of 63,528 m ² of road with new curbs and sidewalks. Also included are sewer separation, water main replacement and storm sewers. About 9,810m of sanitary, storm and 11,321m of water pipes will be replaced.	\$0.00	\$13,140,154.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8728	City of Stratford	Rehabilitation/Replacement of Various Bridges & Culverts (2016)	Rehabilitation of Huron Street bridge (repair damaged mortar bed, replace missing stones, stabilization of retaining walls); Replacement of the McNamara Drain CSP culvert on O'Loane Avenue; bank stabilization and retaining walls at the Waterloo Street bridge; all as identified in the latest Structure Appraisal Study	\$56,916.44	\$903,000.00	March 15, 2016	December 31, 2018	Ongoing
8721	City of Markham	Asphalt Resurfacing at Various Locations (2016)	The Asphalt Resurfacing Project consists of resurfacing of 28.92km of roads throughout the city utilizing a pavement management program. Work includes asphalt resurfacing, concrete restoration, pavement preservation (i.e. microsurfacing, rout and seal), interlock restoration, material testing, steel and AC premium index. □	\$321,651.76	\$5,444,000.00	May 1, 2016	June 30, 2017	Yes
8718	City of Belleville	New Cycling Facilities	Development of a cycling network throughout the City to establish continuous cycling route in the Belleville Cycling Network. The project involves paving of an existing off-road cycling path between Bell Blvd and Tracey St (410m), improvements to the existing Frank St underpass, and shared roadways/designated cycling routes on several streets. Also included is line and symbol painting, signage, paving, lighting etc. This work will result in over 17 km of bike routes in the City.	\$113,153.76	\$500,000.00	January 1, 2016	August 17, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8713	Township of Centre Wellington	Full Reconstruction - Victoria & John Streets	This project is a full urban street reconstruction. Deteriorated sewer, water main, and road are being proposed to be rebuilt as the project scope. The current road surface has well exceeded its service life, the pavement upgrades will offer a safer more durable road design.	\$310,437.87	\$670,800.00	January 1, 2016	November 30, 2018	Ongoing
8710	Municipality of Chatham-Kent	Replacement of Bear Line Road Bridge over Boyle Drain with a Box Culvert	Existing concrete rigid frame bridge was replaced with precast concrete box culvert.	\$2,657.55	\$369,115.23	January 1, 2016	December 31, 2017	Yes
8701	City of London	Local & Rural Roads Rehabilitation	The City's Annual Road Reconstruction Program (ARRP) involves the reconstruction of secondary collector and local streets. The AARP program maintains the asphalt and curb & gutter to current quality and engineering standards and replaces trees that have been removed during construction. Program represents 2,000 lane-km of the total 3,500 lane-km of the overall road network.	\$358,293.03	\$5,349,878.00	April 24, 2015	August 31, 2018	Ongoing
8655	Town of Ajax	Construction of New Sidewalks and Trails 2015 & 2016	The scope of work involves the design and construction of 3,115 metres of new concrete sidewalks and 400 metres of new multi-use trails to maintain a continuous path system within the Town and increase accessible and pedestrian friendly access. □	\$0.00	\$1,050,000.00	January 5, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8652	Municipality of Leamington	Replacement of Bridge 11 Mersea Rd 12	This bridge replacement will provide a structure with an expected useful life of 40-60 years. The new structure will allow for heavy traffic therefore reducing travel distances and Green House Gas emissions.	\$451,762.58	\$600,000.00	March 1, 2016	December 29, 2017	Yes
8596	Town of Bradford West Gwillimbury	Frederick, Moore & Joseph Sts. Reconstruction	Road reconstruction, Replacement (upgrade where required) of Sanitary, Storm, Watermain, Sidewalks and Bioswales.	\$0.00	\$3,825,587.61	October 14, 2015	July 31, 2017	Yes
8569	Township of Bonfield	Bluesea Rd Reconstruction	The complete reconstruction of Bluesea Road, a major artery in Bonfield with heavy traffic, as it is the access to the Township landfill site, as well as being home to several dozen residences.	\$0.00	\$591,611.00	July 22, 2015	September 29, 2017	Yes
8560	County of Lambton	Road Rehabilitation - County Roads 2/7/14/21/22	All road sections will be rehabilitated utilizing Cold In-Place Recycling with Expanded Asphalt Mix or Full Depth Reclamation with Expanded Asphalt Mix of the existing road platform, followed by hot mix paving and granular shouldering activities. Other work to include sub-drain installation.	\$3,856,012.89	\$14,290,818.27	January 1, 2015	December 31, 2018	Ongoing
8535	Township of Chatsworth	Rebuilding Sections of Concession 8	Concession 8 needs a newly constructed base in several areas along the roadway. The FGT project is to dig out the existing bases in several areas and rebuild ready for pavement, not being paved at present time. Approximately 3.279 kms	\$367,278.62	\$483,992.68	May 31, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8514	Municipality of Clarington	Rehabilitation of Pavement on Liberty Pl, O'Dell St and 5 Townline Rd N	The purpose of this projects is to extend the life cycle of road pavement structures. The work included a variety of treatments including road reconstruction, resurfacing with hot mix asphalt, and resurfacing with surface treatment. There were approximately 13.91 km of roads completed under this project.	\$0.00	\$4,758,358.72	January 2, 2015	December 31, 2017	Yes
8478	Town of Kirkland Lake	Rehabilitation/Paving of Multiple Streets	Mill and pave Government Road, Tweedsmuir Ave, Premier Ave, Rand Ave and Goodfish Rd with grindings from road reconstruction of Hwy 112. Without said grindings the 7km road stretch of Goodfish Road leading to the airport would not be feasible. Place surface treatment on Archer Drive. Pulverize and grade surface, supply and place grindings and single surface treatment to Goodfish Road.	\$303,753.81	\$1,396,000.00	February 1, 2015	November 1, 2018	Ongoing
8460	Town of Hawkesbury	Traffic Signals Evaluation & Replacement	The traffic light study will evaluate the existing traffic signals and turning movements/traffic lanes at eight intersections within the Town. Since the opening of the Highway 50 in Quebec, the traffic patterns have significantly changed. For that reason and because the Town's existing signals are dated and at the end of their useful life, it is the Town's objective to replace all 7 traffic lights gradually within the next 5 to 10 years.	\$31,013.18	\$60,000.00	June 1, 2016	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8452	Municipality of Greenstone	Balkam Creek Bridge Replacement	Gas tax funds will be utilized for the complete replacement of Balkam Creek Bridge in Nakina. The bridge located on River Drive is a transportation link to a residential subdivision.	\$0.00	\$200,000.00	June 23, 2015	November 30, 2018	Ongoing
8449	City of Brampton	Recreational Trail-Walkway Replacement	To replace existing pathways throughout the city due to condition assessment and lifecycle replacement. 5400 linear meters of pathway was removed and replaced in Dalton/Peel Village/Peelton Hts & Stephen Llewellyn Parks.□ □	\$50,880.10	\$800,000.00	April 1, 2015	December 31, 2018	Ongoing
8441	City of Brampton	Bridge Rehabilitation	This program is required to maintain bridges to minimum standards. Ongoing bridge maintenance & rehabilitation will result in extended asset life. Locations include Ray Lawson Blvd. Road bridge over Fletchers Creek; Valley Brook Park north bridge and Stephen Llewellyn pedestrian bridge.□	\$11,021.90	\$650,000.00	April 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8440	City of Brampton	Road Resurfacing Program	Work includes the repair of deficient curb, sidewalk, storm sewers, driveway aprons and sod (where effected). Also includes the rebuild and/or adjustment of catch basin and maintenance hole frame/lids within the roadway. Pavement is resurfaced with an 80-90 mm asphalt overlay- the most common method, or full asphalt removal/expanded asphalt are utilized when appropriate. In 2015, approximately 64 lane kilometers of roadways were resurfaced to extend the life of the roads for 15-20 years.	\$58,058.93	\$10,500,000.00	April 1, 2015	December 31, 2018	Ongoing
8430	City of Brampton	Improvements to Mayfield Road Infrastructure	Mayfield Road Reconstruction involves intersection improvement at Torbram Road, Multi-use trail on south side and Coloured concrete 75m long on median and kill strip on major intersections such as Bramalea, Torbram and Airport. □	\$0.00	\$610,000.00	January 1, 2011	December 31, 2018	Ongoing
8410	Township of Red Rock	Rehabilitation of all the Township Bridges	Rehabilitation of all the Township Bridges #s 1, 2, 3 and 4. Project involves the replacement of severely rotten guide rails, timber posts and offset timbers on all four bridges. Replacement of nine transoms, one timber sleeper and one stringer set on Bridge #3. Reinstallation of deck, wear surface and curbs. Installation of triple loading signs on completion of work.	\$43,142.51	\$87,932.06	July 6, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8392	Town of Smiths Falls	Rehabilitation of Pedestrian Bridge Structures around Rideau River Basin	The pedestrian bridge structures and spillway areas damaged due to flooding of the Rideau River basin require replacement and rehabilitation to ensure the safety of the public using the park, public beaches and swimming areas on the Rideau River, a UNESCO World Heritage Site. The renewal of these pedestrian bridges will promote a healthy lifestyle for those walking or cycling around Rideau River basin within Smiths Falls.	\$11,242.53	\$425,000.00	May 1, 2015	December 31, 2018	Ongoing
8387	Haldimand County	Surface Treatment of Gravel Roads	This program is for the conversion of road sections from gravel. The scope includes drainage works, granular base improvements and surface treatment.	\$186,006.54	\$2,246,635.72	May 4, 2015	December 31, 2017	Yes
8358	Township of Ignace	Resurfacing Pine Street and Lakeshore Drive	The asphalt was pulverized and removed along with unsuitable base and subgrade material. Granular B and granular A were added to rebuild the base to achieve new longitudinal grades and improve crossfall. Catch basins and storm sewers were added to improve drainage. Besides the two lanes, swales were paved to reduce runoff infiltration into the base material. These projects was completed in 2011. Gas tax funds are being used to help pay the debt the Township incurred for the project.	\$0.00	\$3,873,130.52	May 31, 2010	September 1, 2025	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8348	Township of West Lincoln	Guard Rail Replacement	This is an ongoing bridge betterment program to replace required guardrails on bridges. The 2013 Bridge inspection program identified several bridges that require upgrading guardrails and end treatments.	\$98,100.00	\$354,517.71	January 1, 2015	December 31, 2017	Yes
8309	City of Kitchener	Bridge Rehabilitation - Old Mill & Balzer Rd	Structural rehabilitation of bridges reduces the impact of new construction on the environment. Improved bridge condition reduces vehicles operating costs and emissions.	\$63,584.00	\$721,000.00	April 15, 2016	December 31, 2018	Ongoing
8300	City of London	Road Rehabilitation of Multiple Streets	Rehabilitation will be mill & pave, asphalt mat replacement or total replacement, new asphalt and new curbs and introduction of bike lanes. Total length of roads being rehabilitated approximately 15,700m.	\$0.00	\$12,772,350.00	April 1, 2015	August 31, 2018	Ongoing
8291	City of Vaughan	Rehabilitation and Replacement of Various Pedestrian Bridges	Replacement and rehabilitation of pedestrian bridge components including abutments, decks and railings etc. that have reached end of life cycle. Bridges are located in multiple areas: Maple Airport Bridge, Keffer Marsh Bridge, and the Upland Bridge.	\$69,071.58	\$247,250.00	December 31, 2015	December 31, 2019	Ongoing
8290	City of Vaughan	Don River & Bartley Smith Trail Development	Includes development of design and construction of Bartley Smith Trail.	\$140,137.81	\$172,500.00	December 31, 2014	September 30, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8238	City of Hamilton	Reconstruction and Resurfacing of Various Roads including Greenhill Ave, Rymal Rd & Melvin Ave	Reconstruction and resurfacing of various local roads (Greenhill - Mount Albion to Summercres, Rymal - Dartnall to Fletcher, Hwy 8 Culvert (Dundas Hill), Brunswick / Talbot / Osbourne / Waverly / Melvin, Rymal - Upper Paradise to Garth etc.□ □ Removing existing asphalt and granular base (120mm deep) and plane asphalt 25mm thick and 600mm wide. Supply and place surface course asphalt, superpave 9.5 (Traffic Category C), PG 64-28 asphalt cement, 40mm thick.	\$306,214.53	\$10,000,000.00	January 1, 2015	December 31, 2018	Ongoing
8236	City of Hamilton	Rehabilitation of Bridge 275 on York Blvd North of Valley Inn Rd	Rehabilitation of Bridge 275 on York Blvd north of Valley Inn involves the installation of heavy duty siltation control fencing; removal of railing system and concrete post; scarification of 40mm of existing concrete bridge deck; removal of delaminated/spalled concrete hand from concrete deck; reconstruction of retaining wall, railing, curbs & all restoration; replacing existing wooden railing with decorative railing.	\$3,139,767.73	\$10,000,000.00	January 1, 2015	January 1, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8225	City of Brockville	Bridge rehabilitation projects - 2015	Bridge Repairs or Replacements are identified during Biennial inspections performed by a structural engineer. □ Perth Street Bridge is required to have the traffic barrier system replaced, improvements on erosion control as well as deck drainage extensions. □ Kingston Bridge is required to have the expansion joint seals replaced. □	\$236,367.03	\$436,664.17	January 1, 2015	August 31, 2017	Yes
8222	City of Brantford	Reconstruction of William St - Bedford to Richmond St	Road reconstruction portion of the full corridor reconstruction of the road, water, sanitary and storm infrastructure on William St from Bedford St to Richmond St - a total length of approximately 600 linear metres - necessitated by the poor condition of the watermains, wastewater sewers, stormwater sewers and the asphalt road surface. The road base was constructed in 1974 and has a PCI rating of 57.	\$27,402.10	\$1,514,696.00	April 1, 2015	December 31, 2018	Ongoing
8220	City of Vaughan	Clarence Street Slope Stabilization & Revitalization	Due to saturated ground conditions exacerbated by heavy rains there is a need to stabilize and revitalize the gabion basket retaining wall. The retaining wall will be redesigned based on surveys and geotechnical investigations and reconstructed (EN-1950-13).	\$0.00	\$100,000.00	March 30, 2015	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8219	City of Brantford	Restoration of Somerset Road - Somerset to King George	Road restoration after full replacement of the watermain and storm mains on Somerset Road from King George Road to Somerset Road is being undertaken. The total length of the project is approximately 138 linear metres. The road base was constructed in 1973. The road segments had a PCI rating of 37.	\$0.00	\$188,049.00	April 1, 2015	December 31, 2017	Yes
8216	City of Brantford	Road Resurfacing of Henry St - Harris to Freeborn Ave	Road resurfacing and restoration on Henry Street from Harris Avenue to Freeborn Street plus intersection improvements. The total length of the project is approximately 174 linear metres. The road base was constructed in 1974 and the road segments have a PCI rating of 26.	\$30,257.24	\$939,420.00	April 1, 2015	December 31, 2018	Ongoing
8214	City of Brockville	Replacement of Traffic Controllers (2015-2019)	Ongoing traffic controllers replacement program to provide safe walking and driving conditions at intersections requiring signalized traffic control. Replacement of 2 of the 28 controllers each year provides for a reasonable life cycle for the controllers and a reasonable expectation of availability of technical support and parts.	\$23,738.35	\$337,000.00	January 1, 2015	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8212	City of Brantford	Reconstruction of Allenby Ave - Erie Ave to Webling St	Road, curb and sidewalk reconstruction following subsurface infrastructure replacement on Allenby Avenue from Erie Avenue to Webling Street. The work was necessary due to the age and poor condition of the underground infrastructure and resulted in a finished road surface area of 3,780m ² (450m in length x 8.4m in width).	\$0.00	\$1,107,350.00	April 1, 2015	December 31, 2018	Ongoing
8210	City of Brantford	Road Reconstruction of Alexander Dr - Grand River Ave to Webster St	Road reconstruction portion of full corridor reconstruction of Alexander Dr. to relieve basement flooding and sewer backups caused by the poor condition of the underground infrastructure (watermains,wastewater sewers).	\$350,730.00	\$1,576,977.00	April 1, 2015	December 31, 2017	Yes
8209	City of Vaughan	Design & Construction of Clark Ave Bike Lanes	Convert existing salt protection pads to cycle tracks (i.e. raised bike lanes). Project to include design, stakeholder consultation and construction of cycle tracks. Construction to include (but not limited to) intersection and driveway modifications, new asphalt pathways (where required), lamp post relocation (if necessary), and new pavement markings and signage.	\$25,280.47	\$327,000.00	December 30, 2015	June 30, 2020	Ongoing
8203	City of Vaughan	Pedestrian Walkway improvements to Al Palladini Community Centre	Upgrade and improve walkway to the Al Palladini Community Centre for pedestrian safety. This will allow for an accessible crossing from the sidewalk to the Centre.	\$37,496.00	\$59,225.00	March 31, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8202	City of Vaughan	Pinegrove Pedestrian Bridge Rehabilitation	Design and replacement of the pedestrian bridge in the Pinegrove park area of the City.	\$0.00	\$177,905.00	March 31, 2014	December 31, 2017	Yes
8197	City of Brantford	Resurfacing & Watermain Replacement in North Park St - Dundas to Charing Cross	Full road resurfacing and watermain replacement on North Park St (Dundas St to Charing Cross St), a total project length of approximately 877 linear metres. Originally constructed between 1967 and 1990, the road segments have an average PCI of 78. Since 2003, 67 work orders have been generated for cracks or pot holes. The watermains, constructed from 12 to 91 years ago, have an internal diameter of 150mm. There has been 1 recorded break since 2003 and 2 prior to 2003.	\$1,082,151.73	\$2,928,100.00	April 1, 2015	December 31, 2018	Ongoing
8193	City of Brantford	Brett St Road Restoration and Traffic Signal	Road resurfacing and restoration on Brett St (Colborne St to Mary St) and traffic signal replacement at Brett and Colborne. Full road reconstruction in conjunction with watermain replacement.	\$0.00	\$362,260.01	April 1, 2015	December 31, 2017	Yes
8188	Town of Richmond Hill	Replacement/Relining of two Culverts	Replacement of an aging culvert with a 5.75 m wide x 15.9m long x 1.6m interior height open bottom box culvert on Gormley Court near Gormley Road East and rehabilitation of a 12.6m span bridge on Old Langstaff Road near Misty Moor Drive.	\$864,508.00	\$1,851,400.00	January 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8187	Town of Richmond Hill	Sidewalks & Trails Program	The Sidewalks and Trails program implements the recommendations of Richmond Hill's Pedestrian & Cycling Masterplan to construct safe routes for cyclists and pedestrians and to develop connections for people to access local amenities by means other than car. In 2014 approx. 5 km of sidewalk, trails, boardwalks will be constructed including a bridge and minor illumination.	\$49,042.00	\$2,064,500.00	January 1, 2014	December 31, 2018	Ongoing
8173	City of Brantford	Trails/Bikeway Improvements	To upgrade 1.095 km (Morrell Street to main park access) of the Dyke Trail Extension in Waterworks Park. The work involves the installation of a 2.7m wide asphalt path on the existing stone dust trail with tar and chip surface. Existing surface will be milled (full depth), additional granular A material installed to provide adequate base and remove low spots and graded to provide surface drainage. Additional asphalt trails (400m) completed at Brier Park, Turtle Pond Park and S Brown Park.	\$0.00	\$170,000.00	April 1, 2015	December 31, 2018	Ongoing
8171	City of Brantford	Sidewalk Repairs and Replacement	City wide sidewalk repairs and replacements. The work plan is determined through sidewalk assessment updates conducted by the City's Operational Services department. Depending on the condition of the existing sidewalks, the remediation work will involve either full street or block replacement construction or individual locational slab and/or curb replacement.	\$0.00	\$378,969.00	April 1, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8160	Region of Waterloo	Resurfacing and Reconstruction of Multiple Regional Roads	Resurfacing and reconstruction of 11.62 lane-km of Regional road sections.	\$0.00	\$12,246,584.00	July 2, 2015	December 31, 2017	Yes
8158	City of Peterborough	Reconstruction of Brealey Dr. - Lansdowne St. W. to Stenson Blvd.	This project includes major reconstruction to a two lane urban arterial 1.1km in length and involves asphalt pavement, concrete curb and gutter, sidewalks, bike lanes, storm sewers and turning lanes with signalization.	\$792,679.00	\$5,992,580.60	June 4, 2014	April 30, 2018	Ongoing
8151	City of Peterborough	Construction of Otonabee River Trail - Del Crary to Little Lake Cemetary	The completion of a trail program surrounding Little Lake has been a long-standing recreation facility objective of the City's Recreation Master Plan. The Otonabee River Trail is an integral component of this and this is the first phase of the trail through Del Crary Park.	\$0.00	\$2,310,000.00	April 1, 2015	December 31, 2019	Ongoing
8144	City of Oshawa	Installation of Sidewalks	Install sidewalks and sidewalk ramps at various locations throughout the City of Oshawa (15-5009-1 & 15-1929-1).	\$15,719.12	\$758,240.00	January 1, 2015	December 31, 2018	Ongoing
8141	City of Oshawa	Asphalt Preservation	Includes the removal and resurfacing of existing asphalt and the rehabilitation of deficient curb, gutter and sidewalk in order to extend the lifetime of roads.	\$0.00	\$7,224,602.15	January 1, 2015	December 31, 2018	Ongoing
8140	City of Oshawa	Reconstruction of Joseph Kolodzie Bike Path and Harmony Creek Trail	Reconstruction of Joseph Kolodzie Bike Path and Harmony Creek Trail.	\$0.00	\$200,000.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8139	City of Oshawa	Reconstruction of pathway through Alexandra Park	Reconstruction of the pathway through Alexandra Park.	\$0.00	\$100,000.00	January 1, 2015	December 31, 2018	Ongoing
8120	City of Greater Sudbury	Road Rehabilitation Projects	Road rehabilitation of multiple roads and culvert replacements. This project includes rehabilitation of approximately 2,800 m of MR55, replacement of culvert on MR84 Moose Mountain Road, rehabilitation of approximately 830 m of Elm Street, and 570 m of Vaughan Avenue. In addition, there was road rehabilitation of some more roads including David Street, Ronald Street, Louisa Street, Kipling Court etc.	\$0.00	\$13,461,674.24	April 2, 2015	December 31, 2018	Ongoing
8112	City of Oshawa	Replacement of Pedestrian Bridges	In accordance with the Bridges Act and Ontario Structure Inspection Manual, biennial appraisals are conducted by an engineering consultant on all municipal structures. The following structures have been identified as being deficient and in need of replacement: Harmony Creek Pedestrian Crossing (2006A), Oshawa Creek Pedestrian Crossing (2054A), Oshawa Creek Pedestrian Crossing (2016A) and Harmony Creek Pedestrian Crossing (8B). This project is required to replace these structures.	\$34,914.00	\$356,707.69	January 1, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8105	Region of Halton	Resurfacing Upper Middle Rd, Guelph Ln and Trafalgar Rd	Removal of asphalt and replacement with new hot mix asphalt at the following locations: □ Upper Middle Road from 403 Exit to Winston Park Drive □ Guelph Line from Fairview to Harvester □ Trafalgar Road from South MTO limit □	\$0.00	\$5,867,915.00	January 1, 2015	December 31, 2017	Yes
8104	Town of Halton Hills	Construction of Prince Street Sidewalk	Engineering and construction required to build a sidewalk from Main Street to Barraclough Boulevard.	\$0.00	\$10,000.00	April 1, 2014	December 28, 2018	Ongoing
8102	Town of Innisfil	Road Resurfacing in Multiple Locations	Road Resurfacing – Hot Mix Asphalt pavement to provide safe and serviceable road pavement that maximize sustainability for future use. These projects improve the quality of the environment through reduced greenhouse gas emissions resulting in cleaner air and water. 18.95 lane Kms were resurfaced in this project.	\$0.00	\$2,251,712.00	April 1, 2015	December 31, 2017	Yes
8097	Town of Cobourg	Sidewalk Extension Program	Construction of sidewalks on the West side of William Street from University Ave West south to King Street West. □ There were no sidewalks in this location prior to this project.	\$0.00	\$150,000.00	November 3, 2014	December 31, 2018	Ongoing
8074	Town of Fort Erie	Thunder Bay Rd Storm Drainage/Bernard Ave. Outlet	Construction of a new storm sewer on Bernard Ave to address localized flooding issues and replacement of the road structure due to its failing to meet service levels.	\$82,192.00	\$167,739.00	May 4, 2015	November 12, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8072	Region of Halton	Reconstruction of Guelph Line from North of Derry Rd to Conservation Rd	The preferred design alternative for the 2-lane reconstruction of Guelph Line from 1km north of Derry Road to Conservation Road will include paved shoulders (including provisions for cycling), formalized drainage ditches, including curb and gutter to minimize impacts at rock outcrops.	\$0.00	\$8,660,773.00	January 1, 2015	December 31, 2019	Ongoing
8058	Town of Goderich	2015 Road Reconstruction including Water and Sewer	Replacement and upgrades to sanitary sewer and watermain as well as adding curb and gutters and resurfacing roadway.	\$0.00	\$1,289,391.79	May 25, 2015	June 30, 2017	Yes
8043	City of Peterborough	Reconstruction of Sherbrooke St. - Glenforest to West City Limits	The project would involve asphalt pavement, concrete curb and gutter, sidewalks, bike lanes, storm and sanitary sewers, turning lanes and signalization. Approx. total length of roads reconstructed is 1.6km.	\$0.00	\$10,900,000.00	May 27, 2009	December 31, 2019	Ongoing
8040	City of Peterborough	Reconstruction of Chemong Rd - Parkhill to Parkway Right-of-Way	Major reconstruction to widen this road to five lanes of traffic by introducing a centre turn lane. Approx. 1.1km of roads are reconstructed in this project.	\$0.00	\$17,590,000.00	September 30, 2010	December 31, 2018	Ongoing
8038	Town of Georgina	Design and Construction of Maskinonge River Pedestrian Bridge	For the design and construction of pedestrian bridge across Maskinonge river connecting existing trails on both sides of river. This is in accordance with the class EA and trail study completed by the town. Public consultation required for environmental design of the bridge.	\$7,974.45	\$1,400,000.00	July 11, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
8000	City of Mississauga	Roadway Rehabilitation of multiple Streets	Road Rehabilitation at residential roads : Abruz Blvd, Netherton Cres, Scottsburg Cres and other locations. Major and Arterial roads : Burhamthorpe Rd, Central Parkway East, Eglinton Ave, Glen Erin Dr and other locations.	\$0.00	\$7,900,000.00	January 1, 2015	December 31, 2018	Ongoing
7998	City of Mississauga	Bridge and Structure Rehabilitation in Multiple Locations	Rehabilitation of various City owned bridges including: Bloor Street over Etobicoke Creek, Dundas Street East over Little Etobicoke Creek, Dundas Street West over Loyalist Creek and Eglinton Ave East over Etobicoke Creek.	\$2,081,440.85	\$5,500,000.00	January 1, 2015	December 31, 2021	Ongoing
7965	Township of Brock	Bridge #20 Replacement	This project includes the replacement of Gibbs Bridge #1 (Bridge 20) on Concession 1 Thorah, 1.2 Km East of Cameron Sideroad. The project includes the replacement of the bridge, stream improvements and resurfacing the roadway in the vicinity of the bridge.	\$0.00	\$1,150,000.00	January 1, 2015	December 31, 2018	Ongoing
7959	Township of Brock	Culvert #354 Replacement	This project includes the replacement of the aging culvert #354 structure on Thorah sideroad 1.2 Km North of Concession 10, Thorah. The project includes the replacement of the culvert, stream upgrades and resurfacing the roadway in the vicinity of the culvert.	\$0.00	\$313,500.00	March 17, 2014	December 31, 2017	Yes
7948	Town of New Tecumseth	Installation of Audible Pedestrian Signals	Study, design and installation of two audible pedestrian signals - one in each of the communities of Alliston and Tottenham.	\$1,126.99	\$128,412.50	March 14, 2014	February 28, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7938	Town of Milton	Road Resurfacing of Multiple Streets 2015-2018	The 2018 work in this project will include an asphalt overlay process to be applied to Bennett Boulevard, Charles Street, Farmstead Drive, Maple Avenue, Market Drive, McCuaig Drive, Parkway Drive, Randall Crescent, Roseheath Drive, Waldie Avenue and Esquesing Line (from Steeles Avenue to James Snow Parkway). It will also include an expanded asphalt process applied to Henderson Road, First Line (from Britannia to Lower Base Line), and Esquesing Line (from James Snow Parkway to Five Side Road).	\$1,737,183.73	\$12,694,126.73	January 5, 2015	December 31, 2020	Ongoing
7928	City of Mississauga	Road Rehabilitation Multiple Locations	The project involves the restoration and rehabilitation of existing assets in order to extend the asset lifespan. It also incorporates significant quantities of recycled and reclaimed materials.	\$0.00	\$24,986,000.00	January 1, 2014	December 31, 2018	Ongoing
7927	City of Mississauga	Bridge and Structure Rehabilitation	Various Bridge Rehabilitation Projects including the following: CNR Rail (Metrolinx) Goreway Drive Glen Erin Drive over Pedestrian Trail Dundas Street E over Little Etobicoke Creek	\$3,939,350.59	\$19,388,433.00	January 1, 2014	March 31, 2028	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7908	City of Mississauga	Replacement of Applewood Creek Culvert Crossing Lakeshore Road East	The Applewood Creek culvert crossing Lakeshore Road East was identified as approaching the end of its service life and scheduled for replacement. A twin cell culvert arrangement was proposed for the widening of the Applewood Creek crossing, along with lowering and reconstructing the channel bed upstream and downstream of the culvert.	\$193,665.20	\$700,000.00	January 1, 2014	June 30, 2018	Ongoing
7891	City of Thunder Bay	2014 Road Network Improvements Valley St. Widening	Resurfacing, widening and other improvements including catch basin work, landscaping, top soil, driveway restoration, sidewalks, curb & gutters to Valley Street between Masters and John.	\$0.00	\$2,673,804.00	March 4, 2014	May 14, 2018	Ongoing
7856	Township of Centre Wellington	Full Street Reconstruction - Chalmers & Price Streets	This project involves the full urban street reconstruction of Chalmers St (from Church St to Colborne St) and Prince St. Deteriorated sewer, water main, and road are being proposed to be rebuilt as the project scope. The current road surface has well exceeded its service life, the pavement upgrades will offer a safer more durable road design.	\$0.00	\$800,000.00	January 1, 2015	December 31, 2018	Ongoing
7781	City of Windsor	Sidewalk Rehabilitation in Multiple Locations	This project covers the rehabilitation of existing concrete sidewalks throughout the City. Allocating funding towards this project initiative will not only reduce additional liability claims the City is faced with but will also improve active transportation infrastructure.	\$97,600.00	\$3,905,744.00	January 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7767	City of Markham	Construction of Multi-use Trail - Thornhill/Milliken	The construction of about 20.6km of multi-use trail throughout the city. The work includes the construction of limestone and asphalt trail, boardwalk and pedestrian bridges.	\$0.00	\$16,355,328.00	January 1, 2014	December 31, 2019	Ongoing
7766	City of Markham	Sidewalk Construction in multiple Locations (2014)	To provide approximately 8.1KM of sidewalk infrastructure to areas that do not have sidewalks or missing links on local and Regional roads. The construction of sidewalk allow the safe movement of pedestrians while promoting accessibility.	\$0.00	\$2,487,512.00	September 1, 2014	December 31, 2019	Ongoing
7759	Town of South Bruce Peninsula	Rehabilitation of Lakeshore Blvd North & Mapleport Cresc.	Rehabilitation of approximately 3.8 lane-km of Lakeshore Boulevard North and Mapleport Crescent in Sauble Beach, Ontario	\$0.00	\$1,131,377.00	May 1, 2014	December 31, 2017	Yes
7735	Town of Ajax	Bike Lanes and Off Road Cycle Track on Harwood Avenue	New 950m on road bicycle lanes and 200m off road cycle track on Harwood Avenue from Lake Driveway to Westney Road.	\$29,156.52	\$891,690.00	February 2, 2015	December 30, 2018	Ongoing
7734	Town of Ajax	Extension of Carruthers Trail to connect to Alexander's Crossing	Design and construction of a new section (570 metres) of the Carruthers Trail to connect at Kingston Road and Alexander's Crossing.	\$4,984.76	\$275,000.00	February 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7727	City of Brantford	Total Reconstruction of William St/Buckingham St/Shellard Lane	Full reconstruction of Road, Water, Wastewater and Storm on William Street (Richmond St to West St); Replacement of watermains and road resurfacing and restoration on Buckingham Street (Sandra St to Memorial Dr); and Road widening, intersection improvements, illumination, etc on Shellard Lane from Colborne St W to the West City Limits. Only road components were funded using federal gas tax.	\$0.00	\$12,264,797.00	January 1, 2014	December 31, 2017	Yes
7649	Town of Georgina	Station Road & Ice Palace Sidewalk Construction	Sidewalk construction at Station Road and installation of a safe pedestrian sidewalk at the Ice Palace. Approximately 1,000 m of sidewalk to be constructed.	\$3,738.66	\$672,120.00	January 1, 2014	December 31, 2017	Yes
7642	City of Orillia	Coldwater Road- Reconstruction and Widening (2014/5)	The project will reconstruct and widen Coldwater Road from West Street to 200 m east of Collegiate Street. The project will increase the capacity of the road, decrease congestion and reduce vehicle delay.	\$0.00	\$6,732,000.00	February 1, 2013	October 31, 2018	Ongoing
7639	Township of King	Replacement of Culvert 210 - King Caledon Road	Culvert 210 was identified in the Township's Roads and Structures Needs Report as being in very poor condition with a recommendation for replacement. Accordingly, design and construction was approved as part of the Township's 2014 capital budget in conjunction with planned road surface improvements in 2015-2016.	\$0.00	\$20,000.00	January 1, 2014	December 31, 2022	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7638	Township of King	Urbanization of Church Street - Rebellion Way to Main	This project was identified as a growth related project within the village core of Schomberg. As a multi-year project, engineering design was followed by project planning that included various technical studies, survey, etc. to support full urbanization of Church Street to urban standards that included a combination road surface reconstruction, new and/or replacement of sidewalks, street lights, water, wastewater and storm sewers.	\$0.00	\$5,500,000.00	January 1, 2014	March 31, 2017	Yes
7603	Town of Gravenhurst	Rehabilitation of Peninsula Road with Improved Drainage	In situ road base pulverization and stabilization with an expanded asphalt double surface treatment and road drainage and base improvements. Project will also include the replacement of 15 culverts and strategic brushing & ditching work.	\$0.00	\$1,018,500.00	April 1, 2014	December 31, 2018	Ongoing
7538	Town of Aurora	Road Reconstruction - Elderberry Trail & Bluegrass Drive	Full depth asphalt road reconstruction using the pulverized existing asphalt as a road base to support the new asphalt surface. The construction of a new, paved shoulder on Elderberry Trail to serve as a joint-use pathway for pedestrians and bicycles. The construction of a new, paved shoulder on Steeplechase to serve as a joint-use pathway for pedestrians and bicycles.□ Approximately 3.5 km of roadway in total.	\$128,233.20	\$3,706,300.00	May 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7513	City of Brampton	Bridge Rehabilitation	The bridge repairs program is required to maintain bridges to minimum standards. Ongoing bridge maintenance and rehabilitation will result in extended asset life. Under 144230 Capital project, approach ramp of the Truman Street Pedestrian bridge over CN railway is replaced as the old ramp was severely deteriorated and failed. Also under same capital project Elgin Drive over Etobicoke Creek bridge superstructure is non-repairable.	\$494,680.91	\$8,223,000.00	January 1, 2014	December 31, 2018	Ongoing
7509	City of Brampton	Castlemore Road Widening	To alleviate traffic congestion due to growth. To provide the needed east west route (4-5 lanes - 1300m). Includes culvert upgrade.	\$63,926.85	\$4,000,000.00	January 1, 2014	December 31, 2017	Yes
7507	Town of Fort Erie	Holloway Bay Bridge Replacement	The scope of work is for complete removal and replacement of the existing structures and headwalls for M344B and M345B. □ The concrete bridges deck soffits are in fair to poor condition with wide longitudinal cracks and leakage. The abutment sidewalls are in poor condition with wide vertical cracks and areas of medium to severe concrete deterioration. The head walls and wingwalls are generally in fair condition or have completely failed with cracking, scaling and and concrete deterioration.	\$0.00	\$395,000.00	August 1, 2014	June 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7505	City of Brampton	Humberwest Parkway Widening (Airport Road / Williams Pkwy / Castlemore Road)	Humberwest Parkway Reconstruction and Widening between Exchange Drive and Williams Parkway involves the widening of Humberwest Parkway from 4 lanes to 6 lanes and reconstruction of the existing road pavement and realignment of the Goreway Drive/Humberwest Parkway intersection. Multi-use path along the east side of Humberwest Parkway and colour patterned concrete at the intersections of Williams Parkway and Goreway Drive will be installed in accordance with design by Open Space.	\$0.00	\$6,900,000.00	January 1, 2014	December 31, 2018	Ongoing
7502	City of Brampton	Rehabilitation of Bridges Spanning the Etobicoke Creek, Spring Creek and West Humber Tributary	Project involves the replacement of components of the pedestrian bridge over Spring Creek, the Tomken Rd bridge over the Etobicoke Creek, and the Countryside Dr bridge over the West Humber tributary. The bridge superstructure over Spring Creek was severely deteriorated, perforated and unsafe to use. Expansion joints, parapet walls, barrier walls, energy attenuators and other components of the bridge over the Etobicoke Creek were unsafe for bridge operation.	\$0.00	\$640,900.00	January 1, 2012	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7482	County of Wellington	Rehabilitation of Multiple Bridges and Culverts	Rehabilitation of Bridge 010023 on Wellington Road 10 in Moorefield; rehabilitation of Wyandot Bridge 010024 spanning the Conestogo Lake; rehabilitation of existing bridge 16038 located on Wellington Road 16 near Belwood; Rehabilitation of Wellington Rd 5 Culvert; Wellington Rd 12 Culverts 12086 & 12087	\$221,566.42	\$6,300,000.00	February 3, 2014	December 30, 2021	Ongoing
7476	Town of Milton	Reconstruction of Campbell Avenue East of Guelph Line	Campbell Avenue, from east of Guelph Line to Campbellville Road is a road located in Campbellville, with high traffic volumes, poor drainage and low structural adequacy. As a result, it was listed as a "Now" need in the Town's 2014 'State of the Infrastructure-Roads Study', and is being reconstructed. Because of a Ministry of Transportation overpass project, the reconstruction will occur in phases through 2019.	\$1,256,242.53	\$3,087,536.87	July 1, 2014	December 30, 2020	Ongoing
7443	City of Windsor	Road Reconstruction & Rehabilitation of Multiple Streets	Road reconstruction on a number of various city streets, including the removal of entire asphalt surface by cold milling and resurfacing of local roads with new asphalt. Work included 855 metres of Tecumseh Rd E, 2,625 metres of Wyandotte St E, and more.	\$6,684,136.00	\$30,798,842.00	June 6, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7440	City of Windsor	Rehabilitation of Bridges Citywide (2014)	Removal of existing pavement and waterproofing from decks. Isolated concrete repair on deck, barrier walls, abutments, wingwalls and soffits. Removal of existing approach slabs and expansion joint system, jacking of structures and replacing bearing pads, retrofit to semi-integral abutments and new approach slabs. New waterproofing system and asphalt pavement.	\$1,278,500.00	\$12,630,821.00	June 6, 2014	December 31, 2018	Ongoing
7418	Town of Newmarket	Reconstruction - Srigley & Second Sts.	Roads Needs Study has identified the street as deteriorated and deficient requiring reconstruction. Will provide a safer roadway with curbs to separate pedestrians from vehicular traffic, a storm sewer to improve/eliminate drainage concerns, sidewalk construction for pedestrian safety, and will reduce annual maintenance costs.	\$0.00	\$3,349,039.08	June 1, 2014	September 30, 2017	Yes
7414	City of Brantford	Garden Avenue Bridge Rehabilitation	Project to undertake rehabilitation/remediation structural repairs to piles and footings on the Garden Avenue Bridge to stabilize the bridge abutment and alleviate concerns re movement. The bridge is being monitored and a design for major reconstruction is completed and will be activated when the monitoring warrants additional action.	\$42,820.21	\$250,000.00	April 1, 2014	December 31, 2018	Ongoing
7413	City of Brantford	Trails/Bikeway Improvements	Development of new hard surface trail sections throughout the City's trail network. Nearly 1 km of trails were constructed.	\$0.00	\$301,507.53	April 1, 2014	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7351	Township of Horton	Thomson Road Rehabilitation	Road and structure rehabilitation, including engineering drawings, tender packages, replacement of cross road culverts, grind the asphalt surface, bed upgrades, add a lift of granular and resurface with Hot Mix Asphalt.	\$0.00	\$783,618.08	January 2, 2014	December 31, 2017	Yes
7348	City of Stratford	Bridge and Culvert Improvements 2014	The repair of abutment walls, wingwalls and piers at the Tom Patterson island bridge as identified in the latest Structure Appraisal Study completed for the City of Stratford; Detailed Bridge Condition Survey reports for the St. Vincent and Romeo Street bridges over the Avon River; Extension of the Mornington Iddington creek culvert to accommodate new sidewalk	\$0.00	\$1,150,000.00	June 10, 2014	December 31, 2017	Yes
7344	City of Stratford	Road Reconstruction – Dufferin/Nile/Strachan Sts.	The reconstruction of: 260m of Dufferin Street from Oak Street to Walnut Street; 320m of Nile Street from Shakespeare Street to Douro Street; and 415 metres of Strachan Street from Brydges Street to West Gore Street (asphalt, sidewalks, curbs, subdrains, sanitary, storm and water systems) to provide new, safe, serviceable infrastructure that maximizes sustainability in the future	\$0.00	\$1,745,000.00	August 4, 2014	December 31, 2017	Yes
7336	Township of Dorion	Bridge Replacement - Quimet Canyon Road	Replacement of double lane, triple span bridge consisting of steel girders with a transverse nail laminated timber deck supported on timber bents.	\$0.00	\$9,536.11	August 8, 2014	September 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7306	Town of Penetanguishene	Road Reconstruction - Champlain Road	The project involves road reconstruction, resurfacing and drainage improvements. Champlain Road Phase 1 - Robb's Rd to Robert St. West 2 - Military Rd to Town limits 3 - Beechcroft Rd to Military Rd 4 - Robb's Rd to Beechcroft Rd	\$0.00	\$3,349,595.59	July 1, 2014	October 31, 2017	Yes
7270	Town of East Gwillimbury	New Streetlights on Bridal Path	This project includes the installation of 3 new energy efficient LED streetlights on Bridal Path, where there are presently no streetlights. By using energy efficient streetlights, lower energy costs will result in reduced greenhouse gases.	\$0.00	\$19,784.38	May 5, 2014	December 31, 2019	Ongoing
7268	City of Kitchener	Structural Rehabilitation - Pioneer Drive Bridge	Based on OSIM 2012 observations and following field inspections and recommendations, it was determined that Pioneer Drive bridge structural rehabilitation was required. Items to be repaired are girder ends, and conversion to semi-integral abutment details, replace sidewalk, parapet walls and railings, repave and waterproof asphalt wearing surface.	\$15,069.00	\$707,030.21	May 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7258	City of London	Major Structural Repairs to multiple Bridges	Rehabilitation of the Highbury Ave Bridge over CN Rail Bridge and the Veterans Memorial Parkway Bridge included replacement of expansion joints, repairs to the concrete deck, waterproof and re-pave bridge deck, bearing replacement and repairs to the substructure elements including pier columns, pier caps and abutments. Rehabilitation of the Vauxhall Bridge included approach slabs and expansion joints. The rehabilitation will extend the life of the bridge structures.	\$10,567.47	\$5,418,918.00	March 1, 2014	May 31, 2018	Ongoing
7257	City of London	Rehabilitation of multiple Main Streets	Repair and resurfacing of main roads (arterial, primary collectors, expressway and freeways). These roads represent 1,500 lane-km of total 3,500 lane-km of the overall road network. Measures to maintain the road infrastructure range from milling and paving to complete reconstruction.	\$11,778.78	\$10,770,885.00	May 1, 2014	July 20, 2018	Ongoing
7239	City of Kitchener	Construction of Margaret Avenue Bridge	This bridge has been closed since June 2013 due to a structural engineering report suggesting that the bridge could suddenly fail due to its design. The bridge has since been demolished, and the City is working to design and build a new bridge, as this is a vital commuter route.	\$145,324.00	\$6,410,473.00	June 2, 2014	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7225	County of Prince Edward	Road Rehabilitation (2014) - County Rds 1 & 8, Crowes Rd	Rehabilitation of the existing pavement for 3 County Roads to include drainage improvements where required. The total length of roads to be rehabilitated is 9.9kms and includes segments of County Road 1, County Road 8 and Crowes Road. The roads have a condition rating of 1 (poorest condition). 2015 expenditures were for County Road 1, County Road 8 Crowes Road were complete in 2014.2017 expenditures are for Cty Rd 1	\$395,514.49	\$5,340,000.00	June 2, 2014	December 31, 2018	Ongoing
7221	Township of Drummond/North Elmsley	2014 Bridge Replacement - Armstrong & Buttermilk Bridges	Prepare tender documents to re-design and replace/upgrade existing bridge structures including a geotechnical investigation, topographic survey, re-grade roadway approaches, upgrade approach guard-rails, inspection and construction costs (equipment, labour and materials)	\$31,711.31	\$1,000,000.00	May 1, 2014	December 31, 2022	Ongoing
7217	City of Niagara Falls	Thorold Stone Road Extension	New road providing better access to new arena complex. Complete road construction including curb, gutter, sidewalks, sanitary and storm sewers, watermains and streetlighting.	\$0.00	\$3,968,155.00	July 14, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7194	Town of Innisfil	Road Surfacing Gravel to Asphalt	Upgrading to hardtop asphalt surfacing of gravel roads. Hot Mix Asphalt pavement will provide safe and serviceable road pavement that maximize sustainability for future use. 11.44 lane Kms were resurfaced in this project to improve the quality of the environment through reduced greenhouse gas emissions resulting in cleaner air and water.	\$0.00	\$2,758,460.00	June 2, 2014	September 30, 2017	Yes
7184	City of Brockville	Construction of Brock Trail	The construction of Brock Trail, a multi-use active transportation pathway connecting the south end of Brockville with the north end, will enable and promote active transportation throughout Brockville. The route covers approximately 8 km of trail and includes paved bike lanes as well as bridges.	\$160,000.00	\$2,121,000.00	March 1, 2013	December 31, 2020	Ongoing
7176	City of Belleville	Rehabilitation of Baybridge Road CPR Overhead Bridge	The Baybridge Road CPR Overhead Bridge is the City's highest priority bridge structure for rehabilitation. An environmental assessment was completed in 2012 that identified the bridge to be replaced with a new bridge on a new alignment requiring relocation of the intersection with Dundas St W. Federal Gas Tax funded portion of the project is for the Bridge construction. The City of Belleville has dedicated funding for the road and intersection portion of the project.	\$1,015,644.93	\$10,600,000.00	January 1, 2013	June 15, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7106	City of London	Design & Construction of Thames Valley Parkway South Branch	The Thames Valley Parkway (TVP) is a city-wide continuous trail that is used for pedestrians/walking, cycling, rollerblading etc. and meets OADA requirements for accessibility. This project is for the detailed design/construction of the Kiwanis Park CNR Crossing & pathway connections south of Trafalgar Street. Works also include construction of Gore Road underpass in the Kiwanis Park (TVP South Branch).	\$0.00	\$885,311.00	May 9, 2013	September 28, 2018	Ongoing
7093	City of Thunder Bay	2014 Pavement Reconstruction and Rehabilitation	Rehabilitation and reconstruction of various streets including Arthur Street, Begin Street, Brown Street, Cornwall Street, Edward Street, Leslie Avenue, Lithium Drive and railway crossing upgrade.	\$0.00	\$3,456,826.00	March 4, 2014	May 14, 2018	Ongoing
7033	City of Kingston	Rehabilitation of Front Road Bridge	This upgrade refurbished and replaced the deck of the Front Road Bridge carrying the road over Cataraqui Creek, with a clear span of 13.5m. The construction widened the deck to 20.6m to accommodate pedestrian and cycling facilities on both sides while maintaining 4 lanes of vehicular traffic.	\$2,013,984.90	\$6,278,489.00	June 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
7030	County of Frontenac	K&P Trail Development	Development of the K&P Trail has been a five-year process that began with major land acquisitions in 2007. In 2009, a Trails Master Plan and Implementation Plan were approved by Council. The development of this multi-use trail offers an alternative transportation network for our residents and visitors, links us into the Trans Canada Trail system, connects our communities, and provides healthy lifestyle and recreational opportunities.	\$245,136.42	\$2,400,000.00	January 1, 2013	December 31, 2020	Ongoing
6994	City of Vaughan	Rehabilitation and Resurfacing of Local Roads	Rehabilitating/resurfacing 8.5 km of roads, along with curbing, sidewalks and any necessary restoration to extend the asset lifespan by several years.	\$0.00	\$3,754,750.00	March 31, 2014	December 31, 2017	Yes
6993	City of Vaughan	Multi Use Path Sidewalk & Lighting Installation	2 km of concrete sidewalk and full lighting in the south side of Teston Road between Dufferin and Bathhurst.	\$0.00	\$1,339,000.00	April 2, 2012	December 31, 2017	Yes
6992	City of Vaughan	Extension of the Humber River-William Granger Greenway Trail System	Strategic continuation of trail system per the City's Master Plan. Location: Humber River-William Granger Greenway between Pine Grove Road and Langstaff.	\$0.00	\$616,200.00	May 1, 2012	June 30, 2023	Ongoing
6989	City of Vaughan	Pedestrian and Bicycle Network Implementation	Supply and install approximately 13km of bicycle route signage on various local and regional roads, design bike lanes and shared roadways, and install bike parking on various local roads and outside City buildings (DT-7082-12).	\$0.00	\$59,250.00	April 1, 2013	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6987	City of Vaughan	West Don Valley South Open Space Pedestrian Bridge Replacement	Design and construction for replacement of the pedestrian bridge located in West Don Valley South Open space.	\$4,548.68	\$57,500.00	April 1, 2013	December 31, 2019	Ongoing
6986	City of Vaughan	Uplands Golf & Ski Centre Pedestrian Bridge Replacement	Supply and installation of a pedestrian bridge structure to replace the existing bridge.	\$0.00	\$117,415.00	April 1, 2013	December 31, 2018	Ongoing
6981	City of Mississauga	Cycling Infrastructure in Various Locations	<p>The cycling program is designed to get commuters out of their cars, promote a healthier way of transportation. The program includes new cycling facilities like bike lanes, multi-use trails and bike routes with signage.</p> <p>□ This project includes new cycling facilities at Thomas St and Central Parkway East MUTs, McLaughlin Rd bike lanes and Tomken Rd MUTs, Creditview Road and Dundas St W MUTs. A total of 9.6Km.□</p>	\$0.00	\$5,130,000.00	October 22, 2013	December 31, 2018	Ongoing
6950	Town of Halton Hills	Asphalt Road Resurfacing – Various Locations (2014)	Road sections of 4th Line and 17 Side road have reached their expected lifecycle and are experiencing deterioration in areas. The scope of this project will involve upgrading the existing surface treated road to an asphalt road in order to accommodate increased traffic volumes within the rural area. As part of the resurfacing of 17 Side road, there will be a 1.60m wide paved shoulder for cyclists using the road.	\$107,637.85	\$1,326,000.00	May 14, 2014	June 29, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6947	Region of Niagara	Rehabilitation of Main St Bridge & Replacement of Carlton St / Lakeshore Rd Bridges	Rehabilitation of Main St Bridge which includes recoating and steel repairs and complete replacements of Carlton St / Lakeshore Rd bridges with a single span.	\$0.00	\$6,800,000.00	March 24, 2014	September 30, 2017	Yes
6945	Region of Niagara	Reconstruction of RR61 Portage Rd & RR87 Lakeshore Rd	Reconstruction of a rural and semi-rural arterial roadway to an urban arterial roadway. This includes widening and intersection modifications to improve traffic flow. The length of the roads reconstructed was 4.05 kms.	\$87,610.80	\$3,150,000.00	December 9, 2014	December 31, 2019	Ongoing
6910	Region of Peel	Construction of Multi-Use Trails/Sidewalks/Bike lanes	Design and construction of 2.1km multi-use trails on Derry Road-Argentia to Millcreek and on Airport Road-Countryside to Mayfield. Improved lighting, signage and traffic signals/road crossing enhancements on trails of Britannia Rd, Erin Mills Parkway to Winston Churchill Boulevard. Construction of 1.36km sidewalks on Derry Road-Rexwood to Highway 427 and Dixie Road-Derry to Courtneypark. Design & implementation of a buffered 1.5km bike lane on Dixie Road-Lakeshore to just south of the QEW.	\$142,074.70	\$3,030,929.00	January 1, 2013	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6883	City of Hamilton	Reconstruction and Resurfacing of Various Roads (West 5th, Centennial Pkwy & Concession St)	Reconstruction and resurfacing of various local roads as mapped. Road and sidewalk reconstruction and associated works; stripping existing asphalt to existing granular base; plane asphalt 40mm thick and 600ram wide. Excavate, supply and place 80ram Superpave 19.0, (Traffic Category D), PG 64-28 asphalt cement) remove median Island and repair as part of the road.	\$0.00	\$40,450,000.00	April 14, 2014	December 31, 2018	Ongoing
6882	City of Hamilton	Replacement of various Bridges including 163 (Centennial Parkway N) & 118 (Woodburn Rd)	Replacement of various existing bridges. Bridge 450 - HWY 5/Bridge 344 - Concession 5 W/Bridge 449 - HWY 52/Bridge 088 - Mill St/Bridge 368 - King 40m e-o Elm/Bridge 322 - King St E over Kenilworth Ave. Bridge 163 - Centennial Parkway N, 540m n/o Barton St E, Bridge 118 - Woodburn Rd, 760m n/o Guyatt Rd.	\$2,468,463.94	\$8,000,000.00	April 12, 2014	December 31, 2018	Ongoing
6867	Region of Halton	Widening RR25 from 2 to 4 Lanes Between Highway 407 and Britannia	Regional Road 25 will be widened from 2 to 4 lanes from Highway 407 to Britannia and the intersection at Lower Base Line will be re-aligned. The most significant output from this project will be the development of a sustainable transportation corridor, which minimizes impacts on the environment (e.g. air quality). To meet the gas tax funding criteria the project will utilize recycled materials and install turning lanes and traffic lights to improve traffic flow.	\$0.00	\$14,102,785.00	January 1, 2014	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6866	Region of Halton	Dundas Street - Widening 4 to 6 lanes from Bronte to Proudfoot	Dundas Street in Oakville will be widened from 4 to 6 lanes from Bronte Road to Proudfoot Trail. The most significant output from this project will be the development of a sustainable transportation corridor, which minimizes impacts on the environment (e.g. air quality). To meet the gas tax funding criteria the project will utilize recycled materials and install turning lanes and traffic lights to improve traffic flow.	\$0.00	\$31,323,505.00	January 1, 2014	December 31, 2018	Ongoing
6764	Town of Cobalt	Lang Street Rehabilitation	The Connecting Link and retaining wall require replacement. The town has applied for MIII funding and if approved would use Gas Tax to fund the municipality's share over the next few years. The retaining wall is in serious need of repairs. It has begun to let go and break away from the street. If the retaining wall lets go it could result in a catastrophic event. the main connecting link from highway 11 to Cobalt, Haileybury, North Cobalt, and New Liskeard would be impacted.	\$0.00	\$2,000,000.00	May 1, 2014	December 31, 2022	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6715	City of Waterloo	Asphalt Road Resurfacing	Asphalt Road Resurfacing based on priority roads as identified by our Pavement Quality Index. The work consists of the removal and replacement of both lifts of asphalt, including some granular base repairs, Installation of Base Asphalt & Surface Asphalt (Approx. 110mm thick), includes some bike lanes & infill sidewalks. Approx. 3,685m of road will be resurfaced in addition to the 840m of sidewalk and 3,600m of bike lanes.	\$34,957.47	\$6,895,129.13	August 6, 2013	December 31, 2018	Ongoing
6634	City of Peterborough	Parkhill Road to City Limits Road Construction	Installation of three (3) traffic signals and left turn lanes at the intersections of Parkhill Road West and Wallis Drive, Parkhill Road West and Ravenwood Drive, Parkhill Road West and Chandler Crescent and a roundabout at Parkhill Road West and Brealey Drive.	\$311,624.00	\$13,607,000.00	September 1, 2013	December 31, 2020	Ongoing
6632	City of Owen Sound	Traffic Controller Upgrade at 16th St E and 9th Ave E	Project scope include replacement of controller and upgrade to timer, and addition of detection and audible pedestrian (crossing) system.	\$0.00	\$250,000.00	July 1, 2013	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6629	City of Owen Sound	Bridge and Culvert Annual Improvements	Rehab work on 8th Street Bridge (we need to deal with the waterproofing/membrane under the wearing surface, approaches and sidewalk and the surface cracking on the bridge surface where water and chlorides are penetrating) to prolong its life and prepare it for additional traffic when the 10th St Bridge is closed. This work should be done in 2018 before the 10th Street Bridge is closed in 2019/2020.	\$95,919.50	\$200,000.00	July 1, 2013	March 31, 2020	Ongoing
6618	Norfolk County	Big Creek Bridge & Culvert Replacement	Replacement of Big Creek Bridge, including an environmental assessment. Additionally, replacing both culverts on either side of the bridge. Bridge and road has been closed since 2007 as per structural engineers recommendations.	\$17,483.01	\$900,000.00	April 1, 2013	June 30, 2019	Ongoing
6603	Town of Ajax	Road Network Improvements in Downtown Ajax	EA, Design and Construction of Downtown Ajax Road Network improvements to support the redevelopment and intensification of the Ajax Plaza lands. The reconstruction of Commercial Avenue (472m) from Hunt Street to Station Street includes on-street parking, cycle tracks and sidewalks on both sides of the roadway, new traffic signals and dedicated left turning lanes at four access points. Reconstruction of Commercial Ave and access roads is contingent on the timing of the Central Park development.	\$25,857.65	\$3,110,000.00	June 30, 2013	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6567	Township of Horton	Road Reconstruction Projects (2013)	Gravel Rd rehab program - gravel replacement plan of 4" of gran m starting with early McInnes and Pastway Roads. Continued in 2016 with Garden of Eden, Eady, Jim Barr and Orin Roads.	\$0.00	\$110,763.92	July 2, 2013	December 31, 2017	Yes
6543	Municipality of Port Hope	Barrett Street Bailey Bridge Replacement	This project involves the replacement of a single span Bailey Bridge, supported on timber crib abutments, on Barrett Street. The bridge is in need of replacement due to its severely deteriorated condition, which has resulted in a load restriction of 7 tonnes. In addition, the barrier system does not meet current standards, resulting in further safety concerns. The replacement bridge will be a two lane pre-engineered steel truss bridge.	\$767,258.37	\$1,606,996.63	April 1, 2013	December 31, 2017	Yes
6538	Municipality of Port Hope	Molson Street Bridge Sidewalk Widening and New Sidewalk from Cavan Street to Hope Street North	The sidewalk on Molson Street Bridge is recommended to be widened 1.0 metre to provide a safe and accessible pedestrian sidewalk, and the construction of a new sidewalk from Cavan Street to Hope Street North. A qualified consultant is to be retained to design and administer the contract. It is proposed that the existing centre line be shifted 0.6 metres to the north and existing deck drains and catch basins are to be re-located. New pedestrian railings, curb and sidewalk will be installed.	\$12,300.74	\$250,000.00	May 20, 2013	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6526	City of Windsor	Pavement Rehabilitation in Multiple Locations	Full depth reclamation of 7.44 lane-km of existing asphalt pavement using the "Expanded Asphalt Stabilization Method". Upon completion of the 'Expanded Asphalt Process', surface course asphalt will be placed on the rehabilitated pavements. The surface course asphalt mix will contain 15% R.A.P. material.	\$391,800.00	\$5,228,861.00	May 13, 2013	December 31, 2017	Yes
6509	Municipality of Leamington	County Road #20 Multi-Use Trail	Construction of a hard surfaced multi-use trail from Essex County Rd #31 to Sherk Street along the road allowance of Essex County Rd #20. The hard surface multi-use trail will give local residents and visitors a safe and enjoyable alternative to motorized vehicles.	\$0.00	\$2,506,500.00	June 24, 2013	December 14, 2018	Ongoing
6464	City of Guelph	Rehabilitation of Stevenson St, Waterworks Place and Bristol Street	Reconstruction of 3 lane-km of roads that are poor condition. Includes complete corridor reconstruction in some cases which includes replacement of existing underground infrastructure. Roads to be reconstructed include Stevenson St, Waterworks Place and Bristol Street.	\$0.00	\$6,738,462.00	January 1, 2013	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6448	City of Thunder Bay	Reconstruction and Rehabilitation of Various Streets	Road rehabilitation - The upgrading of our pavements will result in fewer accidents and repairs to vehicles and improved fuel economy and reduce vehicle emissions. Timely, proactive road rehabilitation will eliminate premature major reconstruction activities. Reclaimed asphalt pavement from the milled asphalt will be incorporated into the base lift of hot mix. Approximately 50 lane-km are being rehabilitated.	\$0.00	\$12,435,728.00	May 1, 2013	October 1, 2017	Yes
6432	City of London	West Brouchs Bridge Major Upgrades	The West Brouchs Bridge had a full structural rehabilitation of a 55 year old steel trusses bridge including replacement of the deck, steel repairs and repainting and upgrades to existing lighting. Lifecycle rehab required to extend safe usage of this structure for another 25+ years.	\$0.00	\$2,049,578.00	March 1, 2013	July 31, 2017	Yes
6343	Town of Smiths Falls	Stone Arch Bridge Structural Repairs	Gas Tax funds are used for structural repairs to the Stone Arch Structure as noted in the required biannual OSIM report. Costs incurred to date address permit and Environmental Impact Study due to in water works. Placed north abutment footing, retaining wall stabilization, barrier walls and railings.	\$90,292.12	\$2,289,600.00	September 13, 2013	July 31, 2017	Yes
6258	City of Vaughan	Resurfacing/Rehabilitation of Multiple Streets	Resurfacing/rehabilitating approximately 600 m of road, along with curbing, sidewalks and any necessary restoration.	\$0.00	\$4,781,521.00	April 1, 2013	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6240	City of Waterloo	Expansion of multi-use trail network on West Side from Erb St to Erbsville Rd	Installation of new 3 m wide asphalt trail segments connecting local subdivisions, sidewalks, schools and roads to the City's active transportation network for cyclists and pedestrians.	\$0.00	\$605,000.00	January 1, 2012	December 31, 2018	Ongoing
6239	City of Waterloo	Expansion and Upgrading of multiple Trails and Pedestrian Bridges	Removal and replacement of pedestrian bridges; addition of 5 pedestrian refuge islands; 1.5 Km of new asphalt trail construction between downtown Kitchener & uptown Waterloo; North & South Banks of Laurel Creek - Installation of an Amour stone wall for a new water flow gauge station; 2 kms of trails were improved for safety; 2.4 km of street bike lanes on Lake Louise Blvd & 3.6 km on Lexington Rd; Installed way finding signage on Trans Canada Trail & Waterloo Interior Trail Loop.	\$1,207.91	\$3,645,325.68	January 1, 2012	December 31, 2018	Ongoing
6230	Town of Halton Hills	Traffic Signal Upgrade (2013)	To increase traffic signal visibility and improve motorists' safety. To upgrade existing pedestrian signals to countdown units and improve pedestrian safety. To reduce electrical power consumption by 90% and to recover equipment cost through energy savings.	\$20,352.05	\$90,000.00	January 1, 2013	December 28, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6164	City of Mississauga	Detailed Inspections/Design/Rehab of multiple Bridge Structures	Rehabilitation of Pedestrian Overpass at Ogden Avenue to North Service Road. Detail condition surveys and design work for Mississauga Road over Mullet Creek, Burnhamthorpe Road Over Sawmill Creek, East and West Bound □ Glen Erin Drive Over the Pedestrian Trail and the Pedestrian Overpass Over Derry Road.	\$2,727.57	\$3,224,605.40	June 17, 2013	August 31, 2018	Ongoing
6163	City of Mississauga	Rehabilitation of various existing roadways	Rehabilitation of various existing roadways, approximately 80 roads totalling 42 kms/417,000 sq metres. The project involves the restoration and rehabilitation of existing assets in order to extend the asset lifespan. It also incorporates significant quantities of recycled and reclaimed materials.	\$0.00	\$27,882,300.00	March 22, 2013	December 31, 2018	Ongoing
6141	City of Vaughan	Marita Payne Park Bridge Replacement	Removal and replacement of deteriorating pedestrian bridges at Marita Payne Park.	\$117,217.99	\$470,000.00	May 2, 2011	December 31, 2018	Ongoing
6139	City of Vaughan	Makenzie Glen Open Space Bridge Replacement	Removal of a deteriorating pedestrian bridge at Mackenzie Glen Open Space and replacement with a new 38.4 m long structure.	\$0.00	\$189,000.00	May 2, 2011	December 31, 2017	Yes
6135	City of Vaughan	Curb and Sidewalk Repair and Replacement	The annual curb and sidewalk repair & replacement program involves the removal and replacement of damaged sections of curbs and sidewalks, Citywide (RP-2035-15).	\$2,107,868.77	\$9,339,912.76	May 10, 2012	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6132	City of St. Catharines	Burgoyne Bridge replacement - sidewalks	This project, in conjunction with the Region 's Burgoyne Bridge replacement provides for the replacement and widening of the sidewalks from 1.8m in width to 2.4 m. This provides for a more walkable and accessible sidewalk.	\$1,933,440.00	\$3,250,000.00	March 3, 2014	June 30, 2018	Ongoing
6070	City of Hamilton	Reconstruction and Rehabilitation of Bridges 315, 087 and 332	Rehabilitation and reconstruction of Bridge 315 Clarendon, Bridge 087 Mountain Park over Sherman Access and Bridge 332 on Birch Ave.□ Project scope includes bridge replacement, construction of new piers and superstructure and associated road reconstruction.	\$0.00	\$11,000,000.00	May 13, 2013	December 31, 2018	Ongoing
6069	City of Hamilton	Resurfacing and Rehabilitation of Various Roads including Garth St, King St and Hwy 8	Road resurfacing and rehabilitation of various local roads (Garth - Stone Church to Rymal, King - Battlefield to Applewood / Mountain / Rosedale - Council, Highway 8 - Gray to Fruitland). This project will include the placement of sidewalks and curbs and is to be coordinated with watermain replacement and storm sewer installation.	\$447,622.06	\$30,500,000.00	March 18, 2013	December 31, 2018	Ongoing
6058	Region of Niagara	Road Reconstruction in Multiple Locations	This project involves the reconstruction of urban arterial roadways. This includes widening, installation of on road dedicated bike lanes, intersection modifications to improve traffic flow and underground municipal improvements. The length of road reconstructed was 2.8 kms.□	\$1,206,081.75	\$11,250,000.00	July 1, 2013	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
6042	Town of Milton	Urbanization of 5th Line	The reconstruction of 5th Line from Highway 401 to Louis St. Laurent will include an expansion from the existing two lane to a four lane urban cross section from Louis St. Laurent to Main Street and a two lane urban cross section from Main Street to Highway 401.	\$38,673.00	\$15,566,379.00	January 1, 2016	December 31, 2022	Ongoing
6036	City of Brantford	Road Resurfacing of Multiple Streets	Multi year, city wide road restoration and resurfacing program. The projects, which were identified based on updated condition assessments, were in poor condition and required milling, trucking of milled asphalt, base hot mix asphalt with RAP and surface lift of hot mix asphalt. For certain roads, the reconstruction was coordinated with watermain replacements, which were funded separately and did not utilize federal gas tax funds. Nearly 5 lane-km were resurfaced.	\$1,600.68	\$3,026,254.00	December 31, 2012	December 31, 2017	Yes
6010	Region of Halton	Widening and Realignment of Tremaine Road	The Regional Official Plan and the Transportation Master Plan envision Tremaine Road as a major north-south arterial providing regional connection west of the Town of Milton. New 4-lane road from Main Street to Steeles ave; Widening 2 to 6 lanes from Derry Rd to Britannia Rd; new 4-lane road from Steeles to James Snow Parkway; Rail Grade Separation at CN Crossing; Bridge over sixteen Mile creek. A new Tremaine Road interchange at Highway 401 is also planned and currently in design.	\$0.00	\$155,185,000.00	January 1, 2011	December 31, 2022	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
5923	Town of Bradford West Gwillimbury	Removal and replacement of Bridge Structures (2012)	Replacement of bridges which are in a poor state of repair. The water course beneath the bridges are subject to contamination as a result of spalling concrete and roadway runoff. Project will eliminate the spalling concrete concerns and improve drainage to ensure the roadway runoff is directed appropriately into ditches and vegetated areas prior to entering the watercourse.	\$0.00	\$2,303,249.84	April 1, 2012	July 31, 2017	Yes
5918	City of Windsor	Traffic Signal System Upgrade/Improvements	Traffic signal system upgrades and signal improvements at various locations throughout the city.	\$239,500.00	\$1,500,000.00	January 1, 2012	December 31, 2018	Ongoing
5663	City of Niagara Falls	Road & Infrastructure improvements in Multiple Locations	Reconstruction/widening of 63,086 m2 of road with new sidewalks, including sewer separation, water main replacement and new storm sewers. Approx. total length of storm and sanitary sewers replaced will be 10,486 m. In addition, about 3,559 m of water pipes will be installed.	\$115,000.00	\$13,057,941.00	April 15, 2012	December 31, 2018	Ongoing
5654	City of Waterloo	Road Resurfacing with Installation of Sidewalk and Bike Lanes on Parkside Dr - Weber to Northfield	Road Resurfacing of Parkside Drive Weber to Northfield. The replacement of the Road Asphalt will see approximately 986m poor Asphalt brought back to good condition. On street bike lanes will be added at the same time to improve our cycling network, and 463m of sidewalk on the east side will be added as well to improve our active transportation network.	\$0.00	\$387,816.35	January 1, 2013	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
5545	City of Vaughan	Rehabilitating and Resurfacing Local Roads	Resurfacing and rehabilitation of approximately 9 km of road, along with curbing, sidewalks and any other necessary restoration.	\$0.00	\$2,784,889.63	April 2, 2012	December 31, 2017	Yes
5449	City of Brampton	Modernization of Traffic Signals	Traffic signals were modernized at three intersections. Traffic Signal modernization improves and upgrades aging traffic signal equipment to current standards. These standards improve safety, accessibility and the overall appearance at the intersection.	\$17,091.21	\$625,000.00	January 1, 2011	December 31, 2017	Yes
5355	City of Waterloo	Sidewalk Installation and Replacement	Approximately 3.1 km of new sidewalks installed (on Northland Rd, Randall Dr, Kumpf Dr, & Frobisher Dr). Approximately 0.84 km of sidewalks were replaced (Hickory St, Sunnysdale, Dick St, & Westmount Rd) all to improve the Active transportation network.	\$0.00	\$983,980.19	June 1, 2011	December 31, 2018	Ongoing
5350	City of Peterborough	Otonabee River Trail - Phase 3 - (ORT to George St.)	Phase 3 of the Otonabee River Trail Project represents the logical connection of the Trail to George Street and would be approximately 50m in length. The entrance is key to connecting the waterfront to the downtown's main street and the only opportunity to do so.	\$0.00	\$120,000.00	September 1, 2011	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
5340	Town of Oakville	Cycleway and Sidewalk Construction	Annual program to provide in-boulevard asphalt cycle ways and concrete sidewalks along Municipal road allowances as approved in the Active Transportation Master Plan by Council in 2009. To promote the Active Transportation Master Plan and entice users to travel by alternative modes by providing an active transportation network made up of interconnected sidewalks, trails and pathways. Over the course of the program, 86.42km of cycle lanes have been added to the transportation network.	\$0.00	\$864,152.00	May 1, 2010	December 31, 2017	Yes
5319	City of Vaughan	Maple Nature Reserve Valley Rd Rehabilitation	Rehabilitation of the 20 m roadway entering into the park; this roadway is equivalent to a cul-de-sac. Also the pedestrian bridge across the Don River to the MNR parking lot was upgraded.	\$0.00	\$540,000.00	May 1, 2011	December 31, 2017	Yes
5317	City of Vaughan	Keffer Marsh Bridge Replacement	Removal of a deteriorating pedestrian bridge at Keffer Marsh and replacement with a 28 m long structure to meet safety and accessibility standards.	\$0.00	\$145,000.00	May 1, 2010	December 31, 2017	Yes
5179	Region of Niagara	Replacement of Burgoyne Bridge	Project involves the replacement of Burgoyne Bridge which is a 98 years old substandard bridge in poor condition.	\$0.00	\$91,000,000.00	March 6, 2012	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
5163	City of Brampton	Road Resurfacing of multiple Streets	Work includes the repair of deficient curb, sidewalk, storm sewers, driveway aprons and sod (where effected). Also includes the rebuild and/or adjustment of catch basin and maintenance hole frame/lids within the roadway. Pavement is resurfaced with an 80-90 mm asphalt overlay- the most common method, or full asphalt removal/expanded asphalt are utilized when appropriate. In 2011, approximately 61 lane kilometers of roadways were resurfaced to extend the life of the roads for 15-20 years.	\$0.00	\$58,565,000.00	January 1, 2011	December 31, 2019	Ongoing
5146	Town of Oakville	Reconstruction & widening - Fourth Line	Reconstruction/widening of Fourth Line from Speers to Wyecroft to expand the level crossing and improve safety features such as coordinated CN/Traffic signals, escape lane and/or signal pre-emption. Improvements are necessary to address travel demands within the corridor, improve function of the intersection and safety aspects of the Fourth Line level crossing.	\$0.00	\$6,981,759.00	March 1, 2010	December 31, 2018	Ongoing
5143	Town of Oakville	Reconstruction of Lakeshore Road	Reconstruction of various road/bridge deck segments that include lengths of 204 metres (3,672 sq mt), 19.6 metres (335 sq mt) and 801 metres (6,010 sq mt) to urbanize for all modes of travel and ensure state of good repair. Improvements are necessary to address all modes of travel demands within the corridor, enhance the function and state of good repair for these assets.	\$0.00	\$11,677,039.00	March 1, 2010	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
5061	Township of Jocelyn	Resurfacing Multiple Local Roads - Hot Mix Asphalt	The municipality's ongoing resurfacing project would be enhanced by the contribution of the Federal Gas Tax allocation. Resurfacing involves improving the oil and chip layer on the road and may include realignment, ditching, new culverts.	\$0.00	\$153,374.00	May 1, 2013	December 31, 2018	Ongoing
5035	Municipality of St. Charles	Road Resurfacing (2011)	Road Resurfacing completed to Lake Road, Musky Bay Road and 2 applications of Victoria Road where this project has been identified by the Public Works Department as being at a condition and time in its lifecycle where resurfacing will extend the useful life of the road thereby avoiding complete reconstruction of the road. A single layer of surface treatment was applied therefore reducing the GHG emissions due to the improved vehicle economies in fuel and maintenance required.	\$0.00	\$193,643.27	July 28, 2011	January 3, 2017	Yes
5034	Municipality of St. Charles	Culvert replacement and ditching (2011) - Casimir Rd	The Public Works Department replaced a major culvert on Casimir Road in which was dated and may have collapsed as well as performed ditching in the area.	\$0.00	\$165,027.25	July 7, 2011	January 9, 2022	Ongoing
4842	County of Prince Edward	Culvert Rehabilitation - Main Street Wellington	Rehabilitation of culvert under Main Street in Wellington, Ontario to ensure that the structure does not fail. Culvert is 24metres long, width 3.6m and height 1.8m.	\$6,293.63	\$2,147,000.00	November 1, 2011	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
4421	City of Guelph	Road resurfacing - asphalt replacement (2011)	Annual minor replacement and renewal of asphalt surfaces throughout the city. Based on the City's road condition data areas are identified where renewal of surface asphalt will improve the roads condition significantly and extend the useful life of the road.	\$0.00	\$11,091,000.00	May 1, 2011	December 31, 2017	Yes
4418	City of Guelph	Bridge repairs - Speedvale Ave	Rebuilding of the existing bridge in coordination with work to replace underground services along Speedvale Ave.	\$8,811.90	\$1,000,000.00	May 1, 2011	December 31, 2017	Yes
4178	Township of Stone Mills	Road Rehabilitation & Drainage improvements - Dewey Rd	Rehabilitation of Dewey road with Drainage improvements to reduce green house gas emissions due to improved vehicle traffic economies	\$108,045.90	\$1,899,630.00	May 15, 2009	December 31, 2025	Ongoing
3776	City of Guelph	Road Rehabilitation & Drainage - various streets	Road Rehabilitation, Road Drainage improvements, watermain replacement, storm sewer and sanitary sewer repairs	\$0.00	\$8,403,903.51	May 1, 2009	December 31, 2017	Yes
3672	Town of Milton	Construction of Grade Separation at the CPR tracks on Main St	This project is a separation in grade of Main Street in Milton and the mainline CPR railroad. The environmental benefits will result from separating road vehicles from train traffic and eliminating idling while traffic waits for trains to clear the crossing. Public safety will also be improved, as this crossing currently has very high train/vehicle exposure. This project is continuing to move forward on schedule.	\$0.00	\$45,503,464.31	January 1, 2012	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
3501	Region of Halton	Road Widening & Improvements RR25 (401 to SR 5)	Road widening from two to four lanes between Highway 401 and No. 5 Side Road (Campbellville Road) in the Town of Milton.	\$0.00	\$8,700,000.00	December 31, 2007	December 31, 2019	Ongoing
3500	Region of Halton	Road Widening & Improvements RR25 (QEW to 407)	Road widening from two to four lanes between QEW to south of Upper Middle Road (Regional Road 38) in the Town of Oakville.	\$0.00	\$10,969,000.00	January 1, 2008	December 31, 2018	Ongoing
3142	Town of Spanish	Road Rehabilitation of multiple streets (2011)	Rehabilitation of approximately 6.2 km of roads involving excavation, ditching, drainage improvements, application of gravel on Declerk Road and Shedden Backline, and application of pavement on Spanish Public Road.	\$43,070.46	\$2,716,947.38	June 1, 2009	October 1, 2018	Ongoing
2959	Town of Cobourg	Installation of LED intelligent traffic signals	Relamp multiple intersections with LED heads. Better visibility, longer life, more energy efficient. □	\$0.00	\$120,000.00	December 1, 2009	December 29, 2017	Yes
2919	Town of Oakville	Roadway resurfacing	Road resurfacing and rehabilitation of various town roads. Benefits include: Reduce vehicle operating costs, improved ride quality, reduce gas emissions. The 2017 program rehabilitated approximately 34.3 centre line kilometres of roadways through various strategies including road resurfacing, major patching and crackfilling operations. This program has reduced the number of deficient roads below target pavement quality index from 8.5% to 7.3% in 2017.	\$3,500,000.00	\$52,000,452.00	March 11, 2009	December 31, 2028	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
2538	City of Guelph	Bridge Structural Rehabilitation - Various locations	Rehabilitation of bridges including structure and deck as per annual bridge inspection. Repairs at various locations including Niska Road.	\$15,045.87	\$555,000.00	January 1, 2012	December 31, 2017	Yes
2248	County of Wellington	Widening & installation of turning lanes - Wellington Rd 46 and Maltby Rd	Wellington Road 46 has, over the past several years, shown distress and cracking. The project allows for a new surface, turning lanes and 4 laning. The 4 laning of Wellington road 46 will improve the flow of traffic, reducing fuel consumption. □ Design work was done in 2012. Construction will start 2017.	\$2,784.39	\$3,600,000.00	January 2, 2012	December 30, 2021	Ongoing
2230	Region of Halton	Widening Dundas Street between Oak Park Boulevard and Highway 403	Detailed design and construction for the widening of 4.1 km of Dundas St (Regional Road 5) from four to six lanes between Oak Park Blvd to Hwy 403. The need for additional capacity in this section of the corridor was confirmed as part of the Class Environmental Assessment (EA) Study which was filed in October 2004. □	\$0.00	\$37,465,000.00	September 1, 2009	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
2228	Region of Halton	Widening Steeles Avenue between Trafalgar Road and Winston Churchill Avenue	Detailed design and construction for the widening of 4.7km of Steeles Ave (Regional Road 8) from two to four lanes between Trafalgar Rd (Regional Road 3) to Winston Churchill Blvd (Regional Road 19) in the Town of Halton Hills (Georgetown). Need for additional capacity in this section of the Highway 401 corridor was confirmed as part of the Class Environmental Assessment (EA) Study, which was filed in September 2004.	\$0.00	\$37,695,000.00	September 1, 2009	December 31, 2018	Ongoing
2227	Region of Halton	Widening Steeles Avenue between James Snow Parkway and Trafalgar Road	Detailed design and construction for widening of 4.1km of Steeles Ave (Regional Road 8) from two to four lanes between James Snow Pkwy (Regional Road 4) to Trafalgar Rd (Regional Road 3) in the Town of Halton Hills. Need for transportation corridor improvements was identified in the Halton Functional Roadwork and North Halton Transportation Study as well as the 2004 Halton Transportation Master Plan and was confirmed as part of the Class EA Study, filed in August 2006.	\$0.00	\$18,922,000.00	September 1, 2009	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
1779	Town of Oakville	Construct grade separation of Kerr Street & 3 Canadian National Railway main lines	A grade separation of Kerr Street and the CNR rail lines separates pedestrians, cyclists and motor vehicles including transit buses from train traffic. This eliminates the need for pedestrian, cyclist and vehicular traffic to stop and wait while a train is occupying and/or crossing, thereby reducing GHG emissions and improved travel times for the public. □	\$0.00	\$65,336,000.00	June 1, 2008	December 31, 2024	Ongoing
1367	Region of Halton	Design & Construction of 4 lane Appleby Line	Design and construction of 1.6km of Appleby Line (Regional Road 20) widening from 2 to 4 lanes from Hwy 407 to Taywood Dr in City of Burlington. Project includes improvements at Dundas St intersection. In future the outer lanes could be converted to HOV lanes during peak hours and then to Bus Rapid Transit. A 4.2 m wide shared curb-lane shall be provided to cyclists or if there is a higher volume, a 1.2 m delineated cycling lane may be provided.	\$0.00	\$18,435,000.00	April 1, 2005	December 31, 2019	Ongoing
1319	Region of Halton	Design and Construction of James Snow Parkway w_Bicycle Lane	Project is for detailed design and construction of James Snow Parkway (Regional Road 4) for the new 4 lane construction from Steeles Ave to Boston Church Rd in the Town of Milton. The length of the project is approximately 3.0 km and will include a minimum 1.0 m paved shoulder to accommodate cyclists.	\$0.00	\$18,911,000.00	April 1, 2005	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
1318	Region of Halton	Trafalgar Road Widening & Improvements	Project is for detail design for the widening of 5.3km of Trafalgar Rd (Regional Road 3) from four to six lanes between Hwy 401 and Britannia Rd (Regional Road 6) in the Town of Milton. The need for additional capacity was confirmed as part of the Class Environmental Assessment (EA) in May 2002. As part of the road widening a minimum 1.0 m paved shoulder shall be provided for cyclists.	\$0.00	\$29,256,392.00	April 1, 2005	December 31, 2017	Yes
805	Township of North Glengarry	Bridge Rehabilitation Program	Bridge rehabilitation on the following structures: Structure # 10 - Concession Rd. 4, Structure # 17 - Fraser Road, Structure # 28 - Ranger Road, Structure # 36 - Wylie Road, Structure # 43 - McCormick Road, Structure # 44 - McPhee Road, Structure # 50 - Glen Sandfield Road, Structure # 51- Glen Sandfield Road, Structure # 53 - Old Military Road and Structure # 55 - Power Dam Road.	\$0.00	\$10,220,845.36	January 1, 2006	December 31, 2023	Ongoing
572	City of London	Construction of Bike Lanes in Multiple Locations	Project will create bike lanes on roads in accordance with the Bicycle Master Plan. The lanes may be included as part of a resurfacing program with some widening, infrastructure renewal project or even the simple placement of pavement markings to define the lane. Overall, the project provided approximately 4.8 lane kms of new bike lanes.	\$1,018.01	\$2,500,000.00	April 10, 2006	March 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
338	Region of Halton	Design and Construction of Dundas St (RR 5) & Sixteen Mile Creek bridge	The detailed design and construction for the widening of Dundas St (Regional Rd 5) from 4 to 6 lanes between Neyagawa Blvd (Regional Rd 4) and Proudfoot Trail including a new Dundas St (Regional Rd 5)/Sixteen Mile Creek bridge - approximately 2.6 km. Includes provision for a minimum 4.2 m wider shared curb lane along the road and across the bridge to accommodate cyclists.	\$0.00	\$59,270,342.00	April 1, 2005	December 31, 2018	Ongoing
336	Region of Halton	EA & Expansion of Upper Middle Road (Regional Road 38)	Class EA and widening of Upper Middle Rd (Regional Rd 38) from 2 to 4 lanes between Winston Park Dr and Winston Churchill Blvd (Regional Rd 19) - approximately 0.9 km. Includes provision of a minimum 4.2 m wider shared curb lane to accommodate cyclists. Construction will be completed by 2019.	\$0.00	\$4,319,000.00	September 9, 2005	December 31, 2018	Ongoing
328	Region of Halton	Ninth Line Widening & Improvements	Class EA and the widening of Ninth Line (Regional Rd 13) from 2 to 4 lanes between Upper Middle Rd (Regional Rd 38) and Dundas St (Regional Rd 5) - approximately 2.0 km. Includes provision for a minimum 4.2 m wider shared curb lane to accommodate cyclists.	\$0.00	\$15,149,447.00	June 1, 2007	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
327	Region of Halton	EA & Expansion of Trafalgar Road (Regional Road 3)	Class EA and widening of 5.3km of Trafalgar Rd (Regional Rd 3) from 4 to 6 lanes between Upper Middle Rd (Regional Rd 38) and Hwy 407. Trafalgar Rd will be major transit corridor (high-order system - HOV lanes or dedicated transitway) that could provide for inter-regional transit service. Minimum 4.2 m wide shared curb lane shall be provided to accommodate cyclists - in areas with high volumes, a minimum 1.2 m delineated cycling lane may be provided.	\$571,793.00	\$38,166,000.00	May 1, 2010	December 31, 2021	Ongoing
326	Region of Halton	Neyagawa Boulevard Widening & Improvements	Class EA and the widening of 3.0km of Neyagawa Blvd (Regional Road 4) from 2 to 4 lanes between Dundas St (Regional Rd 5) and Burnhamthorpe Rd (Regional Rd 27) in the Town of Oakville. Includes provision for a minimum 4.2 m wider shared curb lane to accommodate cyclists. In areas with high cycling volume a minimum 1.2 m delineated cycling lane may be provided.	\$0.00	\$19,209,151.00	November 1, 2006	December 31, 2019	Ongoing
126	City of London	Thames Valley Parkway Trail Construction	Construction of a trail to link a campus of the University of Western Ontario and a London neighbourhood to the main pathway system. Thus providing access to the rest of UWO and downtown and encourage active transportation. Since 2006, the City has constructed approximately 8km of new pathway.	\$0.00	\$2,582,838.00	November 1, 2005	September 28, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Local Roads and Bridges								
101	City of Markham	Implementation of Bike Lanes and Pathways	Markham has completed its Cycling and Pathways Master Plans and has identified a system with over 340km of bicycle routes and recreational trails. This project is a major capital initiative to establish the first bike network for the City and to demonstrate the City's commitment to promoting alternative modes of travel.	\$1,119.36	\$2,369,699.00	May 1, 2006	December 31, 2018	Ongoing

Total Federal Funds Used: \$373,798,363.48

Total Project Costs: \$2,932,244,087.29

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
11085	Town of Cobourg	Replacement of Accessible Transit Bus	The Wheels membership currently has 435 active members and the old bus was in need of replacement. The new bus is a 27 foot GMC-Arboc, Spirit of Freedom which has the capability of carrying 10 ambulatory passengers or 6 ambulatory and 5 wheelchair positions. □	\$77,500.00	\$155,159.40	May 1, 2017	May 31, 2017	Yes
11065	Regional Municipality of York	YRT/VIVA Pay-Mobile Fare Payment App	This project involves the design, development, testing, and implementation of the York Region Transit/Viva Pay App. The App supports the transition to become a paperless fare payment system and offers customers an easy and convenient way to purchase and validate their fares.	\$188,240.00	\$188,240.00	January 1, 2017	December 31, 2017	Yes
10777	City of Woodstock	Purchase of New Transit Bus	Purchase an additional transit bus. We increased the fleet size from 12 to 13 buses.	\$251,007.83	\$502,015.66	January 1, 2017	December 31, 2017	Yes
10703	Township of Clearview	Purchase one new transit bus and install transit fare system	Started a new transit service initially using a rented bus and after trial period purchased bus to replace rented bus. Provides transit service to Town of Stayner population 4,500 with 600 average monthly users during initial trial period. Service runs 14 hours per day x 6 days per week plus 12 hours on Sundays.	\$108,700.85	\$108,700.85	May 16, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
10687	City of Mississauga	Consultation & Installation of Bus Shelters	The project involves consultation to provide the information needed for planning the acquisition of bus shelters. Pursuant to the consultation, 100 new bus shelters are being installed throughout the City.	\$29,209.25	\$75,000.00	March 1, 2017	December 31, 2018	Ongoing
10579	City of Ottawa	Design and Construction of New Light Rail Transit Stations and Utility Tunnel	Design and construction of new Light Rail Transit Stations; Rideau, Lyon, Pimisi, Bayview, Booth and VIA Train Station. Also construction of an Utility Tunnel at the University of Ottawa.	\$4,600,000.00	\$36,351,377.00	January 1, 2016	December 31, 2018	Ongoing
10576	City of Ottawa	Design, Construction and Renovation of New Transit Facility at 925 Belfast Road	Design and renovation of new Integrated Call Centre, Transit passenger terminal, train simulator training room and Para Transportation facility centre at 925 Belfast Road.	\$692,000.00	\$3,625,262.00	January 1, 2016	December 31, 2019	Ongoing
10574	City of Ottawa	Transit Control Center Facility Expansion/Upgrade	Design and expansion/renovation of the Transit Control Centre at 875 Belfast Road for the operations and control systems of the transit bus routes and the new Light Rail Lines.	\$1,094,000.00	\$1,672,173.00	January 1, 2016	December 31, 2019	Ongoing
10394	City of Ottawa	Purchase of New Alstom Citadis Light Rail Vehicles	Purchase of 38 New Alstom Citadis Light Rail Vehicles for the Downtown line to be completed in 2018 and expansion lines East/West/South 2023.	\$0.00	\$192,353,044.72	January 1, 2017	December 31, 2023	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
10373	City of London	Bus Purchase for Replacement	Ongoing program of replacing buses supporting the maintenance of assets in a state of good repair, mitigating vehicle maintenance cost and supporting service reliability. 14 Buses were purchased.	\$1,500,000.00	\$8,143,800.00	January 2, 2017	July 18, 2017	Yes
10324	Town of Collingwood	Replacement of Red Cross accessible van	The Town of Collingwood purchases accessible vehicles for operation by the Red Cross. The Town also covers all operating costs. The service area for the vehicles is the whole Town of Collingwood. The vehicles are replaced on a regular basis in accordance with the asset management plan.	\$0.00	\$135,600.00	August 21, 2017	December 31, 2018	Ongoing
10320	Town of Collingwood	Downtown Transit Terminal at Second St and Pine St	Proposed scope of work is the construction of a new 600sqft building at the corner of Pine and Second Street in the Downtown core and Heritage District. The building will be the hub for Colltrans, Blue Mountain and Wasaga Beach transit links. The building will provide washroom facilities for drivers and passengers, seating/waiting area and a mechanical/storage area. Currently washroom facilities are not available to drivers and, if needed, require the bus to be emptied and secured.	\$9,400.00	\$350,000.00	November 1, 2017	November 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
10045	City of Mississauga	Replacement of Transit Bus Stop/Pads Accessibility at City Centre Transit Terminal	Transit Bus Stop/Pads Accessibility - Replacement, Transit MiWay Signs.	\$14,293.66	\$412,930.90	January 1, 2016	December 31, 2018	Ongoing
10023	City of Brampton	Transit Scheduling Software Upgrades	Integrated set of software modules that supports bus scheduling, crew scheduling, dispatching and hence contributing to scheduling efficiencies which would increase ridership through reallocation of resources.	\$1,134.58	\$550,000.00	January 2, 2016	December 31, 2018	Ongoing
10004	City of Barrie	Replacement of Public Transit Buses	Replacement of Barrie Transit conventional and specialized fleet vehicles. This project includes the replacement of four forty foot conventional transit buses and two twenty eight cutaway style accessible buses. Each conventional transit bus carries approximately 300 passengers per day to and from their destinations. Specialized transit busses provides safe public transportation to members of the community who may be unable to utilize conventional buses for a variety of reasons.	\$179,300.23	\$2,169,379.00	January 1, 2016	December 31, 2018	Ongoing
9975	City of Mississauga	Transit Bus Acquisition Service Growth	Acquisition of up to 10 new 40 foot regular service buses to service the increased service hours authorized for daily operations.	\$5,112,485.82	\$7,908,000.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
9922	City of Mississauga	Replacement of Platform, Roof and Ramp at Various Transit Facilities	Replacement of Platform Surface at the City Centre Transit Terminal. Escalator and Elevator Modernization, Roof Replacement and Ramp Replacement at Transit Buildings. Mechanical Replacements at Malton Transit Terminal.	\$175,166.32	\$3,013,113.00	January 1, 2016	December 31, 2018	Ongoing
9907	City of Mississauga	Replacement and Improvements at Multiple Transit Terminals	Improvements at Transit Terminals, City Centre, South Common Mall, Inter-Regional Terminal at Dundas and Aukland. Mechanical and Structural Enhancements to elevators and escalators and other structures.	\$116,198.31	\$4,413,868.60	January 1, 2017	December 31, 2019	Ongoing
9900	City of Burlington	Purchase of New Conventional Transit Vehicles to Accomodate Ridership Growth	In order to respond to increased demand for transit services and to increase the spare ration, one expansion bus will be purchased in each of 2017 and 2018.	\$177,485.72	\$1,033,200.00	January 1, 2017	December 31, 2018	Ongoing
9879	Region of Peel	Purchase and Replacement of TransHelp and Caledon Community Services Vehicles	Purchase/replacement of 16 old TransHelp and Caledon Community Services vehicles. The project also included the addition of new vehicles to support client growth due to changes as a result of the Accessibility for Ontarians with Disabilities Act (AODA) and Peel's aging and growing population. The vehicle purchases for Caledon Community Services support added vehicles in the Town of Caledon to provide accessible transportation services to residents.	\$1,191,968.06	\$1,695,000.00	January 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
9875	City of Brantford	Para-Transit Fleet Replacement - Brantford Lift	Purchase of two (2) replacement para-transit buses for Brantford Lift's fleet of specialized transportation vehicles in order to continue to provide acceptable levels of service for the disabled and aged in our community.	\$1,613.58	\$200,000.00	January 3, 2017	December 31, 2018	Ongoing
9831	City of Thunder Bay	Transit Stops Upgrades	Transit stop upgrades to include hard surface mobility pads, to improve accessibility, and shelters to improve stop amenities. Project will also include transit signage at bus stops, terminals and transfer points.	\$21,337.03	\$130,000.00	April 1, 2016	April 1, 2020	Ongoing
9746	City of Kingston	Transit Technology On-board Equipment	Installation and replacement of real-time GPS system and AODA on-board stop announcement system.	\$16,111.48	\$902,009.00	January 1, 2016	December 31, 2018	Ongoing
9741	City of Kingston	Purchase of Expansion Buses for Express Service	Purchase of two new 2016 Novabus Low Floor Series and four new 2016 Novabus LFS Diesel buses to increase frequency on transit express route service.	\$0.00	\$3,401,709.00	January 1, 2016	December 31, 2018	Ongoing
9643	Town of Oakville	Purchase of Conventional Buses to Support New Developments	This project is for the purchase of new smaller capacity buses to allow for expansion of services as the town grows. Service expansion into new developments north of Dundas has recently accelerated and growth is expected to be steady. The 30 foot diesel bus allows for early introduction of transit service into new developments. This will allow for temporary use of roads not necessarily intended for transit in the longer term.	\$239,239.00	\$2,787,069.00	January 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
9605	City of Hamilton	Purchase of 18 New Buses for Hamilton Street Railway (HSR)	Reinvesting in our aging stock of infrastructure with the purchase of 18 60' Articulated CNG powered Low floor Transit Buses to replace retiring 40' Low floor CNG buses. This will address ongoing capacity shortfalls.	\$0.00	\$3,000,000.00	January 1, 2016	December 31, 2017	Yes
9592	City of Ottawa	Baseline Road Rapid Transit Corridor between Bayshore and Heron Stations	This 13.8 kilometre Baseline rapid bus corridor links 24 new transit stations east to west, intersecting with bus and rail stations, without going through the downtown core. The road corridor design accommodates in each direction: two traffic lanes, a median bus-only lane, protected cycle track and sidewalk.	\$0.00	\$6,000,000.00	January 1, 2017	December 31, 2022	Ongoing
9590	City of Ottawa	New Bus Lane on St Laurent Blvd between Innes Rd / Industrial Ave & Smyth Rd / Lancaster Rd	St. Laurent Boulevard between Innes Road / Industrial Avenue and Smyth Road is identified as a Transit Priority Corridor. In order to minimize travel delays and infrastructure costs, an exclusive transit bus lane will be created in each direction, with a raised cycle track in each direction between the bus lane and the sidewalk.	\$3,037,000.00	\$4,657,650.00	January 1, 2016	December 31, 2020	Ongoing
9588	City of Ottawa	Park & Ride Facilities at Innovation Dr & Chapel Hill	Design and construction of the Innovation Park & Ride Facility at Innovation Dr & Terry Fox Dr & Chapel Hill Park & Ride Facility at Navan Rd and Page Rd. Expected Useful Asset Life: 25-30 years	\$290,500.00	\$6,685,863.48	December 31, 2015	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
9587	City of Ottawa	O-Train Trillium Line Track Infrastructure	Track infrastructure for the O-Train Trillium Line includes special track work and Carleton Siding Switch. The O-Train Trillium Line is an eight-kilometre light-rail service running from Greenboro Station in the south to Bayview Station just west of downtown Ottawa.	\$1,297,000.00	\$2,347,979.94	January 1, 2016	December 31, 2020	Ongoing
9585	City of Ottawa	Transit Equipment for St. Laurent, Pinecrest and Merivale Garages	Pinecrest, St. Laurent and Merivale transit garage infrastructure and equipment replacement and refurbishment.	\$0.00	\$4,668,532.72	January 1, 2015	December 31, 2017	Yes
9389	Town of Cobourg	AVL and Web App for Transit System	This tracking device for the transit buses will allow bus riders to check the location of their transit bus on the Town website and gather other information such as delays before they head out to the bus stop. In addition, the 2017 component of this project included automated stop announcements for passengers with visual disabilities.	\$22,982.44	\$32,875.55	September 6, 2016	December 31, 2017	Yes
9288	City of Clarence-Rockland	Bike racks on buses and bus shelter	The Community Services and the Public Transit Advisory Committee had discussions in early 2014 to have Public Transit through Morris Village. A 6 months trial run was done starting November 3, 2014 and the service has not been stopped since we have demand from users and the ridership is better served. Bike racks and bus shelters are now needed to add to the infrastructure.	\$0.00	\$13,434.34	April 18, 2016	January 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
9271	City of Brantford	Bus Stop Accessibility Improvements	Program to continue to make all bus stops within the City accessible by having concrete pads at all locations for our passengers with limited mobility.	\$0.00	\$50,000.00	January 1, 2016	December 31, 2018	Ongoing
9255	City of Brantford	Conventional Transit Fleet Capital Upgrades	Replace major components (engines, transmissions, drive trains) of four conventional transit buses half way through their life cycle in order to ensure that they achieve their full life cycle (12 to 14 years). This capital equipment reconditioning upgrade, which is in addition to on-going, thorough regular routing maintenance, allows the City to maximize each vehicle's life cycle and avoids the need to purchase replacement buses prematurely.	\$50.71	\$200,102.00	February 1, 2016	December 31, 2017	Yes
9254	City of Brantford	Transit Fleet Replacement	Allocation to replace transit fleet as life cycle needs dictate. Two fully accessible replacement buses purchased.	\$0.00	\$1,060,870.00	February 1, 2016	December 31, 2017	Yes
9253	City of Brantford	Para-Transit Vehicle Replacement	Several replacement para-transit vehicles are purchased each year in order to maintain the overall average age and condition of the City's full para-transit fleet and to ensure consistency and quality of our specialized transit service. Four vehicles were replaced this year.	\$389,189.72	\$398,431.00	March 1, 2016	December 31, 2017	Yes
9065	Town of Cobourg	Installation of Transit Shelters	Installation of transit shelters for municipal bus system. This shelter is in an area near a new seniors residence.	\$0.00	\$30,000.00	December 9, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
9062	City of Mississauga	Rehabilitation of Transit Buses	The replacement of 116 transit bus engines and transmissions.	\$0.00	\$2,026,415.95	January 1, 2016	December 31, 2017	Yes
9046	City of Brampton	Terminal Improvements	Involves the construction of a new Operator facility at Mt. Pleasant GO Station to meet current and future transit growth needs in north-west Brampton. The new building will include construction of washrooms and facilities providing a location for operator lunch breaks and reliefs, given its strategic location in the City providing the least impact on service. The new facility will be constructed on Metrolinx property. As such, it will be constructed by them under an agreement with the City.	\$0.00	\$1,000,000.00	January 1, 2016	December 31, 2019	Ongoing
9044	City of Brampton	Purchase of New Buses	Ten low-floor buses will be purchased for growth and replacement needs. A gradual increase in total fleet size is required to meet the expanding needs of a rapidly growing municipality.	\$3,910,052.69	\$5,575,000.00	January 1, 2016	December 31, 2019	Ongoing
9043	City of Brampton	Bus Capital Upgrades	This project involves the refurbishment of 16 buses to meet service needs, improve safety and extend their lifecycle to 18 years. The program will permit transit to maintain current and future service levels.	\$1,703,383.25	\$4,375,000.00	January 1, 2016	December 31, 2019	Ongoing
8991	City of Burlington	Replacement of Conventional Transit Vehicles	In order to maintain transit service levels with minimal downtime for maintenance and repairs, six nine-metre replacement buses will be purchased between 2016 and 2017.	\$866,229.86	\$2,695,500.00	March 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
8927	City of Ottawa	Repair and Rehab of Transit Roadways at Various Locations	This program provides for engineering and rehabilitation to maintain and extent the life of the existing transit roadway infrastructure. The activities include asphalt overlays, rehabilitation of concrete pavements and other surface repairs/rehabilitation works on roadways dedicated to transit and at transit stations.	\$1,321,000.00	\$3,898,622.19	January 1, 2015	December 31, 2020	Ongoing
8926	City of Ottawa	OLRT Transition	This account is linked to the Mobility Matters section of the light rail procurement documents. This project provides the resources to implement the decisions of Council and the Commission connected with the construction and start-up of the Confederation Line. Included are bus detours as sections of the Transitway are closed, customer information and wayfinding, and project management support for OC Transpo business and service delivery changes.	\$4,086,900.00	\$63,637,366.29	January 1, 2013	December 31, 2018	Ongoing
8922	City of Brockville	Transit Bus Purchase (2017)	Two conventional transit buses to be purchased as replacements for vehicles that have reached the end of their useful life. This replacement allows for the continued, uninterrupted provision of transit service to residents.	\$196,845.44	\$196,845.44	January 1, 2016	December 31, 2017	Yes
8782	City of Mississauga	Rehabilitation of Transit Mini Terminals/Bays/Bus Loops	The replacement of bus, stops, bus pads and bus signs along the MiWay Transit routes.	\$12,151.33	\$233,958.00	January 1, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
8780	City of Mississauga	Capital Equipment for Bus Rehabilitation	Mechanic equipment procured for diagnostic and rehabilitation of MiWay Transit service.	\$0.00	\$143,862.00	January 31, 2015	March 31, 2017	Yes
8776	Region of Peel	Accessibility Information Technology	Implementation of software and technology to support the recommendations of the Accessible Transportation Master Plan Service Model.	\$242,793.32	\$925,000.00	January 1, 2015	December 31, 2019	Ongoing
8445	City of Brampton	Refurbishment of Downtown Transit Terminal & Clark Transit Maintenance Facilities	Renovate the existing Downtown Transit Terminal facility for safety purposes, to meet service needs. The Clark Transit Maintenance facility is aging and requires repair & replacement in several areas such as, in-ground hoist replacement; overhead door upgrades etc. These upgrades will enable transit to maintain current and future service levels and to protect corporate assets.	\$422,103.64	\$1,510,000.00	April 1, 2015	December 31, 2018	Ongoing
8431	City of Brampton	Facilities Renovations at 185 Clark Blvd.	General replacements, repair & renovations of indoor assets such as structural, mechanical, electrical & building finishes due to wear & tear, functional obsolescence & customer needs. Complete Fire Alarm System and Public Address System Replacement, Complete Exit Signs and Emergency Light System Replacement, Bus Wash Replacement, Roof Replacement, Replacement of Overhead Doors, Sprinkler System Audit.	\$2,763,192.03	\$5,469,000.00	April 1, 2015	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
8237	City of Hamilton	Purchase of New Buses for Hamilton Street Railway (HSR)	Reinvesting in our aging stock of infrastructure with the purchase of eighteen (18) 60' Articulated CNG powered Low floor Transit Buses to replace retiring 40' Low floor CNG buses. This will address ongoing capacity shortfalls.	\$0.00	\$9,155,000.00	January 1, 2015	March 1, 2017	Yes
7992	City of Mississauga	Rehabilitation & Improvements in Multiple Transit Facilities	Central Transit Facility Terminal LED Lighting Retrofit (including the replacement of 504 metal halide fixtures with new LED fixtures and enhanced lighting controls), Water Supply Line, and Exterior Door Assembly. Malton Transit Facility Expansion and Improvements. Semenyk Court Facility - Washroom replacement and Retaining Wall/Chain Link Fence.	\$124,387.76	\$4,267,113.50	January 1, 2015	December 31, 2018	Ongoing
7933	City of Mississauga	Replacement of Transit Bus Signs	Replacement of bus signage for an expanding MiWay system	\$29,363.79	\$1,200,000.00	January 1, 2014	August 31, 2018	Ongoing
7820	Region of Peel	Mavis Yard Redevelopment for Accessible Transportation	Redevelopment of Mavis facility to accommodate accessible transportation operations. The Facility includes approx. 30,000 sq. ft. of industrial space for vehicle maintenance and cleaning. Also included is admin office space, vehicle fuelling facilities & associated parking for Fleet & employees. The new facility includes many Low Impact Development initiatives such as, rainwater harvesting for use in the wash bay, a green roof and permeable pavers in a portion of the parking areas.	\$9,734,742.22	\$17,001,553.00	January 1, 2014	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
7795	City of Ottawa	Implementation of Fare Control System - Confederation Line Station	This project funds the procurement and implementation of the Fare Control System as approved by the Commission. The Fare Control System includes fare gates, ticket vending machines, and customer help points at all Confederation Line and Trillium Line Stations. These equipment and systems will allow for a safe and efficient transit operation, an easy and intuitive customer journey, and payment with existing fare media as well as providing flexibility for future fare media.	\$6,985,800.00	\$17,565,814.56	January 1, 2015	December 31, 2018	Ongoing
7793	City of Ottawa	Tunney's Pasture Bus Staging Area	At the commencement of revenue service in 2018, Tunney's Pasture Station will become a major transfer point between the Confederation Line and buses serving the west and southwest areas of the City. To accommodate bus routes starting and ending their trips at Tunney's Pasture Station, a Bus Staging Area is required in close proximity to maintain service reliability and keep transit operating costs to a minimum.	\$0.00	\$1,582,820.00	January 1, 2014	December 31, 2019	Ongoing
7792	City of Ottawa	Expansion of Park and Ride Facilities for New Innovation Drive (North Kanata)	Planning, design and construction on existing land to increase Innovation transit park and ride station by 252 new car spaces and improved multi-modal access on Innovation/Terry Fox Drive. Outcome would be to increased ridership.	\$0.00	\$403,209.00	January 1, 2014	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
7521	City of Brampton	Reconstruction of roadway at the Transit Downtown Terminal	Reconstruction of roadway at the Transit Downtown Terminal to improve safety, meet service needs and protect corporate assets. Will permit transit to maintain current and future service levels. Terminal is aging and requires repairs & replacement in several areas.	\$0.00	\$100,000.00	January 1, 2014	December 31, 2018	Ongoing
7518	City of Brampton	Bus Refurbishments	Refurbish buses for the purpose of meeting service needs, safety and to extend their lifecycle to 18 years. This will permit transit to maintain current and future service levels.	\$394,994.80	\$3,134,000.00	January 1, 2014	December 31, 2018	Ongoing
7498	City of Brampton	Traffic Intersection Upgrades for Transit Signal Priority	To provide transit signal priority with traffic intersection upgrades and upgrade to software on Eagle Systems.	\$0.00	\$1,300,000.00	January 1, 2008	December 31, 2018	Ongoing
7104	City of Brampton	Bus Refurbishments	Refurbish buses for the purpose of meeting service needs, safety and to extend their life cycle to 18 years. This will permit transit to maintain current and future service levels.	\$0.00	\$1,275,000.00	January 1, 2013	December 31, 2018	Ongoing
7060	City of Ottawa	Rock Stabilization OLRT Civic Works	This component of the program provides for the engineering & rehabilitation of the West Transitway Infrastructure - Rock wall from Tunney's Pasture to Pinhey Street to allow for improvements needed due to new light rail transit system. The activities are scheduled based on needs identified through the Structures Asset Management programs.	\$0.00	\$283,632.84	January 1, 2013	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
7059	City of Ottawa	Ottawa Light Rail Transit Infrastructure – Tunneys Pasture to Blair Rd	Construction of a new retaining wall to reinforce the weathered rock along the future LRT corridor (Bayview to Tunney's Pasture); water main replacement, sewer separation and road rehab along Queen & Albert Sts; construction of multi-use pathway structure over HWY 417 from Baseball Stadium to Tremblay Rd and linking the community on north side of HWY to LRT station; construction of a combined sewage storage tunnel shaft and connection in multiple locations to avoid future interruption to LRT.	\$0.00	\$52,823,379.37	January 1, 2013	December 31, 2017	Yes
7056	City of Ottawa	Mandatory Enhancements for Six Alstom Diesel Multi Unit Trainsets	Mandatory Operating and Performance Specifications and Enhancements for six Alstom Diesel Multi Unit Trainsets; examples such as Hand/Grip bars, Door Traction, Brake Lock, Emergency Tool Cabinets, GPS Signals, Articulation Panel, Extended Operational EBE Bell, Speed Governor.	\$0.00	\$1,080,690.00	January 1, 2013	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
7055	City of Ottawa	Transitway System Improvements	This project will undertake improvements to the Transitway and associated facilities for the benefit of our customers, operators and network operations. Specifically, work will include any required safety modifications, measures to improve operational efficiency or bus reliability, improving customer facilities, ensuring compliance with regulatory standards and minor infrastructure changes. Safety Modification to Light Rail - Alertness System, Deadman's Handle	\$0.00	\$775,624.00	January 1, 2013	December 31, 2017	Yes
7052	City of Ottawa	Engineering and Renovation of Somerset Street Overpass	This component of the program provides for engineering and renovation of the Somerset Street overpass for the O-Train activities which addresses upgrades to the structure and increase the service life. □ □	\$0.00	\$374,336.20	January 1, 2013	December 31, 2017	Yes
7044	City of Ottawa	Construction of Terry Fox Underpass on West Transitway	The West Transitway - Terry Fox Underpass project is a grade separated crossing underneath Terry Fox Drive and includes a new transitway section (approximately 675 m) between Terry Fox Transitway Station in the east and Didsbury Road in the west. This new Transitway section will become part of the ultimate West Transitway connecting downtown Ottawa and the Kanata area and will provide a high quality rapid transit service on a dedicated transit corridor north of Highway 417.	\$0.00	\$60,079.00	January 1, 2012	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
6906	Region of Peel	TransHelp Vehicle Purchases /Replacement	Replacement of old TransHelp and Caledon Community Services vehicles. The project also includes the addition of new vehicles to support client growth due to changes as a result of the Accessibility for Ontarian's with Disabilities Act (AODA) and Peel's aging and growing population. 35 vehicles will be purchased/replaced.	\$144,663.35	\$3,753,725.00	January 1, 2013	December 31, 2019	Ongoing
6319	City of Brampton	Customer Information Kiosk	Customer information kiosk that will be installed at major terminal points to provide Tranist information to customers. Integrates with the other Transit technological initiatives. □ This will allow Transit to provide its customers with up-to-date info.	\$0.00	\$250,000.00	January 1, 2012	December 31, 2017	Yes
6316	City of Brampton	Automated Vehicle Maintenance Monitoring System	As part of the automated vehicle monitoring system, IT equipment was installed in 10 conventional and 10 Zum rapid transit vehicles as a pilot to monitor the vehicle's maintenance systems for fault and failures in order to successfully avoid possible service interruptions.	\$0.00	\$250,000.00	January 1, 2012	December 31, 2018	Ongoing
6073	City of Ottawa	Construction of West Transitway and Transit Station - Bayshore Station to Moodie	To extend the West Transitway from Bayshore Station to Moodie Drive as an exclusive bus rapid transit facility on the north side of Highway 417. The project involved construction of the transitway, including a transit station at Moodie Drive and an at-grade crossing at Holly Acres Road.	\$12,812,794.00	\$33,251,809.57	January 2, 2012	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
6045	Region of Peel	VCOM Software/Hardware Replacement for TransHelp	This project includes an upgrade of the entire voice radio communication systems for the Region including the two-way radio system TransHelp uses for communication between dispatchers and bus drivers.	\$15,128.93	\$11,389,000.00	January 3, 2012	December 31, 2019	Ongoing
6044	Region of Peel	TransHelp Bus Retrofit	Retrofit of existing rolling stock for system changes/upgrades and accessibility features(e.g. upgraded flooring, stanchions bars etc.). Five (5) buses are retrofitted in this project.	\$26,821.99	\$400,000.00	September 3, 2012	December 31, 2019	Ongoing
5463	City of Kingston	Downtown Terminal Feasibility Study & Construction	The Kingston Transit Downtown Transfer Point (DTP) at the corner of Brock & Bagot Sts. is in the core making it a popular and key connection point between 12 transit routes and allows passengers to transfer between bus routes in a safe and accessible manner. A Municipal Class EA Study was done to address issues with the existing site & passenger travel experience & it was recommended that the DTP remain in current location and be upgraded with accessible benches, shelters, and waiting areas.	\$3,353.49	\$2,200,000.00	January 1, 2011	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
5379	City of Mississauga	Transit GTA Farecard Project	<p>This project is expected to work in conjunction with other transit systems in the GTA to facilitate public transportation in the GTHA, allowing for a seamless, paperless and cashless process.□</p> <p>The project includes the following device installations for full roll-out: Online Devices (devices are permanently connected to the Central System, transmitting data to/from the CS at set intervals), Station Point of Sale Device (SPOS), Card Query Device (CQD). 500 card readers will be installed.</p>	\$114,859.04	\$9,781,000.00	December 20, 2007	December 31, 2019	Ongoing
5362	City of Ottawa	O-Train Service Expansion	To double the frequency of the O-Train services We will purchase six new trains and modify the tracks as well as the facility.	\$0.00	\$60,197,064.74	January 1, 2011	December 31, 2017	Yes
5357	City of Ottawa	905176 LRT (Tunney's to Blair)	The rapid transit network component of the Transportation Master Plan, which included a rail corridor between Tunneys and Blair, with a downtown tunnel and a maintenance and storage facility to be located in the east end. This project is required to address congestion through the downtown core and to increase the capacity of the transit system to accommodate future transit ridership.	\$0.00	\$1,948,202,962.61	January 1, 2011	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
5328	Town of Oakville	Transit Information and Communication System	This system will combine wireless voice and text communications with AVL tracking of buses relative to location, route and schedule; along with real time customer information capability that will allow for automated next stop announcements, pre-boarding announcements and automated customer information boards at stations, terminals and nodes. This technology is required in order for Oakville to be compliant with direction from the Ontario Human Rights Commission and pending AODA legislation.	\$0.00	\$2,809,400.00	March 21, 2011	December 31, 2018	Ongoing
5311	City of Windsor	Transit Windsor Fleet Replacement	Acquisition of transit buses as approved by the Board of Directors and City Council.	\$89,500.00	\$6,150,500.00	January 1, 2009	December 31, 2018	Ongoing
4308	City of Mississauga	Replacement of Transit Operating Systems (TOS)	Replacing the Transit Operating System (TOS) allows for greater tracking of all elements of the transit process, from maintaining the bus fleet to collecting revenue.	\$0.00	\$890,000.00	August 21, 2010	May 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
3424	City of Mississauga	Transit CAD/AVL Automated Stop Announcements	This project is to implement a Mississauga Intelligent Transportation System for Transit (MITST) to provide a proven, efficient and reliable system to meet the needs of Mississauga Transit (MT) dispatchers (controllers), bus operators, supervisors, security enforcement, management, and the travelling public. The system will comply with mandated automated next stop announcement; Provide real-time travel information on any device, any time, any place; Improve service delivery.	\$0.00	\$21,874,566.00	December 31, 2009	December 31, 2018	Ongoing
2054	Region of Peel	TransHelp Information Technology	New computer information systems to support the implementation of Automatic Vehicle Locator (AVL) technology on TransHelp buses. It provides GPS capability for drivers and improves efficiency of vehicle resources by enabling improved dispatching and scheduling processes.	\$2,996.59	\$450,000.00	January 3, 2011	December 31, 2018	Ongoing
1609	City of Brampton	Construction of Bus Storage and Repair Facility	New transit storage and repair facility at 285,000 sq. ft. that will accommodate 200 buses.	\$0.00	\$38,050,000.00	April 1, 2005	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Public Transit								
707	City of Brampton	Smart Bus Technology Installation	To install AVL (Automated Vehicle Locator), using GPS technology, APC (Automated Passenger Count) and MDT (Mobile Display Terminal) on all buses, which will enable Brampton Transit to better manage the system more effectively and efficiently. □ □ □	\$177,554.70	\$7,180,000.00	September 1, 2006	December 31, 2018	Ongoing
639	Regional Municipality of York	York Region Rapid Transit	Gas Tax funds go towards the repayment of debentures used to fund various Transit related capital projects such as, acquisitions of new buses, construction of new garages, enhancements of traffic systems, for the new transit services in York Region.	\$51,312,685.11	\$300,000,000.00	January 1, 2006	December 31, 2024	Ongoing

Total Federal Funds Used: \$118,327,411.92
Total Project Costs: \$2,952,571,239.42

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
11120	Town of Mattawa	Timmins Memorial Park Splash Pad & Accessibility Renovation	Completed the installation of a new municipal splash pad and presently in the process of completing major renovations to the Timmins Memorial Park which include landscaping, fencing, lighting, accessibility to the pad, and most importantly, new fully accessible male and female washrooms/change-rooms.	\$0.00	\$310,000.00	August 15, 2017	October 31, 2018	Ongoing
11106	United Townships of Head, Clara & Maria	Old Mackey Park Play Equipment Installation	The installation of play equipment to increase recreational opportunities for our area youth and children. The playground equipment consists of a double and single slide, climber and overheads from Little Tykes Commercial. This equipment is appealing and creates a sense of community by giving children and families a place to spend time together.	\$4,352.21	\$8,197.42	January 1, 2017	June 22, 2017	Yes
10985	City of Niagara Falls	Construction of Millennium Trail - Section 5	Construction of the Millennium Trail Section 5 along the north side of the OPG Corridor between Dorchester and Drummond Roads. Work includes an asphalt pedestrian / cycle track with connections to Section 6 and Section 1 as well as fencing.	\$0.00	\$2,492,000.00	October 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10745	City of Brampton	Walkway Replacement in Multiple Parks	Walkway Replacement includes removal of existing pathway asphalt, excavation and widening of existing trail to current City standard, placing new CSP culverts to facilitate positive drainage, placing a base of 200mm of recycled crushed concrete, and paving 75mm of HL-3 asphalt to restore the parks' pathway.	\$197,052.32	\$783,039.00	January 1, 2017	December 31, 2019	Ongoing
10741	City of Woodstock	Paving Trails in Southside and Eastwood Parks	126.49m trails in Southside and Eastwood Parks will be paved to provide additional recreation opportunities for citizens.	\$2,000.00	\$17,874.15	June 9, 2017	December 31, 2017	Yes
10736	Township of Clearview	Build new dog park	Built a fenced dog park 525m in circumference with a gravel/dirt parking lot and a water service with lateral from water main.	\$43,639.31	\$43,639.31	September 1, 2017	November 30, 2018	Ongoing
10723	Township of Frontenac Islands	Construction of Howe Island Trail Parking Lot	To create new parking lot for trail users. 20m x 40m surface with 300 mm of granular B stone and 150mm of granular M stone. □ To stop vehicles from parking on the side of the road for their safety and the safety of motorists.	\$15,005.00	\$15,005.00	July 10, 2017	August 18, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10716	Town of Hearst	Replacement of Ice Plant Compressors & Heating unit in Claude Larose Rec center	At the beginning of the hockey season, there was a major break in the iceplant that prevented the Town to get the ice ready in time. The four compressor had to be taken apart and after trying to repair, only 2 out of the 4 where still in working order. In addition, we replaced a heating unit which was installed in 1979. These improvements should ensure continuity of the service to our residents and save on energy consumption.	\$149,813.39	\$167,455.88	March 3, 2017	December 31, 2017	Yes
10714	City of Sarnia	Clearwater Arena Equipment & Renovations	The Clearwater arena received a new roof, HVAC unit and exhaust fan, compressor, sound equipment, bracing, and cold floor pump. The washroom was also renovated to meet accessibility standards.	\$100,999.65	\$240,000.00	January 1, 2016	December 31, 2017	Yes
10695	City of Quinte West	Duncan McDonald Arena Improvements	To purchase an ice rink floor cover that will quickly and efficiently allow the Duncan McDonald Arena to become a multi-purpose venue capable of hosting trade shows, concerts and other special events. Also, upgrade of the existing sound system in the Duncan McDonald Area to provide additional sub-woofers, digital processor/amp and retuning of the system to ensure it operates efficiently with the new components installed.	\$221,768.41	\$221,768.41	February 1, 2017	April 28, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10673	Municipality of Red Lake	Construction of Splash Pad and Other Improvements to Centennial Park (2017)	<p>Construction of a Splash Pad and addition of Recreation Equipment as a continuation of the development and expansion of Centennial Park. Centennial Park now consists of walking trails, skateboard pad, recreation equipment and splash pad. The park is surrounded by the Red Lake Heritage Center, Ball Field and Community Rec Center. □</p> <p>The facility had it's grand opening on July 1, 2017 (Canada's 150th Birthday). □</p> <p>Addition of this facility has been very well used since it's opening.</p>	\$362,829.67	\$402,906.37	April 17, 2017	December 31, 2017	Yes
10670	Municipality of South Dundas	Replacement of Iroquois Civic Centre Roof	<p>Replacement of the Iroquois Civic Centre roof will include engineering, inspection and construction costs. The components to the project are: replacement of the lower roof surface, inspection and repairs to the top roof units & inspection of the upper roof surface. The renovations to the roof will extend the life of the community centre and allow for continued public use.</p>	\$0.00	\$400,000.00	September 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10651	Municipality of Port Hope	Replacement of Rink Boards at the Jack Burger Sports Complex & Caroline Street Park	This project is to replace the wooden supports and boards at the Jack Burger Sports Complex that were installed in 1978 with a new aluminum system, boards and glass to comply with the current glass height CSA standard. The current rink board and glass system will be re-purposed and installed at the Caroline Street Park outdoor rink. The upgrade will increase the useful life at both facilities, increase safety and decrease maintenance costs.	\$33,200.00	\$200,976.00	March 31, 2017	July 31, 2017	Yes
10607	City of Thunder Bay	Construction of Splash Pad at North End Rec Centre	Build a Splash Pad at the North End Rec Centre recreation hub.	\$89,991.00	\$635,253.00	March 1, 2017	September 30, 2021	Ongoing
10577	City of Welland	Improved accessibility at City Swimming Pools	City continues to improve accessibility at the City's swimming pools to comply with Accessibility Act and create a safe environment for citizens. Access ramps are being installed at pools and their change rooms throughout the City.	\$24,884.24	\$100,000.00	August 3, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10542	City of Dryden	Dryden Pool & Fitness Centre Exterior Wall Replacement	Based on an engineering evaluation of the pool facility it was determined that issues with the building envelope needed to be addressed prior to any interior HVAC modifications. Specifically, the Pool's West wall needed to be investigated based on potential vapor barrier issues and brick wall failure (brick's falling). This issue became a high priority from a safety perspective as well as address any potential damage due to moisture. Post investigation resulted in the need replace the wall.	\$58,100.00	\$60,000.00	June 1, 2017	November 30, 2017	Yes
10473	Township of Hornepayne	Installation of Automatic Doors in the Community Arena's Main Entrance	The main objective of this project is to make the main entrance to our Community Arena accessible by installing automatic doors. The upgrade will increase usage with easy access to the Arena, Curling Club, Fitness Facility & Canteen, and the facility is often used for special occasions and celebrations. Being more accessible will also help to reduce social isolation and improve the mental and physical health of all users.□	\$11,983.62	\$24,843.62	August 1, 2017	December 31, 2017	Yes
10470	Municipality of Southwest Middlesex	Replacement of Arena Boards	We had to remove the old arena boards due to rot and replace with a new dasherboard system.	\$131,442.38	\$197,163.58	June 1, 2017	September 1, 2017	Yes
10437	Town of Ajax	Audley Recreation Centre Phase 2	44,800 sq ft expansion to an existing recreation facility that will provide an active living studio, change rooms, multi-functional space for programming for all ages, community rooms, and a branch library.	\$45,050.99	\$42,870,700.00	June 1, 2017	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10367	City of Cambridge	Replacement of Play Structures in multiple Playgrounds	Replacement of various play structures throughout the city (which are no longer CSA Z614-14 compliant), with new structures that have a few accessible components to help meet accessibility requirements. Playground surfacing will also be upgraded with an accessible engineered wood fiber surfacing making it more accessible. Replacement of play structures will reduce current injury risks and provide area residents with a well designed and compliant play structure that can be properly maintained.	\$239,166.00	\$431,754.00	January 1, 2017	December 31, 2018	Ongoing
10366	City of Cambridge	Centennial Park Rehabilitation	Rehabilitation of Centennial park including, replacement of aged and failing staircases, replacement of railings, elimination of heaved walkway trip hazards, repairs of collapsing decorative walls, re-planting of overgrown site-lines and vistas, including the lighting of the Gore Pergola and upper lookout. Rehabilitation of park will improve pedestrian safety.	\$10,988.00	\$200,000.00	January 1, 2017	December 31, 2018	Ongoing
10334	Township of Warwick	Watford Arena Improvements	Installation of a Generator at the Watford Arena, which serves as the primary collection point for the community and any stranded travellers in the event of an emergency like flooding or blizzard.	\$100,340.00	\$100,340.00	May 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10333	City of Brampton	Rehabilitation-Expansion-Accessibility of Multiple Playgrounds & Walkways	Replacement of existing play structures, trails & pathways to meet current standards & update aging infrastructure.	\$483,625.00	\$2,901,750.00	January 1, 2017	December 31, 2017	Yes
10331	City of Brampton	Repair-Replacement-Renovation of Multiple Recreation Centres	Project work includes structural, mechanical, electrical works, building finishes, furnishings & equipment replacement due to wear & tear, functional obsolescence and customer need in the following recreation centres: □ Brampton Soccer Centre, Earncliffe RC, Greenbriar RC, Jim Archdekin RC, Loafer's Lake RC, Memorial Arena, Terry Miller RC.□	\$1,877,007.47	\$9,896,000.00	January 1, 2017	December 31, 2018	Ongoing
10304	City of Clarence-Rockland	Construction of a Splashpad Shelter for Simon Park	The Rockland Optimist Club approached the City in order to share the cost for the construction of a shelter near the splashpad. A 20 feet by 30 feet gazebo type structure will be constructed in order to give a covered area for the park users.	\$6,902.59	\$31,902.59	June 1, 2017	December 22, 2017	Yes
10302	Township of Red Rock	Upgrades to Red Rock Marina	Upgrades to the gas dispensing units at the Red Rock Marina waterfront	\$4,585.92	\$4,585.92	June 19, 2017	July 31, 2017	Yes
10299	City of Kitchener	South Kitchener District Park	A district park is planned for the southwest area of the City to address park and sport needs from population growth, and community program growth and flexibility.	\$350,000.00	\$17,353,370.00	April 1, 2014	June 30, 2025	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10298	City of Kitchener	Kiwanis Park Pool Renovation/Upgrades	The man made lake (pool) at Kiwanis Park was built in 1968, is 350 feet long and 175 feet wide, and holds 3.5 million litres of water. Legislated requirements from the Ministry of Health require significant upgrades to the filtration system, water volume circulation and infrastructure piping. This requires the complete removal and replacement of the existing basin and infrastructure.	\$500,000.00	\$3,942,025.00	June 16, 2016	June 30, 2018	Ongoing
10297	City of Kitchener	KMAC Twin Pad Rink Replacement	The Twin Pad arenas were built and operational in November of 1987. Both rink floors have extensive use, and show cracks in the surface and deterioration in the piping and headers. Industry standard for life expectancy of a rink floor is 25-30 years.	\$1,150,000.00	\$2,353,020.00	March 27, 2017	June 30, 2018	Ongoing
10274	City of Peterborough	Kinsmen Arena - Refrigeration Room Equipment Upgrade	Replacement of the shell and tube chiller; Upgrade/replacement of condenser water tank and one brine pump; Replacement of water level float assembly and cold water valves; New plate heat exchanger for compressor cooling; New heating rooftop heating units to serve the viewing lounge area; New heating/cooling make-up-air units to serve the dressing rooms; and BAS upgrade.□	\$414,826.94	\$590,526.94	April 10, 2017	April 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10216	Municipality of Port Hope	Wladyka Park Washroom and Shelter Replacement	This project will include the demolition and replacement of the existing male and female washroom facility and sun shelter at Wladyka Park. A family accessible washroom will also be added. The facility was built in the mid '70's and has deteriorated. New construction will consist of modernization of the washrooms to improve service to the entire community, improve regional tourism draw, decrease operational and maintenance costs, increase attendance and improve accessibility.	\$0.00	\$200,000.00	March 31, 2017	April 30, 2018	Ongoing
10214	Municipality of Port Hope	Town Park Ball Diamond Upgrades	Due to aging infrastructure, upgrades are needed to enhance the Town Park ball diamonds to improve safety and standardize the playing area. The current fencing and dugout structures have been in existence since the 1970's and are deteriorating. This project will include replacing and standardizing the outfield and sideline fencing and replacing the backstop.	\$15,000.00	\$76,108.59	March 31, 2017	December 31, 2018	Ongoing
10122	Town of Orangeville	Construction of Lion's Sports Park	Construct two soccer fields, fitness stations, trails, play area upgrade, field house and washrooms at Lion's Sports Park.	\$8,034.39	\$1,526,902.31	April 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10112	Town of Goderich	Revitalization of Goderich Recreation Park	Renovation of 2 baseball diamonds and a soccer pitch, construction of a third ball diamond and a skate park. An accessible playground, pavilion, improved green space and picnic areas are also elements of this revitalization project.	\$100,000.00	\$3,847,710.00	October 2, 2017	December 31, 2023	Ongoing
10102	City of Guelph	Replacement of Play Structures in Multiple Locations	Replacement of play structures at 12 parks mentioned below: Carter Park/Centennial Park/Hugh Guthrie Park/Jenson Boulevard Park/Guelph Lake/Kimberley/Waverley/Springdale/Mollison /Oak Street/West End Community Centre/Riverside Park.	\$177,945.09	\$2,121,300.00	January 1, 2016	December 31, 2018	Ongoing
10092	City of Barrie	Expansion of Centennial Park Infrastructure	Expansion of Centennial Park, including implementation of renewed pathways to separate pedestrians from cyclists and improve accessibility; construction of new boardwalk between the beach and parkland; electrical and water fountain servicing; pathway lighting, and irrigation for Centennial Park. Park improvements will allow this major community park to function at optimum levels, and provide residents and visitors with a beautiful recreational area in the heart of the City's downtown.	\$740,037.76	\$3,730,208.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10042	Town of Kirkland Lake	Elevator Modernization in Allen Ave. Community Complex	The Community Complex consists of 2 floors with multiple stairways and one elevator that allows access to the basement. The basement has a large gym with cardio & strength equipment and an additional gym geared to seniors & women, squash courts, office space, change rooms, storage areas & arena dressing rooms. Our elevator was closed by TSSA in 2016 since it no longer adheres to new safety regulations and a new one had to be put in.	\$0.00	\$147,896.00	March 31, 2017	December 31, 2018	Ongoing
10033	City of Clarence-Rockland	New Park Construction at the corner of St-Jean and Jérôme-Corbeil	The City owns a 8 acres park at the corner of St-jean and Jérôme-Corbeil. The development project will consist of the construction of an outside rink and ice trail with the installation of the appropriate lighting and signalisation. Bench, shelters and trees will be added to the landscape of the park.	\$928.46	\$285,000.00	June 5, 2017	December 21, 2018	Ongoing
10030	City of Clarence-Rockland	Replacement of Outdoor Rink Boards at Dalrymple Park	The outside rink boards at Dalrymple park needs to be replaced	\$0.00	\$21,166.09	May 23, 2017	February 28, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10020	City of Sarnia	Park Infrastructure Upgrade Canatara Beach and Park	This is an ongoing project to rehabilitate and upgrade aging parks infrastructure including picnic shelters, washroom facilities, park utilities (sewer, water, electrical), lighting, amenities, playground equipment, trails, pathways, beaches, and park signage within the City of Sarnia. In addition, a Park's CPTED (Crime Prevention Through Environmental Design) Program will be completed in collaboration with Sarnia Police Services providing new tools to increase park safety.	\$150,000.00	\$162,329.68	January 1, 2017	December 31, 2017	Yes
10015	Township of North Frontenac	Clarendon Miller Community Hall upgrades for Accessibility and Better Drainage	To provide drainage and an accessible surface by applying 50ml HL3 Hot Mix Asphalt to approx. 2780 sq.m. at the Clar-Miller Community Centre. This will stop the water from running into the park and playground area and provide a smooth surface for individuals with wheelchairs, walkers etc. to access the Community Centre, rest area, walking trail, war memorial and playground. The playground area, walking trail & War Memorial were made possible with FGT dollars in 2014/15.	\$0.00	\$53,643.80	June 2, 2016	October 20, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
10000	City of Barrie	Renovation of Queen's Park Washroom Facility	A Building Condition Assessment has identified that the existing washroom facility is in poor physical condition. Repair and replacement of the roof and exterior envelope of the building, as well as upgrades to the ventilation, electrical, and plumbing systems, will return the washroom to the level of service residents expect of community parks. It will ensure the safety of public and staff who use or maintain the building, and reactive maintenance needs will decrease.	\$17,194.66	\$321,816.00	January 1, 2016	December 31, 2018	Ongoing
9986	Township of Woolwich	St Jacobs Arena Infrastructure Improvements	The project involves the removal and replacement of the Exterior Steel Siding; the replacement of the Main Refrigeration Electrical Panel and Control and the aged dehumidifier unit resulting in improved energy efficiency; a floating head pressure control system will be installed in the refrigeration unit to optimize its operation and minimize energy used. Removal and replacement of the BAC Evaporative Condenser.	\$195,297.11	\$351,895.55	April 26, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
9908	City of Mississauga	Replacements and Improvements at Streetsville Memorial Park, Clarkson Community Centre, etc.	Replacement and Improvements at Parks and Community Centres: Emergency Shelters at Grove CC, Clarkson CC and Malton CC, Roof Replacements at Vic Johnson Arena, Clarkson CC. Replacement of core infrastructure/ facilities essential to park operations that have reached the end of their lifecycle including: Playground redevelopment; Tennis Court Reconstruction; and Park facility rehabilitation.	\$1,817,227.61	\$7,923,152.70	January 1, 2017	December 31, 2019	Ongoing
9806	City of Thunder Bay	Recreational Facilities Upgrades	Renovations in various facilities to address structural, health and safety, and customer functionality needs. Structural repairs to Bleacher area, re-pointing & caulking of interior block work; exterior painting, re-capping of pilasters; new rubber flooring in washrooms & corridor, new sound system; upgrades to washrooms and mechanical upgrades to shower areas; interior renovations to Locker Rooms; new family spa and saunas on pool deck.	\$299,095.83	\$583,053.00	March 31, 2016	March 31, 2020	Ongoing
9800	City of Thunder Bay	Improvements to Playgrounds & Recreational Trails at Various Locations (2016)	Project scope includes design and enhancements to surfaces and playground equipment at Anten Parkette and Minnesota Park and resurfacing of Trowbridge trail system, along with design changes to encourage wider use. Purpose is to renew and enhance infrastructure to improve usage levels and encourage active citizens.	\$15,757.60	\$350,000.00	March 1, 2016	September 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
9793	City of Vaughan	Oakbank Pond Park Boardwalk Reconstruction & Park Concrete Walkway Rehabilitation	Replacement of deteriorating boardwalk including new railing, grading, site furnishing and associated works. Rehabilitation of several Parks walkways which have cracked or heaved representing a significant hazard to park users.	\$13,267.45	\$1,045,787.00	January 1, 2016	December 31, 2019	Ongoing
9783	Township of Otonabee-South Monaghan	OSM Memorial Community Centre Revitalization Project	The proposal is to combine Keene arena and curling plants into one system which is energy efficient and meet current standards. The use of the Freon will be discontinued. Removal and reconstruction of the floor is being proposed in conjunction with the ice plant replacement. The project will improve the insulated value to protect and maintain the ice. Structural deficiencies in the mechanical/plant wing of the building will be corrected.	\$206,069.87	\$2,015,713.00	April 1, 2017	December 31, 2017	Yes
9697	Town of Whitchurch-Stouffville	Expansion of Whitchurch-Stouffville Leisure Centre	Expansion of the Leisure Centre to accommodate growth in the community. Project includes expansion of the Library and will include the Latcham gallery.	\$908,777.66	\$6,330,000.00	August 31, 2016	August 3, 2018	Ongoing
9664	Municipality of Charlton and Dack	Replacement of the Charlton Boat Marina	Replacement of the Charlton Boat Marina including making it accessible and expanding hydro access.	\$25,000.00	\$52,751.13	March 1, 2017	December 31, 2017	Yes
9645	Town of LaSalle	Construction of an Accessible Splash Pad and Playground at Vollmer Recreation Complex	The construction of an accessible splash pad and playground at the Vollmer Recreation Complex. This will provide a free recreational service for residents and visitors of all abilities.	\$708,980.29	\$708,980.29	March 13, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
9600	Town of Latchford	Dock Repair at Bradley Ave	We have a dock down on our lakefront that is in need of replacement. People dock their boats at it and many kids also swim from the dock.	\$10,990.08	\$10,990.08	June 1, 2017	June 30, 2017	Yes
9487	City of Oshawa	Recreation / Community Centre Stair Replacement	Further to an inspection by City staff and subsequent investigation by consulting engineers, this project is to remove and replace the interior stairs in the lobby leading into the fitness facility. The stairs are part of the original building construction and they're showing signs of large concrete delaminations and cracking. Replacement of the stairs is required for safety to staff and facility users.	\$103,601.98	\$159,835.22	January 1, 2016	December 31, 2017	Yes
9478	City of Pickering	Pickering Recreation Complex Capital Enhancements and Retrofits	Retrofits include HVAC replacement and installation of over 40 skylights over the main lobby and mezzanine spaces. Objective is to increase usage and life of recreation facility. 2017 works include electrical system sub metering, weight room lighting improvement, evaporator condenser tower replacement, O'Brien change room RTU-4 replacement.	\$77,245.00	\$520,000.00	July 4, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
9477	City of Pickering	Civic Complex, Brougham and Claremont Community Centres Rehabilitation and Retrofits	Retrofits projects at the Civic Complex, Brougham and Claremont Community Centres. The Civic Complex project includes replacement of the supply and return fan (SF1&2 + RF1&2) serving the main lobby area on both floors, backup boilers replacement. Brougham Hall and Claremont Community Centres project is related to the light fixture replacements. □	\$20,616.58	\$380,000.00	December 19, 2016	December 31, 2018	Ongoing
9403	Municipality of Clarington	Replacement, Retrofit or Refurbishment of Energy Systems in Community Facilities	To replace, retrofit or refurbish existing elements of various arenas and facilities. Courtice Community Centre - HVAC Roof top unit #5 - Library Courtice Community Centre - HVAC Roof top unit #4 - Library Courtice Community Centre - Makeup Air unit #1 Rickard Recreation Complex - Refrigeration Plant Main Controls Upgrade South Courtice Arena - Heat Pump Compressor Partial Replacement Bowmanville Indoor Soccer - Roof Repairs Newcastle and District Recreation Complex - Roof Repair	\$0.00	\$185,859.92	July 4, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
9397	Town of Atikokan	Recreation Wellness Centre	Revamp two existing facilities (pool and arena) into a multi-purpose community wellness centre. Two separate existing buildings were joined together with upgrades to each building including the refrigerated floor system, boards, glass, etc. also expanding and modernizing the current facility size. Renewing, rehabilitating and modernizing the facility allows for higher levels of participation, economic stimulus and improves energy efficiencies.	\$0.00	\$5,500,000.00	June 30, 2016	December 31, 2023	Ongoing
9289	City of Clarence-Rockland	Installation of lights at Hammond Tennis Court	A set of lights are being installed at the new Hammond tennis court to enable users to play tennis during evenings.	\$3,309.30	\$44,859.19	May 2, 2016	December 29, 2017	Yes
9182	City of Cambridge	Replacement of Victoria Park Play Structure	Replacement of a no longer CSA compliant, 30 year old play structure with failing wooden structural components. The replacement structure is to be designed to complement the heritage neighborhood it serves. It will meet AODA public spaces and playground specifications by having a rubberized surface below it, and have an accessible route access with accessible site furnishings	\$3,502.00	\$231,502.00	January 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
9179	City of Cambridge	Forbes Park Revitalization	This project will focus on improving and updating many features located within Forbes Park. During Phase 1 the focus will be on improving the accessibility of the Park. This will be done in a number of ways. The current washrooms will be remodeled/renovated to provide accessible access to all patrons of the Park. Pathways and parking lot issues will also be addressed within Phase 1. Drainage issues within the Park will also be considered during Phase 1.	\$0.00	\$375,000.00	January 1, 2016	December 31, 2018	Ongoing
9177	City of Cambridge	Churchill Park Rehabilitation	Replacement of a 40 year old children's spray pad due to failing plumbing and concrete components and addition of a service hut to contain controls. The replacement structure is to be designed to complement the park that it serves; Churchill Park. The park was developed in the mid 1960's and contains a Centennial legacy structure of a waterwheel. The spray pad replacement will meet AODA public spaces specifications by having an accessible route access and accessible play feature	\$6,333.00	\$171,954.00	January 1, 2016	December 31, 2017	Yes
9170	City of Cambridge	Replacement of Newland Pool Liner	Replacement of 15 year old liner which has reached its life expectancy. Liner is currently beyond patching and repair work due to the outside elements.	\$90,577.00	\$100,641.00	January 1, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
9163	City of Barrie	Tennis Court Rehabilitation in Multiple Locations	The tennis courts at Eastview Park, Redpath Park and Greenfield Park will be replaced where there is physical deterioration of existing facilities. Also included is the upgrading of the lighting system to LED, replacement of deteriorated fencing, replacement of the asphalt surfacing, new nets and tensioning mechanisms. The Queens Park project is a full replacement of 3 asphalt courts, new set of posts and nets, and installation of new fencing mesh.	\$163,343.84	\$600,000.00	December 31, 2015	December 31, 2018	Ongoing
9029	City of Brampton	Renovation of various Recreation Facilities	Replacement, repair, and renovations at the following recreation facilities: Brampton Soccer Centre, Chinguacousy Park, Chris Gibson RC, Earnscliffe RC, Memorial Arena, Peel Village Golf Course & FCCC Senior Centre. Scope of work includes structural, mechanical, electrical, building finishes, furnishings & equipment replacement due to wear and tear, functional obsolescence, and customer need.	\$2,036,267.47	\$5,470,000.00	January 1, 2016	December 31, 2019	Ongoing
9023	City of Brampton	Outdoor Recreation Amenity Improvements	Replacement of play structures, trails & pathways to meet current standards & update aging infrastructure. Installation of new shade structures in city parks. To expand the open space at Rosalea Park & replace existing furniture & signage.	\$489,942.12	\$2,975,000.00	January 1, 2016	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
8994	Municipality of North Perth	Steve Kerr Memorial Complex	The Municipality of North Perth is replacing the current Listowel Memorial Arena with a new complex called the Steve Kerr Memorial Complex. The new facility will better meet the needs of the community in a new location with additional feature for health and fitness and community events. The construction of the new complex was substantially complete at the end of 2017 however the playing field development and outside work remains to be completed in the summer of 2018.	\$837,377.22	\$13,750,000.00	January 1, 2015	December 31, 2018	Ongoing
8953	Town of Georgina	Pefferlaw Ice Pad - Roof enclosure	A roof to be constructed over the Pefferlaw Ice pad. Even with artificial cooling system, sunlight can deteriorate the ice quickly and a large snow fall can be difficult to keep the surface clear. A roof would extend the winter season and provide protection from rain in summer months. It increases the functionality and make significant economic impact to Pefferlaw residents.	\$202,312.21	\$1,053,771.00	April 30, 2016	December 31, 2018	Ongoing
8817	Township of Warwick	Watford Park Facilities upgrade	Total replacement of all decaying/rotten wooden bleachers at the Watford Park ball diamond. The new bleachers were constructed from a high grade aluminium and therefore should last for a considerably long time before another replacement will be due. Rebuild of BMX Park with wood kickers. Replaced the condensed chiller header 6" pipe that had rotted and overhauled top-end of compressor.	\$0.00	\$50,928.39	May 11, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
8566	City of Brampton	Installation of Shade Structures	To install permanent shade structures throughout the City.	\$0.00	\$935,000.00	April 1, 2015	December 31, 2018	Ongoing
8522	Town of Cobalt	Municipal Fitness Facility	This recreation facility project was for our municipal gym which provides affordable access to a health and fitness centre for local residents. The cost associated with this project was for the purchase of commercial grade treadmills, which were greatly needed, as our equipment advisor reported that the facility's cardio equipment experiences more use than in any of the other facilities.	\$0.00	\$1,552.00	June 2, 2014	June 18, 2018	Ongoing
8447	City of Brampton	OAR-Playstructure/Playground Surfacing	The replacement of ten (10) playstructures throughout the City. The playstructures have been prioritized from a detailed audit assessment / and from a number of grandfathered CSA infractions to meet current industry standards.	\$59,497.03	\$1,095,000.00	April 1, 2015	December 31, 2018	Ongoing
8438	City of Brampton	Complete Renovation of Cassie Campbell Recreation Centre	To provide approximately 2,000 square feet of space to support current and future program requirements at Cassie Campbell Recreation Centre. The project is to extend the existing administrative space to include: Space to accommodate new work stations to make a direct connection with the existing functions, a meeting room, storage, an enclosed office, and a staff lunch room.	\$407,209.63	\$2,024,000.00	April 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Recreation								
8437	City of Brampton	Renovations at Century Gardens and Chinguacousy Park	General replacements and renovations of indoor assets such as structural, mechanical, electrical & building finishes due to wear & tear, functional obsolescence & customer needs.	\$460,259.23	\$3,160,000.00	April 1, 2015	December 31, 2018	Ongoing
8310	City of Kitchener	Upper Canada Park Redevelopment	The redevelopment of the district park would address aging park infrastructure, insufficient ball diamond capacity and inefficient/undersized diamonds by re-aligning and improving field conditions. Development would include upgraded ball diamonds, park washrooms, parking lot, trails access, connectivity to the community centre and shared park amenities.	\$285,695.00	\$2,561,809.00	April 15, 2015	November 30, 2018	Ongoing
8194	Town of Richmond Hill	Ed Sackfield Arena Twinning	The Ed Sackfield Arena Twinning Project will result in the addition of another ice pad in Richmond Hill providing better options for being active and involved.	\$2,005,425.00	\$27,114,000.00	April 1, 2014	December 31, 2018	Ongoing

Total Federal Funds Used: \$19,291,671.58

Total Project Costs: \$187,323,211.13

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Regional and Local Airports								
10851	City of Oshawa	Airport Runway Rehabilitation	The Runway Rehabilitation project includes excavation and placement of a new granular base /asphalt; painting runway markings; replacement of runway lighting with LED lighting; construction of a noise berm along the Jane Street Community Buffer Area; and construction of the Runway End Safety Area (RESA).	\$1,000,000.00	\$6,000,000.00	January 1, 2017	December 31, 2018	Ongoing
10672	Town of Hearst	Replacement of roof shingles at Municipal Airport Terminal	Existing shingles were last replaced nearly 30 years ago. A qualified contractor was selected following quotation requests. New asphalt shingles were installed in fall of 2017.	\$13,231.05	\$14,692.49	September 1, 2017	October 20, 2017	Yes
10540	City of Dryden	Airport Runway Crack Sealing & Replacement of Terminal Groundside Door	Crack sealing will extend the life expectancy of the Runway by preventing moisture entering the sub-base granular material during extreme climatic conditions. As per the Safety Management Plan, the Airport is required to maintain the runway & meet its primary obligation to ensure the safety of all Aircraft using the Runway. □ The Groundside Public Doors have been in service since 1984 and need to be replaced. The units are currently functional but have surpassed their life expectancy.□	\$36,942.00	\$52,742.00	June 1, 2017	June 30, 2017	Yes
9532	Town of Kirkland Lake	Runway Resurfacing at Kirkland Lake Airport	Airport resurfacing. The area resurfaced is 1,100 metres long and 30 metres wide.	\$61,056.04	\$120,000.00	July 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Regional and Local Airports								
9110	Municipality of Killarney	Airport Infrastructure Rehabilitation & Resurfacing	To retain the services of a firm to provide a Pavement Rehabilitation Design for Killarney Municipal Airport. The runway is approximately 1,067 m long and 23 m wide with a 61 m overrun at both ends. The report is to provide results of the pavement condition/pavement drainage system and to develop recommendations for the proposed rehabilitation of the runway pavement structure. Following the geotechnical investigation it will be determined the most feasible/cost effective method to improve safety	\$0.00	\$900,000.00	July 1, 2015	December 31, 2028	Ongoing
9109	City of Peterborough	Construction of Apron/Taxiway East of Airport Road (Airport Industrial Park)	Construction of an apron/taxiway to facilitate the development of airside industrial lots on the east side of Airport Rd at the Peterborough Airport as part of Airport Industrial Park development.	\$20,829.00	\$4,850,000.00	March 31, 2016	December 31, 2018	Ongoing
8145	City of Oshawa	Airport Tree Removal, Tree Trimming, Sign Relocation and Sign Replacement	This project is required to comply with new Federal Airport regulations. The regulation affecting signage stipulates the distance that directional signs must be from the active runways. In order to comply with the regulation, some signs will have to be relocated and some signs will need to be replaced. The regulation also dictates the height of trees surrounding airports. In order to comply with this regulation some of the trees will have to be trimmed and others will have to be removed.	\$18,082.56	\$244,102.04	January 1, 2015	December 31, 2017	Yes

Total Federal Funds Used: \$1,150,140.65

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
-------------------	---------------------------	----------------------	----------------------------	--------------------------	---------------------------	-------------------	---------------------------	------------------

Regional and Local Airports

Total Project Costs: \$12,181,536.53

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Short-Line Rail								
10995	Town of Cochrane	Construction of a Multi-Modal Yard	Construction of a multi-modal yard featuring infrastructure and equipment to trans-load to and from truck and rail, to serve existing industrial private sector needs. The project included various site improvements, as well as infrastructure and equipment used for material handling. Lock-blocks were built to store grinding steel media, a mobile fuel pump and a crane equipment with a magnet have also been purchased to perform trans-load functions.	\$201,224.67	\$1,430,000.00	January 1, 2017	December 31, 2020	Ongoing

Total Federal Funds Used: \$201,224.67
Total Project Costs: \$1,430,000.00

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
11105	United Townships of Head, Clara & Maria	Bissett Creek Landfill Expansion	There are only two active landfills in the Township and based on average deposition rates, it's estimated that both will close in 2030. To address the long-term needs of the Township beyond this period, a Consultant has been hired to give us advice on the expansion of our existing Bissett Creek waste disposal site and services to meet future needs. Based on their advice and MoE approval, expansion work will be undertaken.	\$8,591.61	\$9,540.59	January 1, 2017	December 31, 2019	Ongoing
10901	Town of Richmond Hill	Installation of Recycling and Waste Containers at Parks, Mailboxes & Downtown	Following successful pilot projects, Richmond Hill is installing recycling and waste containers in parks, at mailboxes, and in the downtown to increase community waste diversion.	\$132,475.00	\$500,955.00	January 1, 2017	December 31, 2018	Ongoing
10827	City of London	Installation/Replacement of Waste Diversion Infrastructure	To install/replace waste diversion infrastructure works at EnviroDepots, Household Special Waste Depots, Material Recovery Facility including surface water control structures, fencing, retaining walls, etc. Works are required to stay in compliance with Environment Compliance Approval, meet regulatory requirements and/or ensure residents have access to cost effective diversion facilities. In 2017, the above noted waste diversion infrastructure assisted with the diversion of approx. 72,000 tonnes.	\$1,945.44	\$206,800.00	March 13, 2017	August 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
10679	Town of Hearst	Purchase of Recycling & Waste Containers	The Town of Hearst has introduced a new solid waste management bylaw with the purpose of updating policy for the reduction of waste and diversion of recyclables. The municipality has purchased a total of 6,100 containers to facilitate recycling and therefore increasing diversion.	\$36,450.00	\$424,512.07	January 1, 2017	December 31, 2017	Yes
10677	Town of Hearst	Waste Disposal Site Study & Curbside Waste Audit	The Waste disposal site study has determined the remaining capacity of the existing landfill site as well as provided an updated Operational Plan along with suggested best practices for the daily operation of the landfill site. The Curbside waste audit determined the amount of recyclables contained in 100 households. This study followed industry practice for the count and measurement of the various recyclable streams.	\$28,686.15	\$32,126.70	March 1, 2017	December 1, 2017	Yes
10529	Town of The Blue Mountains	Installation of Household Hazardous Waste Structure	The installation of a hazardous waste sorting and storage area in the form of a lean to roof and enclosure will provide spill containment and safe storage of waste material prior to sorting. The existing metal bins acquired in 1994 pose problems such as moisture, failing floors and poor ventilation and functionality for staff. The incoming hazard waste is not protected from the elements. This solution will improve employee efficiency and safety.	\$50,944.37	\$69,200.00	October 31, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
10502	Township of Chapple	Hydrogeological Study of Shenston Landfill	As per order of Ministry of Environment, the municipality hired TBT Engineering to complete a Hydrogeological Study to assess groundwater conditions at Shenston Landfill. As part of Asset Management, the municipality will develop a monitoring program, determine a Contaminant Attenuation Zone (CAZ) and determine a Reasonable Use Concept for the operations of the landfill.	\$39,177.60	\$39,177.60	March 14, 2017	December 31, 2018	Ongoing
10398	City of Belleville	Recycling Depot at Thurlow Recycling Centre	Creation of a Residential Recycling Depot at the Thurlow Waste Disposal Site (1320 Mudcat Rd., Plainfield) to make it even easier to recycle. Located close to the landfill and has designated areas for residents to drop off scrap metal, Blue Box recyclables and waste electronics and small electrical items.	\$115,000.00	\$390,000.00	January 1, 2017	December 15, 2017	Yes
10203	City of Kawartha Lakes	Lindsay/Ops Landfill Gas Utilization	Design and install infrastructure to collect and flare off landfill gas produced at this site. This will include improvements to the existing landfill gas systems. This project will investigate the possibility of using the captured LFG to generate electrical power.	\$0.00	\$61,500.64	January 1, 2015	December 31, 2017	Yes
10077	Township of Manitouwadge	Garbage Truck Replacement	Replace aging garbage truck. New truck will be more fuel efficient and has enhanced health and safety measures for the protection of our workers.	\$139,365.45	\$239,400.00	April 3, 2017	August 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
9845	County of Dufferin	Waste Services container storage building	construct a building, on Public Works yard land, for storage of recycling containers, both blue-boxes and green bins	\$19,400.00	\$103,498.00	June 6, 2016	May 31, 2017	Yes
9824	Town of Hearst	New Recycling Transfer Station	The Recycling Transfer Station, located on the Municipal landfill site, consists of a 40ft by 80ft structure and loading ramp to store recyclables prior to shipping to the material recovery facility located 300km away. The transfer station allows for the accumulation of recyclable materials in a contamination-free environment until the volume required is reached to maximize shipping costs.	\$16,737.39	\$162,886.92	January 11, 2016	December 1, 2017	Yes
9597	Town of Latchford	Landfill Life Expectancy Study	We need to do a landfill study to find out the lifespan of our dump. We will also find out anything that we can do to prolong the life of it as well. We will hire consultants to do this study. We had one done in 2013 but since then, a lot of work has been done to extend the life.	\$16,237.59	\$16,237.59	May 15, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
9563	Town of Smooth Rock Falls	Landfill Expansion	The project involves doing a 40 year landfill expansion project for the town's landfill site. With the expansion project that will be completed and the new recycling program introduced on October 2016, the landfill site closure will be pushed by 40 years plus. The current estimated closure of the site is 2 years. The town hired a third party to do the landfill expansion project. The project also includes a review and completion of the 5 year monitoring report that is required by the MOE.	\$35,405.45	\$127,200.00	July 8, 2016	December 31, 2018	Ongoing
9472	Township of Harris	Landfill Site Assessment	The purpose of the Hydrogeological testing is to determine the size of buffer required to protect the residents from contamination and to satisfy the Ministry of Environment's buffer requirements. This involves a historical review, examining current site conditions and conducting a sub-surface investigation to install groundwater monitoring wells and conduct a groundwater sampling and analysis program.	\$0.00	\$20,000.00	October 1, 2016	October 31, 2017	Yes
9398	Town of Atikokan	New Landfill	Creating a new landfill to replace existing end of life landfill.	\$0.00	\$800,000.00	August 1, 2017	December 31, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
8759	City of London	Closed Landfill Management	Capital program for cell capping/restoration, ground water monitoring, well installation, leachate and methane gas control measures at closed landfills for the protection of persons and property to stay in compliance with the Ministry of Environment & Climate Change criteria.	\$0.00	\$218,872.00	September 9, 2015	December 6, 2019	Ongoing
8425	Township of White River	White River Waste Disposal Expansion	In order for an expansion of the current White River Waste Disposal site to be approved, the Environmental Screening process must be completed, after which the Environmental Compliance Approval would need to be prepared and submitted. Annual operations and monitoring reports must also be prepared and submitted to the MOE.	\$41,878.65	\$300,000.00	January 1, 2014	December 31, 2018	Ongoing
8299	City of London	Landfill Gas Collection & New Cell Construction	Expansion of the landfill gas collection system is required as new cells are constructed and completed (i.e. filled to approved waste disposal capacity). Gas collection system is a requirement of the landfill's Certificate of Approval. Gas collection and flaring reduces odour and greenhouse gas emissions.	\$0.00	\$4,669,972.00	June 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
8295	City of London	Replacement of Ancillary Infrastructure of W12A Landfill	To install and replace the ancillary infrastructure (e.g. onsite access roads, leachate pumping stations, Stormwater management ponds and site perimeter fencing etc.) of the W12A Landfill Site, which are required to be installed and replaced to maintain compliance with Environmental Compliance Approval for the Site.	\$80,185.25	\$1,275,471.00	May 1, 2015	October 25, 2019	Ongoing
7452	Town of The Blue Mountains	Landfill Mining and Expansion	An Environmental Screening Process has concluded that landfill mining and site expansion as a viable and necessary project to ensure long term disposal capacity and remediation of the eastern area of the Disposal Site. This phase will include construction tendering, construction and construction monitoring.	\$0.00	\$4,650,864.00	May 20, 2014	December 31, 2017	Yes
6329	Township of Assignack	Assignack Landfill Expansion on Sucker Lake Road	Existing landfill is reaching threshold of capacity. It requires an expanded landfilling footprint. All waste diversion efforts, including recycling and composting are in place but an expansion of the current site is favourable to locating a new site.	\$71,466.38	\$450,000.00	January 2, 2012	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
5212	Regional Municipality of Durham	Energy from Waste Project - Durham/York	The undertaking, as defined by the EA, is a Thermal Treatment Facility capable of processing post-diversion residual waste and recovering materials and energy of sufficient quality and quantity to export to the marketplace (recovered metals, electricity and eventually the possibility of district heating and cooling), with a maximum current capacity of 140,000 tonnes per year. The facility will be designed, built, and operated at 1835 Energy Drive, Clarington, Ontario L1E 2R2.	\$18,932,329.84	\$223,030,000.00	August 17, 2011	December 31, 2019	Ongoing
3194	Region of Halton	Construction of Transfer Facility for Organic Waste	Construction of Transfer Facility for organic (green-cart) material from curbside-collection vehicles to processing facility. Project supports Region's Waste Diversion program and contributes to Halton's ability to reach 60% waste diversion goal.	\$0.00	\$1,199,250.00	January 1, 2009	December 31, 2017	Yes
1658	City of Barrie	Landfill Re-engineering	Construction of the final waste cell (Cell 3A) at the City Barrie landfill. Final phase of construction has carried over into 2018.	\$679,650.12	\$48,837,933.00	January 1, 2007	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Solid Waste								
574	City of London	Construction of Material Recovery Facility	Construction of a materials recovery facility that will enable the City to expand its recycling program and meet goal of 60% diversion rate. Current facility is privately owned and at capacity. This facility will be designed and constructed to process approximately 75,000 tonnes per year of Blue Box recyclables and will serve City and surrounding areas.□	\$251,475.63	\$22,459,660.00	May 9, 2006	October 5, 2018	Ongoing

Total Federal Funds Used: \$20,697,401.92
Total Project Costs: \$310,295,057.11

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Sports								
10772	City of Vaughan	Vaughan Sports Fields Improvement	This project is to provide improvements to city's soccer field located in Vaughan Grove Sports Park, the key scope is to replace and install new field lighting at the sports park so that the field can offer services with extended play time available.	\$71,505.00	\$580,000.00	March 1, 2017	March 31, 2019	Ongoing
10031	City of Clarence-Rockland	Replacement of Clarence Creek Baseball Diamond Fence	The Clarence creek baseball diamond is more than 30 years old. The fence, the backstop and the netting needs to be replaced. We are also changing the out field from dust to grass.	\$0.00	\$50,000.00	May 29, 2017	December 20, 2019	Ongoing
9801	City of Thunder Bay	Improvements to Sports Facilities at Various Locations (2016)	Projects include improvements to Golf, Soccer fields, Baseball facilities and tennis courts as well as bleachers and benches for viewing. Work will renew assets which are available to citizens for recreational sport opportunities. A secondary benefit would be to enhance the ability of the city to support events which attract tourists.	\$81,577.67	\$180,009.00	March 1, 2016	September 30, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Sports								
9026	City of Brampton	Replace Soccer Field	Scope of work for the Victoria Park – Redevelopment Soccer Field Project include site construction (Fast Fence) and Silt fence protection, protection fencing required for existing bleachers, benches, commentator`s box and all concrete walks. Supply and placement/installation of new drainage system, a category 1 sports mix growing medium, sports field USGA sod, & field surrounds sod, new irrigation equipment, and new control system, connecting to existing system.	\$500,000.00	\$650,000.00	January 1, 2016	December 31, 2017	Yes

Total Federal Funds Used: \$653,082.67

Total Project Costs: \$1,460,009.00

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Tourism								
10006	City of Barrie	Allandale Historic Train Station Development	The Allandale Station buildings are a significant City of Barrie heritage asset and their final restoration and use is an important strategic initiative for the City. This project will complete the basic level of interior construction to facilitate occupancy of the Passenger Depot and Dining Hall and the level of site development required to support activities in the buildings and on the site.	\$44,781.90	\$3,800,000.00	January 1, 2015	December 31, 2018	Ongoing
9712	Town of Perth	Renewal of Outdoor Swimming Area - Terrace on the Tay project at Mill St.	Continuation renewal of closed outdoor swimming area into a gathering spot for cultural and community events, weddings, & Tourist attraction. Actual project involves, stabilizing concrete surface, installing interlock stone surface, landscaping for seating and natural elements, installing decking, enhanced lighting, installing accessibility ramp and new stairs.	\$118,860.91	\$569,000.00	January 1, 2017	December 31, 2018	Ongoing
9703	City of Thunder Bay	Marina Park improvements (2016),	Extension of Sleeping Giant Parkway and construction of new parking lot for improved access for visitors to the Marina and park areas.	\$455,820.56	\$1,504,518.00	March 1, 2016	September 30, 2020	Ongoing
Total Federal Funds Used: \$619,463.37								
Total Project Costs: \$5,873,518.00								

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
11159	Township of Champlain	Sewer Installation on Derby Avenue	Remove existing and install new storm sewer, storm manholes, and storm catch basins including surface reinstatement as required to suit new construction.	\$25,279.36	\$170,114.55	August 7, 2017	September 29, 2017	Yes
11086	Municipality of Marmora and Lake	Upgrade of Sewage Forcemain from Pumping Station on Cameron St	To increase the size of the current 200mm sewage forcemain to 250mm from the pumping station on Cameron St to the sewage treatment facility. The maximum flow rate achievable through the existing forcemain was 3600 cubic meters per day. This upgrade now allows for 5000 cubic meters per day.	\$236,538.00	\$709,614.00	May 1, 2017	December 31, 2017	Yes
11057	Municipality of Kincardine	Connaught Sewage Pumping Station Upgrades	Pumping station upgrades, trunk sewer and forcemain, including Shevchenko Blvd upgrade to urban standard (curb, gutter, sidewalks)	\$0.00	\$4,554,205.00	July 6, 2016	December 31, 2018	Ongoing
10983	Township of McGarry	Rehabilitation of Sanitary Main on Highway 66	This project involves improvements to the existing sanitary sewer main in the vicinity of Highway 66 and Kearns Ave using 200mm Storm Sewer and 100mm Sewer Pipes. Approx. 31.50 metres of pipes will be replaced/rehabilitated.	\$7,479.36	\$7,479.36	April 7, 2017	April 11, 2017	Yes
10968	Township of Baldwin	Upgrades to Baldwin Hauled Sewage Site	Upgrade and Berm Repair at Baldwin Hauled Sewage Site to bring up to Ministry Standards.□	\$29,000.00	\$104,000.00	October 11, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10897	The District Municipality of Muskoka	Huntsville Forcemain from Mountview to Golden Pheasant	To decommission Mountview WWTP. To construct and design new Mountview SPS and design and construct new forcemain from Mountview SPS to Golden Pheasant WWTP.	\$21,415.12	\$2,750,000.00	May 30, 2017	December 31, 2018	Ongoing
10861	City of Greater Sudbury	Rehabilitation/Replacement of Sanitary Sewers	Rehabilitation (lining) and replacement of approximately 7.2 kms of sanitary sewers on Algonquin Rd, Margaret St. and rehabilitation in various locations (ie. York Street, Strathmere, Talon Street, Beatty Street, etc).	\$2,016,297.93	\$9,683,138.81	January 1, 2017	December 31, 2018	Ongoing
10842	City of Guelph	Stormwater Pond Rehabilitation	Sediment removal and rehabilitation of pond structure. Removal of vegetation within 2m of inlet, outlet and spillway to ensure proper function of pond. Replace existing fence to ensure safety of the citizens.	\$169,863.13	\$1,000,000.00	January 1, 2017	June 30, 2019	Ongoing
10834	Town of New Tecumseth	Storm Drainage Improvements - 46 Ellison Ave Beeton	Realignment of drainage ditch with the installation of approximately 60 meters of 150 mm perforated pipe within an existing property and connected to a new ditch inlet catch basin. The project also included a new connection to the storm sewer - approximately 3 meters of 300 mm pipe - to the storm sewer main on Ellison Avenue.	\$17,180.25	\$17,180.25	June 5, 2017	November 30, 2017	Yes
10779	Township of Terrace Bay	Lateral Sewer Replacement in Parkway Place	Remove and replace a malfunctioning lateral sewer line. The purpose of this project was to establish proper sewer flows from the residential properties to the main sewer line.	\$48,300.00	\$74,002.70	March 1, 2017	November 1, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10743	City of Brampton	Storm Water Management Facilities Restoration in Multiple Locations	The project work includes major restoration and renewal activities for stormwater management facilities (ponds) as well as stream bank erosion control works. Activities include removal and disposal of contaminated sediment, and construction of erosion protection/stream bank stabilization works at Fletchers Meadow Pond-10100 Chinguacousy Rd; Sorby Pond-25 Salvation Rd; Pond in Chant Valley; Flower City Community Campus Pond-8850 McLaughlin Rd.	\$122,427.42	\$2,000,000.00	January 1, 2017	March 31, 2019	Ongoing
10739	Township of Clearview	Replace 3 Sewer Treatment Membrane Cassettes in Creemore	Replacing three existing wastewater treatment membrane cassettes with new ones	\$50,000.00	\$150,000.00	January 2, 2017	November 30, 2018	Ongoing
10722	Norfolk County	Port Dover WPCP Upgrades	Major upgrades to the Port Dover Water Pollution Control Plant (WPCP), including aeration system and blowers, headworks, chlor/dechlor disinfection, installation of equalization tank, installation of standby generator and replacement of onsite pumping station.	\$868,878.16	\$8,500,000.00	January 31, 2010	November 29, 2019	Ongoing
10713	Municipality of Brooke-Alvinston	Storm Sewer Installation & Road Reconstruction of Elgin Street	Install a proper storm water drain along Elgin Street from Center Street to Railroad Line, to provide proper storm water drainage for residents along the street. Road had to be excavated so road was repaved upon completion.	\$78,838.74	\$165,142.09	May 1, 2017	November 30, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10619	Region of Halton	Skyway Wastewater Treatment Plant Upgrades	Structural, mechanical and electrical upgrades for Final Clarifiers due to age and poor condition of steel internal mechanism items, RAS and drain piping upgrades at galleries associated with Final Clarifiers due to multiple breaks in the past 5 years, and mechanical upgrades associated with Aeration Tanks for better flow control during low flow period.	\$324,978.00	\$4,216,000.00	January 1, 2013	December 31, 2019	Ongoing
10602	City of Thunder Bay	Empress Ave Storm Sewer Replacement	Replace/Expand Empress Ave Storm Sewer to manage rainwater flows to minimize damage and risk to infrastructure and residential properties.	\$100,000.00	\$1,509,455.00	March 1, 2017	September 30, 2022	Ongoing
10601	City of Thunder Bay	Improve Surface Water Management – Ditching Near Roadways	Rural ditching is required to ensure surface water flows are properly managed during and after rain events and spring thaw. This work will improve existing drainage systems and enhances protection of road and other municipal infrastructure during weather events.	\$37,834.44	\$130,000.00	March 1, 2017	September 30, 2021	Ongoing
10567	City of Welland	Rehabilitation/Replacement of Sanitary Sewer Infrastructure on Bishop, Nelles and McNaughton Roads	Municipal service improvements will include the rehabilitation and/or replacement of sanitary sewers, replacement of cast iron watermains, laterals, roadways and sidewalks on Bishop, Nelles & McNaughton Roads. The project includes the replacement of 250 and 300 mm for 1,112 m.	\$769,670.00	\$2,605,170.00	August 4, 2017	November 29, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10538	City of Dryden	Manhole Relining & Sewer Main Lining in Multiple Locations (2017)	Apply interior lining to sanitary manholes to prolong life and eliminate concrete/brick pieces falling into the sewer main causing back-ups & to reduce ground water infiltration. Benching will be done for a smoother more direct flow through the manhole. Approx. 2200M of sewer mains to be lined with a Cure In Place Pipe to prevent further deterioration of the host pipe and avoid collapses/blockages. A smoother interior lining would reduce friction allowing for easy cleaning/maintenance.	\$106,534.00	\$486,635.00	October 1, 2017	December 31, 2017	Yes
10537	City of Dryden	Replacement of Storm Sewer on Van Horne Ave	This project involves the replacement of the Storm Sewer 600 mm corrugated steel pipe (CSP) on Van Horne Ave (Goodall Street to 300 Van Horne) based on this section being identified by the Closed Circuit Television (CCTV) analysis as having a heavy corrosion problem with very little bottom left in the pipe. The result of this pipe replacement will be an increased flow and a reduction of sinkholes/potholes.	\$43,428.00	\$118,428.00	October 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10446	Town of Pelham	Stormwater Management Facility on Pelham Street/Hurricane Rd	Stormwater management facility upgrade on Shorthill Place and road reconstruction on Pelham to accommodate construction of new underground storm main and elimination of roadside ditches (swales) that cause flooding during heavy rains. The project involves a full new road cross-section, watermain replacement, active transportation elements, stormwater mgmt. & sanitary sewer improvements. Costs incurred include design work, geotechnical study and utility relocation, in advance of construction.	\$85,063.78	\$947,775.00	May 1, 2017	December 31, 2019	Ongoing
10363	City of Cambridge	Reconstruction of Stormwater System (Wellington St, Jardine St, Wright Ave)	Reconstruction of storm systems of multiple streets. Includes replacement of water, sanitary, storm and road infrastructure. Project includes separation of storm and sanitary sewer to reduce I&I. Approximately 1400 meters of storm infrastructure will be replaced as part of this project.	\$1,895,501.00	\$5,525,961.00	January 1, 2017	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10343	Town of Minto	Upgrading of Sanitary sewer, Stormwater & Watermain on George St Harriston	The reconstruction of George St will encompass the replacement of existing deteriorating and infiltration burdened sanitary sewer system as well as the upgrade to the existing undersized storm sewer and watermain systems. Work will include rehabilitation and upgrade of existing semi-urban road cross-section to improve the local road drainage and the overall stormsewer system. There are 32 connections. The proposed sizes of the pipes are: Sanitary-200mm & 250mm; Water-150mm; Stormwater-250mm.	\$88,000.00	\$1,430,000.00	January 3, 2017	December 31, 2018	Ongoing
10318	City of London	Sewer Replacement for the Dundas St and Byron Baseline Rd Reconstruction	Both Dundas Street and Byron Baseline Road have been identified as a high priority in the replacement program due to the poor condition of the municipal infrastructure. The sewers have reached the end of their life expectancy. Dundas Street includes replacing 700m of sanitary with 300-525 diam. pipes & 700m of storm 375-1050 diam. pipes. Byron Baseline had 560m of sanitary, 200-300 diam. pipes and 535m of storm replaced and 277m of new storm sewers with pipes in the range of 300-975 in diam.	\$4,500,000.00	\$10,000,000.00	March 1, 2017	September 7, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10312	City of Barrie	Essa Rd Right of way Replacement & Hotchkiss Creek Expansion - Anne to Gowan St	Removal and replacement of the sanitary sewer system, the removal and increasing size of the storm sewer system and the replacement of some domestic water services. The existing storm sewer ranged from 450mm to 600mm in diameter and was replaced with storm sewer ranging in size from 1200mm in diameter to a box 2400mm by 1500mm.	\$156,702.12	\$646,000.00	July 4, 2017	December 31, 2018	Ongoing
10311	Town of Smooth Rock Falls	Sanitary Sewer Replacement on Hollywood Ave.	Replacement of existing 450 mm sanitary sewer at Fourth Street to Hollywood Avenue / Sixth Street intersection. A suspected watermain leak in the vicinity of the sanitary sewer will also be located and repaired. The existing pipe is vitrified clay material, installed in the early 1900's (1910 to 1920) and is badly cracked throughout, with deformed and broken sections (as evidenced by recent camera survey).	\$180,237.23	\$693,677.48	October 28, 2016	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10276	City of Peterborough	Rehabilitation of Gilchrist Street north of McDonnel Street	This project includes sanitary sewer upgrades on Gilchrist street north of McDonnel Street to reduce sanitary sewer backups. Storm sewer works will be included for the Brookdale Channel outfall at the Donegal Street Bridge. Approx. 656m of Sanitary Sewers and 505m of Storm Sewers of various diameters will be replaced. Also included is the formalization of McDonnel Street with the installation of sidewalk, cycling lanes and new curb and gutter from Park Street to Donegal Street.	\$888,638.00	\$3,305,500.00	July 4, 2017	December 31, 2018	Ongoing
10268	City of Barrie	Construction of New Stormwater Pond on Dyments Creek	Construction of a new storm water management facility (pond) on Dyments Creek north west of the Dunlop Street West and Ferndale Drive intersection to provide storm water quantity and quality treatment to mitigate downstream flooding.	\$14,373.67	\$164,476.00	January 1, 2017	December 31, 2023	Ongoing
10267	City of Barrie	Construction of new Drainage Outlet on Albert Street	Project includes the construction of a storm sewer to handle major storm flows from Albert Street to reduce flooding on private property. Project will include approximately 125m of storm sewer to capture flows from Albert Street at Amelia and convey them to Theresa street storm sewer which is being replaced as part of a separate project.	\$22,250.43	\$325,000.00	July 1, 2017	December 31, 2020	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10230	Municipality of Wawa	Sewage Lagoon Desludging Process	A desludging process at Cell # 1 of sewage lagoons and placing contents into Geotubes for 1 freeze/thaw cycle located by Cell # 2, which will be tested in Summer 2017. New Aeration system and upgraded blowers were installed for cells, new weights added for aeration system lines on cells # 1 and 2, also blow off valves. The septic receiving station was added.	\$0.00	\$1,515,132.00	July 28, 2015	December 16, 2017	Yes
10226	Town of Grand Valley	Baker Court Sewer Infiltration	Add storm sewer collection system to eliminate inflow and infiltration into the sanitary sewers.	\$200,000.00	\$512,000.00	January 1, 2016	September 30, 2018	Ongoing
10205	City of London	Sanitary Sewer & Storm Sewer Replacement at various locations	Sewers are fully replaced or rehabilitated in conjunction with other service and utility upgrades in selected areas that have been identified as a priority in the City's replacement program due to the poor condition. McCormick will have 960m of sanitary, 200-375 diam./601m of storm, 375-1050 diam. pipes replaced. Landor Street will have 575m of sanitary, 200-375 diam./560m of storm, 375-1050 diam. pipes replaced.	\$442,267.00	\$14,790,000.00	March 1, 2016	December 31, 2018	Ongoing
10185	City of London	Fanshawe Park Rd Sewer Replacement - Adelaide St to McLean Dr	Replace sewers in poor condition and installing new sewers where none existed previously. Work done in conjunction with the Road widening and watermain replacement of Fanshawe Park Road. 644m of new sanitary, 200 diameter pipes and 1875 of new storm, 300-1050 diameter pipes installed.	\$0.00	\$350,000.00	March 22, 2016	August 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
10134	Town of Cobalt	Sewer Replacement - Galena Street to Helen Street Laneway	Replacement of sewer line from Galena Street to Helen Street Laneway. Approximately 200 feet of line will be replaced in order to reduce and/or eliminate sewer back-ups.□	\$4,439.05	\$9,461.05	September 15, 2017	December 31, 2017	Yes
10039	City of Clarence-Rockland	Storm Sewer Design & Build at Landry St	Install new road catch basins upstream of 1629 Landry in order to capture more road surface water. The existing system was lacking road catch basins and was flooding property at 1629 Landry during heavy rain events.	\$19,151.51	\$35,709.98	June 26, 2017	December 15, 2017	Yes
10021	City of Sarnia	Road Resurfacing of Waterworks Road & Relocation of the Donald Lamont Drain	In 2016 the Donald Lamont Drain was relocated on Waterworks Road. In 2017, Waterworks Road will be rehabilitated.	\$0.00	\$1,797,021.77	June 1, 2016	December 31, 2017	Yes
10005	City of Barrie	Stormwater Pond Maintenance	Watercourse Detention Pond maintenance activities including a significant amount of sediment removal and vegetation cutting. Includes funds for internal/external surveying and data processing for operational requirements.	\$62,711.43	\$3,327,300.00	January 1, 2016	December 31, 2018	Ongoing
9996	City of Cambridge	Storm Systems Reconstruction (Queenston Rd, Elgin St, Whitley St etc.)	Replacement/Reconstruction of Storm system for multiple streets. The project will also included reconstruction of Water, Sanitary and Road infrastructure. Approximately 2000 meters of storm infrastructure will be replaced as part of this project.	\$228,573.00	\$9,066,118.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
9943	City of Guelph	Snow Disposal Facility	Construction of a snow storage and controlled melt facility to conform to industry best management practices and Federal Salt management requirements to mitigate and reduce the impact of stored road salt to the physical environment.	\$0.00	\$5,515,000.00	January 1, 2016	December 31, 2018	Ongoing
9850	Region of Halton	Replacement of UV Disinfection System at Georgetown Wastewater Treatment Plant	Halton Region is no longer able to acquire spare parts for the Ultra Violet (UV) Disinfection System at Georgetown Wastewater Treatment Plant. The UV system needs to be replaced to ensure the facility remains in compliance with its Environmental Compliance Approval.□	\$1,003,069.00	\$1,750,000.00	January 1, 2016	December 31, 2019	Ongoing
9819	City of St. Catharines	Storm Sewer Improvements on Lakeshore Road	Partial funds for City's share of underground works on Lakeshore Rd from Bradmon Dr to O'Mara Dr and from Lake Street to Geneva Street in conjunction with Regional road works	\$113,880.52	\$1,376,063.19	May 9, 2016	December 30, 2017	Yes
9790	City of Vaughan	Storm Pond Cleaning	The removal of excessive sediments from these ponds are required to mitigate the impacts of sediment on the downstream receiving watercourse. Ponds cleaned are Larissa Pond (45A), Pond 8, and Audia Pond (Pond 21 A&B).	\$0.00	\$512,400.00	February 1, 2016	December 31, 2018	Ongoing
9789	Town of Hawkesbury	Design & Construction of a Snow Storage Facility on Tupper St	Design and construction of a snow storage and controlled melt facility including storm water management and treatment.	\$47,324.69	\$315,000.00	September 1, 2015	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
9752	Town of Tecumseh	Sanitary Sewer Extension on Pulleyblank St, Crowder Court and Moro Drive	This project consists of the extension of a sanitary sewer along Pulleyblank Street from North Talbot Road to Rossi Drive, on Crowder Court from Pulleyblank to the cul-de-sac and on Moro Drive from Pulleyblank Street to Burke Street.	\$1,180,847.36	\$2,879,497.93	April 14, 2017	December 31, 2017	Yes
9700	City of Thunder Bay	Expansion of Storm Sewer System at Crawford Pl and Cumberland St (2016)	Installation of new stormwater infrastructure on Crawford Place by Local Improvement and replacement of storm mains on Cumberland Street. Construction of new bioswales was included in the Cumberland Street project to also improve stormwater quality.	\$0.00	\$220,343.00	March 1, 2016	September 30, 2020	Ongoing
9649	Town of Smiths Falls	Separation of Combined Sewers at Beckwith Street	Beckwith Street is in the Downtown core for business, commerce and multi-residential services. The existing infrastructure is over 100 years old and consists of old cast iron watermains which are undersized, and combined sewers that require separation for storm water management. Through separation of sewers we are providing valuable capacity improvements at our Waste Water Plant and providing the ability to reduce Smiths Falls environmental footprint.	\$45,000.00	\$45,000.00	May 1, 2017	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
9621	City of Owen Sound	Storm Water Backflow Protection	To protect sewer systems from storm water runoff, this project facilitates the disconnection of the service lateral from the storm sewer of residential properties in areas where there is a history of storm was surging and backing up from the City's storm sewer. Pumps are installed to discharge water from residential footing drains.	\$0.00	\$250,000.00	January 1, 2016	March 31, 2020	Ongoing
9533	Municipality of St. Charles	Catch Basin & Storm Sewers Replacement at King St	Replacement of Catch Basin/ Storm Sewer was due to the safety of the municipality residential homes and the safety of our motorists. The catch basin was creating a sink hole in the paved road way and was just collecting water. Therefore by replacing this catch basin/ storm sewer improved the draining of storm water and correcting the sinking of the paved road around the catch basin.	\$0.00	\$4,459.00	July 18, 2016	July 31, 2017	Yes
9488	City of Oshawa	Storm Water Management Pond Cleaning	A Storm Water Management (SWM) pond is engineered and designed to control the quantity and quality of storm water prior to its discharge into the local water course to reduce the impacts of development on the watershed. It has been identified through regular inspections that an excessive amount of sediment builds up in the cell of the ponds. The ponds must be cleaned in order to function properly and improve water quality.	\$123,584.70	\$615,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
9481	Municipality of Brooke-Alvinston	Storm Sewer Replacement & Road Rehab on Atkinson/Park/James/Holmes Streets & Inwood Rd	The storm sewer system on Atkinson St, Park St, James St, Holmes St and a section of Inwood Road were replaced to provide residents with an adequate outlet for storm water and to prevent storm water from entering the waste water system. In addition, the affected roads were rebuilt and new asphalt applied. In the coming year the final (top) asphalt coat will be applied to complete the project.	\$0.00	\$957,162.86	June 1, 2016	December 15, 2026	Ongoing
9206	City of Greater Sudbury	Sanitary Sewer Replacements and/or Rehabilitation	Wastewater projects include sanitary sewer replacements and/or rehabilitation (lining) and are determined based on a review of condition, operational issues and capacity. Repairs and replacement of approximately 236 metres of sanitary sewers will be done.	\$243,416.44	\$2,955,304.03	April 1, 2016	December 31, 2019	Ongoing
9099	Region of Halton	Wastewater Main Upgrade on New St from Drury Ln to Martha St	The upgrades to the wastewater mains will result in replacement of deteriorating vitrified clay and asbestos cement mains with 200 and 250 mm diameter PVC pipes spanning the length of 1.3 km. The sewers directly service 64 residential and ICI customers including 1 high-rise building. This project will improve service reliability. □	\$36,774.00	\$1,532,000.00	January 1, 2016	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
9097	Region of Halton	Wastewater Main Upgrade on Mill St. W from Birchway to Park Ave.	The upgrade to the wastewater mains will result in the replacement of deteriorating asbestos cement and vitrified clay mains with 200 mm diameter PVC pipes spanning 830 metres in length. The mains directly services 47 residential and 3 ICI customers and is the ultimate collection line for 162 customers. This project will improve service reliability. □	\$526,967.00	\$1,898,000.00	January 1, 2016	December 31, 2019	Ongoing
9003	Town of Fort Erie	Catherine St Service Improvements Ph 2 between Concession Rd and Central Ave.	Project will replace the existing 150mm cast iron watermain constructed between 1940 and 1959. The sanitary sewer, manholes and service laterals have been identified to be in very poor condition and have reached the end of their service life. Several defects and sources of extraneous flow have been identified. The storm sewer, manholes and associated appurtenances require replacement. The construction will include total road reconstruction.	\$67,267.00	\$820,000.00	May 2, 2016	September 30, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
9001	Town of Fort Erie	Catherine St Service Improvements Ph 1 between Central Ave and Niagara Blvd.	Project will replace the existing 100mm cast iron watermain constructed between 1920 and 1939. This undersized main does not provide adequate capacity for the water services and the hydrants on the street. The sanitary sewer, manholes and service laterals have been identified to be in very poor condition and have reached the end of their service life. Several defects and sources of extraneous flow have been identified. The storm sewer will be replacement including total road reconstruction.	\$91,803.00	\$765,000.00	May 2, 2016	September 30, 2019	Ongoing
8989	City of Elliot Lake	Storm Sewer Replacement – Hillside Drive / Civic Centre	This project replaced a 108 meter section of failed storm system. The project objective is installation of approximately 108m of 900 diameter PE pipe to replace an existing, severely corroded 900 diameter CSP.	\$0.00	\$155,436.00	October 3, 2016	December 31, 2017	Yes
8907	City of St. Thomas	Talbot Street East Sanitary Sewer Installation	Extension 300 metres along Talbot Street East to provide sanitary services to 7 properties in City limits currently on private septic systems.	\$127,500.00	\$518,850.61	April 1, 2016	December 31, 2017	Yes
8836	City of Thunder Bay	Replacement of Storm Structures at Various Locations in the City	Storm structures replaced and installed in a number of areas of the city - including off of Madeline St, at Syndicate and Durban, on Tarbutt St (Neebing River to Walnut) and on Walnut Street (Tarbutt to Lillie). Work included excavation, installation and rehabilitation of road and curb surfaces.	\$0.00	\$925,806.00	March 2, 2015	May 15, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8831	City of Cambridge	Stormwater System Reconstruction 2072 Valley Dr & Maple St	Reconstruction of Valley Dr from Maple St to End and Maple St from Valley Dr to Winston Blvd. Project as a whole includes water, sanitary and storm infrastructure along with pavement, sidewalk and new curb along Valley Dr. 510 meters of storm infrastructure will be replaced as part of this project.	\$55,599.70	\$1,864,541.70	January 1, 2015	December 31, 2017	Yes
8771	City of Mississauga	Downtown Storm Sewer Trunk Repair	This project involves replacing the existing corrugated metal storm sewer system from Hurontario Street to Cooksville Creek with a concrete pipe storm sewer system. The new system will provide a much greater asset lifespan, ranging from 70 to 100 years.	\$0.00	\$14,200,000.00	January 1, 2015	October 30, 2018	Ongoing
8733	City of Niagara Falls	Huron Street Sewer Separation	Sewer separation including the installation of new storm and sanitary sewers, watermain replacement and road reconstruction.	\$0.00	\$900,000.00	May 1, 2016	December 31, 2019	Ongoing
8729	City of Stratford	Replacement of Retaining Walls on Roadhouse Drain	Rrepair and replacement of 190 metres of collapsing retaining walls for the Roadhouse Municipal Drain between Huron Street and Hibernia Street. Work includes temporary measures to shore up the walls, geotechnical and structural reviews and design of the ultimate replacement structures.	\$2,391.36	\$500,000.00	September 1, 2016	December 31, 2019	Ongoing
8581	City of Clarence-Rockland	Storm Drainage Improvements on multiple streets (2015)	Road side ditch cleaning/improvements on Claude & Clark Streets; Forest Hill and Blue Jay subdivisions. Storm sewer outlet improvement in Rodrigue Street.	\$424,522.32	\$1,887,266.22	July 1, 2015	December 22, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8501	Haldimand County	Sanitary Sewer Rehabilitation	Sanitary sewer rehabilitations and replacements identified through the ongoing inflow and infiltration Program.	\$12,993.13	\$886,000.00	February 1, 2015	December 31, 2018	Ongoing
8423	City of Markham	Storm Sewer Pipe Rehabilitation	About 5.8km of storm sewer repair to reduce flooding risks. The scope of work includes design, tender preparation, construction and contract administration for rehabilitation of storm sewers at 72 locations. Repairs will use CIPP lining trenchless repair method, road resurfacing is not required.	\$0.00	\$625,900.00	April 1, 2015	December 31, 2019	Ongoing
8422	City of Markham	SWM Pond Cleaning	Sediment removal from 4 storm water management ponds.	\$383,170.48	\$1,043,200.00	August 1, 2015	December 31, 2020	Ongoing
8418	City of Markham	Bayview Glen Stormwater Management (SNAP)	This project will support the park design concepts in one of Bayview Glen's parks that will focus on a stormwater management feature as part of the Glencrest Park revitalization project which includes the construction of a rain garden that complements the flood control plan outlined in the City's West Thornhill Stormwater Remediation Class Environmental Assessment. The stormwater management feature also enhances wildlife habitat and ecological functions within the park.	\$33,852.35	\$222,300.00	June 1, 2015	October 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8361	Township of White River	White River Waste Water Expansion Project	This project involves the expansion and lining of the existing lagoon as a seasonal retention facility in conjunction with the efforts to reduce identifiable sources of possible extraneous flow as well as the replacement of existing forcemains and lagoon influent sewer. The Ministry of the Environment has recommended additional assessment be conducted to identify the potential zone of impact. Pipe failures and repairs have caused the Municipality to identify the replacement of infrastructure.	\$41,878.66	\$1,200,000.00	January 1, 2014	December 31, 2018	Ongoing
8289	City of Vaughan	Thomson Creek Blvd Storm Drainage Channel Rehabilitation	Removal and disposal of sediment from storm drainage channel at Thomson Creek Blvd.	\$0.00	\$110,000.00	December 31, 2014	December 31, 2018	Ongoing
8275	City of London	Separate Storm and Sanitary Sewers on Colborne/South Sts. & Overflow Mitigation	Colborne and South Street are located in the South of Horton Street (SoHo) Development area and have been identified as a high priority in the replacement programs due to the poor condition of the municipal infrastructure. This work will reduce the volume of storm drainage diverted to the sanitary sewer system and prevent/reduce combined sewer overflows to the Thames River. Replacement was 696m of new sanitary 250-675 diameter pipes and 506m of storm 375-1200 diameter pipes.	\$295,430.72	\$1,662,000.00	May 1, 2015	September 14, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8274	City of London	Sewer Replacement Program in multiple Locations	Replacement of sanitary sewer and storm sewers in Bruce Street/Burlington St/Tecumseh Ave W/Cathcart St. Sewers in need of rehabilitation are either fully replaced or spot repaired in conjunction with other service and utility upgrades in selected areas.	\$0.00	\$11,422,000.00	May 5, 2015	August 31, 2017	Yes
8273	City of London	Burbrook Trunk Storm Sewer Upgrade	Florence St and Kellogg Lane have been identified as a high priority in the replacement program due to the poor condition. The sewers on these streets were originally installed between 1917 and 1922, and have reached the end of their life expectancy. The existing sewers on Florence Street and Kellogg Lane are currently combined sewers, which convey a combination of both sanitary flow and storm water. The reconstructed sewers will be separate sanitary and storm sewers.	\$0.00	\$6,350,000.00	May 1, 2015	November 30, 2017	Yes
8239	City of Vaughan	Avdell Avenue Storm Drainage Channel Rehabilitation	Removal and disposal of sediment from storm drainage channel at Avdell Avenue.	\$0.00	\$100,000.00	March 31, 2014	December 27, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8226	City of Vaughan	Storm Water Management Pond Improvements	Hydraulic/flooding analysis and associated construction costs for improvements to the pond; design and construction to retrofit pond with water quality components; removal of excessive sediments required to mitigate the impacts on the downstream receiving watercourse and to ensure that adequate storage is maintained in the stormwater management facilities at all time.	\$71,839.45	\$1,045,000.00	December 31, 2015	December 27, 2019	Ongoing
8200	The District Municipality of Muskoka	Bala Sewage Treatment Plant Upgrade	Replacement of magnetic flow meters, instrumentation upgrades, process equipment repairs & replacement, supervisory control & data acquisition hardware replacement. This is for rehabilitation of equipment as identified in our Asset Management Plan.	\$0.00	\$1,570,000.00	April 1, 2015	September 30, 2018	Ongoing
8180	The District Municipality of Muskoka	Dill St Sewage Pumping Station Upgrades	Upgrade the existing Dill St Sewage PS by replacing pumps, installing new mixing & grinding equipment, & renovating/updating electrical/control systems & heating/ventilation systems. This has been identified through our Asset Management plan as well.	\$614,272.56	\$1,790,600.00	April 1, 2015	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8172	The District Municipality of Muskoka	Beaumont Dr Sewage Pumping Station Upgrades	Upgrade the existing Beaumont Drive Sewage Pumping Station by undertaking a Class EA and either renewing or replacing the station with a new wet well containing submersible sewage pumps and/or control building with electrical / control systems, heating / ventilation system and standby diesel generator. Associated works include modifications to existing sewers and sewage forcemains and chambers. This project has been identified through our Asset Management plan as well.	\$724,972.28	\$1,968,000.00	April 1, 2015	August 1, 2018	Ongoing
8121	City of Greater Sudbury	Sanitary Sewer Replacement/Rehabilitation Projects	Wastewater projects include sanitary sewer replacements and/or rehabilitation (lining) and are determined based on a review of condition, operational issues and capacity. The projects to be funded with Federal Gas Tax funds are being completed based on the results of this review. This project included rehabilitation (lining), repairs and replacement of approximately 4.3 kilometres of sanitary sewers.	\$0.00	\$3,116,719.11	April 2, 2015	December 31, 2018	Ongoing
8099	Region of Halton	Wastewater Main Upgrade on Reynold from King to Randall St	The upgrade to the wastewater mains will result in the replacement of deteriorating vitrified clay mains with 200 and 300 mm diameter PVC wastewater mains spanning 420 metres in length. The mains directly service 13 residential and commercial customers. This project will improve service reliability. □	\$13,223.00	\$798,000.00	January 1, 2015	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8096	Region of Halton	Wastewater Main Seabourne Reroute, Jennings Cres	The upgrade to the wastewater mains will result in the replacement and/or rehabilitation of deteriorating asbestos cement and vitrified clay mains with 250 mm diameter PVC pipes spanning approximately 800 metres in length. These mains service 143 residential and commercial customers. □	\$0.00	\$2,151,000.00	January 1, 2015	December 31, 2018	Ongoing
8094	Region of Halton	Wastewater Main Upgrade on Edinburgh Drive	The upgrade to the wastewater main will result in the replacement of a deteriorating vitrified clay main with 200 mm diameter PVC wastewater main spanning 600 metres in length. The main directly services 58 residential customers including 1 high-rise building. This project improves service reliability. □	\$0.00	\$929,750.00	January 1, 2015	December 31, 2018	Ongoing
8093	Region of Halton	Wastewater Main Upgrade on Hixon St	The upgrade to the wastewater main will result in the replacement of a deteriorating vitrified clay main with 200 mm diameters PVC wastewater main spanning 1.3 kilometres in length. The main services 116 residential customers as well as 1 high-rise building. This project improves service reliability. □	\$0.00	\$2,078,418.00	January 1, 2015	December 31, 2018	Ongoing
8090	Town of Fort Erie	Thunder Bay Storm Drainage Ph 4 - Cook Trunk	To construct a new storm sewer on Cook Ave from Thunder Bay Road to Riselay Ave. The storm sewer will intercept flows which presently flow easterly to Six Mile Creek helping reduce flooding in the area.	\$201,665.00	\$411,563.00	May 4, 2015	November 12, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
8073	Town of Fort Erie	Crescent Park Storm Drainage Ph 4	Replacement of the existing vitreous clay sanitary sewer on Daytona Dr (north of Phillips St to Garrison Rd) with new PVC sewer of same size. Construction of new storm sewer to address localized drainage issues. Replacement of the road structure due to its failing to meet service levels.	\$0.00	\$817,764.78	January 1, 2015	December 31, 2017	Yes
8010	Municipality of Huron Shores	Storm Drains Replacement	The Municipality will undertake to replace some of the drains in the storm drain system. This is necessary as sink holes appeared following a flood event of September 2013. Camera Inspections revealed the need to replace these pipes.	\$171,162.77	\$773,582.00	January 12, 2016	December 31, 2020	Ongoing
7942	City of Mississauga	Storm Drainage - Erosion Control and Flood Protection	Stormwater projects to renew and improve various facilities to provide flood protection and mitigate risk to property and infrastructure.	\$476,460.93	\$7,889,212.40	January 1, 2014	December 31, 2028	Ongoing
7890	City of Thunder Bay	2014 Sanitary Sewer Rehabilitation	Replacement of Sanitary sewer pipes, which includes removing existing infrastructure and installing new pipes with a total length of 1426 meters. Work requires excavation, replacement of old infrastructure, filling and resurfacing roadways.	\$0.00	\$1,671,097.00	March 4, 2014	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
7886	City of Barrie	Lover's Creek LV4, LV5 and LV6 Wastewater Pond Retrofits	This project includes three pond retrofits that are located in the Lover's Creek drainage corridor (their unique identifiers are LV4, LV5 and LV6). The scope for the pond retrofits include, but is not limited to, excavation and disposal of accumulated sediment, constructing new or reconstructing existing plunge pools and cooling trenches, site stabilization and restoration, and constructing a new stormwater management facility (for LV4).	\$537,564.27	\$2,625,000.00	January 1, 2014	December 31, 2018	Ongoing
7872	City of Thunder Bay	Sanitary & Storm Sewer Improvements	Combined sanitary/storm sewer separation and construction of new infrastructure on Arthur St (Edward to Kelly), May St (Southern to Leith and Leith to Dease), McIntosh (floodway to Atlantic Ave) and Simpson (Hardisty) St, including manhole retirements. Infrastructure improvements per Pollution Prevention Control Plan & AMP.	\$0.00	\$2,196,412.00	March 4, 2014	December 31, 2019	Ongoing
7864	City of London	Separation and Combined Sewer Overflow Program	Construction of separate storm and sanitary sewers planned for a number of areas which will effectively reduce the volume of storm drainage diverted to the sanitary sewer system and prevent/reduce Combined Sewer Overflows to the Thames River.	\$151,181.65	\$5,714,000.00	February 3, 2014	August 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
7768	City of Markham	West Thornhill Flood Control Implementation	This project involves about 3.7km of storm sewer upgrades in the Thornhill area based on the Thornhill Stormwater Flood Remediation Class A EA study. Upgrading the existing storm sewer pipes to accommodate 100 year storm event.	\$2,000,000.00	\$65,000,000.00	July 1, 2014	December 31, 2018	Ongoing
7573	Region of Halton	Wastewater Main Upgrade on Weynway Crt - Bridge Rd	The upgrade to the wastewater main will result in the replacement of the aging vitrified clay main with a 250 mm diameter PVC pipe spanning a length of 700 metres. This main services 53 residential customers. This project will improve service reliability. □	\$0.00	\$1,062,000.00	January 1, 2014	December 31, 2018	Ongoing
7572	Region of Halton	Wastewater Main Upgrade on Chisholm from Walker to Bond	The upgrade to the wastewater mains will result in the replacement and/or rehabilitation of deteriorating vitrified clay and deformed PVC pipes with 200, 250 and 300 mm diameter PVC water mains, running a length of approximately 700 metres. The mains directly service 63 residential customers. This project will improve service reliability. □	\$0.00	\$1,143,000.00	January 1, 2014	December 31, 2018	Ongoing
7571	Region of Halton	Wastewater Main Upgrade on Deane/Felan from Kerr/Stewart to Dorval/Rebecca	The upgrade to the wastewater mains will result in the replacement of aging vitrified clay pipes with 200 and 300 mm diameter PVC mains spanning a length of approximately 1.5 kilometres. The mains service 127 residential customers. This project will improve service reliability. □	\$1,527,048.00	\$3,900,000.00	January 1, 2014	December 31, 2019	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
7280	Town of Latchford	Flushing Sewers & Camera'ing Watermains	By camera'ing our water lines and Flushing our sewer lines, this will allow us to find any possible leaks and support our asset management plans.	\$5,372.93	\$25,424.58	July 1, 2015	December 31, 2018	Ongoing
7215	Village of Newbury	Newbury Water and Wastewater Treatment Capital Upgrades	Minor capital upgrades were done at the Newbury sewer plant and funded by the Federal Gas Tax grant. Upgrades such as 1 flow meter, 2 pumps, intake flow meter, control panels and sensors.	\$13,722.00	\$68,722.00	January 1, 2013	December 31, 2017	Yes
7212	City of Greater Sudbury	Replacement/lining of Sanitary Sewers on Kingsway	Project included replacement/lining of 200mm sanitary sewers on the Kingsway for approximately 25 metres.	\$0.00	\$136,672.07	May 1, 2013	December 31, 2018	Ongoing
7180	Town of Smiths Falls	Cured-in-Place Pipe (CIPP) Lining of Storm Sewer from Jasper Ave to Lower Reach Park Outfall	Gas Tax funds are used to assist the Town in preventing infiltration within the existing storm sewer line located in lower reach park. We would be lining approx. 200 metres of pipe to extend the existing life span of the sewer and ensuring the enhancement and management of outgoing flows.	\$21,893.44	\$90,000.00	August 15, 2014	December 31, 2018	Ongoing
7161	City of Waterloo	Sanitary Sewer Upgrade in University Ave between Weber St & Lincoln Rd	The City is replacing about 500m of sanitary sewer with a larger pipe to accept flows from the adjacent neighborhoods and reconstructing about 1.3 km of City owned sidewalks, in conjunction with the Region's Reconstruction of University Ave Between Weber St and the Express way (about 9 lane-km of roads and 1.4 km of storm sewer upgrades). The City is paying for their share of upsizing the storm sewers with Gas Tax funds.	\$0.00	\$1,287,012.47	January 1, 2013	December 29, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
7155	Town of Halton Hills	PW Operations Center Storm Water Management Pond	The project will consist of the construction of a storm water management pond and drainage swale, and a permeable paved parking lot.	\$0.00	\$8,630,052.62	August 16, 2011	October 17, 2018	Ongoing
7142	City of Sarnia	2013 Pump Station Improvements	This is an upgrade of various sanitary sewer pumping stations throughout including development of a replacement pumping station at Blackwell Sideroad at London Line and implementation of a flow monitoring system throughout the city's pumping station infrastructure.	\$111,997.56	\$2,400,000.00	January 1, 2013	December 31, 2017	Yes
7091	City of Thunder Bay	Sanitary Sewer Rehabilitation	Sanitary Sewer replacement at various locations: Van Horne Street from Court to Algoma, McKellar Street from Durban to 150 meters north, Rowand Street from Pacific to Simpson, Lillian Street from Hodder to Lillie, Frederica Street from Neebing to Stanley, Frankwood Street from John to Hartlan. In addition, undertake lining of lot servicing laterals and manhole rehabilitation.	\$0.00	\$2,070,189.00	May 15, 2013	May 15, 2017	Yes
7090	City of Thunder Bay	Sanitary & Storm Improvements (Victoria Ave and McTavish St)	Combined Sanitary/Storm Sewers are seperated by the construction of new storm sewers on Victoria Avenue between James and Edward, and McTavish Street between Mcnaughton to Connolly. The improvements are per the Pollution Prevention Control Plan	\$0.00	\$604,915.00	May 15, 2013	May 15, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
7086	Region of Halton	Wastewater Main Upgrades in Multiple Locations	Wastewater main upgrades on Woodale Ave, Pineland Ave, Pinegrove Rd, and Weir Ave. The upgrade to the main will result in the replacement of a deteriorating vitrified clay wastewater main with 250 mm diameter PVC piped spanning the length of 2.5 kilometres. The wastewater main directly services 219 residential customers. This project will improve service reliability.□	\$0.00	\$3,278,000.00	January 1, 2013	December 31, 2018	Ongoing
7085	Region of Halton	Replacement of Sewer and Removal of Lift Station/Manhole	Replacement and re-alignment of sanitary sewers which will allow for removal of lift station. Flooding potential if specialized manhole lift station fails. Removal of specialized lift station and re-aligning of sewers on Bellview Crescent with sewers on Bellview Street would allow for removal of lift station.	\$0.00	\$815,000.00	January 1, 2013	December 31, 2018	Ongoing
7084	Region of Halton	Wastewater Main Upgrade on Charles from Princess Anne to Valleyview	The upgrade to the wastewater main will result in the replacement of aging sewermain with 200 and 250 mm diameter PVC pipes spanning the length of 800 metres. The pipes directly service 65 residential customers.□	\$0.00	\$793,000.00	January 1, 2013	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
7083	Region of Halton	Pump Station & Forcemain-PS master(BUR)	Expansion and Renewal of Pump Station. This is to consolidate 5 out of 8 pumping stations into one through the construction of a new deep sewage pumping station, a new forcemain and new local sewers. This will replace aging infrastructure, accommodate intensification as well as improve operation/efficiency of the Burlington East system.	\$26,081.00	\$2,093,000.00	January 1, 2013	December 31, 2018	Ongoing
7076	Region of Halton	Upgrade of Grit Removal System at Oakville SE Wastewater Treatment Plant	Upgrading the aging Grit removal system at the Oakville South East Wastewater Treatment Plant. Installing a grit conveyor and clarifier system to provide the capability for continuous dewatering, reducing odour issues during cleaning, and lessening the exposure of Plant staff to unsanitary and labour intensive working conditions during cleaning.	\$0.00	\$9,463,000.00	January 1, 2013	December 31, 2018	Ongoing
7001	City of Vaughan	Storm water Management Facility for Gallanough Park	Design and Construction of a Stormwater Management Facility and associated underground infrastructure in Gallanough Park to alleviate flooding issues in the Thornhill Heritage Conservation District.	\$6,309.13	\$1,604,615.86	April 1, 2013	December 31, 2021	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
6969	City of Barrie	Lakeshore Drive capacity improvements of Dymont's Creek and Bunker's Creek	The project work will improve the flow capacity, fish habitat, and water quality of Bunkers Creek & Dymont's Creek. The flow capacity is improved to convey the peak flow generated by a 1 in 100 year storm event. The 3-culvert system under the old Lakeshore Dr. will be replaced with an open channel to improve fish habitat by removing the "long dark tunnel" and replacing with the "daylighted" open channel.	\$0.00	\$7,587,133.00	November 1, 2011	December 31, 2018	Ongoing
6957	Town of Iroquois Falls	Replacement of Sanitary Sewer Pipe	The Municipality is installing a new 375 mm diameter PVC gravity sanitary sewer main to replace a severely deteriorated 380 mm vitrified clay pipe that is partially collapsed. This main conveys a substantial flow from a large section of the municipality including the Hospital and Medical Clinic to a sewage lift station and then to the Sewage Treatment Plant for final treatment and disposal.	\$608,513.73	\$1,400,000.00	October 1, 2013	December 31, 2017	Yes
6880	City of Welland	River Road Area Sewer Separation	Separation of combined sewers into separate storm and sanitary sewers in order to reduce combined sewer overflows and basement flooding. Municipal services improvements will include the rehabilitation/replacement of cast iron watermains and water lateral services with 556 m of 250 mm diameter sanitary sewer & 800 m of 100 mm diameter sanitary lateral services.	\$0.00	\$100,000.00	February 27, 2014	March 30, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
6860	Town of Ajax	Stormwater Retrofit - Rain Gardens & Waterfront Improvements	Design and construction of Roadside Curb Gardens on Lake Driveway from Harwood Ave to Finley Ave based on the preferred solutions for the Master Plan Environmental Assessment (EA) for Stormwater Quality Retrofit Study for southwest quadrant of the Town. Project also includes restoration of wetlands near the waterfront (Paradise Park) which will reduce stormwater runoff and improve water quality through water filtration/ infiltration systems.	\$17,493.31	\$1,120,000.00	October 1, 2013	December 31, 2018	Ongoing
6449	City of Thunder Bay	2013 Drainage Improvements & Construction of Storm Sewers	2013 Drainage Improvements: construction of localized storm sewers to collect the storm water runoff and direct it major storm systems. This includes rehabilitation of pavements within the project limits. The project will also include the preparation of a Storm Water Management plan for the City. Road to be improved include Copper Crescent, West Riverdale, Fort William Road, Beresford Street – Rupert to Winnipeg.	\$0.00	\$1,083,062.00	May 6, 2013	October 1, 2017	Yes
6351	Town of Smiths Falls	Replacement of Storm Sewer on Old Mill Road	Town of Smiths Falls needs to replace 60m of existing 750 mm storm sewer due to age and condition. This will help ensure storm water is managed in the area of the Rideau River.	\$2,003.61	\$370,573.33	March 11, 2013	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
6223	Town of Halton Hills	Drainage Area #10 – Stormwater Mgmt Construction	The quality and quantity control pond will reduce sediments and contaminants from entering watercourses as well as create wildlife habitat. Pond design and construction works under Credit Valley Conservation and Ministry of Environment permits.	\$0.00	\$1,000,000.00	April 1, 2013	December 28, 2018	Ongoing
6149	City of Vaughan	Pine Valley Headwater & Spillway Repair	Repair of headwater and construction of concrete spillway for the existing road cross culvert.	\$0.00	\$275,000.00	April 1, 2011	December 29, 2017	Yes
6129	Region of Halton	Replacement of Wastewater Mains on Prince Charles Drive and St. Augustine Drive	Replacing 200mm WWM on Prince Charles Drive from Elmwood Road to Kerr Street and 200mm WWM on St. Augustine Drive from Elmwood Road to Speers Road due to cracks and fractures, surface damage, roots, and ponding.	\$0.00	\$1,288,000.00	January 1, 2011	December 31, 2018	Ongoing
6126	Region of Halton	Replacement of Wastewater Main on Speers from Warminster to Morden	Replacing 300mm WWM on Speers Road from Warminster Drive Easement to Morden Road due to multiple fractures and a deformed sewer that was installed in 1957.	\$1,220,933.00	\$2,804,000.00	January 1, 2011	December 31, 2018	Ongoing
6125	Region of Halton	Wastewater Main Upgrade on Fourth Line from Speers to Wyecroft	The upgrades to the aging wastewater main will result in replacement of a 300 mm diameter vitrified clay pipe with a new 300 mm diameter PVC main running the length of 500 metres. This main directly services 6 ICI customers and is the ultimate collection line for 41 customers. □	\$0.00	\$423,208.00	January 1, 2007	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
6124	Region of Halton	Oakville South East Wastewater Treatment Plant Upgrades	Replacement of chain & flight gear boxes for primary clarifiers in plant 1&2. Replacement of the mechanical bar screen chains and sprockets. Replacement of scum pumps and refurbishment of scum pump troughs.	\$0.00	\$602,000.00	January 1, 2010	December 31, 2018	Ongoing
6122	Region of Halton	Georgetown Wastewater Treatment Plant Upgrades	To replace and refurbish existing travelling bridges and Primary Tanks in Plant B.	\$766,492.00	\$5,299,000.00	December 1, 2009	December 31, 2020	Ongoing
6117	City of Barrie	North Shore Trail Slope Stabilization Project	The North Shore Trail slope stabilization project is designed to fill in and stabilize the areas where former boathouses were removed. Some components are becoming physically deficient resulting in erosion to the lake. Delayed construction will lead to the potential for additional sedimentation and siltation in Kempenfelt Bay. The project is proposed to be phased and measures can be taken to address the potential sedimentation.	\$0.00	\$1,524,010.00	January 1, 2012	December 31, 2017	Yes
6112	City of Barrie	New Overland Flow Route and Culvert at Bunkers Creek from Wellington St to Donald St	The City of Barrie constructed an overland flow route, which leads into a newly installed, larger capacity culvert (located under the parking lot of a commercial plaza) to convey Bunkers Creek between Wellington Street and Donald Street to reduce the potential for increased flooding downstream. The culvert increased from a capacity of less than a 2 year storm to a capacity of a 100 year storm.	\$0.00	\$1,934,161.00	January 1, 2012	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
6064	City of London	Sherwood Forest Flooding Remediation	To undertake design and construction of remedial works to alleviate basement flooding and sewer surcharging in the Sherwood Forest area. Preferred solution includes Weeping Tile Disconnection from sanitary, installation of sump pump, backwater valve and Storm PDC. □ □	\$0.00	\$630,064.00	February 1, 2011	March 30, 2018	Ongoing
5441	City of Brampton	Storm Water Management - Restoration	To restore the City's existing storm water management facilities. Project scope includes sediment removal at Ken Park pond and the cleaning of various storm water management ponds in the City.	\$648,169.91	\$8,980,411.00	January 1, 2011	December 31, 2018	Ongoing
5341	City of Vaughan	Tall Grass Trail Rehabilitation	Reconstruct the channel liner and side slopes and eliminate erosion.	\$0.00	\$280,000.00	April 4, 2008	December 31, 2017	Yes
5302	Region of Halton	Water Street & Navy Street Pump Stations Upgrades / Repairs	Replacement of Water Street Pump Stn & Decommission of Navy Street Pump Stn. Existing process equipment dates back to 1969 (Plant 1) and 1978 (Plant 2), 30 years would be a typical useful life for pumping equipment. The Design for replacement systems will be prepared and staged replacement implemented to limit the risks of failure.□	\$0.00	\$500,000.00	January 1, 2011	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
5297	Region of Halton	Wastewater Main Upgrade on Fairview from Walkers to Appleby	The upgrades to the wastewater main will result in replacement of deteriorating vitrified clay pipe with 250 mm diameter PVC main running the length of 1.0 kilometre. The main services 32 Industrial/Commercial/Institutional customers. This project will help improve service reliability. □ □	\$0.00	\$993,874.00	January 1, 2011	December 31, 2018	Ongoing
5245	Region of Niagara	Smithville Pump Station Upgrade	Capacity upgrade to service Smithville community through replacing about 3 kilometers of forcemain. The upgrade is also to help with future odour control improvements.	\$173,219.72	\$800,000.00	January 1, 2010	December 31, 2018	Ongoing
5244	Region of Niagara	Niagara-On-The-Lake Wastewater Treatment Plant Capacity Expansion	Servicing alternatives for the tributary to the NOTL wastewater treatment plant. The new Niagara-on-the-Lake Wastewater Treatment Plant will provide wastewater treatment service to Niagara-on-the-Lake and Virgil. This covers an area of approximately 7.4 square kilometers hosting a population of approximately 6,000 people. Construction is nearing completion. Commissioning and startup of the new plant is the next major stage.	\$0.00	\$43,290,000.00	January 1, 2008	December 31, 2018	Ongoing
4990	City of Pickering	Browning Avenue - Storm Sewer Replacement	Browning Avenue Storm Sewer replacement and installation of oil grit separator as per Frenchman's Bay storm water management master plan.	\$1,420.16	\$278,747.12	January 12, 2012	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
4493	Municipality of Meaford	Replacement of sanitary sewer on Gray Avenue	Replacement of sanitary sewer on Gray Avenue	\$0.00	\$192,200.00	June 1, 2010	December 31, 2018	Ongoing
4317	Region of Halton	Wastewater Main on Spruce (Appleby to Hampton Heath)	Replacement/rehabilitation of 50 year old sanitary sewer to correct structural deficiencies. Installation of 300mm/250mm/200mm PVC Sanitary Sewers of various lengths. Work is being coordinated with watermain replacement and with local road related projects.	\$0.00	\$4,099,555.00	May 1, 2010	December 31, 2018	Ongoing
4026	Municipality of Meaford	Boucher Street East Sewer Replacement	Sewer replacement on Boucher Street East	\$0.00	\$317,000.00	August 15, 2009	December 31, 2018	Ongoing
3568	Township of North Huron	Blyth Creek Storm Drain	The Blyth Storm Creek Drain project will be completed in phases over several years and will involve upgrading storm drainage from a 30" tile to 64" tile to service the greater part of the Village of Blyth. Phase 1, which included the outlet was completed in 2015 and Phase 2 on Westmoreland Street was completed in 2017.	\$350,000.00	\$2,000,000.00	January 1, 2009	December 31, 2020	Ongoing
3400	Region of Niagara	Welland Wastewater Treatment Plant Upgrade Program	This project involves the construction of the dechlorination chemical dosing system to remove disinfection chemical from the wastewater treatment plant effluent. The Waste Water Treatment Plant is located at 505 River Road in Welland, Ontario.	\$0.00	\$21,166,000.00	September 1, 2009	December 31, 2018	Ongoing

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
3356	City of Markham	Thornhill Storm Sewers Upgrades	This project involves 167.65M of storm sewer upgrades in the Thornhill area based on the Thornhill Stormwater Flood Remediation Class A EA study. Total of 4 locations to be upgraded.	\$4,116.51	\$2,000,000.00	June 1, 2009	July 31, 2017	Yes
3187	Region of Halton	Oakville South West Wastewater Treatment Plant Upgrades, Phases II & III	Replacement of West 18 Pump Station. Digesters 1&2 will be replaced with a new anaerobic digester to provide the required sludge stabilization. Plant improvements include; upgraded electrical system, laboratory and admin facilities.	\$0.00	\$57,318,102.00	January 1, 2009	December 31, 2017	Yes
2102	Town of Halton Hills	Removal of existing septic system & connecting to sanitary sewer	The existing system is at the end of it's life span and is not up to current quality standards. The removal of the system will remove the chance of contaminating ground water. Purchase easement from Grey Owl Run to Trafalgar Road. Install sanitary sewer from Grey Owl Run to Operations Centre facility on Trafalgar Road.	\$0.00	\$875,000.00	January 1, 2009	June 13, 2018	Ongoing
1006	City of Dryden	Wabigoon Drive Lift Station	Design and build a new sewage lift station on Van Horne Ave and Wabigoon Drive to assist with the additional capacity of the residential area built up over the last 20 years. Two subdivisions are serviced by the existing lift station and due to heavy rains in past years, current infrastructure has been unable to keep up to the demand resulting in severe flooding, sewer back-up and water back-up in residents homes.	\$0.00	\$3,856,871.91	April 19, 2006	December 31, 2017	Yes

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
Wastewater								
39	Town of Parry Sound	Wastewater Plant Rebuild	The project is to rebuild a wastewater plant, including installation of new electronics, removal of chlorination system and process improvement. Tertiary treatment (UV disinfection and sand filters), a biological reactor and a secondary clarifier will be added.	\$0.00	\$16,520,686.26	July 4, 2005	December 31, 2017	Yes

Total Federal Funds Used: \$29,186,250.48

Total Project Costs: \$493,294,608.09

**Federal Gas Tax Fund
Aggregate Municipal Annual Expenditure Report - December 31, 2017
2017 Project Details**

<i>Project ID</i>	<i>Ultimate Recipient</i>	<i>Project Title</i>	<i>Project Description</i>	<i>Funds (GTF) Spent</i>	<i>Total Project Cost</i>	<i>Start Date</i>	<i>Financing End Date</i>	<i>Completed</i>
-------------------	---------------------------	----------------------	----------------------------	--------------------------	---------------------------	-------------------	---------------------------	------------------

Grand Total - Federal Funds Used: \$607,066,090.97
Grand Total - Project Costs: \$7,637,144,363.03

* Investment statistics in this report are based on AMO's Gas Tax database as of September 28, 2018, while AMO's 2017 audited financial statements are dated August 8, 2018. Data includes reports from 443 municipalities.



Association of Municipalities of Ontario (AMO)

200 University Ave., Suite 801, Toronto, ON M5H 3C6

Telephone direct: 416-971-9856
Voicemail: 416-971-8099
Fax: 416-971-6191
Toll-free in Ontario: 1-877-4-AMO-LAS (1-877-426-6527)
E-mail: gastax@amo.on.ca
Twitter: [@GasTaxinOntario](https://twitter.com/GasTaxinOntario)

Websites: www.amo.on.ca
www.GasTaxAtWork.ca
www.infrastructure.gc.ca